

Equipment : 909
 Location: ALL
 Component: ALL
 Reason: ALL
 Owner: ALL
 Date Range:
 Meter or Cumulative: Cumulative
 List Parts: No
 PM Jobs Only: No
 Page Break on Sort: No

Sort on: Equipment ID/Date

* Indicates Credit Adjustment

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
909 K.C. EQUIPMENT	07/24/2007 6,635.00	882357351	UNSCHEDULED WORN	ROTATE PIN/BUSH - - weld grouser bars,ruby,smith made turn	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	10/19/2007 11,490.00	882357615	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	12/13/2007 11,639.00	882360102	SCHEDULED PLANNED	PM-2 - -	0.00	1.99	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	07/02/2008 12,036.00	899910158	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	07/13/2009 12,277.00	931957340	SCHEDULED PLANNED	PM-3 - -	0.00	3.16	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	08/17/2010 12,535.00	967189746	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	12/16/2010 12,848.00	977302697	SCHEDULED PLANNED	PM-2 - -	0.00	1.99	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	03/16/2011 13,142.00	985346270	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	01/31/2013 13,212.00	1044124471	UNSCHEDULED BROKEN	WELD HYD CYL - Ronald dropped blade loading it - Weld tilt cylinder rod, re-seal cylinder	0.00	0.00	0.00	0.00	0.00	0.00

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
909 K.C. EQUIPMENT	02/27/2013 13,212.00	1046436623	UNSCHEDULED WORN	REPLACE FUEL INJ - Machine will not crank - Replace all 8 fuel injectors, re-seal, installed used injectors out of #124 blown engine	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	02/27/2013 13,212.00	1046441813	UNSCHEDULED NOT WORK	REPLACE BATTERY - - Replace both batts.	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	02/27/2013 13,212.00	1049390205	UNSCHEDULED BROKEN	REPLACE SENSOR - Fault code, and alarm going off - Replace fan speed sensor	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	04/05/2013 13,214.00	1049626565	UNSCHEDULED WORN	REPLACE UNDERCAR - - Replace entire undercarriage CAT heavy duty, build up idlers	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	05/21/2013 13,257.00	1053789333	UNSCHEDULED BROKEN	REPLACE BELTS - Belts broke - Replace all belts, and alt. adjuster rod	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	05/30/2013 13,278.00	1054568316	UNSCHEDULED CONTAMIN	PM-1 - - Change engine oil and filters	0.00	1.05	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	06/07/2013 13,280.00	1055085480	UNSCHEDULED WORN	REPLACE LUBE SYS - oil pressure light coming on - Replace oil by-pass springs and plungers in engine change oil filters	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	06/18/2013 13,319.00	1056041723	UNSCHEDULED WORN	REPLACE OIL PUMP - oil light coming on - R&R oil pump and all new seals, Brand new pump, charged for OR cat	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	06/18/2013 13,319.00	1056041856	UNSCHEDULED CONTAMIN	PM-1 - R&R oil pump assy. - Changed engine oil and filters	0.00	1.05	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	06/18/2013 13,319.00	1056129312	UNSCHEDULED NOT WORK	REPLACE - No A/C - Replace drier and orifice, and thermostat control re-chagre system	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	09/12/2013 13,596.00	1063464568	SCHEDULED PLANNED	PM-4 - -	0.00	5.26	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	10/15/2013 13,684.00	1066315229	SCHEDULED PLANNED	INSPECT DRIVE TR - - Good shape	0.00	0.00	0.00	0.00	0.00	0.00

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
909 K.C. EQUIPMENT	10/09/2014 13,830.00	1097341724	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	10/21/2014 13,841.00	1098615204	UNSCHEDULED LEAK	INSTALL BARS - Job500 - Put Bars stop leak in radiator, leaking on left lower core at bottom, seems to have stopped	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	01/26/2015 13,885.00	1106815240	UNSCHEDULED WORN	REBUILD ENGINE - Water in oil, vibration job500 - Total rebuild engine,torque convertor, steering pump, hydraulic pump see notes\$ inc t.c.& pumps	0.00	0.00	8,800.00	61,350.00	0.00	70,150.00
909 K.C. EQUIPMENT	01/26/2015 13,885.00	1106822638	UNSCHEDULED WORN	RENEW TORQUE C - - See Notes, all labor and material totals included on engine rebuild service performed	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	01/26/2015 13,885.00	1106822784	UNSCHEDULED WORN	RENEW PUMP-STE - - See notes, all totals included on eng. rebuild service performed	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	01/26/2015 13,885.00	1106822860	UNSCHEDULED WORN	RENEW HYD PUMP - - See notes, all totals included on eng. rebuild service performed	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	01/26/2015 13,885.00	1106823010	UNSCHEDULED BROKEN	REPLACE WINDSHIE FRT - -	0.00	0.00	0.00	98.00	0.00	98.00
909 K.C. EQUIPMENT	01/26/2015 13,885.00	1107941082	UNSCHEDULED RE-MAN	PM-4 - - Did service when engine & torque re-maned	0.00	5.26	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	07/03/2015 14,125.00	1120641261	UNSCHEDULED BROKEN	REPLACE U-JOINT - Machine will not move - R&R u-joints in trans. driveline, replace lower guard, replace yoke coming out of torque conv.	0.00	0.00	0.00	1,108.02	0.00	1,108.02
909 K.C. EQUIPMENT	07/06/2015 14,134.00	1120751192	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	0.00	813.28	0.00	813.28
909 K.C. EQUIPMENT	12/16/2015 14,299.00	1134726843	SCHEDULED PLANNED	INSPECT DRIVE TR - - Good shape	0.00	0.00	0.00	0.00	0.00	0.00

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
909 K.C. EQUIPMENT	06/02/2016 14,698.00	1149426600	SCHEDULED PLANNED	PM-2 - - Extreme overdue	0.00	1.99	0.00	2,052.89	0.00	2,052.89
909 K.C. EQUIPMENT	09/20/2016 14,910.00	1159351542	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	0.00	813.28	0.00	813.28
909 K.C. EQUIPMENT	09/29/2016 14,911.00	1159636069	SCHEDULED PLANNED	INSPECT DRIVE TR - - All good monitor front idler	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	11/21/2016 15,044.00	1164986006	UNSCHEDULED CRACKED	REPLACE MUFFLER - - R&R muffler assy. weld and repair hood also	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	02/22/2017 15,183.00	1172304615	SCHEDULED PLANNED	PM-3 - -	0.00	3.16	0.00	2,056.90	0.00	2,056.90
909 K.C. EQUIPMENT	11/01/2017 15,257.00	1194008413	UNSCHEDULED ACCIDENT	WELD FUEL TANK - Backed into truck cut tank open - R&R fuel tank cut out and weld right side	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	04/05/2018 15,417.00	1207414930	SCHEDULED PLANNED	INSPECT DRIVE TR - - Looks good	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	04/05/2018 15,417.00	1207729100	UNSCHEDULED CRACKED	REPLACE WINDOW - - R&R front window	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	06/28/2018 15,580.00	1215021753	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	21.00	813.28	0.00	834.28
909 K.C. EQUIPMENT	07/09/2018 15,604.00	1215785424	UNSCHEDULED SEIZED	REPLACE FAN MOTOR - - R&R air condition condensor fan motor and blade assy. R&R suction hose re-charge A/C	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	09/10/2018 15,624.00	1221067736	SCHEDULED PLANNED	INSPECT DRIVE TR - - Monitor wear for turn re-inspect in 700 hours	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	02/12/2019 15,790.00	1234442853	SCHEDULED PLANNED	PM-2 - -	0.00	1.99	39.80	2,052.89	0.00	2,092.69
909 K.C. EQUIPMENT	02/22/2019 15,790.00	1235557578	SCHEDULED PLANNED	RE-MAN TRANS./DIFF. - Time on component- re-bearing and re-seal - - Max rebuilt components- Raybon removed and installed	0.00	20.00	3,730.00	7,502.78	0.00	11,232.78

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
909 K.C. EQUIPMENT	08/02/2019 15,972.00	1249213044	SCHEDULED PV MAINT	- R&R transmission/ Differential, R&R all bearings, gaskets, seals- had to replace Fwd./Rev. plates and pistons extreme wear around dowels, everything else looked good INSPECT DRIVE TR - - Cat inspect- monitor bushings at 60%	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	09/25/2019 16,126.00	1254403963	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	21.00	813.28	0.00	834.28
909 K.C. EQUIPMENT	12/12/2019 16,274.00	1260610678	UNSCHEDULED WORN	REPLACE PULLEY - - R&R idler pulley and all bearings- R&R all belts	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	04/09/2020 16,410.00	1272014494	SCHEDULED PLANNED	PM-4 - -	0.00	5.26	105.20	2,072.50	0.00	2,177.70
909 K.C. EQUIPMENT	05/29/2020 16,417.00	1275208192	UNSCHEDULED SHORTED	REPLACE BLOWER - - R&R cab blower motor	0.00	0.00	0.00	300.00	0.00	300.00
909 K.C. EQUIPMENT	07/15/2020 16,566.00	1279387048	UNSCHEDULED NOT WORK	REPAIR AIR COND - - Found blown high side hose and bad fitting at comp	0.00	4.00	80.00	200.00	0.00	280.00
909 K.C. EQUIPMENT	08/11/2020 16,705.00	1281691845	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	22.05	813.28	0.00	835.33
909 K.C. EQUIPMENT	08/20/2020 16,725.00	1282409812	SCHEDULED PLANNED	INSPECT DRIVE TR - - Bushings @ 82%	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	08/20/2020 16,725.00	1282495559	UNSCHEDULED WORN	WELD BLADE SKIN - - Weld new center push plate on blade	0.00	12.00	270.00	1,500.00	0.00	1,770.00
909 K.C. EQUIPMENT	09/11/2020 16,730.00	1287820517	UNSCHEDULED LEAK	SERVICE TRAN - - Hose blew had to drain transmission	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	09/11/2020 16,730.00	1289464059	UNSCHEDULED WORN	REPLACE BATTERY - - R&R all batts.	0.00	3.00	81.00	300.00	0.00	381.00
909 K.C. EQUIPMENT	03/29/2021 16,901.00	1301498270	SCHEDULED PLANNED	PM-2 - -	0.00	1.99	39.30	2,052.89	0.00	2,092.19

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
909 K.C. EQUIPMENT	06/11/2021 16,948.00	1308308701	UNSCHEDULED BROKEN	REPLACE STACK - -	0.00	0.00	0.00	100.00	0.00	100.00
909 K.C. EQUIPMENT	06/25/2021 17,007.00	1309595531	UNSCHEDULED BROKEN	REPLACE SWITCH - - R&R throttle switch	0.00	0.00	0.00	50.00	0.00	50.00
909 K.C. EQUIPMENT	10/22/2021 17,148.00	1319704010	UNSCHEDULED WORN	REPLACE SEAT - -	0.00	2.00	44.00	2,400.00	0.00	2,444.00
909 K.C. EQUIPMENT	11/11/2021 17,188.00	1321552186	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	22.84	813.28	0.00	836.12
909 K.C. EQUIPMENT	09/12/2022 17,519.00	1347440326	UNSCHEDULED NOT WORK	REPLACE ALTERNATOR - - R&R alternator assy (Cat re-man) R&R all belts install new bearings in tensioner	0.00	20.00	560.00	2,000.00	0.00	2,560.00
909 K.C. EQUIPMENT	10/13/2022 17,536.00	1350156359	SCHEDULED PLANNED	PM-3 - -	0.00	3.16	73.47	2,056.90	0.00	2,130.37
909 K.C. EQUIPMENT	02/14/2023 17,540.00	1360953844	UNSCHEDULED SHORTED	REPLACE INJECTOR #3 - - R&R # 3 cylinder fuel injector- coil not working	0.00	0.00	0.00	755.00	0.00	755.00
909 K.C. EQUIPMENT	02/14/2023 17,540.00	1360953936	UNSCHEDULED WORN	REPLACE BATTERY - -	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	06/16/2023 17,560.00	1371639700	UNSCHEDULED WORN	REPLACE HEUI PUMP - - Cat reman pump	0.00	0.00	0.00	2,700.00	0.00	2,700.00
909 K.C. EQUIPMENT	06/16/2023 17,560.00	1371639757	SCHEDULED PLANNED	PM-4 - -	0.00	1.05	44.10	813.28	0.00	857.38
909 K.C. EQUIPMENT	06/16/2023 17,560.00	1374759546	UNSCHEDULED NOT WORK	REPAIR A/C UNIT - Bad A/C - R&R hoses, evaporator, accumulator, drier , all fittings re-charge system	0.00	0.00	0.00	3,800.00	0.00	3,800.00
909 K.C. EQUIPMENT	08/09/2023 17,596.00	1376506995	UNSCHEDULED SEIZED	REPLACE COMPRESS - - R&R A/C compressor and drier	0.00	0.00	0.00	900.00	0.00	900.00
909 K.C. EQUIPMENT	11/01/2023 17,847.00	1383727069	SCHEDULED PLANNED	PM-2 - -	0.00	1.99	51.74	2,052.89	0.00	2,104.63

Equip. ID Owner	Date Meter	Job No	Category Reason	Job Description Problem Labor Findings	Down Hours	Labor Hours	Labor Costs	Material Cost	Consum Cost	Total Cost
909 K.C. EQUIPMENT	11/13/2023 17,848.00	1384691979	SCHEDULED PLANNED	INSPECT DRIVE TR - - Monitor	0.00	0.00	0.00	0.00	0.00	0.00
909 K.C. EQUIPMENT	11/22/2023 17,905.00	1385131611	UNSCHEDULED NOT WORK	REPLACE ECM-ENGINE - Engine wont run - R&R engine ECM- Cat re-man	0.00	0.00	0.00	1,550.00	0.00	1,550.00
909 K.C. EQUIPMENT	01/10/2024 18,040.00	1389802874	UNSCHEDULED BROKEN	REPLACE WINDOW - - R&R left door window glass	0.00	0.00	0.00	265.00	0.00	265.00
909 K.C. EQUIPMENT	06/11/2024 18,082.00	1402761358	SCHEDULED PLANNED	PM-1 - -	0.00	1.05	25.46	813.28	0.00	838.74
Sub Totals					0.00	113.95	14,030.96	107,782.90	0.00	121,813.86
Totals					0.00	113.95	14,030.96	107,782.90	0.00	121,813.86