

243-1

FORMAL STRUCTURAL REPORT

ARW Truck Equipment Ltd.

9225-85 Avenue

Clairmont, AB T8X 0S9

Attention: Mr. Shane White

Owner: Stream Flo Industries

Structural Inspection of Amco Veba Articulating Crane

MODEL: V706 3S, SERIAL: 17677, UNIT: Z196

EQUIPMENT HOURS: 6,927 hours

LOCATION: ARW Shop

DATE OF INSPECTION: July 29, 2024

PURCHASE ORDER: L04726, WORK ORDER #: LW05874

OUR FILE: X05947

Visual examinations and magnetic particle inspections were performed on the above-described equipment in accordance with Kova Engineering Inspection Plan (KSIP4-X05947). The specific items examined and our inspection findings were as follows:




1. Outriggers (2x) - no defects noted.
2. Main Frame - no defects noted.
3. Pedestal Turret - no defects noted.
4. Main Boom Section - no defects noted.
5. Articulating Boom Section - no defects noted.
6. Winch Mount - no defects noted.
7. Load Line (Visual) (Spooled) - no defects noted.
8. Swivel Load Hook - no defects noted.
9. First Hydraulic Boom Extension - no defects noted.
10. Second Hydraulic Boom Extension - no defects noted.
11. Hydraulic Boom Tip Extension - no defects noted.
12. 5.4 tonne S.W.L. Alloy Swivel Load Hook - no defects noted.

THE EQUIPMENT IS JUDGED STRUCTURALLY SUITABLE FOR ITS INTENDED SERVICE.

Yours very truly,

KOVA ENGINEERING LTD.

the Crane Certification Bureau™



Matt Hanes, P. Eng.

MH:lno