

Asset History Report

Thursday, 29 October 2

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
815F-44	Caterpillar 815F Compactor - TC805							
144	Reseal leaking rocker cover gasket. replaced leaking seal on rocket cover. seal leaking because of wear. seal replaced machne tested no leak on rocker cover	6/07/2012	.00	.00	.00		General	\$0.00
145	Rectify broken bolt in hose guard. Remove broken bolt, drill out, clean thread	6/07/2012	.00	.00	.00		General	\$0.00
146	Reseal leaking L/H steer cylinder. Worn seal, Disassemble cylinder, reseal	7/07/2012	.00	.00	.00		General	\$0.00
147	Install productlink and register. Install product link radio, ECM, wiring aerial. register and flash ECM. Replace trans speed sensor fuel temp sensor, battery isolator, UHF install E stop in cab	7/07/2012	.00	.00	.00		General	\$0.00
314	250HR Caterpillar815F	1/09/2015	.00	.00	.00	10	PM	\$0.00
1657	1000 Hr service by darryl gibson at drillham	25/06/2014	.00	.00	.00		Preventati	\$0.00
2330	Missing L/h side A/c vent	17/12/2015	.00	.00	.00		Preventati	\$0.00
2331	Replace missing button on joy stick	17/12/2015	.00	.00	.00		Preventati	\$0.00
2332	Replacecab mounts	3/09/2015	.00	.00	.00		Preventati	\$0.00
2333	fix speed sensor fault 081 0673.02	17/12/2015	.00	.00	.00		Preventati	\$0.00
2334	Repair worn trunion ball	17/12/2015	.00	.00	.00		Preventati	\$0.00
2335	Adjust scraper bars	3/09/2015	.00	.00	.00		Preventati	\$0.00
2336	weld new caps on rear wheels	17/12/2015	.00	.00	.00		Preventati	\$0.00
2337	1000 hr service by Ry & Drew at TE Gold Coast	18/08/2014	.00	.00	.00		Preventati	\$0.00
2338	check product link	17/12/2015	.00	.00	.00		Preventati	\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
2339	Service fire suppression	17/12/2015	.00	.00	.00		Preventati	\$0.00
2340	Clean cab	17/12/2015	.00	.00	.00		Preventati	\$0.00
2341	Change cutting edges	3/09/2015	.00	.00	.00		Preventati	\$0.00
3584	Repairs oil leak tranmission between main housing-Repair main transmission harness-Replace all worn or leaking hoses while cab was off.	3/09/2015	.00	.00	.00		Planned M	\$0.00
3585	Changed Cutting edges	3/09/2015	.00	.00	.00		Planned M	\$0.00
3586	500 hour service	3/09/2015	.00	.00	.00		Planned M	\$0.00
3587	Replace front window	3/09/2015	.00	.00	.00		Planned M	\$0.00
7497	replace front feet by Tooie	20/05/2016	.00	.00	.00		Planned M	\$0.00
8556		18/05/2017	.00	.00	.00		Preventati	\$0.00
8558	Replace engine Oil Dipstick	17/12/2018	.00	.00	.00		Planned M	\$0.00
8559	Repair LHS Battery clamp	17/12/2018	.00	.00	.00		Planned M	\$0.00
8560	Repair Radio clamp, Replace roof lining and repair work light LHS Front	17/12/2018	.00	.00	.00		Planned M	\$0.00
8917	250 HRLY Service (13,837 HRS)	18/03/2016	.00	.00	.00		Preventati	\$0.00
10100		24/05/2017	.00	.00	.00	185	Preventati	\$0.00
10531	Steer cylinder. Pins and bushes and frame bores sloppy.	17/12/2018	.00	.00	.00		Planned M	\$0.00
10991		13/09/2017	.00	.00	.00	184	Preventati	\$0.00
12062	replace front glass window	17/12/2018	.00	.00	.00		Planned M	\$0.00
12340	Compactor - CAT - 1000 Hour Service	28/05/2018	.00	.00	.00	186	Preventati	\$0.00
16965		2/11/2018	.00	.00	.00		Preventati	\$0.00
18682	Park Brake valve to be inspected for correct operation, check accumulator pressures. Valve is vibrating / field repair chris	9/12/2019	.00	.00	.00		Planned M	\$0.00
18684	Service 250 check if not change air filter and add oil /done	9/12/2019	.00	.00	.00		General	\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
18686	Cab - Direction control is ziptied on replace bolts or repair / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
18687	Rear diff is low on oil check for leaks and adjust / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
18688	Hydraulic tank has an oil leak repair leak and adjust hydraulic oil level / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
18689	Steering pins and bushes to be replaced /done	9/12/2019	.00	.00	.00		Planned M	\$0.00
18690	Blade pins to be inspected for excessive wear / replaced	9/12/2019	.00	.00	.00		Planned M	\$0.00
18691	Blade trunion to have shims removed / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
18692	Cab - Louver missing /done	9/12/2019	.00	.00	.00		Planned M	\$0.00
18693	Cab - Horn not missing / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
18694	Cab - wiper blades need replacing / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
18695	Cab - Overhead unit worn / replaced	9/12/2019	.00	.00	.00		Planned M	\$0.00
18696	Cab - Filter replaced / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
18697	GET - Replace Cutting edge /new	9/12/2019	.00	.00	.00		Planned M	\$0.00
18698	Wheels have cracks in them that need welding	9/12/2019	.00	.00	.00		Planned M	\$0.00
21481	750hr service	29/05/2019	.00	.00	.00		Preventati	\$0.00
21482	1000hr service	29/05/2019	.00	.00	.00		Preventati	\$0.00
23693	GET - replace all scrapper bars / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
23697	Chassis - repair rust in left side panel / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
23698	Steering - reseal lhsider steer cylinder / resealed	9/12/2019	.00	.00	.00		Planned M	\$0.00
23699	Blade - replace worn trunnion balls both sides / new ball, caps, shims fitted	9/12/2019	.00	.00	.00		Planned M	\$0.00
23700	Wirring - repair wire to low water sensor check circuit / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
23701	Engine - secure a/c hoses in engine bay / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
23702	Chassis - repair rust in grill/ done	9/12/2019	.00	.00	.00		Planned M	\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
23703	Cab - hood linar to be replaced damaged at radio mount / new fitted	9/12/2019	.00	.00	.00		Planned M	\$0.00
23704	Cab - remove and repair operators seat / rebuilt with new cushions	9/12/2019	.00	.00	.00		Planned M	\$0.00
23705	Drive line - poss 3 missing cap and pederstile / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
23706	Drive line - poss4 missing caps /done	9/12/2019	.00	.00	.00		Planned M	\$0.00
23707	Blade - tilt cylinder mounting point on blade arm needs new bearings and pin / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
23709	Chassis - front beam missing mount bolts / done	9/12/2019	.00	.00	.00		Planned M	\$0.00
23710	Cab - rust on top of cab roof / re patched	9/12/2019	.00	.00	.00		Planned M	\$0.00
23711	Chassis- rust on top of bonnet / repaired	9/12/2019	.00	.00	.00		Planned M	\$0.00
23712	Machine - fire suppression system needs upgrade	9/12/2019	.00	.00	.00		Planned M	\$0.00
23713	Chassis - wiper panel behind cab has cracks in corner of panel / repaired	9/12/2019	.00	.00	.00		Planned M	\$0.00
25879	Engine - Injector replace - miss fire	9/04/2020	.00	.00	.00		Planned M	\$0.00
25880	Transmission - Bypass switch fault	8/07/2020	.00	.00	.00		Planned M	\$0.00
25881	Transmission - Temp sensor install	8/07/2020	.00	.00	.00		Planned M	\$0.00
30816	engine has a miss diagnose and repair / replaced injector 1,2,3,	8/07/2020	.00	.00	.00		Planned M	\$0.00
31480	tow hitch pin missing	8/07/2020	.00	.00	.00		Planned M	\$0.00
31481	engine heater taps leaking replace	8/07/2020	.00	.00	.00		Planned M	\$0.00
31482	fire supp remove out of date unit	8/07/2020	.00	.00	.00		Planned M	\$0.00
31483	blast and paint	8/07/2020	.00	.00	.00		Planned M	\$0.00
31484	check brakes	8/07/2020	.00	.00	.00		Planned M	\$0.00
31485	replace broken switches in cab	8/07/2020	.00	.00	.00		Planned M	\$0.00
31486	check fan and fan belts, idler pulleys	8/07/2020	.00	.00	.00		Planned M	\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
31487	door latch repair	8/07/2020	.00	.00	.00		Planned M	\$0.00
31488	trans solenoid reseal	8/07/2020	.00	.00	.00		Planned M	\$0.00
31489	drop box reseal output shaft, reseal front diff yoke	8/07/2020	.00	.00	.00		Planned M	\$0.00
31490	inspect all uni for movment	8/07/2020	.00	.00	.00		Planned M	\$0.00
31491	trans replace site gauge	8/07/2020	.00	.00	.00		Planned M	\$0.00
31492	radiator site gauge replace	8/07/2020	.00	.00	.00		Planned M	\$0.00
31493	rust repair in platforms	8/07/2020	.00	.00	.00		Planned M	\$0.00
31494	glass replace broken panel	8/07/2020	.00	.00	.00		Planned M	\$0.00
31495	horn repair	8/07/2020	.00	.00	.00		Planned M	\$0.00
31496	floor mat replace	8/07/2020	.00	.00	.00		Planned M	\$0.00
31497	rust repair in cab door lh side	8/07/2020	.00	.00	.00		Planned M	\$0.00
31499	door insulation missing replace	8/07/2020	.00	.00	.00		Planned M	\$0.00
31539	exhaust manifold reseal	8/07/2020	.00	.00	.00		Planned M	\$0.00
31540	fuel lift pump reseal	8/07/2020	.00	.00	.00		Planned M	\$0.00
31541	intake manifold reseal	8/07/2020	.00	.00	.00		Planned M	\$0.00
37112	250hr service	5/02/2022	.00	.00	.00		Planned M	\$0.00
46559	Transmission cooler pipe cracked	30/03/2023	.00	.00	.00		Planned M	\$0.00
46560	Rocker cover gasket leaking	30/03/2023	.00	.00	.00		Planned M	\$0.00
59869	transmission cooler pipe oring replace. Replace 4J-0254 oring	30/03/2023	.00	.00	.00		Planned M	\$0.00
63732	transmission down shift switch replace / fitted new	30/03/2023	.00	.00	.00		Planned M	\$0.00
63733	engine panel left side replace handle / new fitted	30/03/2023	.00	.00	.00		Planned M	\$0.00
65503	trans reseal outlet valve / done	4/10/2023	.00	.00	.00		Planned M	\$0.00
65504	engine reseal base cover on valve train cover / done	4/10/2023	.00	.00	.00		Planned M	\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
68196	replace hydraulic blade lift hoses / done	4/10/2023	.00	.00	.00		Planned M	\$0.00
68210	cracks in front push beam / done	4/10/2023	.00	.00	.00		Planned M	\$0.00
68211	repair wiper pivot / done	4/10/2023	.00	.00	.00		Planned M	\$0.00
68212	missing compactor feet replace as needed / done	4/10/2023	.00	.00	.00		Planned M	\$0.00
68213	tourque convertor reseal pipe	4/10/2023	.00	.00	.00		Planned M	\$0.00
68214	steering valve leaking / done	4/10/2023	.00	.00	.00		Planned M	\$0.00
68215	reshim blade/	4/10/2023	.00	.00	.00		Planned M	\$0.00
68216	adjust scraper bars / done	4/10/2023	.00	.00	.00		Planned M	\$0.00
72891	replace a/c compressor replace drier / repaired fault parts sent back	23/04/2024	.00	.00	.00		Planned M	\$0.00
74756	drive shaft failed unis / fitted drive shaft of unit 76, fitted new unis to drive shaft and refitted to 76	11/06/2024	.00	.00	.00		Planned M	\$0.00
75080	a/c not cold / regased by robo on site monitor for leaks	11/06/2024	.00	.00	.00		Planned M	\$0.00
76543	service due 1000hr / done	15/08/2024	.00	.00	.00		Preventati	\$0.00
77029	front wiper not working	18/09/2024	.00	.00	.00		Planned M	\$0.00
77030	scrapper bars to be adjusted	18/09/2024	.00	.00	.00		Planned M	\$0.00
77031	steering oil leak	18/09/2024	.00	.00	.00		Planned M	\$0.00
77420	A/C gas leak	18/09/2024	.00	.00	.00		Planned M	\$0.00
77421	service brake check operation	18/09/2024	.00	.00	.00		Planned M	\$0.00
77456	Cab rear trim replace	18/09/2024	.00	.00	.00		Planned M	\$0.00
77508	Cab rust in rear glass	18/08/2025	.00	.00	.00		Planned M	\$0.00
77511	Feet and pedestals missing	18/09/2024	.00	.00	.00		Planned M	\$0.00
77513	check seat operation	18/09/2024	.00	.00	.00		Planned M	\$0.00
77521	trans hoses above missing p clamps	18/09/2024	.00	.00	.00		Planned M	\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
77522	tilt ram hose cover bent	18/09/2024	.00	.00	.00		Planned M	\$0.00
77523	bonnet missing rubber mount	18/09/2024	.00	.00	.00		Planned M	\$0.00
77524	Wiring harness needs repair fire wall to engine / done	18/08/2025	.00	.00	.00		Planned M	\$0.00
83347	service due / done	24/06/2025	.00	.00	.00		Preventati	\$0.00
83548	scrapper bars need adjusting and replacement / done	18/08/2025	.00	.00	.00		Planned M	\$0.00
83549	cab front glass crack / new fitted	18/08/2025	.00	.00	.00		Planned M	\$0.00
83551	estop snapped of / replaced	18/08/2025	.00	.00	.00		Planned M	\$0.00
83555	batterie clamp rh side broken / repaired	18/08/2025	.00	.00	.00		Planned M	\$0.00
83556	coolant drain flush / done	18/08/2025	.00	.00	.00		Planned M	\$0.00
84540	front drums worn thin pedestals missing / 2 x new wheels fitted	18/08/2025	.00	.00	.00		Planned M	\$0.00
84541	scrapper bar mounts rear replace x 3 / done	18/08/2025	.00	.00	.00		Planned M	\$0.00
84614	wash machine / done	18/08/2025	.00	.00	.00		Planned M	\$0.00
84644	complete 250 service / done	28/07/2025	.00	.00	.00		Preventati	\$0.00
84647	light assembly lh rear damaged / new fitted	18/08/2025	.00	.00	.00		Planned M	\$0.00
84648	steering hmu pump leaking / new pump fitted	21/04/2026	.00	.00	.00		Planned M	\$0.00
84649	turbo exhaust leak / repaired	18/08/2025	.00	.00	.00		Planned M	\$0.00
84685	park b rake not holding spec / done	18/08/2025	.00	.00	.00		Planned M	\$0.00
84686	fill with fuel / done	18/08/2025	.00	.00	.00		Planned M	\$0.00
84695	cutting edges turn edges replace corner tips / done	18/08/2025	.00	.00	.00		Planned M	\$0.00
84765	poss 3 poss 4 missing pedestals and caps / repaired	18/08/2025	.00	.00	.00		Planned M	\$0.00
85407	gps fault / repaired by sparky	26/11/2025	.00	.00	.00		Unplanned	\$0.00
85728	2000 hr service due / done 20000	9/12/2025	.00	.00	.00		Preventati	\$0.00
86073	trans to diff uni excessive movement / new unis fitted	9/12/2025	.00	.00	.00		Planned M	\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
87143	cab repair uhf and amfm radio / done	4/03/2026	.00	.00	.00		Planned M	\$0.00
87808	blade tilt cylinder leak / new rod fitted and resealed	21/04/2026	.00	.00	.00		Planned M	\$0.00
87901	radiator core leaking x2 replace core / 2 new cores fitted to lh side core 1 and 2	21/04/2026	.00	.00	.00		Planned M	\$0.00
88574	trans not selecting gears / clutch solenoid failed replaced with gear 4	25/05/2026	.00	.00	.00		Unplanned	\$0.00
88978	250hr service	25/06/2026	.00	.00	.00		Preventati	\$0.00
152		Total	.00	0.00				\$0.00