

Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
05/07/2021	11,000Hrs. Service
06/07/2021	10,971Hrs. Complete service. Remove guards and part wash down
07/07/2021	11,000Hrs. Refit guards. Repair oil leak on trans pipes. Test run
12/07/2021	Remove Laser towers
13/07/2021	Move from Kooroogamma to Tarrawingee
13/07/2021	Prestart. Fuel. Put air in tyres. Travel to Kooroogamma Road
13/07/2021	Travel back to Depot
24/07/2021	Repairs to gear level fault
26/07/2021	11,000Hrs. Change engine oil & refit guards
29/07/2021	Tidy up, level out
30/07/2021	10,999Hrs. Repalce E Stop & test run
13/08/2021	11,000Hrs. Prestart and shift to tip
14/08/2021	11,006Hrs. Shift machine from Tip to Workshop. Clean dirt from machine. Grease & check load onto flo
16/08/2021	11,016Hrs. Check electrical fault and remove alternator. Dismantle and inspect. Look up and order p
17/08/2021	11,016Hrs. Refit alternator and replace idler pulley and adjuster and belt. Repair Navman wiring. T
18/08/2021	Remove GPS poles and fit laser poles and receivers
18/08/2021	Travel to Jobsite. Change out GPS masts for laser masts. Return
07/09/2021	Set up GPS & Prestart
07/09/2021	11,045Hrs. Replace broken grease nipples
14/09/2021	Check fault codes
17/09/2021	F; G; R
18/09/2021	F; G; R
18/09/2021	11,110Hrs. Repairs to steering fault
21/09/2021	11,133Hrs. Replace missing tynes
21/09/2021	11,133Hrs. Fit ripper tynes
22/09/2021	F; G; R
23/09/2021	Remove and replace cutting edges
27/09/2021	11,179Hrs. Check and adjust circle clutch
15/10/2021	11,250Hrs service
15/10/2021	10,750Hr Service. Assist. Clear away waste oils and filters
21/10/2021	Repair GPS Bracket
21/10/2021	Remove radiator guards and wash out radiator.
21/10/2021	Return trailer to Depot. Maintenance on Grader
21/10/2021	Refit GPS to Grader. Pump tyres
15/11/2021	11,382Hrs. Remove and replace cutting edges
15/11/2021	Move grader back to Workshop
18/11/2021	11,392Hrs. Remove and replace flat front tyre. Price tyres
18/12/2021	11,500Hrs. Service
18/12/2021	115,000Hrs service. Part wash down
14/01/2022	11,562Hrs. Clean out radiator and coolers. Check A/C operation and fuel
14/01/2022	Clean off debris. Blow out cooling system
10/02/2022	Worn pads changed
22/02/2022	11,750Hrs Service. Fill out SOS Samples
22/02/2022	Service with DW
24/02/2022	GPS Issues
02/03/2022	Change shims
23/03/2022	FGR
14/04/2022	Service Rams
14/04/2022	11,836Hrs. Check artic rams and replace bush & seals
19/04/2022	Install bush / steering
19/04/2022	Repair ram bushes

Wilde Civil Pty Ltd TWC Pty Ltd

23/04/2022	Fit GPS / Laser
26/04/2022	FGR
18/05/2022	Prestart. Remove GPS Poles. FGR
19/05/2022	Prestart. Drive to Depot. FGR
21/05/2022	Prestart. FGR. Fit Poles
24/05/2022	11,902Hrs - Valve Adjustment
25/05/2022	Travel to Jobsite. Fit rocker cover gasket.
15/06/2022	Prestart. Fit GPS
15/06/2022	Fit GPS poles at Bundy Station
16/06/2022	Breakdown
16/06/2022	11,980Hrs. Check fault codes. Check wiring to No.1 injector. Remove and replace injector. Order par
20/06/2022	Service
20/06/2022	Breakdown/repairs
21/06/2022	Service
22/06/2022	2,000Hr Service
23/06/2022	Assist with Service
23/06/2022	2,000Hrs Service
24/06/2022	2,000Hrs Service
24/06/2022	Assist with Service
24/06/2022	Replace harness. Clean machine
25/06/2022	12,000Hrs. Refit guards
25/06/2022	Clean machine. Reassemble machine.
27/06/2022	Check trans oil. Hyd oil. Finish service.
27/06/2022	12,000Hrs - Replace blade bush
27/06/2022	Prep machine. Change wear bushes
27/06/2022	12,000Hrs. Check and replace blade slides
28/06/2022	Blad bush adjustment
28/06/2022	Fuel. Prep to leave depot to Jobsite
06/07/2022	Prepare for transport to job
06/07/2022	Remove electric masts and check over. Load onto float
14/07/2022	FGR
19/07/2022	FGR
20/07/2022	FGR
28/07/2022	FGR
29/07/2022	FGR
04/08/2022	12,159Hrs. Check T/Way fault and repair aerial and replace radio
10/08/2022	Clean blade
17/08/2022	12,187Hrs. Remove cab door and get glass replaced. Replace wiper blades
20/08/2022	12,187Hrs. Fit cab door
20/08/2022	Fit doow with new window, shroud and electrical
29/08/2022	Prestart
29/08/2022	FGR
02/09/2022	12,250Hrs. Service
02/09/2022	Service
02/09/2022	Assist with Service
05/09/2022	12,264Hrs. Fit new exhaust
05/09/2022	12,264Hrs. Fit new cutting edges to blade
05/09/2022	Assist HN with service
05/09/2022	Assist HN fit new cutting edges
19/09/2022	12,264Hrs. Prestart & fuel
12/10/2022	12,310Hrs. Check and clean out artic sensors area. Calibrate artic sensors
24/11/2022	12,379Hrs. Prestart

Wilde Civil Pty Ltd TWC Pty Ltd

25/11/2022	12,383Hrs. Plug computer in. Diagnose codes
25/11/2022	Wash
30/11/2022	12,402.1Hrs. Prestart
01/12/2022	12,413Hrs. Load up laser mast and fit to machine
02/12/2022	12,414Hrs. Diagnose transmission speed sensor fault.
03/12/2022	12,415.6Hrs. Check trans fault codes. Replace 1 wire in harness. Refit guards. Calibrate artic. Tes
12/12/2022	12,422Hrs. Remove and replace cutting edges
12/12/2022	Put new cutting edge on
23/12/2022	Load onto float. Chain down - 19.12
16/01/2023	12,502Hrs. Check over and order parts
17/01/2023	Assist DW with Service
17/01/2023	12,510Hrs. Service with DW
17/01/2023	12,500Hrs. Service
19/01/2023	12,525Hrs. Replace ripper parts
25/01/2023	12,541Hrs. Diagnose problem
30/01/2023	12,541Hrs. Diagnose engine speed sensor fault
31/01/2023	12,543Hrs. Fuel pump electrical issue
16/02/2023	Replace batteries
17/02/2023	12,657Hrs. Check over
02/03/2023	12,737.6Hr Service
16/03/2023	12,798Hrs. Dissassemble steering linkage to inspect. Replace blade lift cylinder bushes
16/03/2023	Assist HN with blad lift and steering
17/03/2023	Load onto float. Chain down
24/04/2023	12,937Hrs. Prestart and top up coolant and hyd oil. Check GPS wiring. Check and connect back up ala
26/04/2023	12,940Hrs. Remove and replace broken clearance light
29/04/2023	12,954Hrs. Prestart
02/05/2023	13,000Hrs Service
03/05/2023	13,000Hrs Service
03/05/2023	Assist DW with service
05/05/2023	Service
06/05/2023	12,985Hrs. Remove and replace cutting edges
31/05/2023	13037Hrs. Prestart and fuel up. Remove GPS receivers. Shift to Glen Praire
02/06/2023	13047Hrs. Fuel up. Check park brake operation. Remove guards and clean connectors
03/06/2023	13050Hrs. Check fault codes. Trans fill cailbration
09/06/2023	Replace hand brake pressure switch
26/06/2023	Check over
30/06/2023	Weld cover as required
12/07/2023	Pump up tyre
17/07/2023	Assist DW - Change tyre. Prep
17/07/2023	13208Hrs. Change tyre. Change hyd clamp. Blow out coolers
18/07/2023	13209Hrs. Have spare tyre replaced
24/07/2023	13250Hrs. Service. Check over
07/08/2023	13,320Hrs. Remove and replace blown hose
09/08/2023	Check circle adjustment
22/08/2023	Wash
23/08/2023	13380Hrs. Check and repair light wiring
23/08/2023	Prestart
28/08/2023	Fix GPS pole
29/08/2023	13407Hrs. Repair GPS cable connector
05/09/2023	13438Hrs. Prestart. Fuel. Remove guards and blow out coolers. Refit guards
06/09/2023	13438Hrs. Check and replace circle wear strips. Adjust circle. Check blade wear strips. Order parts
18/09/2023	13496Hrs. Replace L/H blade slide

Wilde Civil Pty Ltd TWC Pty Ltd

19/09/2023	Blow Radiator out
19/09/2023	Help wash radiators
20/09/2023	Grease
22/09/2023	13500Hr Service
25/09/2023	13538Hrs. Remove guards. Part wash down. Check for oil leaks. Order Parts. Replace circle slides an
25/09/2023	Wash. Replace blade. Clean Cab. Replace side shifters. Remove parts as instructed
26/09/2023	13538Hrs. Adjust top circle shims. Replace side shift ram shells. Replace seal and hose on trans sc
26/09/2023	Grader maintenance with DW
27/09/2023	Fuel and prestart
20/10/2023	13678Hrs. Remove and replace GPS radio harness. Test
31/10/2023	13731.5 Hrs - Service
09/11/2023	13776Hrs. Check blade and circle wear
10/11/2023	13750Hr Service
13/11/2023	13782Hr. Change cutting edges and adjust top blade slides
09/01/2024	Move into Workshop. Remove FLH Wheel. Prepare to repair crack axle
09/01/2024	13931Hrs. Repairs to front axle
09/01/2024	Assist BB
10/01/2024	Continue and finish repairs
10/01/2024	13931Hrs. Prestart. Top up hyd oil. Load onto float
15/02/2024	Assist with Service
15/02/2024	14000Hrs Service
28/02/2024	14032Hrs. Change trans and tandem oil
29/02/2024	Help get out of shed
08/03/2024	Diagnose steering fault
13/03/2024	Update CT. Test
15/03/2024	Attempt to install steering valve
18/03/2024	Reassembl steering valve. Attempt to Move
25/03/2024	14066Hrs. Replace l/h tandem magnetic plug. Clean dirt from machine. Remove receivers and load onto
12/06/2024	Wash. Repair broken step
25/06/2024	Prestart. Refuel
04/07/2024	14211Hrs. Check front axle for worn parts. Price parts
04/07/2024	Wash
04/07/2024	Reverse into shed. Set up on blocks
04/07/2024	Wash down
08/07/2024	14211hrs. Dismantle front axle and check parts from shelf
08/07/2024	Start dismantle of front axle assembly
08/07/2024	Assist remove front right hydraulic rams.
08/07/2024	Assist with repairs
09/07/2024	14211Hrs. Repairs to front axle and mounts
09/07/2024	Assist AR - Dismantling front axle. Press bushings. Stocktake on parts
09/07/2024	Cleaning parts. Replace isolator.
09/07/2024	Remove old hydraulic hoses w
09/07/2024	Remove isolator. Fix broken work lights and replace tynes on ripper
10/07/2024	Instal isolator switch
10/07/2024	Work with KG - isolator
10/07/2024	Pick up parts. Fit hoses
11/07/2024	14211Hrs. Clean up parts and assemble front axle
11/07/2024	Start fitting new buses Front axle. Assemble hub king pins
11/07/2024	Repairs to steering and front end
12/07/2024	14211Hrs. Clean up parts and assemble front axle
12/07/2024	Front axle rebuild - Pressing seals and bushes.
12/07/2024	Push out old bushes. Push in new bushes and seals

Wilde Civil Pty Ltd TWC Pty Ltd

15/07/2024	Front axle rebuild - Pressing seals and bushes.
15/07/2024	Push out old bushes. Fit axle
16/07/2024	Fit bushes and seals on front axle assembly. Fit Axle to machine. Fit tyres. Test. Clean radiator
16/07/2024	Rebuild front steering
23/07/2024	Prestart. Check over
29/07/2024	Start on shroud for GPS screen
30/07/2024	Put GPS back on and set up
30/07/2024	Repairs to sun visor.
31/07/2024	14213Hrs. Find GPS Cable and fit to machine. Check connectivity
01/08/2024	Assist replace new hose
01/08/2024	tighten leaking heater hose.
05/08/2024	14250Hrs. Take SOS Samples and fill out
07/08/2024	250Hr Service
07/08/2024	Change laser poles. Fuel.
13/08/2024	Swap GPS poles
25/08/2024	Get hose. Repairs
02/09/2024	Change shims
02/09/2024	14,336Hrs. Replace bottom blade slides and adjust
02/09/2024	Assist DW wiht new blade guides
03/09/2024	14394Hrs. Clean dirt from machine
19/09/2024	Fit GPS receiver poles. Work on mulboard guides, replace adjsuters
27/09/2024	14425Hrs. Change cutting edges and check over
27/09/2024	Remove and replace cutting edges
30/09/2024	Prestart. Refuel
09/10/2024	14,500Hrs. Take SOS Samples and fill out. Remove guards and blow out coolers. Refit guards
10/10/2024	14,500Hrs Service
10/10/2024	14,500Hr Service
11/10/2024	14,530Hrs. Check and fit shims to circle. Test
23/10/2024	Repair GPS Auto switches
23/10/2024	Remove switch. Move to other side switch
23/10/2024	Bring back to Depot. Troubleshoot switch. Return to Jobsite
05/11/2024	Blow out radiator and coolers
06/11/2024	14,750Hrs. Remove guards. Find hyd leak. Get hose made and fit to frame. Top up oil. Test. Fit guar
07/11/2024	Assit DW with service
07/11/2024	14,750Hr Service
11/11/2024	Assist with R&M
12/11/2024	Wash
13/11/2024	14783Hrs. Remove GPS masts. Check and adjust tyre pressures
13/11/2024	Prestart. Fuel. Grease. Check tyres
15/11/2024	Grade Depot Yard
21/11/2024	Begin dissassembly - remove fuel tanks
21/11/2024	Replace hydraulic hoses
22/11/2024	Begin dissassembly - remove fuel tanks
22/11/2024	Replace hydraulic hoses
22/11/2024	Dismantle to access 2 x hyd line. Remove and replace hyd line.
25/11/2024	Replace hydraulic hoses
26/11/2024	Remove and replace hyd hoses and clamps
26/11/2024	Replace hydraulic hoses
27/11/2024	Replace hydraulic hoses
27/11/2024	Remove and replace hyd hoses and clamps
28/11/2024	Assemble hoses and clamps. Fit bonnet
28/11/2024	Replace Hydraulic hoses

Wilde Civil Pty Ltd TWC Pty Ltd

29/11/2024	Assemble hoses and clamps. Fit bonnet
29/11/2024	Assist - Replace hoses
02/12/2024	Remove and replace artic bushers and seals
02/12/2024	Drill out and tapping broken studs. Fit helicoil
03/12/2024	Start to put wheels on. Diagnose fault codes
03/12/2024	Assist with repairs
03/12/2024	Fit fuel tanks. Plumb new cross over pipes and hoses. Fill fuel tanks. Start engine. Fit wheels.
04/12/2024	Diagnose brake pressure fault. Clean grader guards etc.
04/12/2024	Find faulty hoses
05/12/2024	14,799Hrs. Refit guards
05/12/2024	Repalce brake pressure switch. Replace guards
06/12/2024	14,799Hrs. Refit guards and clamps. Part wash down. Test
09/12/2024	14,800Hrs. Fit GPS Poles and receivers. Check connectivity
10/12/2024	14,800Hrs. Fit GPS Poles and receivers. Check connectivity
10/12/2024	Refuel. Load onto float
17/12/2024	14826Hrs. Prestart and fit GPS poles/receivers
19/12/2024	14,844Hrs. Prestart. Grease. Clean out cab. Blow out radiators and coolers
06/01/2025	14,856Hrs. Prestart and check tyre pressures
14/01/2025	14,836Hrs. Pre start. Show operator controls
04/02/2025	14,870Hrs - Diagnose no start.
22/02/2025	Repair GPS receiver
27/02/2025	14,980Hrs - Service
28/02/2025	15,000Hr Service - Fill out SOS samples
28/02/2025	Assist DW with service
03/03/2025	Fit rest pad
03/03/2025	14,984Hrs - Put guards on
08/05/2025	Clean and prep for Transport
12/05/2025	15,058Hrs. Check GPS cables and clean connectors. Test
14/05/2025	15,058Hrs. Check and adjust tyre pressures. Blow out coolers.
16/05/2025	15,059Hrs. Remove and replace L/H door release cable.
04/07/2025	15,212Hrs - Diagnose steering fault.
07/07/2025	Fit new steering valve
08/07/2025	15,210Hrs. Repairs to steering valve
08/07/2025	Clean grader. Remove steering valve
09/07/2025	15213Hrs. Refit steering valve and guards. Test. Replace hyd and level guage. Shift back to Broadbe
09/07/2025	Reassemble steering valve. Reinstall. Test
09/07/2025	Wash
05/08/2025	15,250Hrs. Part service and fill out SOS samples
06/08/2025	15,250Hrs. Complete service
15/08/2025	15,287Hrs. Clean dirt from machine. Check cutting edges
28/08/2025	Remove GPS poles
01/09/2025	15,327Hrs. Check and clean GPS connectors
03/09/2025	15,335Hrs. Remove front guards. Check GPS harness for fault. Clean connectors. Test
08/09/2025	15,341Hrs. Clean GPS connectors
09/09/2025	15347Hrs. Remove guards and clean connectors. Preice and order 2 harnesses
10/09/2025	15,348Hrs. Remove and replace GPS harness. Test. Refit guards
10/09/2025	Check over. Over size signs etc
11/09/2025	15,348Hrs. Check and repair lights. Check blade slides
15/09/2025	15,349Hrs. Fit oversize signs and brackets. Prestart. Grease. Replace nipples. Top up trans oil
23/09/2025	15,395Hrs. Replace clearance light. Give PG a grease gun
08/10/2025	15,437Hrs. Shift to Workshop. Remove guards. Blow out and wash out cooling system. Refit guards and
10/10/2025	15,440Hrs. Check A/C operation and clean connectors. Charge with 1.1 kg Gas. Check for leaks

Wilde Civil Pty Ltd TWC Pty Ltd

28/10/2025	15,500Hrs. Service. Fill out SOS samples
28/10/2025	Wash, clean, R&M
28/10/2025	Commence service
29/10/2025	Sort start issue. Bleed EStop
25/11/2025	15,608Hrs. Fix oil leaks / replace hoses as needed
26/11/2025	15,608 Hrs - Look into hand brake fault
15/12/2025	Check & repair laser fault. Test