

Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
15/07/2021	123,829km. Clean out fuel tank and check glow plug. Test run
16/07/2021	Remove Engine. Remove injector and get tested. Refit injector. Test run. refit motor and charge bat
26/07/2021	Source motor parts
31/07/2021	# 298 Wash
06/08/2021	125,313Km Check charging and fuel system
07/08/2021	125,313Km Remove engine and check fuel pump. Price honda and refit motor. Test run
07/08/2021	Manufacture adaptor motor to hydraulic pump & fit to new honda motor & mount on low loader
07/08/2021	Load 1 x Excavator Cat 336 (#312) and 1 x bucket.
21/08/2021	Wash.
24/08/2021	Source and purchase hinges for dump motor door. Begin remanufacture new hinges to suit.
25/08/2021	Repair to pump motor door hinge & latch
01/09/2021	Measure & organise new bosses for ramp cylinders
01/09/2021	127,634Kms. Remove and replace hyd fitting and check movement in ram mount
03/09/2021	Gouge off ramp cylinder lower bosses for replacement. Reassemble
06/09/2021	127,725Km. Prestart & get 4 x tyres replaced
27/09/2021	129,320Km. Replace ORing on relief valve
08/10/2021	Wash
18/10/2021	Work on #298
20/11/2021	Wash #298
23/11/2021	Clean deck. Strap Oversize signs on deck
06/12/2021	Replace Honda motor starter cable
09/12/2021	Check honda start fault and replace sprak plug and air filter. Test
20/12/2021	136,233Km. Remove honda eng and repair governor linkage. Test
17/01/2022	Unhook from #289
18/01/2022	137,765Km. Remove worn tyres and fit new
18/01/2022	Grease
28/02/2022	142,070Km. Check over for rego. Replace 1 clearance light and 2 reflectors. Adjust 2 left and wheel
28/02/2022	Wash and grease
12/03/2022	Grease / Check over
31/03/2022	Rebuild hydraulic hand pump
01/04/2022	Wash float. Disassemble ram and reseal
01/04/2022	146,127Km. Replace suspension cylinder seal
14/04/2022	Grease and work on
22/04/2022	Remove and replace 2 tyres. Rotate 2 tyres. Tension wheel nuts. Check suspension
30/04/2022	150,044Km. Remove hyd valve and clean out. Refit and test
16/05/2022	151,969Km. Check tie down points for cracks. Check tyre wear
23/05/2022	Assist BB with repairs
23/05/2022	Replace tie down bars in floor and weld cracks
26/05/2022	Change tyres. Check wheel bearing. General repairs
26/05/2022	Replace Front LH tyres
27/05/2022	Change tyres. Check wheel bearing. General repairs
08/07/2022	Grease
11/07/2022	Grease
30/07/2022	Fit engine door
03/08/2022	Fit float engine cover door. Wash
11/08/2022	Assist AW with float set up
15/08/2022	Grease
25/08/2022	Unblock Maxi brake valve
26/08/2022	Remove Maxi brake. Service brake valve. Fit new Maxi and service brake valve
26/08/2022	Install new trailer air supply fittings.
26/08/2022	157,822Km. Clean out air system

Wilde Civil Pty Ltd TWC Pty Ltd

31/08/2022	57,887Km. Repair wiring at trailer plug
08/09/2022	Fix trailer lights
08/09/2022	158,457Km. Test wiring to tail lights. Clean out junction boxes
12/09/2022	158,753Km Replace trailer lead plug ends. Fix light issue
20/09/2022	159,065Km. Change oil on honda motor. Adjust brakes to spec
06/10/2022	160,235Km Remove and replace 4 tyres. Check pivot points. Retension wheel nuts
06/10/2022	Replace tyres
10/10/2022	Work on #298
14/10/2022	Wash & Service
14/10/2022	Clean and grease
05/11/2022	Clean fuel from combustion chamber and plug. Test. Drain and flush eng oil.
15/11/2022	Work on
24/11/2022	164,182Km. Fix broke wire for LHS park lights
01/12/2022	Work on brakes
01/12/2022	Check brake operation
01/12/2022	Grease. Hook up #299
20/12/2022	Fix RHS blinker issue
10/01/2023	Prestart
11/01/2023	Prestart
13/01/2023	170,145Km. Replace RHS front axle tyres.
01/02/2023	17,080Km. Remove and clean spark plug. Test engine. Check air leaks and order parts
15/02/2023	Wash and grease
16/02/2023	172,349Km. Prestart
18/02/2023	1752,847. Remove and replace honda motor. Test
20/02/2023	172,847Km. Check and adjust tyre pressures
27/02/2023	Fix F LHS axle lock
16/03/2023	Wash
22/03/2023	Clean and pack away
23/03/2023	Assist iwth fitting new springs
28/03/2023	176,268Km. Check rear axle lock
19/04/2023	Wash and grease.
04/05/2023	176,512Km. Check over and replace 4 x tyres
06/06/2023	176513Km, Replace 1 tyre and tension wheel nuts
06/06/2023	Change tyre. Check over
07/06/2023	Clean, Wash and Degrease
08/06/2023	Replace lgihts, reflectors, replace engine door latch
08/06/2023	Check and adjust brakes. Replace 2 mudflaps. Replace broken tail light ass.
13/06/2023	Assist BB with ramp ram
13/06/2023	Fit new ram
16/06/2023	Replace hub meters
27/06/2023	Check over
10/07/2023	500Km Remove and replace 2 tyres. CHeck and adjust tyre pressures
10/07/2023	Change tyres
12/07/2023	Check over
27/09/2023	Remove and replace 2 air couplers
03/10/2023	4606Km Grease pivot points
09/10/2023	4787Km Clean up toe pin
11/10/2023	Remove suspension strut, install new seals
12/10/2023	Press bushes in. Reinstall strut
12/10/2023	5018km Refit suspension cylineer
13/10/2023	Reassemble
16/11/2023	5743Km. Prestart. Check honda motor for oil and fuel

Wilde Civil Pty Ltd TWC Pty Ltd

22/11/2023	8250Hrs. Service
04/01/2024	Grease - 22.12.2023
10/01/2024	8200Km. Prestart and fuel up honda motor
15/01/2024	8416Km. Remove and replace 2 gauges and hoses. Check air valves and replace regulator
16/01/2024	8416Km. Remove relay valve and test. Reseal and refit. Change oil in honda. Replace pull cord
13/02/2024	8978Km. Remove L/H 1st and 2nd axle suspension cylinders. Clean up parts
13/02/2024	Assist with removal of suspension cylinders
14/02/2024	Replace suspension rams
15/02/2024	8978Km. Assemble suspension cyl to trailer
15/02/2024	Remove and disassemble cylinders
15/02/2024	Weld hyd pin keepers on to float
15/02/2024	Put hyd ram pins and hyd hoses on float
16/02/2024	8978Km. Assemble suspension cyl to trailer. Fit and tension wheels. Bleed cyl and top up hyd oil
27/02/2024	8546Hrs. Refit brackets and air lines. Check for leaks
29/02/2024	10763Km. Check over for rego
06/03/2024	Grease
02/04/2024	Close deck. Lift axles
10/05/2024	412166Km. Prestart
28/05/2024	Replace latch. Repair air leak. Replace tail light. Repair air leak on tank drain
29/05/2024	Fit new tank drain. Check for leaks
06/06/2024	Assist remove suspension ram and dismantle
07/06/2024	Reassemble suspension cylinder
11/06/2024	16051Km. Prestart. Check all lights. To up hyd oil
11/06/2024	Weld bracket
11/06/2024	Reseal hydraulic. Tighten and tension wrench wheel nuts
11/06/2024	Assist fit suspension ram
27/06/2024	Finish reverse alarm wiring
05/07/2024	Grease
08/07/2024	16845Km. Replace R/H air tank rubber mount and bolts
10/07/2024	Wash, grease, check air
10/07/2024	Grease & Service
15/07/2024	Prestart. Check Tyres. Top up oils. Clean deck
22/07/2024	Prestart
22/07/2024	Grease
22/07/2024	Grease
23/07/2024	Repairs to toolbox door. Make new hinges
26/08/2024	Refit tyre and tension wheel nuts
30/09/2024	21,678Km. Remove, repair and refit R/H rear wheel lock.
30/09/2024	Repairs to locking wheel bracket and spring
02/10/2024	21,955Hrs. Check tyres and get 4 replaced
02/10/2024	Take to Tyrepower for new tyres. Collect later
17/10/2024	Check tyre pressures. Widen and hitch new springs on to axle locks.
18/10/2024	Prestart
23/10/2024	Repairs to rear axle lock
06/11/2024	Have blown tyres replaced
08/11/2024	23,934Km. Check air leak and repair 2 hoses
15/11/2024	24,026Km. Repair leaking air lines and connect to dolly
20/11/2024	24,286Km. Remove wheels and check and adjust tyre pressures. Replace locators and refit wheels
28/11/2024	Grease
20/12/2024	Wash and grease
06/01/2025	27, 945Km. Remove and replace 5 tyres. Rotate forward. Check and adjust wheel bearings. Replace 5 r
06/01/2025	Assist DW with tyres and bearings

Wilde Civil Pty Ltd TWC Pty Ltd

08/01/2025	28,453KM - Check and adjust R/H front axle
08/01/2025	Adjust bearings
10/01/2025	476,862Kms - Unhook. Park in shed. Inspect electrical fault with dash light.
30/01/2025	Repairs to air leak on brake booster line
20/02/2025	Clean down
05/03/2025	29,897Km. Check and adjust brakes. Check lights and tyre pressures. Replace 1 white reflector
05/03/2025	Inspect. Source parts. Replace LH brake booster
15/04/2025	Start greasing
17/04/2025	Wash and clean
29/04/2025	Grease
06/06/2025	32,791Km Prestart
11/06/2025	33,088Km Check R/H blinder fault.
28/07/2025	Wash
30/07/2025	34,869Km. Prestart
12/09/2025	35,905Km. Wash down. Grease. Roll up mats
15/09/2025	35,909Km. Check and adjust tyre pressures. Remove 2 tyres for repairs. Refit and tension
16/09/2025	35,909Km. Prestart. Fit 2 signs
24/09/2025	Rotate tyres. Replace tyres as needed. Adjust bearings
24/09/2025	36,148Km. Remove and replace 4 tyres and 2 rims. Tension wheel nuts. Adjust wheel bearings
20/10/2025	36,878Km. Prestart. Check tail light connections. Clean connections
21/10/2025	36878Km. Clean out and reseal wiring boxes
21/10/2025	Check wiring
24/10/2025	Prestart. Check over. Diagnose blinker issue
27/10/2025	Finish repairs to blinker.
21/11/2025	Clean