

**296E - Cat PF300B Tyred Roller** July 2021 - January 2026  
**Wilde Civil Pty Ltd TWC Pty Ltd**

Date	Notes
13/07/2021	9,498Hrs. Prestart & Fuel up. Check tyre pressures and A/C. Replace 1 battery
13/07/2021	Pull out of bog. Grease. Fuel. Purchase battery. Set tyre pressure
27/09/2021	9,505Hrs. Check A/C operation and leaks. Recharge system. Part wash down
05/10/2021	Remove LH axle & wheel assy.
05/10/2021	Load onto float. Unload at Workshop. Repairs to broken axle
06/10/2021	Disassemble final drive, clean components. Pick up parts - begin reassembly
07/10/2021	Drop off parts for reamufacture (McManus). Research reassembly procedure
08/10/2021	Collect parts from McManus
11/10/2021	Reassemble L/H rear final drive
11/10/2021	Replace axle, seals & bearings
12/10/2021	Fit wheels and clean up
13/10/2021	Grease/prestart. Source fuel fault. Bypass electric pump - order 24V fuel pump. Fit circuit breaker
16/10/2021	Fit 24v inline fuel pump
26/10/2021	Remove tyre for repair. To Jukes. Return to site
26/10/2021	Refit rear wheel
09/12/2021	Check A/C operation and remove condensor motor. Test. Order Parts
18/12/2021	9,643Hrs. Replace A/C condensor fan motor. Check A/C operation
13/01/2022	9,660Hrs. Check A/C operation. Decant and remove evaporator and T/X valve for repairs
13/01/2022	Find air leak. Remove unit to replace TX Valve
15/01/2022	9,660Hrs. Replace y/x valve and drier. Clean out evaporator. charge with nitrogen and check for lea
17/01/2022	Start assembly A/C unit
17/01/2022	Finish fitting A/C unit
20/01/2022	Line roof
21/01/2022	Folding and healer bracker - Major Metals
24/01/2022	Work on head lining
24/01/2022	Finish head liner
22/02/2022	9,702Hrs. Check oil leaks
22/02/2022	Inspect oil leaks
15/03/2022	Change tyre
20/04/2022	Removed LHS inner wheel to inspect leak
20/04/2022	Check oil leaks and drain final drive oil
21/04/2022	9,750Hrs service. Repair engine and hydraulic leaks
22/04/2022	Inspect for leaking hoses
27/04/2022	Removal of park brake actuator
27/04/2022	9,750Hrs. Repairs to park brake. Look up parts
28/04/2022	Disssmeble park brake actuator
09/05/2022	9,750Hrs. Repairs to park brake
11/05/2022	Assemble park brake
12/05/2022	Hydraulic hoses, park brake actuator
13/05/2022	Cab hydraulic hoses
09/06/2022	Assemble seat
10/06/2022	Assemble seat
04/07/2022	Repair oil leaks
05/07/2022	Assemble cab. Fix wiring. Fill hydraulics
06/07/2022	Assist HN / Clean machine
07/07/2022	Inspect for oil leaks
07/07/2022	Clean machine. Attempt to fix water system
07/07/2022	9,766Hrs. Wash down. Check for leaks. Replace oil line to compressor and seal on turbo
08/07/2022	9,766Hrs. Check water system. Clean out pipes and remove pump. Dismantle. Repair oil leaks
08/07/2022	Assist with washing and oil leaks
12/07/2022	Assemble water pump

# 296E - Cat PF300B Tyred Roller July 2021 - January 2026

## Wilde Civil Pty Ltd TWC Pty Ltd

10/08/2022	Load onto float
10/08/2022	Prestart & Fuel
10/08/2022	9,767Hrs. Load onto float
30/08/2022	Assist HN
30/08/2022	9779 Hrs - Diagnose Failed direction switch
31/08/2022	9779 hrs - Remove direction switch. Sour parts
01/09/2022	9,779Hrs. Fit new micro switch (direction)
20/09/2022	9,781Hrs. Fix issue with forward/reverse
20/09/2022	9,781Hrs. Check gear lever fault. Lower side guard. Check power train wiring for fault. Price parts
26/09/2022	Assist DW - Repairs to wiring on trans control.
26/09/2022	9,781Hrs. Lower side repair wiring to trans control. Test and refit side
10/11/2022	9,796Hrs. Pump up tyre
15/11/2022	Remove flat tyre and have replaced
16/11/2022	9,786Hrs. Refit wheel and tension wheel nuts
16/11/2022	Put new tyre on roller
01/02/2023	9788Hrs. Inspect door handle
07/02/2023	9,788Hr. Replace outside door catch
06/07/2023	Prestart and idle
27/09/2023	Check battery and charge rate. Repair 2 wires at alternator. Test
18/11/2023	Get tyres out of shed. Travel to LDC. Jump Start. Return
28/02/2024	Remove blown hose
29/02/2024	9824.5Hrs. Fit new hoses
02/03/2024	9826Hrs. Remove and replace A/C compressor and drier. Clean out lines. Evac and charge and check f
02/03/2024	9826Hrs. Fit new A/C compressor and drier. Clean system. Regas. Check over
03/09/2024	10018Hrs. Prestart. Check and adjust tyre pressure. Check A/C operation and repair wiring to drier
01/10/2024	10,047.2Hrs - Prestart. Remove old navman and wiring
02/10/2024	10,048Hrs. Prestart and service. Remove broken dipstick. Order parts
18/10/2024	10,053Hrs. Replace engine dip stick tube and A/C condenser fan. Test
30/10/2024	Fix flat tyre - take to Jukes
09/12/2024	10,091Hrs. Lower sides and check for leaks
09/12/2024	Drop sides of machine. Wash
09/12/2024	Diagnose oil leak
12/12/2024	Replace gas strut. Diagnose oil leaks
13/12/2024	Dissassemble and clean filter housing
16/12/2024	REfit oil filter housing. Clean and Test
28/05/2025	Inspect inconsistent Navman issues. Attempt to repair
05/06/2025	10,135Hrs. Remove and replace fuel line and tail and clamps. Bleed system. Test
11/06/2025	Remove and replace leaking fuel line
05/08/2025	10,211Hrs. Remove and replace turbo drain hose and gasket. Check Navman Operatin
12/08/2025	10,246Hrs. Check front tyre and brakes
14/08/2025	Inspect wheel leak. Check over
19/08/2025	10,254Hrs. Check rear drive oil levels
19/08/2025	Assist DW with R&M
19/09/2025	10,274Hrs. Check engine oil leak. Remove and replace air compressor feed tube. Test. Wash out radia
22/09/2025	10,250Hrs. Service. Prestart. Grease
08/10/2025	10,304Hrs. Check and repair flashing light wiring. Replace fire extinguisher bracket
23/10/2025	Assist CW with R&M
23/10/2025	10,323Hrs - Replace hoses
12/01/2026	Repair amber lights