

Maintenance Date	Plant	Maintenance Short Description	Maintenance Supplied By	Meter Reading	Cost	Notes
07/15/2025	PR-14 Excavator	Complete 500hr service	Harris Heavy Mechanics	2514 hours	519.37	Pick up bucket, take back to yard & wash up. Remove cylinders & disassemble. Found rods to be bend. Chase up parts & clean up ready for assembly. Reseal both cylinders & fit to bucket. Drop bucket back to the machine & test. Complete 250hr service Next service due @ 2500 Completed 2000hr major service
07/05/2024	PR-14 Excavator	Bent rods	Harris Heavy Mechanics	2447 hours	1,446.50	Complete 250hr service Next service due at 2250hrs
02/26/2024	PR-14 Excavator	250hr service	Harris heavy mechanical	2271 hours	319	Change all oils & filters Changed engine oil and filter, fuel filter, outer air filter and final drive oil next service due 1750 hrs
01/17/2024	PR-14 Excavator	2000hr service	Harris heavy mechanical	2080hrs	1,101.85	Changed engine oil and filter, outer air filter, fuel filter and justin repaired sump plug next service due 1500 hours
05/24/2022	PR-14 Excavator	Service	Westrac	1500 hours		
09/30/2021	PR-14 Excavator	Service	Charlie Yeo	1227 hours		
08/31/2021	PR-14 Excavator	Rear glass replacement	Justin JB Mechanical	11111 hours		
08/25/2021	PR-14 Excavator	Hoses replaced	Justin JB Mechanical	11111 hours		Replaced blown hose on quick hitch Straighten plate on boom
12/15/2020	PR-14 Excavator	Service	Joshy Barrett heavey machanical	993 hours		Changed engine oil and filter, fuel filter and outer air filter next service due 1250 hrs
02/03/2020	PR-14 Excavator	Service		750 hours		changed engine oil and filter, outer air filter and fuel filter Next service due 1000 hrs
04/23/2019	PR-14 Excavator	Service		519 hours		Changed engine oil and filter, fuel filters outer air filter next service due 750 hours
07/18/2018	PR-14 Excavator	Service	WESTRAC	250 hours		CHANGED ENGINE OIL & FILTER, FUEL FILTER, HYDRAIC OIL FILTER, FINAL DRIVE OIL & OUTER AIR FILTER NEXT SERVICE DUE 500 HOURS