

Leakage Tests (2741100)

Created By: *Chris Gilley*

Tel: 7808317055
TC Registration: 25-1030 (Expires: 09/27/2029)

Facility

Atlas Inspections
11806 86A Street
Grande Prairie, AB, T8X0H4
1-780-831-7055

Client



Tank

Ser. No.	2741100	Unit Number	L90
TC Spec.	TC 312	Date of mfr.	2000-12-12
Cert. date	2000-12-12	VIN	1HTHCAHT4YH309663
Tank mfr.	No corode	TCRN or CRN	L-51752
MAWP	25 psi	Test P.	37.5 psi
Min. head thick	.500	Min. shell thick	.500
Cap.	2500/11600	Lining	Derkane 441-400 RESIN
Shell Material	Cor75-a0-010	Head Material	Cor75-a0-010
Max. Payload	35000 lbs	Original Test Date	2000-12-12

Leakage Test

Inspection Date	2025-09-06	Inspection Expiry Date	2026-09-30
Test Medium	Air over water	No. of Compartments	2

Compartment #	Start (psi)	End (psi)	Hold Time (min)	Capacity
1	20	20	10	2500
2	20	20	10	11600

Venting devices hold pressure as required, if removed they are bench tested and hold pressure as required
Pass

Product piping and valves hold pressure without leakage
Pass

Manways and closures inspected for leaks or deformation
Pass

Flanged connections checked for leakage
Pass

Inspect the entire area of the head, shell and welds for leaks or deformation including voids and adjacent compartments
Pass

Test pressure maintained for minimum of 5 minutes
Pass

All leaks are repaired before the tank is marked
Pass

Inspect head shell

Defects

No defects found.

Tank Disposition

Current Disposition	Passed / No Defects Found
----------------------------	---------------------------

Approval

A handwritten signature in blue ink, consisting of a large, sweeping initial 'C' followed by a smaller, more complex flourish.

Inspector

Signed by Chris Gilley

Service provided by **eStandardSolutions**