

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
22014	50875	Change pan to 10 mts.	25/01/2000		
	50876	Did work method procedures for extension of main frame, telescopic & turning of the legs. Started at 10am finished at 3pm.	14/07/2000		
	50877	Inspect hyd problem with extension rams.	7/08/2000	825	
	50878	Remove wash down pump and strip. Inspect hour meter.	16/08/2000	825	
	50879	Inspect bar inserter electrical problem.	9/01/2001	217	
	50880	250 hour service.	19/01/2001		PM
	50881	Fit spring to bar inserter counting wheel.	20/01/2001		
	50882	Straighten vibrator bar.	2/02/2001		
	50883	Remove bar inserter and vibration plate and modify.	5/02/2001	269	
	50884	Fit start switch and check electrical fault.	27/02/2001	351	
	50885	Replace damage vibration sensor switch.	5/03/2001		
	50886	Remove front vibrator pump and replace with 2 new pumps.	16/03/2001	368	
	50887	Modify bar counter.	20/04/2001	1466	
	50888	Fix oil leak on auge hose.	17/05/2001		
	50889	Fit chain to bar counter wheel.	21/05/2001		
	50890	Repair tamper bar and hoses to motor.	7/06/2001		
	50891	Fit new solenoids	8/06/2001	5041	
	50892	Remove and refit ram for strike off.	19/06/2001		
	50893	Fix steering solenoid.	25/06/2001		
	50894	Repair ignition switch.	27/06/2001		
	50896	Fabricate steering adjustment holding bracket. Fit to machine.	23/03/2002		
	50897	Fabricate holding mounts for pan attachment arms and weld to machine.	23/03/2002		

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	50895	Steering arm bent.	27/03/2002		
	50898	250 hour service.	24/04/2002		PM
	50899	Fitted new hour meter in dash not on engine.	29/04/2002		
	50900	Repair oil leak high pressure filter.	20/05/2002		
	50901	Bent track guard. Track motor fitting bent loose bar inserta, hyd cylinder by passing.	20/05/2002		
	50902	Repair damage to track sheild.	20/05/2002		
	50903	Auto elevation electrical fault find.	22/05/2002		
	50904	Replace elevation switch.	24/05/2002		
	52400	Heat tamper drive and free up with grease.	10/05/2004	1054	
	52402	Remove auger and install new seal date, repair solenoids for strike off and install new toggle switch, change over hoses to drop valves on strike off.	26/05/2004	1075	
	52401	Modify adjuster screws on paver pan.	28/05/2004		
	52403	Re-seal tamper bar motor couples.	28/06/2004	1225	
	52404	Remove filter. Engine housing to cooler and reseal all o-rings, refit.	1/07/2004	1255	
	52405	Remove planetary in front drive, replace, repair oil leaks on legs.	6/07/2004	1303	
	52406	Remove engine, re-seal drive box, re-install.	10/07/2004	1340	
	52407	Install additional vibrator for bracket and hose up, after unseizing bracket, reseal no.2 leg solenoid block.	19/07/2004	1379	
	52408	Replace hydraulic cooler hose man hose.	20/07/2004		
	52409	Reseal pump pressure release valves.	21/07/2004	1379	
	52410	Fit new blade ext bracket on blade to ram.	29/07/2004	1393	
	52411	250 hour service.	27/08/2004		
	52412	Power fault, diagnose wiring connection under relay box, run until finish.	13/09/2004		
	52414	Remove broken strike off bracket straighten, weld on, remove left side edge solenoid back and re-seal, re-seal inner and outer seals on leg 1 hub.	25/09/2004		

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	52415	Travel problem, electronic pump controller u/s. Swap complete housing with new one, replace leg 3 lanyard switch.	11/10/2004	1770	
	52416	250 hour service.	15/10/2004		
	52417	Set up stringless system and set up after transport.	30/10/2004	1788	
	52418	Check hydraulic pressure.	13/11/2004		
	52419	Pull apart more vibrators, need parts, replace tamper drive motor and crank.	17/11/2004	1900	
	52420	Engine stops - ignition switch u/s, hard wire to run.	21/11/2004	2025	
	52421	Re-seal both one way valves under floor and side edge central valve.	3/12/2004		
	52422	Remove re-seal pump to vibrator major manifold. Replace exhaust elbow and muffler.	17/12/2004		
	52423	Reseal vibrator manifold on deck.	18/12/2004		
	52424	Reseal hub, remove engine, reseal drive box to engine, replace.	6/01/2005		
	52425	Complete engine installation.	7/01/2005		
	52426	Tamper motor broken off u/s, drill out bolts, remount and bolt, replace hoses.	12/01/2005		
	52427	Replace broken tamper motor bolt retorque others, test all system coils, all okay.	14/01/2005		
	52428	Replace vibrator seals, vibrator central box seals, weld on chains for adjusting track shield wings.	15/01/2005		
	52429	Set up after transport, fit new engine to drive box braces, re-seal auger pump adjust valves. Remove strike off bucket to repair.	3/02/2005		
	52430	250 hour service.	19/02/2005	2249	
	52431	Replace tamper bar arm.	4/03/2005		
	52432	Fit new throttle control to engine.	5/03/2005		
	52433	Repair reseal oil leaks around pumps, reseal tamper speed manifold.	8/03/2005		
	52434	Remove right side solenoid back and fully reseal.	9/03/2005		
	52435	Rebuild vibrator, reseal vibrator control brakes, reseal vibrator OC's. Reseal vibrator tap control banks.	11/03/2005		
	52436	Remove hydraulic control valve and inspect for leaks.	2/04/2005		

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	52437	Remove re-seal edge valve controls.	4/04/2005		
	52438	Check over plant engine, making oil.	5/04/2005		
	52439	500 hour service. Remove leg 4 lift cylinder, replace fittings into cylinder and re-assemble. Change engine oil, fuel transfer pump useless. Reseal leg raise, lower cylinder fittings, replace fuel trans pump.	7/04/2005		
	52440	Check pressures in vibrator circuits.	9/04/2005		
	52441	Fit new vibrator pumps, hoses, set pressures, check, okay.	11/04/2005	2492	
	52442	Check over vibrator pump pressure and oil leaks.	12/04/2005		
	52443	Re-seal Q couplers.	13/04/2005		
	52444	Fit hydraulic solenoid tank and test.	21/04/2005		
	52445	No drive, front left planetary gear tooth chipped off, remove, inspect. Remove inspect final drive planetary gear broken.	22/04/2005		
	52446	Fit new final drive to front left track. Fit new final drive. Check for correct gear timing.	27/04/2005		
	52447	Reseal steer pump, fit and remove control block for vibrator pumps.	3/05/2005	2770	
	52448	Tighten sheen cylinder wedge.	6/05/2005	2770	
	52449	Weld plate to sheen wedges.	7/05/2005	2770	
	52450	250 hour service.	25/05/2005	2746	
	52451	Grease and inspect paving machines. Steering sensors playing up, adjust sensor arm and clean solenoid contacts.	6/06/2005	2803	
	52452	Grease and inspect paver. Lost control of side forms, strike off plate and float pan. Found solenoid contacts and wiring to be u/s. Wsh machine, they blow then blow connectors off and put back in wrong spot, cleaned, fitted new terminals and silastics on.	7/06/2005	2803	
	52453	Grease and inspect paver, replace broken right rear steering bolt and modify steering wedges. Checked oil level in auger drive boxes.	8/06/2005	2803	
	52454	Vibrator bar not working circuit breaker.	15/06/2005	2842	
	52455	Oil leak, fit wedges in steering, weld exhaust leak up.	28/06/2005	2910	
	52456	Repaired oil leak in vibrator pumps. Split pumps and fitted new o-ring.	8/07/2005	2930	
	52457	Carry out 1000 hour service	18/07/2005	2998	

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	52459	Overhaul cylinders.	5/05/2006		
	52460	Rebuild vibrators. Rebuild oil leaks.	8/05/2006		
	52461	Check all levels and repair oil leaks.	9/05/2006	3035	
	52462	Rebuild vibrators.	10/05/2006		
	52464	Grease legs fill grease pot auto greaser steering pin locking plates.	17/05/2006		
	52465	Adjust engine belts alternator belts, check over.	20/05/2006		
	52466	Unbelt and remove auger box for repair. Strip down reseal put back together.	22/05/2006		
	52467	Reseal refit left side auger box. Replace leaking oring of elevation, steering valve.	24/05/2006	3115	
	52468	Reseal left track solenoid bank.	30/05/2006	3120	
	52469	Rebuild vibrators.	6/06/2006		
	52470	Fabricate new leg valve covers to fit over stringless set up.	5/07/2006	3200	
	52471	Carry out 250 hour service	14/07/2006	3249	
	52472	Fit security covers to stringless panels.	21/07/2006	3280	
	52473	Fabricate steering sensor covers.	1/08/2006		
	52474	Repair side forms and fabricate new bolt on extensions and adjusting bars. Reseal check valves, under operator console.	2/08/2006	3308	
	52475	Reseal leg 4 top control valve pressure switch fittings.	16/08/2006	3372	
	52476	Fit new engine belts fan and alt.	24/08/2006	3430	
	52477	Reseal and fit vibrators to float pan.	25/08/2006	3435	
	52478	Begin hard facing of augers.	2/09/2006	3495	
	52479	Carry out 500 hour service @ 3500Hrs	9/09/2006		
	52480	Replace broken left side strike off cylinder	14/09/2006	3540	
	52481	Hardface auger flights	16/09/2006	3564	
	52483	Fit new E-stop to leg 3	5/10/2006	3490	

Asset History Report

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	52484	Repair grease diversion block on right side tamper block	6/10/2006	3710	
	52485	Replace hose on hyd sensor circuit	7/10/2006	3714	
	52486	Convert paver to run on stringline	27/10/2006	3820	
	52487	Remove leg 3 and reseal lift cylinder at fittings	30/10/2006	3820	
	52488	Convert paver for stringless paving weld up sideform adjusters	2/11/2006	3640	
	52489	Remove weld up strike off cylinder brackets	15/11/2006	3955	
	52490	Hardface augers	17/11/2006	3965	
	52491	Remove reseal left auger box	18/11/2006	3970	
	52492	Change all hyd filters	20/11/2006	3970	
	52493	Repair leak at leg 3 elevation cylinder fitting	12/12/2006	4100	
	52495	Remove and reseal hyd cooler valve assembly and replace cooler hose	6/01/2007	4191	
	52494	Replace auto str coil	8/01/2007	4196	
	52496	Replace right side strike off hose to cylinder	10/01/2007	4210	
	52497	Replace leaking elvation sensor hose	16/01/2007		
	52498	Knock away concrete off mainframe and wash away after spraying seal & away	23/02/2007		
	52499	Move around and make flat stable ground to sit strong back onto to drop pan off and shorten machine.	24/02/2007		
	52500	Start pan change	6/03/2007		
	52502	Continue pan change	9/03/2007		
	52503	Pan change	22/03/2007		
	52504	Rebuild vibrators	22/03/2007		
	52505	Continue pan change	23/03/2007		
	52514	Continue pan change and vibrator repairs	3/04/2007		
	52516	Vibrator repairs Cont pan change Load for transport	12/04/2007		

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	52517	Vibrator repairs	13/04/2007		
	52518	Pan repairs	14/04/2007		
	52519	Vibrator repairs	16/04/2007		
	52520	Rewire and renew track guard E-stops	3/05/2007	4340	
	52521	Connect up offline sensors and alarms, E stops to run Replace all auto coils on right side of machine	4/05/2007	4340	
	52522	Begin to split paver for pan/main frame change	16/05/2007		
	52523	Reseal left auger box whilst pan change going on	17/05/2007		
	52524	Make new vibrator control hoses	30/05/2007	4400	
	52525	Weld broken centre auger shaft grease fitting	8/06/2007	4331	
	52526	Fit offline sensors and brackets to str sensors	13/06/2007	4331	
	52527	Replace 1" hoses at vibrator banks	25/07/2007	4498	
	52528	Complete 500HR service	26/07/2007	4500	
	52531	R N R auto greaser and reseal drive shaft R N R leg 3 track and reseal track tensioner	1/08/2007	4500	
	52533	Hardface augers on tube areas	25/10/2007	4569	
	52534	Fit flashing light systems	4/12/2007	4613	
	52535	Remove track and final drive heat and straighten track frame and gusset final drive mount	20/02/2008	4775	
	52536	Replace run/idle switch and electric throttle control	27/02/2008	4780	
	52537	Replace u/s vibrator controls	17/03/2008	4813	
	52538	Make all new side form adjustors	19/03/2008	4825	
	52539	Replace wear rubbers on tamper rods	1/04/2008	4890	
	52540	Rewire remote leg controls	2/04/2008	4890	
	52541	Remove left track shield and cut out section and weld in new section	4/04/2008	4891	
	52542	Straighten float pan arms	29/04/2008	4910	

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	52543	Remove leg 1 and replace fitting on leg cylinder	2/05/2008	4970	
	52544	1000HR service	6/05/2008	5004	
	52545	Wire in offline alarms to work with steering right side	8/05/2008	5011	
	52546	Repair bent and broken track shield guard	9/05/2008	5020	
	52547	Leg 2 final drive u/s remove and replace next morning	13/05/2008	5035	
	52548	Paver stopped at stop end wiring problem walk off and repair for next morning	15/05/2008	5070	
	52549	Fit new tamper drive assembly, repair relay box wiring back to standard	16/05/2008	5073	
	52550	Remove leg 1 lift cylinder and replace fitting	19/05/2008	5080	
	52551	Reseal 2 vibrator bar cylinders	13/06/2008	5150	
	52552	Repairs to float pan	28/06/2008		
	52553	Repairs to paving pan	30/06/2008		
	52563	250HR service	3/07/2008	5224	
	52554	Rebuild spare travel motor	7/07/2008	5224	
	52555	Fit new hydraulic flow control valves to all elevation sensors	9/07/2008	5235	
	52556	Unload from float start clean	21/08/2008		
	52557	Fabricate vibrator brackets	22/08/2008		
	52558	Float pan repairs	23/08/2008		
	52560	Remove pan	27/08/2008		
	52561	Remove track guards	28/08/2008		
	52562	Extend pan to 10.5 metres	29/08/2008		
	52564	Assemble track frames, fit tracks, twice, assemble pump drive, assemble and dyno test engine	13/07/2011		
	33173	TEST AND ADJUST CONVEYOR FUNCTIONS	23/09/2011		
	33189	PREPERATIONS FOR PAN RE-JOINING	26/09/2011		

Asset History Report

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	33193	Fit support plates to placer /spreader	30/09/2011		
	33679	PLACE PAN UNDER MACHINE FOR LOCATIONS OF HANGERS AND POSITIONG REBUILD RIGHT HAND AUGER BOX	5/10/2011		
	33749	RE-BUILD AUGER BOX FIT PAN AND ADJUST ACCORDINGLY	6/10/2011		
	36712	TESTING AND ADJUSTING PAN CONVEYOR FUNCTIONS	10/10/2011		
	33757	PREPARE PAVER FOR WASHING PRIOR PANTING	2/11/2011		
	36711	FIT CORRECT BOLTS TO FRAME, FILL DIESEL TANK READY FOR TRANSPORT	2/11/2011		
	47784	START WIRING FLASHING LIGHTS RE FIT CONVAYORRETURN ROLLER / REPAIRED X NIFTY	19/10/2012		Correct
	47785	SET UP STANDSGGETTING READY FOR FRAME EXTENSION /FINISH SETTING UP FLASHING LIGHTS	22/10/2012		Planned
	46255	SET UP STANDS GETTING READY FOR FRAME EXTENSION / FINISH SETTING UP FLASHING LIGHTS	22/10/2012		
	47786	EXTEND MAIN FRAME & MODIFY PARTS TO FIT	24/10/2012		Planned
	46491	EXTEND MAIN FRAME & MODIFY PARTS TO FIT	24/10/2012		
	47787	FINISH MODIFYING WALK WAY & HAND RAILS & FIT / MAKE MISSING STEER CYC PIN RETAINER	25/10/2012		Planned
	46499	FINISH MODIFYING WALK WAY & HAND RAILS & FIT / MAKE MISSING STEER CYC PIN RETAINER	25/10/2012		
	46479	FIT NEW STRIKE OFF PLATE SECTIONS / NEW SECTIONS MADE UP / as NOT SUPPLIED	29/10/2012		
	48289	JUMP START // RECTIFY TRACK SPEED PROBLEM	20/11/2012		Correct
	48290	SORT PARTS START MAKE UP REMOTE /// ORIGINAL NOT AVEAILABLE	23/11/2012		Correct
	48291	MAKE UP CONVAYOR REMOTE	26/11/2012		Correct
	48293	FABRICATE SHADE COVER FOR OPERATOR & FIT	28/11/2012		Mod
	48294	ADJUST STEER WEDGES	29/11/2012		Correct
	49309	No auto steer, found broken wire in brand new military plug on RH front leg frame	10/12/2012	4	
	49311	Forward reverse control wired in back to front, correct wiring as per wiring diagramRemove seized leg brace for repair Missing steer cylinder bushes, measure to fabricate RH front leg no manual steer, correct solenoid bank wiring	10/12/2012	4	

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	49315	Continue to set up for paving	11/12/2012	4	
	49321	Fabricate elevator sensor skids,Set machine up for paving	13/12/2012	4	
	49325	Fabricate Stringline roller, Wire in pulley tension remote control, continue set up for paving	14/12/2012	4	
	49327	Diagnose failed water spray pump	14/12/2012	4	
	49329	Replace failed LH rear elevator sensor	14/12/2012	4	
	49331	Diagnose failed RH front elevator sensor, Correct hosing Orientation	14/12/2012	4	
	49335	Correct wiring on side form manual circuit	14/12/2012	4	
	49337	Fabricate and fit sideform extension plates	14/12/2012	4	
	49403	Feed conveyor dislodged, torn skirting rubber, belt off rollers. Refit belt, replace skirting rubbers. Retension belt.	19/12/2012	8	
	49363	Mount and wire in HID worklights	7/01/2013	29	
	49367	Remove and replace failed starter motor, burnt out contacts in hold in solenoid	8/01/2013	29	
	49375	Estop circuit fault, Broken wire in conveyor estop harness	10/01/2013	53	
	49377	Continue estop wiring repairsRepair side form wiring circuit Repair Water temp gauge wiring	11/01/2013	53	
	49381	Tail gate of truck hit hopper conveyor belt. Belt split, remove guards/skirts for belt replacement.	14/01/2013	63	
	49389	Continue Hopper belt replacement	15/01/2013	63	
	49391	fit new hopper belt, refit skirt guards	16/01/2013	63	
	49393	Finish belt repairs and test, Replace hopper e stop	17/01/2013	63	
	49405	Front conveyor drive motor failure, Remove motor	21/01/2013	75	
	49409	Fit spare conveyor drive motor and test	22/01/2013	75	
	49417	Fit mesh safety guard to bottom conveyor roller	24/01/2013	94	
	49419	fit new console lights	25/01/2013	104	
	49423	paving checks, adjustments	25/01/2013		
	57961	repair spreader drive motor after it was damaged	15/03/2013	160	

Asset History Report

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	83708	Repair chassis cracks and side travel eyesRepair bent guardsFree up tight hingesCut off old bridge travel steering eyes	28/06/2018		Planned
	83691	Engine:Replace water pump, Thermostats, Oil cooler, Valve set, Front and rear seals, re race fan hub, Reman Starter and AlternatorFit new Vee beltsReplace exhaust outlet pipeReplace Tacho / Hour meter	23/07/2018		Planned
	83692	Service Radiator and fit new hoses.Fit Blow fan.Remove coolant filter and fill with Cat ELC	23/07/2018		Planned
	83694	Remove fuel tank, drain and flush. Clean and fit new sight glassesReplace fuel cap	24/07/2018		Planned
	83688	Carry out full service to reset Service history	25/07/2018		PM
	83705	Replace pump drive input sealReplace hydraulic tank cap	25/07/2018		Planned
	83699	Fit rebuilt steering cylinders using new bushes and pinsFit triple bolt steering eyes using new wedgesReplace follow up cable rollers and free up sensor mounts	27/07/2018		Planned
	83690	Paint machine at Varley EngFit new Decals	30/07/2018	2	Planned
	83693	Paver conversion:Fit Paver dash boards, Fit new 90L vibrator pumps set to factory spec, Fit V15 valves and extra return manifolds, Fit Engine mounted Aux pump and extra filters for Aux and vibrator return, Wire in off line sensors and harnesses,	1/08/2018	5	Planned
	83698	Replace track chains and reseal track adjusters	1/08/2018	6	Planned
	83709	Rebuild Auger boxes, fit new chains, Modify spreader chain cases to allow use on a paver pan	8/08/2018	6	Planned
	83697	Build series 6 pan end sections, build 600mm pan section. build strike off frame and strike off sections. build auger centre hanger, strip back spreader auger flights reo and hard face, fit new auger centre shafts.Build new front side forms and wings, fit new strike off cylinders and vibrator bar cylindersFit new side form valves and plumbing	15/08/2018	8	Planned
	83707	Fit G&Z bar inserter and chain feederFit CES programmable bar inserter program	20/08/2018	8	Planned
	83701	Replace leaking hydramation sensors and seized cranks, fit off line sensors and leg position indicators	21/08/2018	8	Planned
	83704	Tidy up wiring, fit new work lights and beacon lightsFit track bump stops and test all travel stops	22/08/2018	8	Planned
	83700	Set main frame for pan, fit pan to machine using new mounting rods, fit and set indicatorsSpace pan to allow for bar inserter adjustment	24/08/2018	8	Planned
	83706	Fit new Minnich Autovibe system using 26 new vibrators	27/08/2018	9	Planned
	83696	Fit Grease pump for auger	30/08/2018	9	Planned
	83710	Fit Bare-co roof over operators console	2/09/2018	9	Planned
	83722	Replace failed LH auger control	5/09/2018	10	Correct

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	83695	Fabricate new float panInstall using new hardware, chains and cylinders	7/09/2018	12	Planned
	83702	Fit rear walkway and set for pan width, Fabricate safety gates for walkways	8/09/2018	13	Planned
	83703	Replace failed gervi pump and fit new water filterReplace missing water tank lids	10/09/2018	14	Planned
	83689	Ship to W2B	11/09/2018	15	Planned
	84482	check over, inspect oil leaks	19/09/2018	17	
	85787	fit pan, set machine into position.	24/09/2018	620	Correct
	85792	assist with setup, set up steering wedges	26/09/2018	623	Break
	85795	learn new bar insertor set up, calibrate distance with Trevor.	27/09/2018	625	Break
	85828	weld stauff clamps	8/10/2018	630	Correct
	85836	replace grade sensor	10/10/2018	635	Correct
	85759	replace front sterr sensor	23/10/2018	649	Correct
	85766	replaced solenoid on R/H grade sensor, test OK	24/10/2018	649	Correct
	85972	Fit camera system - see documents	26/10/2018	650	Planned
	85802	fit up camera for bar insertor	29/10/2018	655	Break
	85805	straighten bar insertor, weld on adjusters for support, replace bar springs	31/10/2018	650	Break
	85816	adjust bar insertor, rails full of dry concrete. Remove crete, free up and test	5/11/2018	658	Break
	85823	fit cover for minich vibe control	8/11/2018	668	Mobe
	85746	remove and refit pin from front left travel arm, inspect damaged counter wheel on left track.	14/11/2018		Correct
	86682	Fit SBI and commission	16/11/2018		Commission
	85959	Repair bar inserter wiring - see documents	14/01/2019		Break
	87946	High fuel pressure fault - see documents, engine hours 3205hrs	13/02/2019		Break
	86881	Carry out 250 Hr service	15/02/2019	244	PM
	86076	Repair bar inserter	7/03/2019	325	Correct

Asset History Report

Asset Number	Work Order Number	Description	Date	SMU Reading	Job Type
	86104	Diagnosis of side form hydraulic fault, LHS wouldn't go up or down	13/03/2019	345	Correct
	86105	Ongoing diagnosis of sideform hydraulic fault, found 3 x lift cylinders bypassing, Replaced seals in control valve, Remove springs from incorrect places in valves	14/03/2019	345	Correct
	86135	Remove side form cylinders	20/03/2019	354	Planned
	86138	Fit 3 x new side form cylinders, fill oil and test	21/03/2019	354	Planned
	86028	Repair bar inserter micro switch	26/03/2019	352	Correct
	86681	Repair cracks in pos 3 leg wear plates.	27/09/2019	562	Correct
	86882	Carry out 500 Hr Service.	8/10/2019	562	PM
	86884	Remove bar inserter and move vibrator spacing's to suit Sub base run.	9/10/2019	565	Planned
	86886	Reseal various hoses and fittings around machine.Replace leaking vibrator cylinder.	9/10/2019	565	Correct
	86885	Replace leaking Pos 1 track motor	10/10/2019	565	Correct
	86883	Reseal leaking fitting and replace hoses in Pos 1 leg lift.	11/10/2019	565	Correct
	87731	set paver up for pave mode	24/03/2020	640	Planned
	87736	Clean machine , pack machine up ready for floating back to rutherford	27/03/2020	649	Planned
	88444	Refit bar inserters and test	11/06/2020	650	planned -
	88445	Strip and clean sideforms	15/06/2020	650	planned -
	88446	Replace RH auger drive motor.	16/06/2020	650	Correct
	88621	Reseal various leaks around machine.Replace auger drive boots.Strip and clean side forms.Replace leaking strike off cylinder.	17/06/2020	653	planned -