

**MACHINERY, LLC.**  
 8 Sergeant Road  
 Waterloo, IA 50701  
 319-234-8710  
 www.midcountry.com

CONSTRUCTION  
 STATE ST  
 VER, IA 50622-7713

+42.67066, -92.33698

Invoice To:

Vieth Construction Corp  
 6419 Nordic Dr  
 Cedar Falls IA 50613

|                         |                         |            |                       |
|-------------------------|-------------------------|------------|-----------------------|
| Branch<br>WATERLOO      |                         | Page<br>01 |                       |
| Date<br>07/27/26        | Time<br>13:03:23 (O)    |            | Invoice No.<br>W19374 |
| Account No.<br>VIETH001 | Phone No.<br>3192771006 |            |                       |
| Ship Via                | Purchase Order          |            |                       |
| 259-4                   |                         |            | Salesperson<br>010    |
|                         |                         |            |                       |

**SERVICE INVOICE**

|             |                    |         |               |     |
|-------------|--------------------|---------|---------------|-----|
| STK#/FLEET# | HRS                | PIN/EIN | WARRANTY DATE | HRS |
| W004670     | CAT 259 SKIDLOADER | 2843    | FTL21216      |     |
|             | 259D4              |         |               |     |

SEGMENT# 1 C 241 NA 07/14/26 07/20/26

AUX HOSE

CORRECTION:

7/20/26 MG

FOUND AUX HOSE FAILED.

REMOVED FAILED HOSE. WENT TO SCOTS SUPPLY TO HAVE NEW HOSE  
 MADE. INSTALLED NEW HOSE. ADDED 1 GALLON OF HYDRAULIC  
 FLUID. RAN MACHINE. NO HYDRAULIC LEAKS AT THIS TIME.  
 CUSTOMER STATED THAT THE MACHINE IS USING COOLANT.  
 PRESSURIZED THE COOLING SYSTEM AND FOUND THE COOLANT DRAIN  
 VALVE ON THE RIGHT SIDE OF THE ENGINE IS LEAKING.

7/24/26 MG

REMOVED AND REPLACED LEAKING COOLANT DRAIN VALVE.  
 ADDED 1 GALLON OF ANTIFREEZE.

ADDITIONAL DESCRIPTION:

|            |                  |   |        |        |
|------------|------------------|---|--------|--------|
| AUX HOSE   | HYDRAULIC FLUID  | 4 | 5.89   | 23.56  |
| HYDRO      | INBND FREIGHT    | 1 | 26.34  | 26.34  |
| IFRT       | HOSE ASSY        | 1 | 254.24 | 254.24 |
| OP06843462 | DRAIN VALVE      | 1 | 30.15  | 30.15  |
| 4521934    | ANTIFREEZE, DG   | 1 | 9.30   | 9.30   |
| 81PIC      | PARTS            |   |        | 343.59 |
|            | LABOR            |   |        | 463.60 |
|            | SEGMENT TOTAL==> |   |        | 807.19 |

12011000

SEGMENT# 2 C 241 NA 07/14/26 07/20/26

TRAVEL SEGMENT

CORRECTION:

7/20/26 MG

CONTINUED ON PAGE 02

# MACHINERY, LLC.

8 Sergeant Road  
Waterloo, IA 50701  
319-234-8710  
www.midcountry.com

CONSTRUCTION  
STATE ST  
VER, IA 50622-7713

+42.67066, -92.33698

Invoice To:

Vieth Construction Corp  
6419 Nordic Dr  
Cedar Falls IA 50613

|                         |                         |                       |
|-------------------------|-------------------------|-----------------------|
| Branch<br>WATERLOO      |                         | Page<br>02            |
| Date<br>07/27/26        | Time<br>13:03:23 (O)    |                       |
| Account No.<br>VIETH001 | Phone No.<br>3192771006 | Invoice No.<br>W19374 |
| Ship Via                |                         | Purchase Order        |
|                         |                         | Salesperson<br>010    |

## SERVICE INVOICE

STK#/FLEET# W004670 CAT 259 SKIDLOADER 259D4  
HRS 2843 PIN/EIN FTL21216  
WARRANTY DATE HRS

DROVE 15 MILES TO CUSTOMER SITE  
DROVE 15 MILES TO CUSTOMER SITE  
DROVE 17 MILES FROM CUSTOMER SITE  
47 TOTAL MILES

### ADDITIONAL DESCRIPTION:

7/20/26 MG  
DROVE 17 MILES TO CUSTOMER SITE

12011000

LABOR 575.70  
SEGMENT TOTAL==> 575.70

### \*\*\*\*\* WORK ORDER TOTALS \*\*\*\*\*

|                 |         |
|-----------------|---------|
| PARTS           | 343.59  |
| LABOR           | 1039.30 |
| ENVIROMENTALFEE | 7.00    |
| MILEAGE CHARGE  | 141.00  |
| SHOP SUPPLIES   | 72.75   |
| SUB TOTAL==>    | 1603.64 |
| BREMER County   | 14.63   |
| IA STATE TAX    | 87.76   |
| CHARGE SALE     | 1706.03 |

HC