

Date: October 20, 2026

Company Name	Sage Creek Oilfield	Make	Manac
Equipment Type	Highboy Trailer	Vin #	2M5131616D1130634
Model		Kilometers	
Hours		Unit #	21209
Year	2013	Reg/Plate	15063240

Brought the unit into the shop and began going over the unit as per CVIP inspection list preparing a list of repairs for the customer to approve. Once approved we ordered and picked up parts and returned to the shop to begin repairs.

Removed and replaced #3 LHS slack adjuster. Removed and replaced #2 LHS & RHS wheel seals. Set all brakes. Welded up the cross bar in between #1 and #2 axle. Removed both 3rd axle brake chambers, clocked new chambers and cut the rad. Removed seized 3L slack adjuster and installed brake chamber. Jacked up #2 axle and removed wheels for wheel seals. Removed drivers side dolly leg and began installing new leg. Noticed that the new leg came defective from the manufacture – needed to return and order a new leg, new leg wont come until the following day. Reinstalled the old leg until the new leg comes in.

Brought the trailer back into the shop and removed the dolly leg, installed new dolly leg and components. Cut the bracket from the old dolly leg and cleaned it up, measured and welded to the new leg. Wrapped up around the unit and cleaned up the mud from the trailer. Confirmed that the repairs were complete and prepared inspection papers, applied decals onto the unit and parked for pickup.

17.5