

WHELANS GROUP INVESTMENTS PTY. LTD.

ABN: 83 143 750 449

ACN: 143 750 449

103 Rupert Street Bairnsdale Vic 3875

PH: 03 5152 2844 FAX: 03 5152 7202

WEB: www.whelansgroup.com.au



Technician Name: *Corex Dennis*

Date: *11, 9, 2020*

Unit No: *CT 55 and E6*

Make:

Model:

Km's/Hours:

Job Description:

- E6 Remove and turn Cutting Edge around on Mud
- Bucket: Fit new split pin to one of the latch pins
- Fit 3 New tiger teeth to Buckets
- Fit New Mud Flap to CT 55
-
-
-
-

Additional work required or any safety concerns noted:

E6 Need Front window and Gasket For lift Cylinders

Detailed description of completed works Including any parts used:

Technician Signature: *[Signature]*

Date: *11/9/2020*

Operator Signature:

Date:

Supervisor Signature: *[Signature]*

Date: *11/9/20*

WHELANS GROUP INVESTMENTS PTY. LTD.


ABN: 83 143 750 449

ACN: 143 750 449

103 Rupert Street Bairnsdale Vic 3875

PH: 03 5152 2844 FAX: 03 5152 7202

WEB: www.whelansgroup.com.au



Technician Name: *Pat*

Date: *8/1/21*

Unit No: *E6*

Make: *CAT*

Model: *308*

Km's/Hours: *2109.3*

Job Description:

- Refuse Cig Case for Flashing Light.

-

-

-

-

-


-

-

Additional work required or any safety concerns noted:


Detailed description of completed works Including any parts used:

Technician Signature:



Date: 8/1/21

Operator Signature:



Date:

Supervisor Signature:

Date: 11/1/21

WHELANS GROUP INVESTMENTS PTY. LTD.

ABN: 83 143 750 449

ACN: 143 750 449

103 Rupert Street Bairnsdale Vic 3875

PH: 03 5152 2844 FAX: 03 5152 7202

WEB: www.whelansgroup.com.au



Technician Name:

PAT

Date:

10/6/22

Unit No:

E6

Make:

CAT

Model:

303.5

Km's/Hours:

~~34~~ 74.5

Job Description:

* Remove BLOWN boom Hose get new hose
made And Re fit

* test

Additional work required or any safety concerns noted:

Detailed description of completed works Including any parts used:

Technician Signature:



Date:

20/6/22

Operator Signature:

Date:

Supervisor Signature:

Date:

30/6/22

WHELANS GROUP INVESTMENTS PTY. LTD.


ABN: 83 143 750 449

ACN: 143 750 449

103 Rupert Street Bairnsdale Vic 3875

PH: 03 5152 2844 FAX: 03 5152 7202

WEB: www.whelansgroup.com.au



Technician Name: *Lars DeSang*

Date:

Unit No: *E6*

Make: *CAT*

Model: *1*

Km's/Hours: *3826*

Job Description:

- *Track Replacement.*

-

-

-

-

-

-

-

Additional work required or any safety concerns noted:

- *Top carrier rollers need replacing, (been ordered).*

Detailed description of completed works Including any parts used:


- Raise Unit onto Jack Stands. Release idler Pulley tension on track, Remove Both tracks from machine.
- Remove and Replace Final Drive Sprockets, Clean all mating Surfaces.
- Check all carrier and rollers on track frame.
- Fit new tracks to machine
- Tension tracks, Reassemble all wash down and test Run.

Technician Signature:



Date: 7/11/22

Operator Signature:



Date:

Supervisor Signature:

Date: 8/11/22

WHELANS GROUP INVESTMENTS PTY. LTD.

ABN: 83 143 750 449

ACN: 143 750 449

103 Rupert Street Bairnsdale Vic 3875

PH: 03 5152 2844 FAX: 03 5152 7202

WEB: www.whelansgroup.com.au



Technician Name: Jordan N

Date: 16/6/23

Unit No: E6

Make: CAT

Model:

Km's/Hours: 4316

Job Description:

- Change quick hitch hoses

Additional work required or any safety concerns noted:

N/A

Detailed description of completed works Including any parts used:


- Replace all three hoses at quick hitch
- Fit new clamps and Secure hoses.
- Use schematic to plumb hoses back to original plumbing.

Technician Signature:



Date: 16/6/23

Operator Signature:



Date:

Supervisor Signature:

Date: 16/6/23

WHELANS GROUP INVESTMENTS PTY. LTD.

ABN: 83 143 750 449

ACN: 143 750 449

103 Rupert Street Bairnsdale Vic 3875

PH: 03 5152 2844 FAX: 03 5152 7202

WEB: www.whelansgroup.com.au



Technician Name: Jordan N

Date: 29/4/24

Unit No: E6

Make: CAT

Model: -

Km's/Hours: 5184

Job Description:

- Blown quick hitch hose

Additional work required or any safety concerns noted:

361-1115 x1

361-1116 x1

361-1117 x1

Detailed description of completed works including any parts used:

- Replaced blown quick hitch hose with temp hose.
- All three hoses need to be replaced. Part no on other side of this sheet.

Technician Signature:



Date: 29/4/24

Operator Signature:

Date:

Supervisor Signature:



Date: 29/4/24

WHELANS GROUP INVESTMENTS PTY. LTD.

ABN: 83 143 750 449

ACN: 143 750 449

103 Rupert Street Bairnsdale Vic 3875

PH: 03 5152 2844 FAX: 03 5152 7202

WEB: www.whelansgroup.com.au



Technician Name: Jordan N

Date: 13/5/24

Unit No: E6

Make: CAT

Model:

Km's/Hours: 5244

Job Description:

- Replace quick hitch hoses

Additional work required or any safety concerns noted:

- L/H Pos 1 load roller excessively worn and bearing collapsed.

266-8793 x 1 or x 8 for full set? \$412 ea

Detailed description of completed works including any parts used:

- Replaced all 3 quick hitch hoses and routed correctly.

Technician Signature: 

Date: 13/5/24

Operator Signature:

Date:

Supervisor Signature: 

Date: 15/5/24

WHELANS GROUP INVESTMENTS PTY. LTD.

ABN: 83 143 750 449

ACN: 143 750 449

103 Rupert Street Bairnsdale Vic 3875

PH: 03 5152 2844 FAX: 03 5152 7202

WEB: www.whelansgroup.com.au



Technician Name: Jordan N

Date: 16/5/24

Unit No: E6

Make: CAT

Model: 35T

Km's/Hours: —

Job Description:

- Worn Pos 1 left load roller


Additional work required or any safety concerns noted:

- N/A

Detailed description of completed works Including any parts used:

- Replaced Pos 1 load roller (left)
- Tensioned track.

Technician Signature:



Date: 16/5/24

Operator Signature:

Date:

Supervisor Signature:



Date: 20/5/24

Technician Name: Jordan N

Date: 21/1/25

Unit No: E6

Make: Cat

Model: excavator

Km's/Hours: —

Job Description:

- Replace front windscreen

Additional work required or any safety concerns noted:

N/A

Detailed description of completed works Including any parts used:

- Replaced front windscreen.
- Replaced front windscreen locks so it cant fall
- Straighened all front window arms so it operates correctly.

Technician Signature:		Date:	20/1/25
Operator Signature:		Date:	
Supervisor Signature:		Date:	20/1/25