



Plant History

Model: VOLVO A45G

Serial No: VCEOA45GK00322147

Registration No: 61214C

Plant No.: AT457

Date/Hours	Description
30.01.18	Register machine. Fit number plates and conduct pre hire inspection. Fit machine with First aid kit and all relevant paperwork.
26.04.18 - 146hrs	Wormald - fit fire suppression system
27.04.18	ACES - did full energy isolation. Fitted door alarms and mine radios. Wired in fire suppression panel.
30.04.18 - 146hrs	Fit triangle to roof with call sign stickers. Extend flashing light bracket and fit blue flashing light. Put sheathing around hydraulic lines and turbo feed lines. Fit handrails.
01.05.18	Ocean tyres provided rim register. Fit height stickers
16.06.18 - 629hrs <u>500hr Service</u>	Carry out 500hr service. Including all compartments oil sampled. Engine oil and filter, fuel filters. Blow out engine air and cabin filters.
19.06.18 - 629hrs	REO – Carried out campaign HRL 50 (Warranty)
19.06.18 - 629hrs	ACES - fitted jump start receptacles. Fit 4.5kg fire extinguisher near cabin access door as per BMA specs. Fit extra steps down to 400mm from the ground as per BMA specs. Wormald conducted 6-month service on fire suppression. Full wash and detail. Pre-hire inspection carried out
07.07.18	Wormald - carried out level 1 inspection on fire suppression unit.
02.11.18 - 963hrs <u>1000hr service</u>	Komatsu - carried out 1000hr service as per operator's manual.
11.06.19 - 1331hrs	Carry out return inspection.
20.06.19 - 1331hrs	CQ Diesel - Fit hose burst protection/sheathing
27.06.19 - 1331hrs	DMS Mechanical – carry out 6 monthly fire suppression service.

01.07.19	Carry out pre hire inspection. Check all levels ok.
03.07.19 - 1324hrs	CQ Diesel Moranbah – Check over truck. Refit aerials.
12.07.19 - 1324hrs	CQ Diesel Moranbah– Check over truck. Separate and secure hydraulic lines to prevent chafing.
25.07.19	Butler Fabrication – Modify handrails
03.08.19 - 1324hrs	CQ Diesel – Unload machine. Remove handrails.
05-06.08.19	CQ Diesel – Modify handrails
07.08.19 - 1324hrs	CQ Diesel Moranbah – Fit LH handrails
08.08.19 - 1324hrs	CQ Diesel Moranbah – Fit handrails. Drill and tap extra bracing. Repair split and leaking washer bottle. Inspect machine with BMA.
09.08.19	CQ Diesel Moranbah – Load float, send to site
10.08.19 - 1325hrs	CQ Diesel Moranbah – Transmission temperature fault. Checked over trans or coolers not hot. Checked plugs – tightened pins, run up, okay.
16.08.19 - 1335hrs	CQ Diesel – adjust Lat inclination to 7% from 4%
11.09.19 - 1389hrs	CQ Diesel Moranbah – Locking into 2 nd , inspect body pos sensor for faults, reset and calibrate body pos sensor, clear all DTS codes, run and test truck
18.09.19 - 1434hrs	CQ Diesel Moranbah – Bleed up bonnet lock release and lubricate locks
20.09.19 - 1436hrs <u>500hr service</u>	CQ Diesel Moranbah – unload Moxy from float, carry out 500-hour service, straighten panel over hydraulic tank, give machine good scrub, degrease engine and hose off, load on to float. Unload flat, remove belly guards, carry out service and inspection, wash machine and belly guards, refit guards, tidy up after service, preload float for return to site
21.09.19 - 1434hrs	CQ Diesel Moranbah – Carry out brake wear depth measurement test and carry out brake test through computer
01.11.19 - 1740hrs	CQ Diesel Moranbah – check headlight fault, replace l/h bulb, check nuts in tyres, minor, okay to work
24.11.19 - 1936hrs	CQ Diesel Moranbah – escort Chubb to machine, assist tech check for leaks, replace gauges on bottle and actuation button
04.12.19 - 2030hrs	CQ Diesel Moranbah – adjust mirrors, fix dickie seat belt, investigate fault code on dash

05-06.12.19 - 2036hrs <u>2000hr Service</u>	CQ Diesel Moranbah – carry out 2000-hour service as per service sheet.
07.12.19 - 2036hrs	CQ Diesel Moranbah – running checks, degrease and wash up after service. Load machine
14.12.19 - 2096hrs	CQ Diesel Moranbah – both tailgate hinges grease lines not taking grease, left hand side steering pin blocked, remove lines, clean, fit lines and grease
20.12.19 - 2147hrs	CQ Diesel Moranbah – replaced missing grease nipple in artic
15.02.20 - 2455Hrs <u>500hr Service</u>	CQ Diesel Moranbah – carry out 500-hour service as per service sheet.
21.01.20 - 2314hrs	Chubb - carried out 12mth service on fire suppression system
12.02.20 - 2450hrs	CQ Diesel Moranbah – carry out off-hire inspection
14.02.20	CQ Diesel Moranbah – unload off trailer
15.02.20 - 2455hrs <u>500hr service</u>	CQ Diesel Moranbah – carry out 500-hour service as per service sheet, wash engine bay
19.02.20	CQ Diesel Moranbah – removed mine radio, taken to RCS to be programmed
20.02.20	CQ Diesel Moranbah – load 3 truck tyres into tub, 1 rim, 1 grader tyre assembly. Fit mine radio
21.02.20	CQ Compliancing - carried out brake test
22.02.20	ACES – Service call to site to change isolation to double pole. Change beacon lens. Checked all other lights and air conditioning unit. All okay.
24.02.20	CQ Diesel – made new exhaust head brackets for manifold guards, paint and fitted. Full wash and detail. Pre-hire conducted. Retest fire extinguisher.
26.02.20	RCS Telecoms – Program radio with P25 mint-mine
26.02.20	CQ Diesel – place guards back onto machine, brake test machine, load machine
15.04.20	CQ Diesel – Wiggins fitting brackets
06.06.20 - 2528hrs	CQ Diesel Blackwater – a/c fault
06.07.20 - 2677hrs	CQ Diesel Blackwater – inspect tub up proximity sensor as de-rated, pulled apart wiring and cleaned, found out in messages it went out in longitudinal, okay and went back to work

25.09.20	CQ Diesel Blackwater – reset tub up sensor
28.09.20 - 3066hrs 1000hr service	CQ Diesel Blackwater – carry out 1000-hour service as per service sheet
09-10.11.20 - 3278hrs	REO – A/C fault. Fault with pressure sensor and climate control with fan. Test power, earth and signal okay. Test power earth to ECU. Test relay and fuses, test wiring, reprogram ECU – still faulting. Update ECU's and re-test. P-clamp up air conditioner pipes on side of cab.
26.10.20	CQ Diesel Blackwater – inspect a/c fault, have power at clutch, found has ECC fault, test pressure switch, unplugged, fabricate wire/cable to go between to test high pressure side of switch
27.10.20 - 3251hrs	CQ Diesel Blackwater – a/c fault tested pressure switch, could not obtain correct reading between pins 1 and 2, put back together and tested – okay
29.10.20 - 3267hrs	CQ Diesel Blackwater – inspect a/c fault between pin 1 and 2 0.685V pin 1 and 3 4.97V, remade leads to test
07.11.20	CQ Diesel Blackwater – vac system, replace TX valve and dryer, recharge and fault find
08.11.20 - 3269hrs	CQ Diesel Moranbah – deliver a/c compressor
09.11.20	CQ Diesel Blackwater – escort to link pad and load on truck
11.11.20	REO – replace fan control panel, install new ECC ECU and program. Test – no faults
12.11.20	CQ Diesel Blackwater – escort onsite, unload truck
01.12.20 - 3343hrs	CQ Diesel Blackwater – investigate oil coming from breather, brake cooling oil level high, diff oil levels okay, drained brake cooling oil to correct level, take sample
15.12.20	DMS – carry out fire suppression 12 monthly service
13.01.21 - 3459hrs 500hr service	CQ Diesel Blackwater – carry out service and inspection
14.01.21	CQ Diesel Blackwater – investigate UHF fault, unit faulty.
15.01.21 - 3460hrs	CQ Diesel Blackwater – remove and replace UHF, test – okay.
27.01.21	Carry out off-hire inspection
26.02.21	CQ Diesel – fit new steering rod and adjust to spec. refit floor and floor mats. Fit seat, plumb up air and electrics.
01.03.21	Carry out minor repairs

02.03.21	Carry out off-hire repairs. Relocate number plate, remove rear call sign, replace right-hand side call sign
02.03.21 - 3468hrs	B Inman – modify wheel chock brackets. Jack pos 2 and 4 wheels for removal
03.03.21 - 3468hrs	B Inman – swap pos 2 and 4 wheels. Mount wheel chock brackets.
04.03.21	Remove and refit new call signs and fit left-hand step
04.03.21	Full wash and detail. Pre hire inspection completed.
29.03.21	ACES – inspect electrical faults. Test, found level sensor and dump sensor faulty
09.04.21	ACES – fit new dump sensor and adjust. Fit new level sensor and calibrate. Test operation.
20.04.21	ACES – inspect machine brake fault alarm. Carried out tests and found operating correctly. Removed seal cover, check switches are depressed while machine is in operation, would not fault.
05.05.21	CQ Diesel – fit up park brake, tension 2 tyre pre hire inspection pump up airlines refill bottle
01.06.21	Start muffler guarding, fabricate flow controller valve mounting and finish running wires.
16.09.21 <u>4000hr service</u>	Carry out off-hire inspection. Carry out 4000-hour service as per inspection sheet
17.09.21 - 4030hrs	Clean up from service, change out hydraulic filters and breathers. Start mine spec – order parts.
17.09.21	DMS Fire Services – carry out 6 monthly fire suppression service
18.09.21	Mine spec machine. Fabricate lid and bracket for cab pressure compartment.
20.09.21	Mine spec machine, fabricate RH door, install pressuriser, relocate fuel tank breather away from engine bay, install pressuriser monitor
21.09.21	Install hose cover plate on LHS hydraulic tank rear entry, install RHS lid and test
21.09.21	ACES – wire up cab pressuriser unit. Tested.
22.09.21	Continue fabricating RH compartment, fit latch and strut.
23.09.21	Finish mine spec – paint compartment latches

21.10.21	Found crack in LH lower handrail, wrap panels with fire blanket, grind out crack. Weld, prime up, paint with Volvo paint. Found battery box latch to b hard to open, lube up, checked operation, okay. Removed and replaced 1 x diesel sticker, 1 x 3 points of contact sticker. Clean mud off tyres.
07.01.22 - 4332hrs	ASG Diesel – blow out filters, grease and C/O
08.02.22 - 4503hrs	ASG Diesel – change out failed water pump. Run up and test.
24.02.22 - 4588hrs <u>500hr service</u>	ASG Diesel – carry out 500-hour service and inspection. Reseal pump
01.04.22 - 4769hr	ASG Diesel – replace steering components under warranty.
30.05.22 - 4967hrs <u>1000hr Service</u>	ASG Diesel – complete 1000hr service and inspection and defect repairs.
02.06.22	ASG Diesel – Replace UHF aerial.
06.06.22 - 4980hrs	ASG Diesel – overheating fault. Cleaned out clogged radiator, check over and bleed cooling system. Adjusted and re set body position sensor.
22.06.22 - 5097hrs	ASG Diesel – inspect P/B fault, faulty solenoid, slow to release.
27.07.22	Remove and extend flashing light poles.
03.08.22	Fit step extensions. Fit AG logo stickers. Remove old stickers. Fit call signs. Fit hose guard on LH side. Fit exhaust manifold guards. Fit handrails. Fit number plate bracket and number plate. Reseal RH side of windscreen.
10.08.22	ASG Diesel - unserviceable coolant header tank. Check faulty windscreen washer.
22.08.22	ASG Diesel - reset body position sensor, replace seat switch, drill out and replace broken handrail bolts
12.09.22 - 5566hrs <u>500hrs Service</u>	ASG Diesel - 500 hours service and inspection. Replace door strut, replaced windscreen washer pump blew out blocked coolers
09.12.22	Full wash and detail.
12.12.22	Carry out pre hire inspection.
11.01.23 - 5502hrs <u>500hr service</u>	Heavy Maintenance – Carry out 500hr service.
17.02.23 – 6071hrs <u>2000hr service</u>	- 2000hr service completed - New tyre fitted to pos 1 – firestone f2n283576 - New tyre fitted to pos 3 – firestone f2l386531 - Multiple sidewall fractures pos 2,4,6

	- Air leak for diff lock valve repaired.
08.03.23	ASG Diesel – Inspect and diagnose A/C fault. Inspect and adjust body pos sensor. Replace faulty body pos switch and calibrate.
14.03.23	ASG Diesel - Replace pump suction hydraulic hose. Replace washer bottle. Wait for service truck. Top hydraulic oil.
07.06.23 - 64184hrs	ASG Diesel – remove tail shaft, cut out unserviceable uni, press in new uni, re-fit shaft
29.06.23 - 6491hrs	ASG Diesel – inspect p/b fault on machine.
13.07.23 – 6506hrs <u>500hr Service</u>	Dyce Energy - 500hr service completed. Change oil, oil filters, fuel filter, air filter. Greased machine, checked brake wear, completed running test and other service tests.
18.07.23	LMS – carry out off hire inspection, start repairing faults as per work order. Fabricate new blanking plate for cab fresh air filter investigate code for engine failure.
20.07.23	LMS – strain hydraulic oil and remove leaking suction pipe and weld hole in suction pipe, reassemble and fill hydraulic tank. Remove door and cut out broken door glass, glue in new glass. Strip step extensions for repair. ACES – Inspect fault with coolant temp. Fit and wire up cut style jump start. Fit and wire up mine radio with reducer. Inspect and repair UHF fault. Inspect fault with reverse alarm. Source and fit new one. Fit new isolator and change lockout to BMG spec. test operations of all fitted parts and refit panels.
26.07.23 - 6506hrs	Carry out and complete return hire inspection. Remount fire extinguishers. Top up hydraulic oil. Repair rust in roof. Replace universal joints on the rear tail shaft.
27.07.23	Replace stickers, continue to repair rust in roof. Top up coolant.
29.07.23 - 6506hrs	Finish repairing rust in roof. Clean out cabin of machine. Carry out and complete pre hire inspection.
30.07.23	Complete painting of shims, replace hi vis stickers on tray.
10.08.23	ACES – Inspect fault with high temperature. Carry out tests on all wiring to ECU. All okay. Repaired connection at plug.
20.09.23 <u>250hr service</u>	LMS – carry out 250-hour service
19.10.23	ACES – Carried out air conditioner repairs. Gassed up and tested. Found TX valve blocked. Flushed out lines and vac down system. Gas up and test. Refit removed panels.
24.10.23	LMS – Clean exhaust system for repairs.

[illegible]



Service History Customer Report Equipment No. AT457

Description: 45T ARTICULATED DUMP TRUCK - DIESEL

Serial No.: VCE0A45GK00322147

Make: VOLVO

Registration: 61214C

Model: A45G

Registration Expiry: 30/04/2026

Date	Job Number	Eng. Hours	Job Description
08/03/2024	68	6940.00	Top up engine oil
			Comment: TOPPED UP ENGINE OIL.
23/03/2024	178	7010.00	Rear Pins Not Taking Grease/Body Position Switch Issue
			Comment: RECTIFIED REAR PINS NOT TAKING GREASE. RECTIFIED BODY POSITION SWITCH FAULT.
27/03/2024	193	7010.00	Replace U/S hose Clamps
			Comment: ASG Diesel inspected leaking hose underneath engine - Found hose clamps to be u/s - Replaced hose clamps with news ones and tested - All Ok.
15/04/2024	337	6963.00	1000HR Service
			Comment: ASG DIESEL COMPLETED 1000HR SERVICE.
10/05/2024	435	6963.00	Scheduled Service - Inspection Initiated Service job COMPLIANCEBRAKE 6MONTHLY
14/05/2024	501	6963.00	COMPLIANCEFIRESUPPRESSION 12M AND FIRE EXTINGUISHE
21/07/2024	2178	6963.00	INSTALL DRIVER MONITORING CAMERA
			Comment: INSTALLED DRIVER MONITORING CAMERA.
05/08/2024	2401	6963.00	30
			Comment: COMPLETED REPROGRAMMING OF MINE RADIO FOR SARAJI MINE SITE, INCLUDING DRS ENHANCEMENT PACKAGE UPGRADES.
04/09/2024	2809	6963.00	CARRY OUT OFFHIRE REPAIRS
			Comment: COMPLETED OFF HIRE INSPECTION. REPAIRED LEAKING DUO CONE SEAL ON POS6. REMOVED RIMS AND TYRES, FIT RECERTIFIED RIMS TO TRUCK AND REFIT TYRES. REPLACE WORN/DAMAGED HI-VIS TAPE. TOPPED UP LOW BRAKE COOLING OIL. INSTALLED BONNET STEP LATCH. FIT FUSE GUARD. INSTALLED BOLT IN DOOR PANEL. REMOVED AND REPLACED MINE RADIO. WASHED, DETAILED AND GREASED MACHINE. COMPLETED ON HIRE INSPECTION.
06/09/2024	2857	6963.00	Scheduled Service Job. COMPLIANCE FIRE SUPPRESSION6M AND FIRE EXTINGUISHE
			Comment: DMS COMPLETED 6 MONTHLY FIRE SUPPRESSION AND



Service History Customer Report Equipment No. AT457

Description: 45T ARTICULATED DUMP TRUCK - DIESEL

Serial No.: VCE0A45GK00322147

Make: VOLVO

Registration: 61214C

Model: A45G

Registration Expiry: 30/04/2026

			FIRE EXTINGUISHER SERVICES.
15/11/2024	3754	6963.00	Scheduled Service Job. COMPLIANCE BMA INSPECTION AND BRAKE TEST
			Comment: CQ COMPLIANCING COMPLETED BMA COMPLIANCE AND BRAKE INSPECTION.
23/12/2024	4282	7500.00	500Hr Service @ 7500Hrs
			Comment: ASG AND STANTECH COMPLETED 500HR SERVICE.
28/02/2025	4868	7535.00	MARCH ON SITE REPAIRS AT PEAK DOWNS MINE
			Comment: REMOVED AND REPLACED BATTERIES, SPRAYED TERMINALS.
28/03/2025	5147	7643.00	APRIL ON SITE REPAIRS AT PEAK DOWNS MINE
			Comment: AARON - 08/04/25 REPLACED CAB PRESSURISER FILTER. AARON - 09/04/25 TRAVEL TO PEAK DOWNS AND WAITED FOR ESCORT. CAB PRESSURE FAULT CARRIED OUT CALIBRATION AND FIRE SUPPRESSION FAULT RESET CAB MONITOR. TY - 27/04/25 REPLACE UHF HANDPIECE HOLDER.
30/04/2025	5373	7726.00	Scheduled Service Job. COMPLIANCE FIRE SUPPRESSION 6M AND FIRE EXTINGUISHER
			Comment: CHUBB FIRE TECHNICIAN CARRIED OUT 6 MONTHLY FIRE SUPPRESSION SERVICE AND FIRE EXTINGUISHER SERVICES.
30/04/2025	5407	7726.00	MAY ON SITE REPAIRS AT PEAK DOWNS MINE
			Comment: INSPECTED GRILL STRUTS AND ADJUSTED, COMPLETED TEMPORARY REPAIR ON HANDRAIL. REMOVED BROKEN HANDRAIL AND RETURNED TO WORKSHOP. COMPLETED REPAIRS TO HANDRAIL, PAINTED, RETURNED TO SITE AND INSTALL ONTO MACHINE.
22/05/2025	5722	7726.00	Scheduled Service Job. COMPLIANCE BRAKE 6 MONTHLY
			Comment: BLACK DIESEL SERVICES COMPLETED 6 MONTHLY BMA BRAKE TEST.
24/05/2025	5749	7900.00	4000HR Service @ 8000HRS
30/05/2025	5894	7845.00	JUNE ON SITE REPAIRS AT PEAK DOWNS MINE
			Comment: JUNE WORKS INCLUDED REMOVE & REPLACED 2X BRAKE COOLING HOSES.
16/06/2025	6084	7845.00	REPLACE DAMAGED RH, LH STEPS AND RH FROM MUDFLAP
			Comment: AT457 - CUSTOMER REPORTED DAMAGE TO LH AND RH



Service History Customer Report Equipment No. AT457

Description: 45T ARTICULATED DUMP TRUCK - DIESEL

Serial No.: VCE0A45GK00322147

Make: VOLVO

Registration: 61214C

Model: A45G

Registration Expiry: 30/04/2026

			STEP, DAMAGE TO RH FRONT MUDFLAP. ORDERED REPLACEMENT PARTS, TRAVEL FROM MORANBAH WORKSHOP TO PEAK DOWNS. REMOVE DAMAGES LH, RH STEPS AND RH FROM MUDFLAP. INSTALL NEW STEPS AND MUDFLAP. LOAD UP TOOLS AND DAMAGED PARTS RETURN TO MORANBAH WORKSHOP. NOTE: THIS ESTIMATE MAY VARY DUE TO WAIT TIMES TO GET ONTO SITE TO COMPLETE REPAIRS.
30/06/2025	6343	7972.00	JULY ON SITE REPAIRS AT PEAK DOWNS MINE Comment: JULY REPAIRS INCLUDED REMOVE & REPLACE HYDRAULIC HOSE
06/08/2025	6784	8005.00	AUGUST ON SITE REPAIRS AT PEAK DOWNS MINE Comment: NO REPAIRS CARRIED OUT DURING AUGUST
25/08/2025	7190	8075.00	DEFECTS REPAIRS FROM OFF HIRE INSPECTION 25.8.25 Comment: COMPLETED OFF HIRE INSPECTION FIRST AID KIT REPLACED WHEEL CHOCKS REPLACED FILLED WASHER BOTTLE. WASHED, DETAILED & GREASED MACHINE COMPLETED ON HIRE INSPECTION 1.09.25 - RUSSELL REMOVE BONNET & REPAIR DAMAGE /SAND. REMOVE GRILL/ REMOVE STICKERS / REMOVE SIDE HYDRAULIC TANK COVER / STRIP FIRE SYSTEM BOTTLE. 2.09.25 - RUSS FILL BONNET REPAIR WITH FILLER & SAND./ SAND PREP GRILL FOR PAINT/ REMOVE FIRE BOTTLE MOUNT FOR SAND BLAST // REMOVE WHEEL CHOCKS HOLDERS / SAND MACHINE/ REMOVE TRAY FLAPS & TAILGATE / REMOVE STEP ASSEMBLY. 3.09.25 - RUSS SAND & PREP CHASSIS / SAND & PREP UNDER SIDE OF TRAY / REMOVE STICKERS 4.09.25 - RUSS SAND, GRIND & PREP BUMPER BAR/ SAND & PREP CHASSIS AREA/ REMOVE MUDGUARD FLARES / REMOVE STICKERS



Service History Customer Report Equipment No. AT457

Description: 45T ARTICULATED DUMP TRUCK - DIESEL

Serial No.: VCE0A45GK00322147

Make: VOLVO

Registration: 61214C

Model: A45G

Registration Expiry: 30/04/2026

			5.09.25 - RUSS SCABBLE, SAND & GRIND FOR PAINT. / REMOVE L/H MUDGUARDS 16.09.25 - RUSS HANG PARTS FOR PAINT/ SCABBLE, GRIND & PREP UNDER GUARDS/ CLEAN UP AFTER SAND BLASTING. 17.09.25 - RUSS PREP & UNDER COAT BLASTED AREAS / SEAL SEAM ALL UNDER GUARD AREAS / UNDERCOAT & COLOUR/ PAINT HUNG PART. 18.09.25 RUSS SPRAY UNDER GUARDWITH BITCHUMAN SPRAY / PAINT FLARES / PREP & PAINT TAILGATE & RHS OF MACHINE. 19.09.25 - RUSS PREP & PAINT BONNET & GRILL ASSEMBLY / PAINT LH TRAY SIDE / PREP & PAINT BOTH FENDERS / PREP & PAINT L/H STEP ASSEMBLY 23.9.25 - CAELAN PREP MACHINE. FIT ALL SAFETY STICKERS. CUT HIGH VIS FOR BUMPER AND STEPS. FIT GUARDS AND PANELS. 23.9.25 - RUSS FIT LH STEP ASSEMBLY. FIT TAILLIGHTS AND REVERSE BEEPER AND LAMP. FIT UNIT NUMBER STICKERS. ASSIST WITH HIGH VIS STICKERS. POLISH GUARDS AND FIT FLARES. CLEAN AND PAINT LIFT CYLINDER ENDS. FINISH BONNET ASSEMBLY. PAINT LH SIDE OF FENDER FOR VOLVO STICKER. REPLACED HI-VIS & CALL SIGN STICKERS TOPPED UP HYRDAULIC OIL GLUED ASH TRAY FACE BACK ON REATTACHED WIRE ON BACK OF LHS SPEAKER
12/09/2025	7682	8075.00	REPLACE MISSING WHEEL CHOCK
			Comment: AT457 - RETURNED MISSING ONE WHEEL CHOCK ORGANISE REPLACEMENT WHEEL CHOCK AND REFIT TO WHEEL CHOCK HOLDER.
15/09/2025	7719	8075.00	Scheduled Service Job. COMPLIANCE FIRE SUPPRESSION6M AND FIRE EXTINGUISHE
			Comment: DMS COMPLETED 6 MONTHLY FIRE SUPPRESSION AND FIRE EXTINGUISHER SERVICES AND REPAIRS.



Service History Customer Report Equipment No. AT457

Description: 45T ARTICULATED DUMP TRUCK - DIESEL

Serial No.: VCE0A45GK00322147

Make: VOLVO

Registration: 61214C

Model: A45G

Registration Expiry: 30/04/2026

24/10/2025	8321	8075.00	Scheduled Service Job. COMPLIANCE BMA INSPECTION AND BRAKE TEST
			Comment: CENTRAL QUEENSLAND COMPLIANCING COMPLETED 12 MONTHLY BMA COMPLIANCE AND BRAKE TEST