



Plant History

Make: Duro Semi Tanker 22K L

Serial No: DY9002

Registration No. YQ24CO

Plant No: WT01

Date/Hours	Description
04.06.19	CQ Diesel – carry out modifying dribble bar.
05.06.19	CQ Diesel – cut hole for access to engine oil dip stick. Change tank breathers. Mount trail plug around correct way.
17.06.19	CQ Diesel - Fit new hub metre. Remove rear bar fitting.
06.08.19	Onsite Fleet Maintenance - Repairs to spray on tanker.
07.08.19	Onsite Fleet Maintenance – Replaced faulty PPV valve on trailer. Fitted new PPV valve for air for spray system. Ran new airline. Repaired leaking batter sprays.
10.09.19	CQ Diesel – Fitted extra air tank for butterfly valves. Repaired air leaks, plumbed up, tested ok.
11.09.19 11hrs 252kms	Full wash and detail. Carry out pre hire inspection.
10.10.19	ACES – Inspect control box for pump engine. Remove box and relocate to front of trailer. Extend all wiring and terminate. Replace faulty clearance light. Replace blown bulb on truck spotlights
10.10.19	CQ Diesel – Modify step latch. Pre hire trailer, replace brake light and reverse beeper
11.11.19	ACES – Wire up pump controller, mount inside control box and wire into solenoid, test operation, could not test due to mechanical fault
16.12.19 5,563kms	CQ Diesel – repaired e-stop on trailer, remove r/h to valve replace with centre, fill
10.01.20	CQ Diesel – remove gate valve, started to replace with new style
04.02.20	CQ Diesel – repair sprays on water tank. Top up engine oil. Repair antenna at front of tank.

25.02.20	ACES – Service call to site to replace 2 clearance lights on water tank. Replaced and tested all lights
12.06.20	CQ Diesel – Inspect water tank and carry out minor repairs - place hose reel on trailer, move valve assembly around, plumbed up hose, test run and tested okay, remove and clean king pin, place 8 x new bolts, tensions to spec.
13.06.20	A1 Engineering weld ‘push bar’ onto rear of water tank.
14.06.20	Sand and paint rear bar of water tank. Re fit number plate lamp and cam locks.
15.06.20	CQ Diesel make up pin for new ‘push bar’.
10.07.20	CQ Diesel – tighten suspension bolts
11.07.20	CQ Diesel – fit rear bar, plumb up, grease trailer
13.07.20	CQ Diesel – cleaned up
31.08.20	CQ Diesel – remove u/s fitting and fit new, run new air line
01.09.20	CQ Diesel – fit new fitting and run new airline, test operation, fit exhaust line and sections
08.09.20	CQ Diesel – jack up on stands, remove all wheels, remove spring edge bolts, weld up hanger
09.09.20	CQ Diesel – die grind out holes, grind flat surface, refit axle and shoes, fit wheels, lift off stands, tension wheels, carry out wheel alignment, tension all pivot bolt, weld plate, remove hydraulic hose
08.10.20	Full wash and detail. Pre hire inspection completed.
08.10.20	CQ Diesel – investigate pump fault, found pump seized, un-seize pump, test all okay
05.11.20	CQ Diesel – investigate source of air leak. Found pos 2 maxi line rubber thin. Fabricate fitting and cut, join airline, cut and section offline and re-join, fit, test, no leaks. Check over trailer, re-push rear valve.
10.12.20	Empty water from trailer. Carry out inspection on trailer.
11.12.20	Tighten 1 st axle right-hand side shock absorber due to lose, disconnect trailer. Inspect. Reseal air tank fitting.
11.12.20	ACES – replace faulty light on water trailer. Replaced and tested
04.01.21	CQ Diesel – remove electrical harness and airline, remove rear bar, place on stand, mark, measure and cut off, grind flat, weld crack,

	cut out new stiffened plates
05.01.21	CQ Diesel – repair to rear water bar mounting brackets, plumb up, refit to trailer, connect electrical harness and air, fill with water, test – okay
14.01.21	CQ Diesel – investigate fault with spray dropping out, found recliner dropping out due to no aerial, swap out valve
17.05.21	CQ Diesel Moranbah – complete site visitors induction and sign on wait for escort inspect noisy pump fault checked solenoids and relief flow controller, cleaned up spool for flow. Controller charged up Pirtek truck got fittings to make up less test Pirtek truck test pressures and adjust and set press n test.
28.05.21	Full wash and detail. Pre hire inspection completed.
26.05.21	B Inman - Remove rust and repaint funnel – clean.
28.05.21	B Inman - Service
02.07.21	ACES – inspect aerial on water trailer broken off. Removed aerial and took to Jones to get new one made. Refit new aerial onto water trailer for water controls customer to test operations.
11.10.21 245hrs	CQ Diesel – carry out pre-hire inspection. Repair water leaks in spray bar. Fit new pivot bolts to door. Un-jam pump. Remove and replace beacon. Remove and replace clearance lights. Remove and replace battery.
14.10.21	Inspect and repair water tanker spray fault. Repair electrical fault with RV socket also.
02.11.21	CQ Diesel – investigate remote not working. Inspect all systems, found battery flat. Source battery. Remove back of remote, fit new battery and test.
04.11.21	CQ Diesel – carry out COI inspection. Grease and adjust brake. Investigate remote fault.
25.11.21 339hrs	CQ Diesel – investigate PTO drop out fault
15.03.22 878hr	Refit and glue pipe on inside tank, investigate and repair air fault repaired leak. Remove and refit new pipe from pump, fit new clamps.
25.03.22	Check over for air leaks remove PTO shaft and remove uni joints. Rebuild PTO shaft, remove and run new air line for tank, test.
25.03.22	Install PTO drive shaft grease up, held with new airline install.
01.07.22	Pre hire inspection completed.

[illegible]
