

Description: 45T ARTICULATED DUMP TRUCK - DIESEL **Serial No.:** VCE0A45GH00322545

Make: VOLVO Registration: 66066C

Date	Job Number	Eng. Hours	Job Description
04/03/2024	2	5720.00	OFF HIRE DEFECT REPAIRS
			Comment: REPLACED INTERIOR CAB LIGHT ASSEMBLY - SWITCH DAMAGED REPLACED MISSING ASH TRAY COVER SERVICE COMPLETED BY CHP FITTERS - 22/02/24 @ 5570 FILLED GREASE POT REPLACED FIRST AID KIT INSTALLED BMA COMPLIANCE ACCESS STEPS REPLACED BROKEN TAIL GATE ROPE REPLACED DAMAGED CALL SIGNS - 1 X TRIANGLE, 1 X REAR CHASSIS AND 2 X TRAY CALL SIGNS REPLACED SAFETY DECALS WASHED, DETAILED AND GREASED MACHINE COMPLETED ON-HIRE INSPECTION REMOVED AND REPLACED 3 REAR TYRES AND UPDATE TYRE AND RIM REGISTER
06/03/2024	4	5720.00	Scheduled Service - Inspection Initiated Service job COMPLIANCE FIRE SUPPRESSION
06/03/2024	5	5720.00	Scheduled Service - Inspection Initiated Service job COMPLIANCE FIRE EXTINGUISHER
06/03/2024	10	5720.00	Scheduled Service - Inspection Initiated Service job COMPLIANCE BMA
06/03/2024	11	5720.00	Scheduled Service - Inspection Initiated Service job COMPLIANCEBRAKE 6MONTHLY
06/03/2024	12	5720.00	Scheduled Service - Inspection Initiated Service job COMPLIANCE FIRST AID KIT
21/07/2024	2175	6043.00	INSTALL DRIVER MONITORING CAMERA
			Comment: ACES INSTALLED SUPPLIED DRIVER MONITORING CAMERA SYSTEM TO MACHINE AT LYONS STREET YARD.
30/07/2024	2340	6192.00	DEFECTS FROM OFF HIRE INSPECTION 29/07/24



Description: 45T ARTICULATED DUMP TRUCK - DIESEL **Serial No.:** VCE0A45GH00322545

Make: VOLVO Registration: 66066C

	•		Registration Expiry: 30/04/2026
			Comment: RESEALED ALL WINDOWS AND WINDSCREEN. REPLACED FRONT COVER OF OPERATOR MANUAL. FILLED AUTO GREASE POT. CHECKED OPERATION OF RH LOWER E-STOP. REPLACED MISSING CLIP ON AIR CLEANER COVER. RECTIFIED LEAKING COOLANT HOSE ON TOP RHS OF ENGINE. INVESTIGATED AND RECTIFIED OIL RESIDUE ON RH LIFT CYLINDER. INVESTIGATED AND RECTIFIED OIL RESIDUE ON PARK BRAKE. WASHED, DETAILED AND GREASED MACHINE. COMPLETED ON HIRE INSPECTION
30/07/2024	2344	6193.00	MACHINE IS DUE FOR A 6000HR SERVICE
			Comment: 6000HR SERVICE COMPLETED, RESEALED LH BODY LIFT CYLINDER.
28/08/2024	2523	6192.00	Scheduled Service Job. 12 MONTHLY FIRE SUPPRESSION
			Comment: DMS COMPLETED 12 MONTHLY FIRE SUPPRESSION AND FIRE EXTINGUISHER SERVICE.
30/08/2024	2698	6192.00	REPROGRAM MINE RADIO TO SARAJI
			Comment: REPROGRAMMED MINE RADIO TO SARAJI.
29/09/2024	3144	6192.00	Scheduled Service Job. COMPLIANCEBRAKE 6MONTHLY
			Comment: CQ COMPLIANCING COMPLETED 6 MONTHLY COMPLIANCE BRAKE TESTING.
10/10/2024	3267	6192.00	Replace Grease Lines and Grease Nipples
			Comment: 07.09.24 - Replaced all grease lines and greased nipples.
21/10/2024	3425	6614.00	500HR Service
			Comment: 26.11.24 6614hrs - ASG completed 500HR service and inspection.
22/10/2024	3445	6374.00	Replace broken transmission filter housing
			Comment: 22.10.24 6410HRS Travel to Saraji and inspect oil leak faults - found O-ring on 1x test port had failed - replace O-ring. Inspect low transmission oil fault/leak. Found transmission filter housing has snapped off at the thread. 23.10.24 6410HRS Remove transmission filter housing from AT547 and travel to Saraji. Change out filter housing and fill up transmission oil. Cycle truck through gears and top up oil again. Move truck back into go line (was halfway out when truck went down) and check over truck. Everything ok.
04/11/2024	3565	6426.00	Replace Reverse Camera Cable
			Comment: 07.10.24 6343hrs - Wait for escort to Goldings site,



Description: 45T ARTICULATED DUMP TRUCK - DIESEL **Serial No.:** VCE0A45GH00322545

Make: VOLVO Registration: 66066C

Model: A450	i		Registration Expiry: 30/04/2026
			inspected reverse camera issue. Found green death at connection. Cleaned up connectors and put back together - Tested ok. Got escort off site and returned to Moranbah. 03.10.24 - Repaired reverse camera not working. 17.11.24 - Travelled to Saraji and replaced reverse camera cable from hitch to rear of machine.
05/12/2024	4028	6612.00	REPLACE RUSTED EXHUAST AND BODY LOCK PIN
			Comment: REPLACED RUSTED EXHAUST AND BODY LOCK PIN.
16/12/2024	4200	6616.00	Investigate ECU Fault
			Comment: 28.11.24 6616hrs - Investigated ECU fault - Isolated machine and restarted - Tested ok. 13.12.24 - Inspected ECU fault again. Checked all fuses and wiring from ECU's - All Ok. Started machine - Ran fine.
16/12/2024	4207	6626.00	Investigate A/C Fault
			Comment: 29.11.24 6626hrs - Investigated a/c fault - Checked power to everything. Played around with a/c controller - Found to be faulty. Changed out a/c panel and tested ok.
18/12/2024	4239	6626.00	WINDSCREEN LEAKING
			Comment: RESEALED CAB GLASS WINDSCREEN AND CHECKED - ALL OK.
29/01/2025	4570	6850.00	Scheduled Service Job. COMPLIANCE FIRE SUPPRESSION6M AND FIRE EXTINGUISHE
03/02/2025	4621	6850.00	FEBRUARY ON SITE REPAIRS AT SARAJI MINE
			Comment: STEVE - 14/02/25 CLEAN LH TAILLIGHT PLUG WIRING. STEVE - 27/02/25 TRAVEL FROM MORANBAH TO SARAJI AND DNA AT SAC. REPLACE SEAT SWITCH AND MAIN ISOLATOR SWITCH. TY - 28/02/25 TRAVEL FROM MORANBAH TO SARAJI. REPLACE X4 BOLTS IN RHS STEP, REPAIR AIR LEAK UNDER SEAT (SHOWED OPERATOR HOW TO USE SEAT CORRECTLY.
28/02/2025	4889	6969.00	MARCH ON SITE REPAIRS AT SARAJI MINE
			Comment: DAYNE - 02/03/25 BROKEN HANDRAIL, TRAVEL TO SITE, REMOVE SPRING, BACK TO YARD, WELD UP, TRAVEL BACK TO SITE AND FIT TO TRUCK. AARON - 24/03/25 TRAVEL BACK TO GOLDINGS. A/C NOT WORKING - TIME WAS SET INCORRECTLY.



Description: 45T ARTICULATED DUMP TRUCK - DIESEL **Serial No.:** VCE0A45GH00322545

Make: VOLVO Registration: 66066C

Model: A450)		Registration Expiry: 30/04/2026
			NIC - 21/03/25 GO OVER DEFECTS.
03/03/2025	4906	6995.00	1000HR Service @ 7000HRS
			Comment: COMPLETED 1000HR SERVICE
28/03/2025	5132	7113.00	APRIL ON SITE REPAIRS AT SARAJI MINE
			Comment: NIC - 06/04/25 REMOVE RHS HANDRAIL FOR REPAIR. TRAVEL TO MORANBAH, REPAIR HANDRAIL. STEVE - 11/04/25 R&R DROP BOX FILTER AND CLEAN AND REFIT NEW CAP. R&R SEAT AND FIND SPLIT IN AIR HOSE - REPLACED HOSE. COREY- 07/04/25 TRAVEL FROM MORANBAH TO SARAJI. PUT HANDRAILS BACK TOGETHER, CHANGE BATTERIES, REPLACE EXHAUST. NIC - 23/04/25 REMOVE CRACKED HANDRAIL, TRAVEL BACK TO WORKSHOP, CLEAN UP AND REPAIR HANDRAIL. NIC - 24/04/25 FIT HANDRAILS. TY - 30/04/25 UHF HANDPIECE CORD FRAYED, RHS WORK LIGHT SWITCH BROKEN, REPLACE BROKEN LOOSE CLAMP ON COOLANT BLED OFF, RHS ENGINE INSPECT TURBO AND INTAKE SYSTEM FOR WHISTLING NOISE. REMOVE AND REPLACE STARTER MOTOR AND ISOLATION SWITCH
31/03/2025	5192	7113.00	Scheduled Service Job. COMPLIANCE BMA INSPECTION AND BRAKE TEST
			Comment: CENTRAL QLD COMPLIANCING COMPLETED 12 MONTHLY BMA COMPLIANCE AND 6 MONTHLY BRAKE TEST.
30/04/2025	5390	7224.00	MAY ON SITE REPAIRS AT SARAJI MINE
			Comment: 16.5.25 - ASG DIESEL - COREY BELLA RE-GAS FIRE SUPPRESSION SYSTEM AND CHECK FOR LEAKS OR FAULTS 13.5.25 ASG DIESEL - STEVE SPENCE FIT NEW BELTS AND IDLER PULLEYS. FIT NEW HEADLIGHT SWITCH. 14.5.25 ASG DIESEL - STEVE SPENCE REPLACE A/C CONTROL UNIT. WASH OUT CONDENSOR. 22.5.25 - ASG DIESEL - STEVE SPENCE REPLACE DROP BOX FILTER COREY - 02/05/25 NOISE ON MACHINE. INSPECT AND DIAGNOSE, FOUND THE WASTE GATE ACCUATOR FAULTY, REMOVED AND SWAPPED WITH AT459.



Description: 45T ARTICULATED DUMP TRUCK - DIESEL **Serial No.:** VCE0A45GH00322545

Make: VOLVO Registration: 66066C

Model: A45G	ו		Registration Expiry: 30/04/2026
			TRAVEL FROM SARAJI TO MORANBAH.
24/05/2025	5746	7422.00	500HR Service @ 7500Hrs
			Comment: 500HR SERVICE & INSPECTIONS COMPLETED. OIL SAMPLES COLLECTED
30/05/2025	5878	7460.00	JUNE ON SITE REPAIRS AT SARAJI MINE
			Comment: JUNE WORKS INCLUDED REPAIRS TO DAMAGED HANDRAIL
30/06/2025	6360	7677.00	JULY ON SITE REPAIRS AT SARAJI MINE
			Comment: JULY ON SITE REPAIRS INCLUDED / CABIN PRESSURIZER DDAUT/ FLAT TYRE / BATTERY LOCK BOX
29/07/2025	6693	7888.00	REPLACE DAMAGED POS 5 TYRE WITH A SUITABLE RUNOUT TYRE
			Comment: AT454 - DAMAGED POS 5 TYRE
			Yokohama 29.5R25 Radial (S/no HY6LDD630) with 35mm tread remaining
			PRO RATA COST OF REPLACEMENT TYRE BASED ON REMAINING TREADLIFE.
			DELIVER RUNOUT TYRE TO SITE FOR SITE TYRE FITTERS TO REMOVE AND REPLACE.
04/08/2025	6752	8000.00	8000Hr Service @ 8000Hrs
			Comment: 8.08.25 - 8000HR SEVICE & INSPECTION COMPLETED
06/08/2025	6782	7910.00	AUGUST ON SITE REPAIRS AT SARAJI MINE
			Comment: AUGUST JOBS REMOVED & PREPLACED BRAKE COOLING SUCTION HOSE
19/09/2025	7768	8022.00	DEFECTS, REPAIRS FROM OFF HIRE INSPECTION 16.09.25
			Comment: COMPLETED OFF HIRE INSPECTION REPLACED MISSING BOLTS FROM BELLY GUARD REPAIRED RH EXTERIOR E-STOP FAILURE BONNET STEP STRUTS WERE INVESTIGATED & REPLACED COOLANT LEAK - HEADER TANK HOSE REPLACED, NO MORE LEAK. OIL FILL LINE HOSE LEAKING - HOSE REMOVED & REPLACED REAR DIFF PINION SEAL REPLACED BUCKET PIVOT PINS WERE SHIMMED LH SIDE WHEEL CHOCK NEEDS REPLACING BRAKE COOLING OIL LOW, INVESTIGATED & REPAIRED. TAILGATE SCRATCHED & HAS DENTS - REPAIRED & PAINTED PARK BRAKE AREA RUSTED & FLAKEY - TREATED & REPAIRED



Description: 45T ARTICULATED DUMP TRUCK - DIESEL **Serial No.:** VCE0A45GH00322545

Make: VOLVO Registration: 66066C

Model: A450)		Registration Expiry: 30/04/2026
			FADED ID # NEED TO BE PAINTED RED - NO NEED TO REPAIR AS GETTING AUCTIONED BURST PROTECTION ON INTERCOOLER HOSING, INSTALLED ALL LATCHES WERE LUBRICATED. AIR FILTER WAS BLOWN OUT PARK BRAKE CALIBER SPRING KIT - REPLACED ELECTRIC HORN WAS SECURED RH SIDE BUCKET CYLINDER REPLACED. RH STEPS STRAIGHTENED & TIGHTENED FIRE SUPPRESSION SERVICED FIRE EXTINGUSHER SWAPPED OUT POS 3 & 5 MISSING WHEEL NUT COVERS WERE REPLACED FIRST AID KIT SWAPPED OUT WASHED, DETAILED & GREASED MACHINE COMPLETED ON HIRE INSPECTION
01/10/2025	7961	8022.00	Scheduled Service Job. COMPLIANCEFIRESUPPRESSION 12M AND FIRE EXTINGUISHE
			Comment: DMS FIRE TECHNICIAN COMPLETED 12 MONTHLY FIRE SUPPRESSION AND FIRE EXTINGUISHER SERVICES
20/10/2025	8237	8022.00	DECOMMISSON FOR SALE
			Comment: MACHINE DECOMMISSIONED READY FOR SALE. - REMOVED ALL AG STICKERS & CALL SIGNS - REMOVED MINE RADIO & INSTALL KIT REMOVED DRIVER MONITOR CAMERA & HARDWARE ALL AG DOCUMENTATION & FIRST AID KITS TAKEN OUT OF CABIN WASHED, DETAILED & GREASED MACHINE.
24/10/2025	8317	8022.00	Scheduled Service Job. COMPLIANCEBRAKE 6MONTHLY
			Comment: CENTRAL QUEENSLAND COMPLIANCING COMPLETED 6 MONTHLY BMA BRAKE TEST AND COMPLETED A WHITEHAVEN COAL COMPLIANCE AND BRAKE TEST.