

FORMAL STRUCTURAL REPORT

On-Site Sign Group Inc.

174-5255 McCall Way NE

Calgary, AB T2E 7J5

Attention: Lee Smith

Owner: On-Site Sign Group Inc.

**Structural Inspection of Robert Hydraulique
Aerial Ladder Truck**

MODEL: RH38, SERIAL: 2019-0007, UNIT: 1230

ODOMETER: 131,529 km

LOCATION: 5255 McCall Way NE #174, Calgary

DATE OF INSPECTION: December 28, 2023

PURCHASE ORDER: 1230

OUR FILE: C03008-2

Visual examinations and magnetic particle inspections were performed on the above-described equipment. The specific items examined and our inspection findings were as follows:

1. Undermounts (2x) - no defects noted.
2. Subframe - no defects noted.
3. Main Frame - no defects noted.
4. Ring Gear (Visual) - no defects noted.
5. Turret - no defects noted.
6. Ladder Adapter - no defects noted.
7. First Ladder Section (Aluminum) (Visual) - no defects noted.
8. Second Ladder Extension (Aluminum) (Visual) - no defects noted.
9. Third Ladder Extension (Aluminum) (Visual) - no defects noted.
10. Retraction and Extension Cables (Visual) - no defects noted.
11. Manbasket Adapter (Aluminum) (Visual) - no defects noted.
12. Manbasket (Aluminum) (Visual) - no defects noted.

Please Note: The design of the aerial lift mount structure is the responsibility of the installer. Kova Engineering Ltd. assumes no liability with regards to the aerial lift mount.

K O V A


Based on our examination findings, the inspected equipment is recommended for service.

Yours very truly,

KOVA ENGINEERING LTD.

the Crane Certification Bureau™



PERMIT TO PRACTICE KOVA ENGINEERING LTD.	
RM SIGNATURE:	
RM APEGA ID #:	71014
DATE:	2023-12-29
PERMIT NUMBER: P005138 The Association of Professional Engineers and Geoscientists of Alberta (APEGA)	

Lee Nguy, P. Eng.

LN:jh

KOVA