

F18-1
BLUE



KOVA ENGINEERING SOUTH LTD.
CONSULTING ENGINEERS & INSPECTION SERVICES

kovasouth.com

6939 48th STREET SE
CALGARY, AB, T2C 5A4
403.258.0484

January 19, 2024

Bayshore Auto Ltd
5472 56th Avenue SE
Calgary, AB T2C 4M6

Attn: Mr. Jim Cremer


RE: Inspection of Altec Aerial Manlift
Model TA41M, S/N 09080L1350
Date of Inspection: January 19, 2024
Our File: K33328

Visual examinations and magnetic particle inspections were performed on the above-described equipment. The specific items examined and our inspection findings were as follows:

1. Stabilizers - no defects noted.
2. Main Frame - no defects noted.
3. Pedestal - no defects noted.
4. Rotating Turret - no defects noted.
5. Lower Boom Section w/ FRP Insulator - no defects noted.
6. Equalizer Assembly w/ FRP Link - no defects noted.
7. Upper Boom Butt Section w/ FRP Insulator - no defects noted.
8. Upper FRP Boom Tip Section - no defects noted.
9. Winch Attachment - no defects noted.
10. Material Handling Jib Assembly - no defects noted.
11. Manbasket Adapter - no defects noted.
12. 350 lb SWL FRP Manbasket - no defects noted.

Based on our examination findings, the inspected equipment is recommended for service.

Yours very truly,
KOVA ENGINEERING SOUTH LTD.



Stanley Giang, P.Eng.
SG:jc