



TILT DECK TRAILER PDI FORM

TRAILER INFORMATION

VIN#: 4ZEGE303451345682
Date PDI completed: Feb 11 2025
Technician Name: Scott Powell

NOTES:

- Tire Pressures
- Wheel Torque
- Inspect Axle Caps
- Test brakes and Break Away
- Toolbox Handle Adjustment
- Toolbox Keys Present
- Lubricate Toolbox Lock
- Tighten positive and ground cables on battery
- Switch fuse to 20 AMP inline
- Zip-Tie controller wire securely
- Check all electrical connections at pump
- Check pump mount bolts
- Check hydraulic fluid level
- Loom license plate wires
- Charge battery
- Check lights and Signals
- Tape Brakes and Lights
- Cut out Quick Connects
- Check hoses and wires are clear of dump box
- Zip-Tie wires from back of toolbox
- Check all hardware
- Test Ram functions.
- Wash Trailer
- Install Tractorland Decals (Back Door – RH Low, LH – Front and RH – Front)

Tractorland will allow labour time for each tilt deck gooseneck to have gussets installed on 3"x3" cross member for additional support and ultimately customer satisfaction.

SIGNATURE: 