

FORMAL STRUCTURAL REPORT

M.A.P. Water & Sewer Services Ltd.

14303 - 116th Avenue
Edmonton, AB T5M 4G2

Attention: Ms. Brittany McNamara

Owner: M.A.P. Water & Sewer Services Ltd.

Structural Inspection of STI Truck Mount Crane

MODEL: 6541E, SERIAL: 1422 41E, UNIT: WS102

ODOMETER: 271,191 km

DATE OF INSPECTION: February 12, 2026

PURCHASE ORDER: WS102

OUR FILE: E71541-4

Visual examinations and magnetic particle inspections were performed on the above-described equipment. The specific items examined and our inspection findings were as follows:

1. Stabilizers (2x) - no defects noted.
2. Subframe - no defects noted.
3. Turret - no defects noted.
4. Winch Mount - no defects noted.
5. Boom Butt Section - no defects noted.
6. Boom Tip Extension - no defects noted.
7. Load Line (Spooled) (Visual) - kinked areas noted throughout.
8. 4.3 Ton S.W.L. Tiger Load Block - no defects noted.
9. 5 tonne S.W.L. Crosby Swivel Load Hook - no defects noted.

Repairs: The load line is to be cut past the kinked area and re-rigged - OR - replaced with new prior to continued service.


Please Note: The design of the crane mount structure is the responsibility of the installer. Kova Engineering Ltd. assumes no liability with regards to the crane mount.

Based on our examination findings, the inspected equipment is recommended for service, following completion of our recommendations herein.

Yours very truly,

KOVA ENGINEERING LTD.

the Crane Certification Bureau™



Matt Hanes, P. Eng.
MH:cmc