

Date	Maintenance Item	Hours	Description
June 15 2025	Initial Inspection	16,684hrs	Inspect and function test unit, Clean hydraulic fill screen, Clean fuel fill screen, Drain bottom of fuel tank, Install belly pan pivot bolts, Drop belly pans and clean out, Run unit to operating temp, Test thermostat, Test HVAC, Leak check at temperature, Blow out under floor, cab and all boxes, Diagnose play in steering mechanism
June 16 2025	PM#2 Plus	16,684hrs	Engine oil, final drive oil, transmission oil, hydraulic oil, oil filter, fuel filters, hydraulic tank breather, transmission filter, primary air filter, secondary air filter, cabin air filter
June 16 2025	A/C pump, belts, edges	16,684hrs	Replace A/C pump, belts, cutting edges on blade
June 17 2025	Transmission service	16,684hrs	Drain transmission, Pull section screen, inspect and clean Pull mag filter, inspect and clean, Replace four bad transmission hoses between transmission and torque converter
June 26 2025	Turbo replacement	16,685hrs	Replace turbo and all associated gaskets Finning quote #0095438524 Turbo part cost \$5,436.69
August 19 2025	Fuel Sender		
August 21 2025	Fuel Sender		Pulled fuel tank and guarding to access fuel sender, remove old fuel sending unit, install new fuel sender
September 16 2025	Fuel issues		Clean out fuel strainer, blow out fuel line, prime and tesr
September 28 2025	Fuel issues		Drain fuel tanks, inspect for debris, removed filters, blew out fuel lines, re clamped all fuel lines, fuelled with fresh fuel, test ran machine, unable to duplicate issue
October 27 2025	No Heat	16,687hrs	
November 12 2025	Low Power Complaint		Investigate low power complaint, check all intake and exhaust plumbing for restrictions, blow air filter, preform torque converter stall test
December 7 2025	Reassemble ripper		Reassemble ripper cylinders and test, install ripper shank

			Pull fuel line at primary fuel screen and check flow, remove screen and clean rusty sludge, change fuel filter, pull plug at bottom of tank, drain in to clean container and inspect, few rust flakes and paint flakes but nothing large enough to block flow, prime fuel system and test, preform torque stall tests sucessfully
February 4 2026	Fuel issues		
February 19 2026	Alternator		Exchange alternator
February 25 2026	Main Power Relay		Exchange main power relay and test
March 4 2026	Fuel Tank Flush		Remove fuel tank, scope out and identify contamination, flush contamination from tank
March 4 2026	PM#1/Drain/Fuel Line		Pull return fuel line, pressure test and blow out, run new fuel line from tank to filters, build and install drain valve on tank, preform PM#1
March 5 2026	Fuel System Completion		Install transmission hose to filter, install fuel tank, repair sender wiring, repair work light wiring, install all guards, prime and test unit
March 20 2026	Batteries		Wesley Babkirk Sieg Services, installed new batteries, fabricated new jumper
August 25 2026	Fuel Tank Flush		Cut window in fuel tank, discover rust/corrosion, remove and flush
August 26 2026	Fuel Tank Install		