

PT Mechanical Ltd
13348 Park Frontage Rd
Charlie Lake, BC. V1J 8G4
Phone: 250-793-9253 Fax: 000- -

INVOICE

1224

GST# 786794081RT0001
PST# 1082-3954

Printed Date: 09/28/2026 Work Completed: 02/05/2022

Invoice from History

0719830 BC Ltd (buds vac) - Bud Geisbrecht
Box 996289 264rd
Rose Prairie, BC V0C2H0
Home 250-264-7443

2014 Kenworth - T800 - Cummins ISX15 CM2350
Lic #: KE5234 Odometer In: 176289
Unit #: CV500
VIN #: 1NKDX4TX5 EJ967040
Engine Hrs In: 17788.0 Engine Hours Out: 17788.0

Part Description / Number	Qty	Sale	Ext	Labor Description	Ext
Flywheel grinding	1.00	164.71	164.71	Service call. Truck will not start	525.00
Flywheel			250.00	Drive to truck and check codes while boosting. Found codes for low oil pressure. Picked up new oil pressure sensor and pressure relief valve. Truck started and tried to make it to shop. Shut down after couple KM. Installed new pressure relief and sensor. Couldnt get truck to start with boost. Advised to get tow.	
Shop Supplies				Field service	140.00
				Engine seized. Will not turn over.	7,425.00
				Truck towed to shop. Use loader to get truck pushed into bay. Drain oil. Removed oil pan, oil pump and stiffener plate to access bottom end bearings. Inspected and found #3 rod welded to crank and signs of debris through all other bearings. Oil pan full of metal. Oil filter full of metal. Advise customer to replace engine. Search for used motor. Remove Quarter fenders to access trans. Remove PTO and pump. Removed trans. Removed hood. Removed rad. Removed all lines and eletrical from engine and removed engine from truck. Swapped over All accessories from old engine to new engine. Swapped oil pan from rear sump to forward sump. Installed engine in truck with new motor mounts. Installed all wiring and lines onto engine. Installed rad and connected all coolant lines. Installed hood. Replaced clutch and input shaft on trans. Installed trans. Installed hydraulic pump and PTO. Installed exhaust and intake piping. Filled trans with new oil. Filled engine with coolant. Connected prelube tank to oil gallery in block. Pre lubed engine with 40 liters of oil. Topped up engine oil. Primed fuel system. Start and run engine up to temp. Tightened couple coolant clamps. Installed quarter fenders and drive line. Test drive and verify no leaks. OK. Advised customer to monitor for leaks.	
				Taxes	
				PST	595.33
				GST	425.24

Org. Estimate 0.00 Revisions 0.00 Current Estimate 0.00

Labor: 8,090.00
Parts: 414.71

SubTotal: 8,504.71
Tax: 1,020.57
Total: 9,525.28
Bal Due: \$0.00

[Payments - Cash - \$9,525.28]

WCB# 115321

Customer Number: 47

Vehicle Received: 2022-01-23

I hereby authorize the above repair work to be done along with the necessary material and hereby grant you and/or your employees permission to operate the car or truck herein described on street, highways or elsewhere for the purpose to testing and/or inspection. An express mechanic's lien is hereby acknowledged on above car or truck to secure the amount of repairs thereto. Warranty on parts and labor is one years or 12,000 miles whichever comes first. Warranty work has to be performed in our shop & cannot exceed the original cost of repair.

Signature _____ Date _____

Email Address: ptmechanical2017@gmail.com