

TRIM(WOHH.WOWH_MODEL)	WOWH_DESC	WOWH_ORDER_N	WOWH_INVOICE_DATE	WOWH_METER	Comments	Full Rep Code
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	235658	26/08/2024 0:00	60478	PREPARED FOR AUCTION, Completed by: david.jones@porterplant.com.au on: Aug 26, 2024	GR - GENERAL REPAIRS
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	227581	31/01/2024 0:00	60478	FITTED NEW SELECTOR HOUSING ASSEMBLY, TOWED IN - STUCK IN GEAR, CARRIED OUT SCAN FINDING ONE DTC LOGGED - GEAR DISENGAGE ERROR. CHECKED, ELECTRICAL CIRCUIT, OK. REMOVED THE SIDE OF THE SELECTOR CONTROL ASSEMBLY, MANUALLY MOVED THE ELECTRICAL, SOLENOIDS & THEY SEEMED VERY STIFF IN OPERATION, REMOVED TOP SELECTOR UNIT, DISMANTLED THE SELECTOR, HOUSING & FOUND SOLENOIDS RUSTED, FITTED NEW SELECTOR HOUSING ASSEMBLY & RELAY BOX COVER, PERFORMED, HALF CLUTCH & GEAR POSITION RELEARN, CARRIED OUT ROAD TEST, OK., PO 195403 - BALLARAT ISUZU	BE - BREAKDOWN - ELECTRICAL
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	219670	07/07/2023 0:00	60407	BLAST & PAINTED TOOLBOX., PAINTED TOOL BOX AS REQUIRED. SEE WO#217876 FOR ADDITIONAL PARTS & LABOUR, CLOSED DUE TO EOFY., PREPARED REPAIRED TOOLBOX & PRESENTED IN PRIMER., PAINTED TOOLBOX & LID., PO#186926, Completed by:matt@porterplant.com.auon:Jul 07, 2023	GR - GENERAL REPAIRS
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	219163	26/06/2023 0:00	60407	CARRIED OUT 12MTH TOWER SERVICE INCL A/I & W/T, REPLACED HYDRAULIC FILTERS., TOWER WILL NOT WORK, STABILISER SET BUT NO TOWER, INSPECT & TRACE CAUSE, OVERRIDE TO GET TOWER TO OPERATE, TO GET BOOM OFF REST AS IT IS THE TIE DOWN SWITCH THAT IS NOT WORKING., RESET CDD ROPES TO 2.5 TURNS AS PER STATE STANDARDS., REPLACE DAMAGED NYLON BOLTS ON BASKET CONTROLS COVER., BASKET TOOLS & ROTATOR TOP COVER IS DAMAGED & SEAM HAS COME APART, DRILL HOLES & USE 3 NYLON BOLTS & NUT TO, HOLD TOGETHER., PO 186511 - EPV	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	219074	26/06/2023 0:00	60407	FABRICATED & REPLACED TOOLBOX LID & SIDE OF TOOLBOX., FABRICATED & REPLACED TUBE COVER., NB: WIP, NEW WORK ORDER TO BE OPENED NEXT FINANCIAL YEAR.	MW - MODIFIED WORKS
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	218639	19/06/2023 0:00	60407	COMPLETED 60,000km SERVICE. REPLACED ENGIEN OIL & FILTER., REPLACED AIR, FUEL & PCV FILTERS. REPLACED WIEPR INSERTS, FIRST AID KIT & 1kg FIRE EXTINGUISHER., GREASED TRUCK., GREEN TAGGED., NB: WAITING ON PARTS, CLOSED FOR EOFY. WIP.	PS - PLANNED SERVICE
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	209432	25/11/2022 0:00	55049	REPAIRED TIE DOWN SWITCHES FOR BOOM, CALL OUT FROM GEELONG TO WARRNAMBOOL, STABILISERS DEPLOY BUT BOOMS NOT GOING UP OR DOWN., CHECK TOWER CONTROL CHANGEOVER SWITCH, OK., CHECK E STOPS & FUSES, OK. CHECK BASKET TIE DOWN, SWITCH, SWITCH OPERATION NOT HEARD, LIFT UP FLOOR, TO ACCESS STABILISER CONTROL UNIT, CHECK OPERATION, OK, CHECK TOWER & STABILISER CONTROL SOLENOIDS, OK., SWAP POWER LEADS OVER, OPERATE TOWER CONTROLS, TO DEPLOY BOOM TO ACCESS TIE DOWN/BOOM, OPERATION SWITCHES. DISMANTLE BOOM REST TO, REMOVE SWITCHES. CLEAN TIE DOWN CONTROL LEVER, & CONTACTS, ADJUST TIE DOWN SWITCH, REASSEMBLE., CHECK OPERATION, OK., PO 176392 - EPV, ADRIAN 0458962951 - 4/24 Harrington Road, Warrnambool	BE - BREAKDOWN - ELECTRICAL
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	210739	22/11/2022 0:00	59726	REPAIRED BOOM HOSE, CUT & REJOIN HOSE AT SPLIT, CHECK & TOP UP OIL., CLEAN UP OIL FROM BURST HOSE, TEST, NO LEAKS, FOUND., PO 177762 - WARRNAMBOOL HYDRAULICS	BH - BREAKDOWN - HYDRAULIC
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	209947	31/10/2022 0:00	59726	6MTH TOWER SERVICE INCL WEIGHT TEST, ADJUST CUPBOARD DOOR CATCHES & LUBE., CLEAN & LUBE DRAW SLIDES & FREE UP., CLEAN REAR CHANGE SWITCH DUE TO WATER, INGRESS, CHECK OPERATION, OK., PO 176964 - EPV	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	208421	19/09/2022 0:00	49675	COMPLETED GREEN TAG INSPECTION., GREASED, REPLACED BLOWN GLOBE. TEST DROVE, ALL OK.	PD - PRE-DELIVERY INSPECTION
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	199866	16/02/2022 0:00	49675	CARRIED OUT 12MTH TOWER SERVICE INCL A/I & W/TEST, CHANGE HYDRAULIC FILTERS, LUBE ALL POINTS, CHECK ALL SWITCHES & CONTROLS, WEIGHT TEST., PO 166717 - EPV	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	196516	12/11/2021 0:00	49504	COMPLETED 50,000km SERVICE. REPLACED ENGINE OIL & FILTER, REPLACED AIR INNER & OUTER FILTERS. REPLACED PCV FILTER., COMPLETED PRE-DELIVERY INSPECTION. GREEN TAGGED. FITTED NEW SAFETY TRIANGLES. SUPPLIED FIRST AID KIT., FITTED 1kg FIRE EXTINGUISHER.	PS - PLANNED SERVICE
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	192819	01/09/2021 0:00	49504	CARRIED OUT DAMAGE REPAIRS FOUND DURING OFF HIRE REPORT., PO 158913 - EPV	CD - CUSTOMER DAMAGE

P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	193780	23/08/2021 0:00	49504	CARRY OUT GENERAL REPAIRS FOUND DURING SERVICE, RHF STABILISER FOOT PLATE, PIN & EYES DAMAGED, LOWER PART OF LEG BENT. REMOVE LEG & STRAIGHTEN., TO CHECK ROD FOR DAMAGE ONCE REMOVED. REPLACE LHS FRONT BEACON LIGHT - FAILED INTERNALLY., REPLACE DAMAGED BASKET CONTROL LEVER COVER & LABEL. REPLACE WORN BOOT FOR BASKET TOOL, CONTROL. REPLACE & MODIFY BASKET COVER WHERE IT RUBS. D/S SIDE ROOF BEACON REFLECTOR, DAMAGED & HAS A HOLE IN IT, REPLACE WITH REFLECTOR FROM OLD LHS BEACON. REPAIR STABILISER PIN, SHEARED OFF., PO 158913 - EPV	GR - GENERAL REPAIRS
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	192820	16/08/2021 0:00	49335	CARRIED OUT 6MTH TOWER SERVICE INCL W/TEST, TRAVEL TO BALLARAT TO CARRY OUT SERVICE, DUE TO DAMAGES VEHICLE WAS MOVED TO, EPV WORKSHOP IN DANDENONG TO COMPLETE., PO 158913 - EPV	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	193109	11/08/2021 0:00	49335	CARRIED OUT ELECTRICAL TEST, HV DRY TEST, BUCKET LINER TEST, OIL TESTS, HV WET TESTS., PO 159231 - SETCO	ET - ELECTRICAL TEST
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	192339	21/07/2021 0:00	49335	DAMAGE TO LH ROOF BECON LIGHT, AS PICTURED ON RETURN AUDIT, REPLACEMENT BECON LIGHT \$95, LABOUR \$98	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	190295	01/06/2021 0:00	43098	REPLACED FAILED BATTERIES., COMPLETED PRE-DELIVERY INSPECTION. GREEN TAGGED. COMPLETED GENERAL INSPECTION. CLEANED OPERATORS, STATION. GREASED UNIT. DID NOT CARRY OUT INSPECTION OF BOOM LIFT. CHECKED NO START. FOUND DEAD BATTERY., REPLACED BATTERIES AFTER TESTED & CHARGING. FOUND DEAD CELL IN BATTERY.	BE - BREAKDOWN - ELECTRICAL
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	187290	11/03/2021 0:00	43098	CARRIED OUT 3 MONTHLY TOWER SERVICE, CHECK LIGHTS, SWITCHES, CONTROLS, CHECK HYD LEVELS, REMOVE COVERS TO ACCESS & INSPECT PIPES, PINS & FITTINGS, CHECK ALL, SAFETY SWITCHES & CONTROLS, PO 152942 - EPV	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	187366	11/03/2021 0:00	43098	BS00806 REPAIRED DAMAGE FOUND DURING TOWER SERVICE, REPLACED LEVEL GAUGE. REPLACED BROKEN NYLON BOLTS AT BASKET CONTROL COVER. TOWER CLUTCH SWITCH NOT OPERATING., REPAIRED BROKEN WIRING. REFITTED & REMOUNTED TOP BOOM COVERS AT 1-2 KNUCKLE BOOM AS GOOD AS POSSIBLE., PO 152942 - EPV	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	184726	04/01/2021 0:00	42863	REMOVED CUSTOMER GPS & STICKERS., OFF HIRED TRUCK. INSPECTED FOR DAMAGE.	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	184634	23/12/2020 0:00	41536	DECOMMISSION FEE FOR P19-W-027	DF - ASSET DECOMMISSION FEE
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	183005	18/11/2020 0:00	41536	REPLACED DAMAGED STABILISER PAD., INSPECTED & MEASURED BROKEN STABILISER PAD. PICKED UP MATERIALS TO MAKE A NEW ONE. CUT OUT TIMBER & SCREWED, TOGETHER FOR NEW PAD.	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	183004	13/11/2020 0:00	41516	REPAIRED FAULTY HEATER & RADIO, INSPECTED RADIO & HATER FAULT. CHECKED WIRING & FUSES. FOUND FAULTY FUSE HOLDER & STRAIGHTENED BENT TERMINALS.	ER - ELECTRICAL REPAIR
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	182320	06/11/2020 0:00	39730	BS00666 INSTALLED UHF AS PER CUSTOMER REQUEST., REMOVED DASH & FOUND SUITABLE LOCATION TO INSTALL UHF. FITTED NEW UHF & SUPPLIED POWER INVERTER. RAN UHF AERIAL, CABLE TO ROOF. WIRED IN UHF & CHECKED OPERATION. ALL OK. DRILLED HOLE IN ROOF RACK & FITTED UHF AERIAL.	AR - ADDITIONAL WORK
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	181911	30/10/2020 0:00	41115	COMPLETED 6m TOWER SERVICE, WEIGHT & ELECTRICAL TEST., CARRIED OUT TOWER SERVICE. CARRIED OUT DPD REGEN BURN & ALL OK. STRAIGHTENED HAND RAIL & ANTI LOCK SO THAT THEY, CLOSE THE STEPS FIRMLY. FILLED THE WATER BOTTLE., PO#147836	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	182517	30/10/2020 0:00	41115	COMPLETED WEIGHT & ELECTRICAL TEST., WEIGHT TEST MEASURED ZERO. NO FAULT FOUND., NB: FIRE EXTINGUISHER IN TOOLBOX NEEDS TESTING. EDD ROPES NEED INSPECTION., PO#147836	ET - ELECTRICAL TEST
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	180924	01/09/2020 0:00	38508	COMPLETED 3m TOWER INSPECTION., PTO hrs 1818., PO#143533, NB: SERVICE COMPLETED 23/7/20 INVOICE RECEIVED 23/9/20	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	179731	01/09/2020 0:00	38998	RESET FAULT CODE. FOUND EMERGENCY SWITCH PUSHED IN., TRAVELLED TO FINGERPOST HILL TO INSPECT TRANSMISSION FAULT, FOUND EMERGENCY STOP SWITCH HAD BEEN PUSHED IN BY, OPERATOR. RESET SWITCH AND TESTED OK, PO#145144	GR - GENERAL REPAIRS
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	177929	01/09/2020 0:00	38508	COMPLETED 'A' SERVICE. REPLACED ENGINE OIL & FILTER, REPLACED WIPER & CARRIED OUT REGENERATION MANUAL BURN ON, DPD SYSTEM., NB: RHS LARGE TOP TOOLBOX LID BADLY DAMAGED. HARNESS &, EDD ROPED DUE AUGUST. FIRE EXTINGUISHER DUE AUGUST, PO#143533, SERVICE COMPLETED 23/7/20 INVOICE RECEIVED 23/9/20	PS - PLANNED SERVICE
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	179557	25/08/2020 0:00	39730	COMPLETED INSPECTION.	PD - PRE-DELIVERY INSPECTION
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	179224	17/08/2020 0:00	39250	REPLACED BLOWN BEACON GLOBE.	ER - ELECTRICAL REPAIR
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	179185	14/08/2020 0:00	39218	INSPECTED FRONT & REAR BRAKES FOR WEAR., FRONT & REAR 80%	PI - PLANT INSPECTION

P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	179031	12/08/2020 0:00	38997	CALLLED OUT TO INSPECT FAULT. TO BE FOLLOWED UP BY SUB., ATTENDED CALL OUT TO TRUCK FOR TRANSMISSION FAULT. FOUND, TRANSMISSION LIGHT ON DASH. CHECKED TRANSMISSION & AMT, FLUIDS, ALL OK. MANAGED TO ENGAGE PTO TO PACK UP, RETRACTABLE LEGS & ORGANISED SUBCONTRACTOR TO COME OUT, TO TRUCK & HOOK UP COMPUTER TO ECU.	BM - BREAKDOWN - MECHANICAL
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	176929	01/07/2020 0:00	38266	FITTED NEW WASH STATION TO SIDE OF TOOLBOX.	AR - ADDITIONAL WORK
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	176426	23/06/2020 0:00	38266	SUPPLIED & FITTED WIG WAG LIGHTS & WORK LIGHTS., PICKED UP MORE WIRING CONSUMABLES & SUPPLIES., REMOVED FRONT GRILLE & FITTED WIG WAG LIGHTS. WIRED IN &, REFITTED FRONT GRILLE. REMOVED DASH & JOINED BEACON LIGHT, WIRING. WIRED IN & FITTED NEW WORK LIGHT SWITCH & RAN, WIRING TO REAR OF TRUCK., FITTED REAR WIG WAG LIGHTS & REAR WORK LIGHTS & WIRED IN., WIRING TO REAR OF TRUCK., ALISTER SHEATHER: FITTED REAR WIG WAG LIGHTS AND REAR WORK, LIGHTS AND WIRED IN.	AR - ADDITIONAL WORK
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	174405	15/05/2020 0:00	37932	JUMP STARTED. DROVE TRUCK TO CHARGE BATTERIES.	BE - BREAKDOWN - ELECTRICAL
P19-W-027	ISUZU FTR 900 WITH E.W.P.	169410	30/04/2020 0:00	37816	CLEANED DOORS & FITTED NEW CUSTOMER STICKERS.	AR - ADDITIONAL WORK
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	173235	20/04/2020 0:00	37794	COMPLETED 'A' SERVICE. REPLACED ENGINE OIL & FILTER, INSPECTED STEERING & SUSPENSION FOR EXCESS WEAR. LUBRICATED, ALL GREASE POINTS. STEAM CLEANED ENGINE BAY. ROAD TESTED., PO#139551	PS - PLANNED SERVICE
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	173294	20/04/2020 0:00	37794	COMPLETED 12 MONTH TOWER SERVICE., PO#139551	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	173296	20/04/2020 0:00	37794	REPLACED CRACKED RH MIRROR GLASS., TESTED, ALL OK., PO#139551	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	173298	20/04/2020 0:00	37794	REPLACED FAULTY REVERSE CAMERA, TESTED, ALL CORRECT., PO#139551	ER - ELECTRICAL REPAIR
P19-W-027	ISUZU FTR 900 E.W.P. TRUCK	173299	20/04/2020 0:00	37794	COMPLETED ELECTRICAL TESTING WITH IPD., PO#139551	ET - ELECTRICAL TEST
P19-W-027	ISUZU FTR 900 WITH E.W.P.	171379	10/03/2020 0:00	34328	R#2653639819	RE - REGISTRATION
P19-W-027	ISUZU FTR 900 WITH E.W.P.	171564	01/03/2020 0:00	35673	COMPLETED WHEEL ALIGNMENT, TOE WAS IN 5mm. CORRECTED., PO# 138074	WA - AXLE CORRECTION/ALIGNMENT
P19-W-027	ISUZU FTR 900 WITH E.W.P.	170784	27/02/2020 0:00	34328	REPAIRED HYDRAULIC LEAK, TRAVELLED TO CALL OUT FOR LEAKING HYDRAULIC FLUID ON EWP., REMOVED COVER NEAR BUCKET TILT CYLINDER. FOUND LOOSE HOSE, & TIGHTENED., HAD OPERATOR USE EWP & CHECKED FOR LEAKS, ALL OK. REFITTED, COVER.	HR - HYDRAULIC REPAIR
P19-W-027	ISUZU FTR 900 WITH E.W.P.	169910	11/02/2020 0:00	34328	COMPLETED 3 MONTHLY TOWER SERVICE., SENT HARNESSSES & LANYARDS AWAY TO BE INSPECTED & TESTED AS, THEY WERE DUE. ALL OK., PO#136572	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 WITH E.W.P.	169393	31/01/2020 0:00	34025	REMOVED FLAT BATTERIES. CHARGED, TESTED & REFITTED, BATTERIES ARE GOING FLAT WHEN VEHICLE IS PARKED UP DUE TO, CUSTOMERS GPS WIRING.	BE - BREAKDOWN - ELECTRICAL
P19-W-027	ISUZU FTR 900 WITH E.W.P.	168412	09/01/2020 0:00	34025	REMOVED, CHARGED & REFITTED BATTERIES	ER - ELECTRICAL REPAIR
P19-W-027	ISUZU FTR 900 WITH E.W.P.	163739	21/10/2019 0:00	33222	REPLACED DAMAGED GRILLE, INSPECTED DAMAGE & ORDERED PARTS., REPLACED DAMAGED GRILLE & BUMPER. WAITING ON TRIM CLIPS., FITTED GRILLE TRIM & CLIPS.	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 WITH E.W.P.	164876	17/10/2019 0:00	33231	COMPLETED 6m EWP ELECTRICAL & WEIGHT TEST, CARRIED OUT 6 MONTHLY INSPECTION. FOUND LOOSE BOLTS ON MAIN, & LOWER BOOM ASSEMBLIES. TIGHTENED TO SPEC & MARKED WITH, LACQUER. ORGANISED FOR IPD/HIVOTES TO CARR OUT ELECTRICAL, TEST. ASSISTED WITH TESTING & OPERATION OF EWP. CLEANED, OUT BUCKET TO ALLOW FOR LINER TESTING. CARRIED OUT WEIGHT, TEST. 290kg @ 1hr = ZERO MOVEMENT., PO#131494	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 WITH E.W.P.	163528	19/09/2019 0:00	32688	CHECKED & CLEARED FAULT CODES. ROAD TESTED ALL OK., CHECKED FAULT CODES TO BE CLEARED. PLUGGED IN & CHECKED, CODE PO700. CAN LINK BETWEEN EXHAUST BRAKE & TRANSMISSION., CLEARED CODE & ROAD TESTED. ALL CORRECT., PO#130254	MR - MECHANICAL REPAIR
P19-W-027	ISUZU FTR 900 WITH E.W.P.	162665	01/09/2019 0:00	30599	COMPLETED 'A' SERVICE. REPLACED ENGINE OIL & FILTER, GREASED ALL GREASE POINTS. REPLACED FAILED BATTERIES., TESTED, OK., REPLACED ALTERNATOR - NO CHARGE, REPAIRED BATTERY LEADS & WIRING TO ALTERNATOR. FITTED NEW, ALTERNATOR & REPLACED RADIO RELAY., PO#129402	PS - PLANNED SERVICE
P19-W-027	ISUZU FTR 900 WITH E.W.P.	163082	01/09/2019 0:00	30599	COMPLETED 3m EWP TOWER SERVICE, COMPLETED 3 MONTHLY EWP INSPECTION SERVICE ON TOWER., PO#129402	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 WITH E.W.P.	162490	28/08/2019 0:00	31683	CHECKED FAULT CODES, CLEARED CODE FOR SHIFTER INCONSISTENT, TRAVELLED TO SITE. PLUGGED IN VEHICLE & FOUND CODE FOR, SHIFTER INCONSISTENT. CLEARED CODES & TESTED GEAR LEVEL, ALL CORRECT & NO CODES., PO#129187	MR - MECHANICAL REPAIR
P19-W-027	ISUZU FTR 900 WITH E.W.P.	159622	01/08/2019 0:00	30731	REPLACED DAMAGED RHS MIRROR., >TAS LAUNCESTON 1/7/19 RH MIRROR DAMAGED, SIDE SWIPED*	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 WITH E.W.P.	158863	02/07/2019 0:00	29804	REPAIRED DAMAGED AIR TANK & REAR STABILISER LEG., REPLACED AIR FITTING. FROM OLD WO# 157991, PO#126106	MR - MECHANICAL REPAIR
P19-W-027	ISUZU FTR 900 WITH E.W.P.	157991	26/06/2019 0:00	27276	REPAIR DAMAGE TO AIR TANK AND STABILISER LEG, PARTS ONLY. WAS FITTED BY CASEY HARPER WHEN WELDING TANK	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 WITH E.W.P.	158499	11/06/2019 0:00	27276	REPLACED DAMAGED REAR TAIL LIGHT LENS. REFITTED MUD FLAP.	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 WITH E.W.P.	156329	01/06/2019 0:00	25651	, REGISTRATION	RE - REGISTRATION

P19-W-027	ISUZU FTR 900 CAB CHASSIS	156182	26/04/2019 0:00	25651	COMPLETED PRE- REGISTRATION INSPECTION., COMPLETED 2 AXLE BRAKE TEST AS REQUIRED., PO#123844	RE - REGISTRATION
P19-W-027	ISUZU FTR 900 CAB CHASSIS	154263	01/04/2019 0:00	25299	COMPLETED 6MTH ELECTRICAL TESTS, FAILED EWP PERIODIC ON 1ST ATTEMPT 2/4/2019 AND PASSED ON, 2ND ATTEMPT 16/04/2019, PASSED EWP DIELECTRIC OIL & LINER., PO 122183	ET - ELECTRICAL TEST
P19-W-027	ISUZU FTR 900 CAB CHASSIS	154264	01/04/2019 0:00	25410	COMPLETED 12MTH TOWER SERVICE & WEIGHT TEST (INCL A/I), PO 122185	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 CAB CHASSIS	154887	29/03/2019 0:00	25299	CARRY OUT PRE/DEL, ALSO REQUIRES BATTERYS, CHECKED OIL, CHECKED BELTS, CHECKED FLUIDS, CHECKED LIGHTS., CHECKED UHF, GREASED NIPPLES, CLEANED CAB, CHANGED BATTERIES, JC#52247	PD - PRE-DELIVERY INSPECTION
P19-W-027	ISUZU FTR 900 CAB CHASSIS	138801	22/05/2018 0:00	23642	REPLACED BASKET LEVEL HANDLE RUBBER BOOT, P/O 108647	ER - ELECTRICAL REPAIR
P19-W-027	ISUZU FTR 900 CAB CHASSIS	137468	03/05/2018 0:00	23738	REPLACE SPARE TYRE - TRANSPORT, PO # 107492 TRANSPORT TYRES	TP - PUNCTURE REPAIR
P19-W-027	ISUZU FTR 900 CAB CHASSIS	136269	11/04/2018 0:00	23738	COMPLETED ANNUAL TOWER SERVICE AND WEIGHT TEST, REPLACED MISSING LOG BOOK, P/O 106545	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 CAB CHASSIS	135814	23/03/2018 0:00	22738	0	RE - REGISTRATION
P19-W-027	ISUZU FTR 900 CAB CHASSIS	130196	01/12/2017 0:00	15282	COMPLETED 6m ELECTRICAL TESTS, PO#101718	ET - ELECTRICAL TEST
P19-W-027	ISUZU FTR 900 CAB CHASSIS	126044	01/09/2017 0:00	15282	COMPLETED ELECTRICAL & HYDRAULIC TESTING, P/O 98037	ET - ELECTRICAL TEST
P19-W-027	ISUZU FTR 900 CAB CHASSIS	123844	17/07/2017 0:00	15282	REPAIR BOLT STUCK UNDER LINKAGES IN HAND CONTROLS, PICKED UP AND SET UP TOWER. TESTED FUNCTIONS. REMOVED, BASKET COVER AND BOOT, CHECKED LINKAGE. FOUND BOLT STUCK, IN LINKAGE. REMOVED BOLT, CHECK AND ADJUSTED HAND CONTROL., REFITTED COVERS AND BOOT. TESTED AND RETURNED TOWER., PO#96100	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 CAB CHASSIS	122962	15/06/2017 0:00	15174	COMPLETED 3m TOWER SERVICE & CHECK OVER., P/O 95337	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 CAB CHASSIS	122518	13/06/2017 0:00	15282	REPLACED DAMAGED TRAILER PLUG., INSPECTED TRAILER PLUG OPERATION, FOUND BRACKET BADLY, DAMAGED. REMOVED WIRING AND BROKEN PLUG. FITTED & SECURED, LIGHT BRACKET SUPPLIED BY CUSTOMER UNDER BODY AS REQUESTED., FITTED NEW LIGHT PLUG AND REWIRED. CHECKED LIGHT OPERATION, THROUGH PLUG. ALL OK., P/O 94853	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 CAB CHASSIS	121170	01/06/2017 0:00	15000	COMPLETED 15,000km SERVICE. REPLACED OIL, FUEL & PCV FILTERS, CHECKED OVER & GREASED. COMPLETED EARTH CABLE RECALL., P/O 93698	PS - PLANNED SERVICE
P19-W-027	ISUZU FTR 900 CAB CHASSIS	117175	01/04/2017 0:00	6818	REPAIR TO BOOM COMPLETED AND CHARGED TO CUSTOMER DIRECTLY., REPAIR DAMAGE TO LOWER BOOM	CD - CUSTOMER DAMAGE
P19-W-027	ISUZU FTR 900 CAB CHASSIS	119553	24/03/2017 0:00	6818	0	RE - REGISTRATION
P19-W-027	ISUZU FTR 900 CAB CHASSIS	119249	21/03/2017 0:00	6818	COMPLETED 12MONTH TOWER SERVICE AND ELECTRICAL INSPECTION, P/O 92311	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 CAB CHASSIS	115264	01/12/2016 0:00	6818	COMPLETED 3m TOWER SERVICE. CHECKED OVER & GREASED., COMPLETED AT 365hrs. REPLACED MISSING ANGLE ON BASKET LID., P/O 89154	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 CAB CHASSIS	111984	06/09/2016 0:00	315	COMPLETED 6m SERVICE & ELECTRICAL TESTS, LIFT CYLINDER - REPAIRED TOOLS OUTLETS., SAFETY DEVICES - REPAIRED CDD ATTACHMENT., HYDRAULIC SYSTEM PRESSURE., PRESSURE AT RELIEF VALVE 3021 PSI, PEDESTAL CONTROLS 3021 PSI, PLATFORM CONTROLS 1990 PSI, PRES. READING AT TOOL LINES @ BASKET 1990 PSI, PRES. READING AT TOOL LINES @ TRAY 1958 PSI, FLOW RATE @ GASKET GPM 5 GPM, LOWER CONTROLS - REPAIRED QUICK DISCONNECTS DUST CAPS, ELECTRICAL - 5th MARCH 2017, BOOM CREEP TEST 5mm 45mins, SAFE WORK LOAD 272kgs, PO#86625	AS - ATTACHMENT SERVICES
P19-W-027	ISUZU FTR 900 CAB CHASSIS	109684	27/07/2016 0:00	0	COMPLETED 3m TOWER SERVICE, P/O 84719	AS - ATTACHMENT SERVICES