

Service Job	Invoice No	Date	Customer Id	Customer Name	Cost Cent	Prob	Type of Call	Equip ID	Hrs	Kms	Job Description	Work Done	Labor Cost	Material Cost	Subcontractor Cost	Other Cost	Total Cost
94121	113537	07/14/2026	1HM105HB G	ID - NYRSTAR CONTRACT	186G	R	Electrical	1ME976	3136.0000	0	REPAIR HYD leak		385	15	0	15	400
92819	111398	06/23/2026	1HM105HB G	ID - NYRSTAR CONTRACT	181G	R	Bodywork	1ME976	0.0000	0	REMOVE DECALS AND UNIT NUMBERS FROM MACHINE	REMOVE HAZELL DECALS AND UNIT NUMBERS FROM MACHINE	96	20	0	20	116
91967	111435	06/05/2026	1HM105HB G	ID - NYRSTAR CONTRACT	186G	R	Chassis	1ME976	3134.0000	0	PMI		1017	42.76	0	40	1059.76
88512	109391	04/13/2026	1HM105HB G	ID - NYRSTAR CONTRACT	105G	R	Sundries	1ME976	3124.0000	0	PRE HIRE INSPECTION	H49 - 1ME976 ODOMETER - 3124 HOURS JOB CARRIED OUT - CARRY OUT PRE-HIRE INSPECTION.	180.2	5.17	0	0	185.37
83454	100266	01/08/2026	1HM105HB G	ID - NYRSTAR CONTRACT	105G	R	Sundries	1ME976	3124.0000	0	rEPLACE CAB MOUNTS AND INSPECT UNIT	H49 - 1ME976 ODOMETER - 3124 HOURS JOB CARRIED OUT - FIT CAB MOUNTS, CARRIED OUT PMI AND GREASE MACHINE.	432	0	0	0	432
82245	98811	12/08/2025	1HM105HB G	ID - NYRSTAR CONTRACT	105G	S	Sundries	1ME976	3124.0000	0	PRE HIRE INSPECTION	H49 - 1ME976 ODOMETER - 3124 HOURS JOB CARRIED OUT - CARRY OUT PRE HIRE INSPECTION.	72	0	0	0	72
78218	93557	09/19/2025	1HM105HB G	ID - NYRSTAR CONTRACT	105G	R	Sundries	1ME976	3099.0000	0	LIFT AN LOWER CAB, WASHING FOR SITE REMOVAL		48	0	0	0	48
71562	86168	05/22/2025	1HM105HB G	ID - NYRSTAR CONTRACT	105G	R	Electrical	1ME976	3099.0000	0	Replace battery	H49 - 1ME976 ODOMETER - 3099 HOURS JOB CARRIED OUT - REPLACE BATTERY.	96	90.53	0	30	216.53
70598	86145	05/02/2025	1HM105HB G	ID - NYRSTAR CONTRACT	105G	R	Hydraulic	1ME976	3088.0000	0	Repair hydraulic leak	H49 - 1ME976 ODOMETER - 3088 HOURS JOB CARRIED OUT - DRAIN AND REMOVE HYD TANK. CLEAN PRODUCT AND REFIT. HYDRAULINK REPLACED HOSES.	672	0	1546.55	0	2218.55
69661	84446	04/10/2025	1HM105HB G	ID - NYRSTAR CONTRACT	105G	S	Sundries	1ME976	3088.0000	0	APRIL PMI	H49 - 1ME976 JOB CARRIED OUT - CARRY OUT PMI.	192	0	0	120	312
67881	82009	03/11/2025	1HM105HB G	ID - NYRSTAR CONTRACT	105G	S	Sundries	1ME976	3043.0000	0	March Weekly PMI's	H49 - 1ME976 JOB CARRIED OUT - CARRY OUT PMI'S DURING MARCH.	270.3	25.65	0	30	325.95

67417	80632	03/03/2025	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	3043.0000	0	RE FIT DOOR WINDOW	H49 - 1ME976	360.4	0	0	30	390.4
											ODOMETER - 3043 HOURS					
66846	89918	02/19/2025	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Air Con	1ME976	2971.0000	0	Air con repairs	JOB CARRIED OUT - REFIT DOOR WINDOW. H49 - 1ME976	0	0	480	0	480
											ODOMETER - 2971 HOURS					
66767	79729	02/18/2025	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	2971.0000	0	REFIT DOOR WINDOW	JOB CARRIED OUT - A/C REPAIRS. H49 - 1ME976	473.03	0	0	30	503.03
											ODOMETER - 2971 HOURS					
											JOB CARRIED OUT - REFIT FRONT WINDOW TO DOOR.					
66599	80707	02/17/2025	1HM105HB G	ID - NYRSTAR 105G CONTRACT	S	Sundries	1ME976	2971.0000	0	FUBRUARY PMI	H49 - 1ME976	315.35	0	0	30	345.35
											ODOMETER - 2971 HOURS					
66621	81026	02/17/2025	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	2971.0000	0	BUCKET PINS NOT TAKING GREASE	JOB CARRIED OUT - CARRY OUT PMI. H49 - 1ME976	186.56	0	0	30	216.56
											ODOMETER - 2971 HOURS					
											JOB CARRIED OUT - CHECK WHY BUCKET PINS NOT TAKING GREASE, UNABLE TO GREASE WHILE MACHINE BEING OPERATED. REMOVE PINS AND CLEAN, DRILL HOLES OPEN (SEALED WITH PRODUCT). REFIT AND GREASE MACHINE, ALL OK.					
65902	85738	02/03/2025	1HBGNYRH BG	ID-NYRSTAR 105G ON CHARGE	A	Hydraulic	1ME976	2971.0000	0	REPAIR TOP HYDRAULIC LINE ON BOOM	H49 - 1ME976	480	579.71	0	30	1089.71
											ODOMETER - 2971 HOURS					
											JOB CARRIED OUT - REPAIR TOP HYDRAULIC LINE ON BOOM. REMOVED AND FITTED NEW HARD LINES ON BOOM.					
63417	77230	01/03/2025	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Bodywork	1ME976	2971.0000	0	Replace Seals In Cab	H49 - 1ME976	315.35	0	0	180	495.35
63418	77231	01/03/2025	1HBGNYRH BG	ID-NYRSTAR 105G ON CHARGE	A	Bodywork	1ME976	2971.0000	0	Replace tail lamp and Realign engine bay door	JOB CARRIED OUT - REPLACE SEALS IN CAB. H49 - 1ME976	360.4	122.51	0	30	512.91
											JOB CARRIED OUT - REPLACE TAIL LAMP, REALIGN ENGINE BAY DOOR.					
61708	73658	11/20/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	2885.0000	0	PART MISSED FROM CALL 56468	H49 - 1ME976	0	170.81	0	0	170.81
											JOB CARRIED OUT - PARTS MISSED FROM CALL 56468.					
61423	73680	11/18/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	2885.0000	0	ATTEND TO FAILED PRE-START	H49 - 1ME976	360.4	0	0	30	390.4
											ODOMETER - 2885 HOURS					
											JOB CARRIED OUT - ATTEND TO FAILED PRE-START. INSPECT FOR FAULT, NOTHING WRONG AT TIME OF INSPECTION.					

61075	78187	11/11/2024	1HBGNYRH BG	ID-NYRSTAR ON CHARGE	105G	R	Hydraulic	1ME976	2885.0000	0	BROOM MOTOR LEAKING	1ME976	-3.4E-13	2010	0	-2010	-4.5E-13
												TRANSFERED TO CALL 63336					
60649	73317	11/01/2024	1HM105HB G	ID - NYRSTAR CONTRACT	105G	R	Hydraulic	1ME976	2885.0000	0	HYDRAUIC OIL REFIL	H49 - 1ME976	225.25	51.7	0	0	276.95
												ODOMETER - 2885 HOURS					
60576	74010	10/31/2024	1HM105HB G	ID - NYRSTAR CONTRACT	182G	R	Trays/Buc kets	1ME976	2885.0000	0	REMOVE BUCKET CYLYNDER PINS	JOB CARRIED OUT - TOP UP LOW HYD OIL. REMOVE BUCKET CYLINDER PINS, CUT PINS TO REMOVE, STRAIGHTE EARS, CLEANUP INSIDE OF BUSHES	530	161.7	0	50	741.7
60159	73300	10/22/2024	1HM105HB G	ID - NYRSTAR CONTRACT	105G	R	Hydraulic	1ME976	2885.0000	0	repair bucket cylinders	H49 - 1ME976	1666.85	1847.32	160	0	3674.17
												ODOMETER - 2885 HOURS					
												JOB CARRIED OUT - REMOVED TOP PINS ON CYLINDERS, CLEANED OUT PIN HOLES. REPALCED HYD HOSE ON BUCKET. REPLACE TOP PINS AND FIT BOTTOM PINS. REPLACED HYD HOSES ON BUCKETS AND X2 HYD CYLINDERS.					
59653	71796	10/11/2024	1HM105HB G	ID - NYRSTAR CONTRACT	105G	R	Electrical	1ME976	2885.0000	0	CALLOUT HEADLAMP REPLACEMENT ON SHIP	H49 - 1ME976	585.65	122.64	0	0	708.29
												ODOMETER - 2885 HOURS					
												JOB CARRIED OUT - CALL OUT - SKID STEER WITH NO LIGHTS, IN THE HULL OF THE SHIP. REPLACED BOTH GLOBES. NEXT DAY: REMOVED OLD HEAD LIGHT ASSEMBLIES AND REPLACED WITH LED UNITS.					
59662	72179	10/11/2024	1HM105HB G	ID - NYRSTAR CONTRACT	105G	S	Service Earthmovi ngA	1ME976	2885.0000	0	OCTOBER PMI	H49 - 1ME976	135.15	0	0	100	235.15
												JOB CARRIED OUT - CARRY OUT PMI'S DURING OCTOBER.					
58427	70031	09/17/2024	1HM105HB G	ID - NYRSTAR CONTRACT	105G	R	Electrical	1ME976	2817.0000	0	DOOR SWITCH CAUSING LOCKOUT	H49 - 1ME976	180.2	117.24	0	0	297.44
												ODOMETER - 2817 HOURS					
												JOB CARRIED OUT - DOOR SWITCH CAUSING LOCKOUT.					
57763	69617	09/03/2024	1HBGNYRH BG	ID-NYRSTAR ON CHARGE	105G	A	Hydraulic	1ME976	2817.0000	0	Replace damaged Hydraulic hose to 4 in 1 bucket	H49 - 1ME976	630.7	575.43	0	0	1206.13
												ODOMETER - 2817 HOURS					
												JOB CARRIED OUT - REPLACE DAMAGED HYDRAULIC HOSE TO 4 IN 1 BUCKET.					
57608	70433	08/30/2024	1HM105HB G	ID - NYRSTAR CONTRACT	105G	R	Service Earthmovi ngA	1ME976	2817.0000	0	SEPTEMBER PMI	H49 - 1ME976	180.2	0	0	0	180.2
												ODOMETER - 2817 HOURS					
												JOB CARRIED OUT - CARRY OUT PMI.					

56468	72200	08/08/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Engine	1ME976	2817.0000	0	oil valve	H49 - 1ME976	225.25	80.8	0	0	306.05
											ODOMETER - 2817 HOURS					
											JOB CARRIED OUT - REPLACE DRAIN TAP, ENGINE OIL AND FILTER.					
56421	67640	08/07/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	2817.0000	0	HYDRAULIC OIL LEAK	H49 - 1ME976	0	131.25	120	0	251.25
											ODOMETER - 2817 HOURS					
											JOB CARRIED OUT - TOP UP HYD OIL. WAIT FOR SKID STEER TO COME OUT OF BOAT, LEAKING FROM THE BROOM DRIVE MOTOR.					
55824	66571	07/29/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	2770.0000	0	CRANE TO COLLECT SKID STEER	H49 - 1ME976	0	0	624	0	624
											JOB CARRIED OUT - SUBLET CRANE TO MOVE SKID STEER FROM WHARF TO WORKSHOP.					
55410	66373	07/22/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	S	Service EarthmovingA	1ME976	2770.0000	0	S1A SERVICE	H49 - 1ME976	270.3	80.4	0	0	350.7
											ODOMETER - 2770 HOURS					
											JOB CARRIED OUT - S1A SERVICE.					
54661	66577	07/08/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	2770.0000	0	JULY MONTHLY PMI INSPECTION	H49 - 1ME976	180.2	0	0	0	180.2
											ODOMETER - 2770 HOURS					
											JOB CARRIED OUT - CARRY OUT PMI DURING JULY.					
54381	65396	07/02/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Steering	1ME976	2770.0000	0	PARTS FOR CALL 53830	H49 - 1ME976	0	1984.68	0	0	1984.68
											JOB CARRIED OUT - PARTS MISSED FROM CALL 53830.					
53830	65067	06/20/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Drive Line	1ME976	2770.0000	0	replace wheel bearing	H49 - 1ME976	3558.95	1900.24	1000	0	6459.19
											JOB CARRIED OUT - CARRIED OUT HYDRAULIC REPAIRS FOR MAJOR OIL LEAK UNDER CAB. LIFTED CAB, REMOVED BOTH REAR WHEELS, HUBS AND GEARS. REMOVED WHEEL BEARINGS AND AXLES/SHAFTS. FITTED NEW BEARINGS AND AXLES/SHAFTS. RE-FITTED COMPONENTS AND TESTED OPERATION.					
53388	64365	06/12/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	2770.0000	0	HYDRAULIC LEAK UNDER CAB	H49 - 1ME976	2133.25	586.35	80	0	2799.6
											JOB CARRIED OUT - REMOVE AND REPLACE LEAKING HYD HOSE UNDER CAB.					
51495	62106	05/06/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	S	Service EarthmovingA	1ME976	2709.0000	0	MAY PMI	H49 - 1ME976	450.5	0	0	0	450.5
											JOB CARRIED OUT - CARRY OUT PMI'S DURING MAY.					
50836	59887	04/22/2024	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Electrical	1ME976	2709.0000	0	REVOLVING LIGHT BROKEN	H49 - 1ME976	135.15	0	0	0	135.15
											JOB CARRIED OUT - REPLACED REVOLVING LIGHT GLOBE. DOOR WAS HARD TO OPEN, ADDED SPACERS TO HINGE.					

50501	59921	04/15/2024	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Service EarthmovingA	1ME976	2709.0000	0	APRIL PMI	H49 - 1ME976	135.15	0	0	0	135.15
48137	60028	03/14/2024	1HBGNYRH ID-NYRSTAR 105G BG ON CHARGE	R	Sundries	1ME976	2558.0000	0	CABIN FAN NOT WORKING DUE TO PRODUCT	H49 - 1ME976	0	0	240	0	240
47527	57585	03/04/2024	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Service EarthmovingA	1ME976	2558.0000	0	MARCH PMI	H49 - 1ME976	255	0	80	0	335
47485	56407	03/04/2024	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Sundries	1ME976	2558.0000	0	BROOM REPAIRS AS REQUIRED	H49 - 1ME976	297.5	0	0	0	297.5
46473	54949	02/13/2024	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Service EarthmovingA	1ME976	2558.0000	0	SERVICE AS REQUIRED	H49 - 1ME976	255	55.26	0	0	310.26
46069	55778	02/05/2024	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Service EarthmovingA	1ME976	2558.0000	0	ATTEND TO PMI FOR FEBURARY	H49 - 1ME976	170	0	0	0	170
46053	54919	02/05/2024	1HM105HB ID - NYRSTAR 105G G CONTRACT	INT-R	Sundries	1ME976	2558.0000	0	ATTEND TO BROKEN GREASE LINE	H49 - 1ME976	85	0	0	0	85
44762	54100	01/02/2024	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Hydraulic	1ME976	2558.0000	0	DIAGNOSE OIL LEAK	H49 - 1ME976	680	1670	0	0	2350
44037	52700	12/11/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Hydraulic	1ME976	2558.0000	0	DIAGNOSE HYDRAULIC OIL LEAK	H49 - 1ME976	340	665.09	0	0	1005.09
43323	51412	11/27/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Hydraulic	1ME976	2558.0000	0	REPAIR HYDRAULIC OIL LEAK	H49 - 1ME976	297.5	76.95	0	0	374.45
43191	52303	11/23/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Engine	1ME976	2558.0000	0	asses throttle fault	H49 - 1ME976	510	260.66	0	0	770.66
42491	51047	11/10/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	S	Service EarthmovingB	1ME976	2558.0000	0	CARRY O UT SERVICE AS REQUIRED	H49 - 1ME976	255	127.35	0	0	382.35

42395	50400	11/08/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Hydraulic	1ME976	2508.0000	0	ATTEND TO BROKEN HYDRAULIC COUPLING	H49 - 1ME976	85	174.39	0	0	259.39
40813	49958	10/06/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	S	Service EarthmovingC	1ME976	2508.0000	0	S1C - 100HR SERVICE	JOB CARRIED OUT - REMOVE AND REPLACE BROKEN HYDRAULIC COUPLING. H49 - 1ME976	170	609.96	0	0	779.96
40526	48670	10/02/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Hydraulic	1ME976	2390.0000	0	replace failed hydraulic hose	JOB CARRIED OUT - S1C SERVICE. H49 - 1ME976	170	373.56	0	0	543.56
40474	48665	09/29/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Hydraulic	1ME976	2390.0000	0	asses bucket pins	JOB CARRIED OUT - TAKE HOSE TO ENZED FOR REPLACEMENT TO BE MADE. CLEAN ALL BUILT UP PRODUCT TO BE ABLE TO FIT NEW SPIRAL WRAPPED HOSES. H49 - 1ME976	850	787.28	0	0	1637.28
39060	46493	09/01/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Sundries	1ME976	2390.0000	0	SEPTEMBER MONTHLY PMIS	JOB CARRIED OUT - REFIT AND REPAIR BUCKET PINS. WELDED AND GREASED PINS. H49 - 1ME976	170	0	0	0	170
38435	44970	08/21/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Sundries	1ME976	2390.0000	0	COMPLETE MINOR REPAIRS	JOB CARRIED OUT - CARRY OUT PMI'S DURING SEPTEMBER. H49 - 1ME976	170	61.56	0	0	231.56
38383	46108	08/18/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Hydraulic	1ME976	2390.0000	0	Replace worn hydraulic hoses	JOB CARRIED OUT - ADDED HYD OIL. REPLACED DAMAGED HOSES. TOPPED UP COOLANT. REPAIRED DOOR LATCH AND HINGE. H49 - 1ME976	0	331.07	0	0	331.07
38358	44992	08/17/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Engine	1ME976	2390.0000	0	DIAGNOSE THROTTLE FAULT	JOB CARRIED OUT - ENZED REPLACED WORN HOSES. H49 - 1ME976	1147.5	496.13	0	0	1643.63
37123	43042	07/25/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Hydraulic	1ME976	2390.0000	0	REPLACE FAILED HYD HOSE ENZED ONLY	JOB CARRIED OUT - INSPECTED FOR HAND THROTTLE INOP. LIFTED CAB, REMOVED FLOOR AND ACCELERATOR ASSEMBLY. FOUND BENT ACCELERATOR ASSY. STRAIGHTENED BENT COMPONENTS AND RE-FITTED FLOOR AND ACCELERATOR ASSY. RE-FIT CAB AND TEST OPERATION. H49 - 1ME976	0	164.27	0	0	164.27
36890	42775	07/21/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Ground Engaging	1ME976	2390.0000	0	REPAIR LOOSE BUCKET MOUNT	JOB CARRIED OUT - REPLACE FAILED HOSE BY ENZED. H49 - 1ME976	170	0	0	0	170
36325	42650	07/10/2023	1HM105HB ID - NYRSTAR 105G G CONTRACT	R	Sundries	1ME976	2121.0000	0	DIAGNOSE DRIVE WHEEL FAULT	JOB CARRIED OUT - REMOVED BUCKET. USING OXY, HEATED UP BUCKET MOUNT. USING SLEDGE HAMMER, RESHAPED MOUNT TO LOCK IN BUCKET. EXTENSIVELY TESTED TO ENSURE BUCKET COULD NOT FALL OFF. H49 - 1ME976	1105	1554.91	35	0	2694.91
										JOB CARRIED OUT - DIAGNOSE DRIVE WHEEL FAULT. RECOVERED SKID STEER FROM WHARF, REMOVED HUB. REPLACED HUB AND BEARINGS. RE-FITTED HUB AND SEALED CHAIN BOX.					

35318	40298	06/22/2023	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Engine	1ME976	2121.0000	0	ASTTEND TO ACCELERATOR CONCERN	H49 - 1ME976 JOB CARRIED OUT - INSPECTED FOR ACCELERATOR CONCERN. FOUND HAND OPERATION LEVER FOR ACCELERATOR STICKING. LIFTED CAB TO GAIN ACCESS TO LEVER/BOLTS. LOOSENED LINKAGE/CABLE TO HAND LEVER. LUBED ACCELERATOR ASSY. REASSEMBLED UNIT AND TESTED OPERATION.	413.85	0	0	0	413.85
34692	40317	06/09/2023	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	2109.0000	0	ATTEND TO WORN OUT BUCKET PINS	H49 - 1ME976 JOB CARRIED OUT - REMOVED WORN BUCKET PINS AND FIT NEW ONES.	82.77	147.74	0	0	230.51
34674	40365	06/09/2023	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Bodywork	1ME976	2109.0000	0	ATTEND TO DOOR DAMAGE	H49 - 1ME976 JOB CARRIED OUT - REMOVE AND REPLACE REAR DOOR LATCH.	331.08	0	0	0	331.08
34504	38995	06/05/2023	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Service Earthmovi ngA	1ME976	2109.0000	0	Replace battery	H49 - 1ME976 JOB CARRIED OUT - REPLACE BATTERY.	0	93.16	0	0	93.16
34351	46539	06/02/2023	1H0105HB G	ID - NYRSTAR 105G CONTRACT	A	Bodywork	1ME976	2109.0000	0	ATTEND TO REAR DOOR LATCH DAMAGE	H49 - 1ME976 JOB CARRIED OUT - PARTS ONLY - REAR DOOR LATCH.	0	154.32	0	0	154.32
32391	39107	05/16/2023	1HM105HB G	ID - NYRSTAR 105G CONTRACT	S	Service Earthmovi ngC	1ME976	2109.0000	0	S1C - 1000HR SERVICE	H49 - 1ME976 JOB CARRIED OUT - S1C SERVICE.	0	988.33	0	0	988.33
31831	36539	05/05/2023	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	2109.0000	0	INSPECT FOR HYDRAULIC LEAK	H49 - 1ME976 JOB CARRIED OUT - CHECKED FOR HYD LEAKS, TOPPED UP OIL.	165.54	73.5	0	0	239.04
31550	37285	05/01/2023	1HBGNYRH BG	ID-NYRSTAR 105G ON CHARGE	A	Sundries	1ME976	2109.0000	0	REPAIR DAMAGE TO WHARF BROOM ATTACHMENT	H49 - 1ME976 JOB CARRIED OUT - REPAIR DAMAGE TO WHARF BROOM ATTACHMENT - AS PER CONVERSATION WITH ERNIE 19/5/23.	579.39	87.16	0	0	666.55
30512	34995	04/04/2023	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Electrical	1ME976	2109.0000	0	FIT TRACKER AS REQUIRED	H49 - 1ME976 JOB CARRIED OUT - FIT UP GPS TRACKER.	0	0	210	0	210
30387	35030	04/03/2023	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	2109.0000	0	ALTERNATOR REPAIR	H49 - 1ME976 JOB CARRIED OUT - RECOVERED UNIT FROM WHARF. INSPECTED FOR BROKEN ALTERNATOR BRACKET. REMOVE AND REPAIR BRACKET. REFIT AND TEST OPERATION.	248.31	0	0	0	248.31
28389	32821	03/14/2023	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	2109.0000	0	DIAGNOSE HYDRAULIC OIL LEAK	H49 - 1ME976 JOB CARRIED OUT - HYD LEAK AT LH SIDE QUICK COUPLING. O-RING PINCHED AND WEEPING. FITTED NEW O-RING AND TESTED OPERATION.	165.54	0	0	0	165.54

25353	35061	01/30/2023	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	2109.0000	0	DIAGNOSE HYDRAULIC OIL LEAK	H49 - 1ME976	331.09	648.21	0	0	979.3
											JOB CARRIED OUT - DIAGNOSE HYD OIL LEAK. SWAPPED BROOM ASSEMBLY WITH SPARE IN LAY DOWN AREA. REPALCED HYDRAULIC LINE. REMOVED HYDRAULIC MOTOR TO SEND FOR REFURB.					
24337	28922	12/23/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	2109.0000	0	COMPLETE PMI INSPECTION	H49 - 1ME976	124.16	0	0	0	124.16
24341	28872	12/23/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	2109.0000	0	REPLACE DAMAGED HYDRAULIC HOSE AND QUICK COUPLING	H49 - 1ME976	331.08	592.09	0	0	923.17
24101		12/19/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	INT-R	Sundries	1ME976	2109.0000	0	SUPPLY WHEEL - PART MISSED FROM CALL 23773	H49 - 1ME976	0	0	0	0	0
											JOB CARRIED OUT - PARTS ONLY MISSED FROM CALL 23773.					
23773	27689	12/12/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Tyres	1ME976	2109.0000	0	replace failed wheel studs	H49 - 1ME976	206.93	106	0	50	362.93
											JOB CARRIED OUT - REPLACE FAILED WHEEL STUDS.					
23778	28214	12/12/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	2109.0000	0	DIAGNOSE HYDRAULIC OIL LEAK	H49 - 1ME976	331.08	655.84	0	0	986.92
											JOB CARRIED OUT - DIAGNOSE OIL LEAK. FIT NEW HOSE AND TOP UP OIL.					
23393	32691	12/05/2022	1HBGNYRH BG	ID-NYRSTAR 105G ON CHARGE	A	Sundries	1ME976	2109.0000	0	ASSESS DAMAGE TO DOOR ASSEMBLY	H49 - 1ME976	703.55	4424.26	0	0	5127.81
											JOB CARRIED OUT - ASSESS DAMAGE TO DOOR AFTER BEING HIT BY LOADER. ADJUST DOOR SWITCH SO SKID STEER COULD BE OPERATED. REMOVED OLD DOOR, STRAIGHTENED DAMAGED PANEL. ASSEMBLED ALL NEW DOOR COMPONENTS AND WIRING. FIT DOOR AND TEST FUNCTION.					
23479		12/05/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	S	Service EarthmovingA	1ME976	2109.0000	0	S1A SERVICE	H49 - 1ME976	0	0	0	0	0
21812	26833	10/31/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	1939.0000	0	NOVEMBER MONTHLY PMI	H49 - 1ME976	82.77	36.98	0	0	119.75
											JOB CARRIED OUT - CARY OUT PMI'S DURING NOVEMBER.					
21772	25568	10/28/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	1939.0000	0	REPLACE HYD HOSES	H49 - 1ME976	0	326.84	0	0	326.84
											JOB CARRIED OUT - ENZED REPLACED HYD HOSES.					
21582	24881	10/25/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	1939.0000	0	CALL -OUT REPIAR HYDRAULIC COUPLINGS 4IN1 BUCKET	H49 - 1ME976	331.08	0	0	0	331.08
											JOB CARRIED OUT - CALL OUT - REPAIR HYDRAULIC COUPLINGS IN 4 IN 1 BUCKET.					
20273	23002	09/26/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	1939.0000	0	TOPPED UP LOW HYD	H49 - 1ME976	82.77	42.1	0	0	124.87
											JOB CARRIED OUT - TOP UP LOW HYDRAULIC OIL.					

19590	22767	09/09/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	1939.0000	0	DIAGNOSE LIFTING FAULT	H49 - 1ME976	455.24	21.05	0	60	536.29
											JOB CARRIED OUT - DIAGNOSE LIFTING FAULT. CHECKOVER SYSTEM, REMOVE AUTO LEVELLING V=CONTROL VALVE. DISASSEMBLE AND FOUND STUCK SPOOL. CLEAN UP AND REPAIR. TEST OPERATION.					
19455	22779	09/07/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Electrical	1ME976	1939.0000	0	DIAGNOSE WIPER FAULT	H49 - 1ME976	620.78	544.33	0	0	1165.11
											JOB CARRIED OUT - DIAGNOSE WIPER FAULT. COLLECT MISSING PARTS, FIT WIPER ARM TO MOTOR. TESTED AND WASHER INOP. PULLED DOOR TRIM OFF AND TRACED WIRING. FOUND CORROSION IN WIPER MOTOR AND WASHER MOTOR. ORDERED NEW PARTS. FIT NEW PARTS. CUT OFF ROOF PANEL AND RE-SEALED.					
19041	23022	08/30/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	1939.0000	0	SEPTEMBER MONTHLY PMI'S	H49 - 1ME976	206.93	10.06	0	30	246.99
											JOB CARRIED OUT - CARRY OUT PMI'S DURING SEPTEMBER. REPLACED BLOWN GLOBE.					
18259	21155	08/12/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	S	Service Earthmovi ngA	1ME976	1939.0000	0	S1 - 250 HR SERVICE	H49 - 1ME976	124.16	85.3	0	0	209.46
16459	19416	07/05/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	1818.0000	0	repair 4in1 bucket fault	H49 - 1ME976	248.31	0	0	0	248.31
											JOB CARRIED OUT - REPAIR 4 IN 1 BUCKET FAULT. REPLACED SWITCH TO BUCKET.					
16043	19526	06/24/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	1818.0000	0	COMPLETE WEEKLY PMI INSPECTION	H49 - 1ME976	38.01	0	0	0	38.01
											JOB CARRIED OUT - CARRY OUT WEEKLY PMI'S DURING JUNE.					
16024	19392	06/24/2022	1HBGNYRH BG	ID-NYRSTAR 105G ON CHARGE	A	Hydraulic	1ME976	1818.0000	0	REPLACE DAMAGED HYDRAULIC HOSES ON SWEEPER	H49 - 1ME976	38.01	406.04	0	0	444.05
											JOB CARRIED OUT - REPLACE DAMAGED HYDRAULIC HOSES ON SWEEPER.					
14668	17939	05/25/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Engine	1ME976	1818.0000	0	DIAGNOSE THROTTLE FAULT	H49 - 1ME976	2166.3	1200	0	0	3366.3
											JOB CARRIED OUT - DIAGNOSE THROTTLE FAULT. DIG PRODUCT OUT FROM UNDER FLOOR PAN. WELDED NEW CAPTIVE NUTS TO FLOOR PAN. FITTED THROTTLE CABLE AND FLOOR. BOLTED CAB AND FILLED FLUIDS.					
13957	16507	05/10/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	1772.0000	0	REPLACE DOOR SEAL	H49 - 1ME976	190.03	96.1	0	0	286.13
											JOB CARRIED OUT - FITTED NEW SEAL.					
12773	14738	04/07/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	S	Service Earthmovi ngB	1ME976	1772.0000	0	S1B 500HR SERVICE	H49 - 1ME976	418.06	285.21	70	40	813.27
12584	14485	04/04/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	1769.0000	0	BROOM ADJUSTMENT	H49 - 1ME976	38.01	0	0	0	38.01
											JOB CARRIED OUT - ADJUSTED BROOM AND TESTED OPERATION.					
12186	14475	03/25/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	0.0000	0	COMPLETE WEEKLY PMI INSPECTION	H49 - 1ME976	76.01	11.76	0	0	87.77
											JOB CARRIED OUT - CARRY OUT PMI'S DURING MARCH.					

11741	14735	03/15/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	1508.0000	0	DIAGNOSE BUCKET FAULT	H49 - 1ME976	798.11	486.05	525	50	1859.16
											JOB CARRIED OUT - INSPECT AND DIAGNOSE FAULTY BUCKET FLOAT SWITCH. LIFTED CAB, REPLACED SWITCH SENSOR AND LOWERED CAB. TESTED FUNCTION, OK. REMOVED 4 IN 1 ATTACHMENT AND REPAIRED LEAKING HYDRAULIC FITTING.					
11623	12966	03/11/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	1508.0000	0	replace failed hydraulic hose 4 in 1 bucket	H49 - 1ME976	266.04	322.26	0	30	618.3
											JOB CARRIED OUT - OIL LEAK ON 4 IN 1 HOSES. REMOVE HOSE AND TAKE TO ENZED FOR REPLACMENT TO BE MADE. FIT NEW HOSE AND TEST.					
10044		02/07/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	A	Sundries	1ME976	1508.0000	0	DAMAGED GREASE HOSES	H49 - 1ME976	0	0	0	0	0
											JOB CARRIED OUT - GREASE LINES FOR QUICK HITCH DAMAGED. REMOVE AND SOURCE NEW PARTS AND WELD ON CLAMPS. HAD BEEN IMPACTED OVER TIME.					
9899		02/03/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	1508.0000	0	1ME976 FEB PMI'S	H49 - 1ME976	0	0	0	0	0
											JOB CARRIED OUT - CARRYOUT PMI'S DURING FEBRUARY.					
9355	11371	01/21/2022	1HM105HB G	ID - NYRSTAR 182G CONTRACT	INT-R	Milling	1ME976	0.0000	0	RESEAL CYLINDERS & BORE ROD EYES TO SUIT SUPPLIED BUSHES	RESEAL CYLINDERS & BORE ROD EYES TO SUIT SUPPLIED BUSHES	663.47	0	0	30	693.47
8861		01/11/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	INT-R	Sundries	1ME976	1508.0000	0	PINS BUSHES AND SEALS	H49 - 1ME976	0	0	0	0	0
											JOB CARRIED OUT - INSPECT FAULT IN TILT CYLINDER IN HATCH OF BOAT. REMOVE CYLINDERS AND INSPECT SEALS. SOURCE NEW SEALS. COLLECT NEW PINS AND BUSHES. DISASSEMBLE CYLINDERS, DROP TP MACHINE SHOP TO HAVE BUSHES INSTALLED. REMOVE AND REPLACE PINS. REPLACE HYD OIL ABD FILTER. FIT TO QUICK HITCH AND TEST.					
8774	11632	01/07/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	1508.0000	0	DIAGNOSE FAULTY HYDRAULIC SWITCH	H49 - 1ME976	798.12	1150.72	210	0	2158.84
											JOB CARRIED OUT - DIAGNOSE FAULTY HYDRAULIC SWITCH. REMOVE SEIZED CAB BOLTS TO LIFT CAB. REMOVE JOYSTICK COVER AND FIT NEW JOY STICK.					
8663	10215	01/05/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	1508.0000	0	CARRIED OUT WEEKLY PMI INSPECTION	H49 - 1ME976	114.02	0	0	0	114.02
											JOB CARRIED OUT - CARRIED OUT WEEKLY PMI INSPECTIONS.					
8635	10214	01/04/2022	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Hydraulic	1ME976	1508.0000	0	replace faile hyd hose on sweeper	H49 - 1ME976	38.01	396.2	0	0	434.21
											JOB CARRIED OUT - REMOVED AND REPLACED DAMAGED BRUSH TO CAB HOSES. TOPPED UP HYD OIL AND TESTED OPERATION.					
8194	10245	12/15/2021	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Engine	1ME976	1508.0000	0	ASSESS LOW ENGINE OIL	H49 - 1ME976	0	0	70	0	70
											JOB CARRIED OUT - CHECK ENGINE OIL LIGHT COMING ON. NO FAULT AT TIME OF TESTING.					

8071	10186	12/13/2021	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	1508.0000 0	replace failed door seal	H49 - 1ME976	152.02	94.86	0	0	246.88
7968	9205	12/10/2021	1HM105HB G	ID - NYRSTAR 105G CONTRACT	S	Service Earthmovi ngA	1ME976	1508.0000 0	S1A - 25OHR SERVICE	JOB CARRIED OUT - FITUP NEW DOOR SEAL. H49 - 1ME976	152.02	106.02	0	40	298.04
7485	8355	11/30/2021	1HM105HB G	ID - NYRSTAR 105G CONTRACT	R	Sundries	1ME976	1508.0000 0	PMI INSPECTION REPAIR THROTTLE CABLE	JOB CARRIED OUT - CARRY OUT S1A SERVICE. H49 - 1ME976	152.02	0	0	40	192.02
6751	9150	11/11/2021	1HM105HB G	ID - NYRSTAR 105G CONTRACT	A	Engine	1ME976	1508.0000 0	REPLACE MISSING FUEL CAP & DRAIN FUEL SYSTEM DUE TO BE CONTAMINATED	JOB CARRIED OUT - CARRY OUT PMI. FIRM THROTTLE BUT NOT STICKING. ATTEMPTED TO REMOVE FLOOR PAN TO INSPECT LINKAGES BUT BOLTS ROUNDED AND RUSTED. H49 - 1ME976	304.04	54.67	0	0	358.71
4035	6023	09/03/2021	1HM105HB G	ID - NYRSTAR 105G CONTRACT	INT-R	Engine	1ME976	1508.0000 0	REPLACE FAN BELT AND REPLACE BLOWN GLOBE	JOB CARRIED OUT - DRAIN ALL FUEL FROM TANK, DUE TO CONTAMINANTS FROM CAP MISSING AND BEING USED IN BOAT. REPLACED FUEL CAP. H49 - 1ME976	114.02	19.2	0	55	188.22
3449	3637	08/19/2021	1HM105HB G	ID - NYRSTAR 105G CONTRACT	INT-R	Hydraulic	1ME976	1441.0000 0	REPLACE DAMAGED HYDRAULIC ATTACHMENT HOSES	JOB CARRIED OUT - REPLACE FAN BELT AND BLOWN GLOBE. H49 - 1ME976	152.02	251.59	0	0	403.61
2971	3283	08/09/2021	1HM105HB G	ID - NYRSTAR 105G CONTRACT	INT-R	Engine	1ME976	1441.0000 0	TOPPED UP LOW COOLANT CHECKED FOR LEAKS	JOB CARRIED OUT - REPLACE AND FIT DAMAGED HYDRAULIC HOSES TO WHARF SKID STEER. H49 - 1ME976	76.01	0	0	40	116.01
2691	2470	08/02/2021	1HM105HB G	ID - NYRSTAR 105G CONTRACT	INT-S	Service Earthmovi ngB	1ME976	1441.0000 0	S1B - 500HR SERVICE	JOB CARRIED OUT - TOPPED UP LOW COOLANT LEVEL AND CHECK FOR LEAKS. H49 - 1ME976	304.04	62.3	0	100	466.34
210205- 0035	SVC00266 084	07/22/2021	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Air Con	1ME976		REPAIR A/C UNIT	JOB CARRIED OUT - CARRY OUT S1B SERVICE. REMOVED SEIZED FUEL FILTER FROM HOUSING. HOT WASHED CORES. H49 - 1ME976	472.55	56.68	0	60	589.23
210326- 0050	SVC00265 218	07/22/2021	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	S	Service	1ME976	1295 HRS	S1A - 250 HR SERVICE	ODOMETER - 1295 HOURS H49 - 1ME976	181.75	45	0	0	226.75
2157	1667	07/19/2021	1HM105HB G	ID - NYRSTAR 105G CONTRACT	INT-R	Hydraulic	1ME976	1441.0000 0	REPLACE BLOWN HYDRAULIC 4 IN 1 BUCKET HOSE	JOB CARRIED OUT - S1A SERVICE. H49 - 1ME976	171.02	210.99	140	60	582.01
201005- 0052	SVC00254 886	06/23/2021	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Engine	1ME976		THROTTLE STUCK ON HIGH REVS	JOB CARRIED OUT - REPLACE BLOWN HYDRAULIC 4 IN 1 BUCKET HOSE. H49 - 1ME976	218.1	0	0	30	248.1
										ODOMETER - 1097 HOURS					
										JOB CARRIED OUT - THROTTLE STUCK ON HIGH REVS. REMOVED PLASTIC AND COVERS FROM RH JOYSTICK. NO OBVIOUS PROBLEMS FOUND. REMOVED FLOOR PLATE RUBBER AND LUBED THROTTLE LINKAGE.					

201207-0109	SVC00265720	06/23/2021	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Hydraulic	1ME976			REPLACE BLOWN HOSE CALLOUT	H49 - 1ME976	0	467.1	0	0	467.1
											JOB CARRIED OUT - CALL OUT - PIRTEK CALLED IN TO REPLACE BLOWN HOSE.					
201229-0010	SVC00257824	06/23/2021	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	A	Hydraulic	1ME976	1198		REPLACED DAMAGED 4/1 FITTINGS	H32 - 1MM846	109.05	79.56	0	40	228.61
											ODOMETER - 6459 HOURS					
											JOB CARRIED OUT - THROTTLE STICKING ON FULL. LUBE CABLE AND ALL LINKAGES. REMOVE PRODUCT BUILD UP FROM AROUND PEDAL AND TEST. CARRY OUT PMI.					
238	793	06/03/2021	1HM105HBG	ID - NYRSTAR 105G CONTRACT	INT-R	Hydraulic	1ME976	1375.0000	1375	REPAIR DAMAGED HYD FITTING	H49 - 1ME976	111.56	0	0	60	171.56
											ODOMETER - 1375 HOURS					
											JOB CARRIED OUT - REMOVE DSMAGED FITTING. WELDED ON NEW FITTING. FITTED HOSES AND TESTED FOR LEAKS.					
210408-0076	SVC00264908	05/29/2021	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Tyres	1ME976	1304	HRS	REMOVE 2 X RIMS FOR REPAIRS	H49 - 1ME976	0	0	70	0	70
											ODOMETER - 1304 HOURS					
											JOB CARRIED OUT - REMOVE X2 RIMS AND SEND FOR REPAIRS. REFIT REPAIRED RIMS.					
210224-0010	SVC00264816	05/24/2021	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Trays/Buckets	1ME976			UNSIZEZE BUCKET QUICK HITCH	H49 - 1ME976	72.7	0	0	0	72.7
											ODOMETER - 1257 HOURS					
											JOB CARRIED OUT - CLEAN AND UNSEIZE QUICK HITCH BUCKET PINS.					
210401-0009	SVC00264523	05/22/2021	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Electrical	1ME976			Replace door switch	H49 - 1ME976	145.4	42	0	0	187.4
											ODOMETER - 1298 HOURS					
											JOB CARRIED OUT - REMOVE FAULTY DOOR LOCK OUT SWITCH. SOURCED NEW SWITCH, FIT AND TEST OPERATION.					
201208-0002	SVC00257317	12/16/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	S	Service	1ME976	1187		S1A 250HR SERVICE	H49 - 1ME976	145.4	50.46	0	0	195.86
											ODOMETER - 1187 HOURS					
											JOB CARRIED OUT - S1A SERVICE.					
201126-0037	SVC00256299	11/30/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	A	Hydraulic	1ME976			REPLACE PINCHED 4IN1 HOSE	H49 - 1ME976	0	191.73	0	0	191.73
											JOB CARRIED OUT - PIRTEK CALLED IN TO REPLACE PINCHED 4 IN 1 HOSE.					
201002-0007	SVC00254261	10/27/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	1102		COMPLETE PMI INSPECTION	H49 - 1ME976	109.05	0	0	70	179.05
											ODOMETER - 1102 HOURS					
											JOB CARRIED OUT - CARRY OUT PMI. REPALCE INSIDE CAB FILTER. REPLACE BROKEN GREASE NIPPLE ON HOPPER.					

201012-0065	SVC00254 353	10/21/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Electrical	1ME976	1103	REPLACE BATTERY & PMI	H49 - 1ME976 ODOMETER - 1103 HOURS JOB CARRIED OUT - START FAULT. REMOVE BATTERY, CHARGE AND LOAD TEST. REPLACE FAILED BATTERY. CLEAN BATTERY ISOLATION TERMINALS. REMOVE BATTERY POWER FROM UHF AND POWER UP FROM IGNITION. COMPLETE WEEKLY PMI.	327.15	122.36	0	40	489.51
200911-0010	SVC00252 933	09/23/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Electrical	1ME976	1507	JUMP START CHARGE RATE	H49 - 1ME976 ODOMETER - 1507 HOURS JOB CARRIED OUT - JUMP START AT WHARF. RADIO AND UHF HAD BEEN LEFT ON. CHECK CHARGE RATE, TESTED OK.	72.7	0	0	25	97.7
200904-0008	SVC00252 317	09/11/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	1043 HRS	PMI inspection	H49- 1ME976 ODOMETER - 1043 HOURS JOB CARRIED OUT - PMI INSPECTION AND BROOM ADJUSTMENT.	109.05	0	0	0	109.05
200723-0008	SVC00249 845	07/28/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Hydraulic	1ME976	998	REPLACE 4 IN 1 HYD FITTING	H49 - 1ME976 ODOMETER - 998 HOURS JOB CARRIED OUT - TRIED TO FREE UP STICKY HYDRAULIC COUPLING - FAILED. DROVE TO ENZED AND PICKED UP NEW ONE, INSTALLED AND TESTED.	72.7	154.93	0	10	237.63
200715-0053	SVC00249 557	07/22/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Electrical	1ME976	987	JUMP START	H49 - 1ME976 ODOMETER - 987 HOURS JOB CARRIED OUT - JUMP START VEHICLE INSIDE CONS SHED. CHECK CHARGE RATE, ALL OK.	72.7	0	0	20	92.7
200622-0041	SVC00248 239	06/26/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	S	Service	1ME976		S1A - 250 HR SERVICE	H49 - 1ME976 ODOMETER - 946 HOURS JOB CARRIED OUT - CARRY OUT SERVICE. FOUND ACCELERATOR PEDAL STICKING AND NOT RETURNING TO IDLE. REMOVED FLOOR PLATE AND PEDAL ASSY TO FREE UP. TOOK SEVERAL ATTEMPTS TO DO SO. NOTE: BELLY PLATE FULL OF PRODUCT.	399.85	72.45	0	0	472.3
200616-0087	SVC00247 768	06/18/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Hydraulic	1ME976	943HRS	TOP UP HYD OIL CHECK LEAKS	H49 - 1ME976 ODOMETER - 943 HOURS JOB CARRIED OUT - TOPPED UP LOW ENGINE OIL. CHECK FOR LEAKS, NONE PRESENT.	72.7	0	0	10	82.7

200501-0046	SVC00246 277	05/22/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		MAY - MONTHLY PMI'S	H49 - 1ME976	181.75	0	0	0	181.75
										JOB CARRIED OUT - CARRY OUT PMI'S DURING MAY.					
200306-0025	SVC00242 665	05/07/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		REPLACE WHEEL NUTS	H49 - 1ME976	109.05	0	70	85	264.05
										ODOMETER - 764 HOURS					
										JOB CARRIED OUT - CHECK FOR NOISE AT BACK END. FOUND LOOSE WHEEL NUTS. REMOVE WHEEL AND FOUND NUTS U/S. REPLACED NUTS.					
200406-0076	SVC00245 037	05/07/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		APRIL - MONTHLY PMI'S	H49 - 1ME976	472.55	122.93	0	30	625.48
										JOB CARRIED OUT - CARRY OUT PMI'S DURING APRIL.					
200306-0040	SVC00243 107	04/16/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		March PMI's	H49 - 1ME976	109.05	37.52	70	20	236.57
										JOB CARRIED OUT - CARRY OUT PMI'S DURING MARCH.					
200414-0016	SVC00244 189	04/16/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Hydraulic	1ME976	821	CALL-OUT REPAIR HYD COUPLING	H49 - 1ME976	290.8	0	0	50	340.8
										ODOMETER - 821 HOURS					
										JOB CARRIED OUT - CALL OUT - HYDRAULIC COUPLING NOT ATTACHING TO SKID STEER ATTACHMENT. CLEANED UP COUPLINGS AND ATTACHED TO MACHINE.					
200213-0082	SVC00241 990	03/18/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	744	FEBRUARY PMI'S	H49 - 1ME976	145.4	0	0	0	145.4
										ODOMETER - 744 HOURS					
										JOB CARRIED OUT - CARRY OUT WEEKLY PMI'S DURING FEBRUARY.					
200206-0093	SVC00241 119	02/19/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	S	Service	1ME976	702	S1B 500 HR SERVICE	H49 - 1ME976	254.45	99.03	0	40	393.48
										ODOMETER - 702 HOURS					
										JOB CARRIED OUT - CARRIED OUT SERVICE AND CHECKOVER. ASSESS CONDITION.					
200131-0071	SVC00240 468	02/18/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Hydraulic	1ME976	685	REPAIR HYD LEAK ON 4 IN 1	H49 - 1ME976	72.7	0	0	15	87.7
										ODOMETER - 685 HOURS					
										JOB CARRIED OUT - HYDRAULIC LEAK 4 IN 1 ATTACHMENT. ON INSPECTION, FOUND 4 IN 1 COUPLING LEAKING. REPLACED LEAKING O-RING AND TESTED OPERATION.					
200103-0019	SVC00239 852	01/30/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	688	JANUARY - PMI'S	H49 - 1ME976	145.4	0	0	150	295.4
										ODOMETER - 688 HOURS					
										JOB CARRIED OUT - CARRY OUT PMI ISPECTIONS DURING JANUARY.					

191128-0029	SVC00236 971	01/20/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		DECEMBER PMI'S	H49 - 1ME976	145.4	123.4	0	10	278.8
										JOB CARRIED OUT - CARRY OUT PMI'S DURING DECEMBER. TOPPED UP LOW HYD OIL.					
191231-0011	SVC00239 311	01/20/2020	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		ADJUST BROOM ASSY & PMI	H49 - 1ME976	145.4	0	0	0	145.4
										JOB CARRIED OUT - CARRY OUT PMI, ADJUST BROOM.					
191031-0044	SVC00235 411	11/27/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	625	NOVEMBER - PMI'S	H49 - 1ME976	363.5	54.2	0	0	417.7
										ODOMETER - 625 HOURS					
										JOB CARRIED OUT - CARRY OUT PMI'S DURING NOVEMBER.					
190930-0091	SVC00233 731	11/06/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	590	OCTOBER - PMI'S	H49 - 1ME976	218.1	94.51	105	50	467.61
										ODOMETER - 590 HOURS					
										JOB CARRIED OUT - CARRY OUT PMI'S DURING OCTOBER. WASHED COOLING CORES. CLEANED UNDER SUMP.					
191007-0046	SVC00234 701	10/17/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	S	Service	1ME976	580	S1A - 250HRS SERVICE	H49 - 1ME976	218.1	69.32	0	50	337.42
										ODOMETER - 580 HOURS					
										JOB CARRIED OUT - CARRY OUT SERVICE. WASH CORES. REPAIR WIRING TO REVOLVING LIGHT.					
190830-0014	SVC00232 104	10/03/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	573	SEPTEMBER PMI'S	H49 - 1ME976	617.95	206.14	0	95	919.09
										ODOMETER - 573 HOURS					
										JOB CARRIED OUT - CARRY OUT WEEKLY PMI. FIT NEW BUCKET HYD COUPLING FITTINGS. INSPECTED BROOM, ADJUSTED BASH PLATE. MODIFIED TO ALLOW HOSES TO GO DOWN LOWER WITH THE BROOM.					
190926-0026	SVC00233 756	10/03/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	550	COMPLETE BROOM ADJUSTMENT	H49 - 1ME976	72.7	0	0	25	97.7
										ODOMETER - 550 HOURS					
										JOB CARRIED OUT - COMPLETE BROOM ADJUSTMENT.					
190827-0053	SVC00232 064	09/18/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		4 IN 1 HOSES NOT ATTACHING	H49 - 1ME976	72.7	0	0	30.81	103.51
										JOB CARRIED OUT - QUICK RELEASE COUPLING HARD TO ENGAGE. RELEASED PRESSURE FROM 4 IN 1 BUCKET FITTING. RELEASED PRESSURE FROM MACHINE HYD SIDE. FITTED UP COUPLING AND TEST OPERATION.					
190903-0033	SVC00232 500	09/18/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Hydraulic	1ME976		REPLACE HYD COUPLINGS	H49 - 1ME976	72.7	353.62	0	80	506.32
										JOB CARRIED OUT - REPLACE HARD TO RELEASE 4 IN 1 BUCKET HYD COUPLINGS.					

190802-0042	SVC00232	09/13/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		AUGUST - PMI INSPECTIONS	H49 - 1ME976	254.45	0	0	0	254.45
										JOB CARRIED OUT - CARRIED OUT PMI'S DURING AUGUST.					
190806-0038	SVC00231	08/15/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Hydraulic	1ME976	497	REPLACE FAILED HYD HOSE 4IN1	H49 - 1ME976	145.4	149.58	0	25	319.98
										ODOMETER - 497 HOURS					
										JOB CARRIED OUT - ASSESS HYD LEAK. FOUND TO BE FAILED HOSE IN 4IN1 BUCKET. REMOVEHOSE, GET REPLACEMENT HOSE MADE UP AND FIT.					
190701-0052	SVC00230	07/31/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		JULY - COMPLETE PMI	H49 - 1ME976	508.9	0	63.63	0	572.53
190711-0047	SVC00229	07/19/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	A	Sundries	1ME976	451	SOURCE MISSING FUEL CAP	H49 - 1ME976	109.05	111.91	0	20	240.96
										ODOMETER - 451 HOURS					
										JOB CARRIED OUT - FUEL CAP DAMAGED, FUEL FILTERS CONTAMINATED. REMOVED AND REPLACED FILTERS, FITTED NEW FUEL CAP.					
190712-0059	SVC00229	07/19/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Electrical	1ME976	451HRS	REPLACE FAILED REVERSE ALARM	H49 - 1ME976	0	38.34	63.63	0	101.97
										ODOMETER - 451 HOURS					
										JOB CARRIED OUT - REPLACE FAILED REVERSE ALARM.					
190603-0057	SVC00227	07/03/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Electrical	1ME976	396	STARTING FAULTS	H49 - 1ME976	181.75	393.7	0	0	575.45
										JOB CARRIED OUT - DIAGNOSE ALTERNATOR NOT CHARGING. REMOVE ALT AND COVERS, FIT NEW PULLEY. FITTED ALL COVERS AND CHECK CHARGE RATE, ALL OK. REPLACED NEGATIVE BATTERY TERMINAL.					
190606-0054	SVC00228	06/28/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	S	Service	1ME976	418	S1B - 500HR SERVICE	H49 - 1ME976	327.15	262.09	0	63.3	652.54
										ODOMETER - 418 HOURS					
										JOB CARRIED OUT - CARRY OUT SERVICE AND CHECKOVER.					
180918-0069	10012	06/17/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Hydraulic	1ME976	32 HRS	DIAGNOSE 4 IN 1 FAULT		181.75	0	0	0	181.75
190527-0071	SVC00227	06/12/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		COMPLETE PMI 27/5/19	H49 - 1ME976	109.05	0	0	0	109.05
190524-0011	SVC00226	05/30/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	390	COMPLETE PMI 24/5/19	H49 - 1ME976	109.05	19.2	0	20	148.25
										ODOMETER - 390 HOURS					
										JOB CARRIED OUT - CARRY OUT PMI.					
190509-0074	SVC00226	05/19/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	370	COMPLETED PMI 9/5/19	H49 - 1ME976	72.7	252	0	20	344.7
										ODOMETER - 370 HOURS					
										JOB CARRIED OUT - CARRY OUT WEEKLY PMI.					

190424-0061	SVC00225 191	05/08/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		COMPLETE PMI INSPECTION 26/4	H49 - 1ME976	72.7	0	0	0	72.7
190502-0073	SVC00225 267	05/08/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	360HRS	COMPLETE PMI 2/5/	JOB CARRIED OUT - CARRY OUT PMI AND WASH COOLING CORES. H49 - 1ME976 ODOMETER - 360 HOURS JOB CARRIED OUT - CARRY OUT PMI. TOP UP LOW HYD OIL. REMOVE AND REPLACE BROKEN GREASE NIPPLES.	109.05	26.88	0	40	175.93
180914-0108	10001	04/28/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		COMPLETE PMI 21/9/18		72.7	0	0	0	72.7
190412-0057	SVC00224 680	04/24/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	327	COMPLETE PMI INSPECTION 12/4	H49 - 1ME976 ODOMETER - 327 HOURS JOB CARRIED OUT - CARRY OUT PMI. H49 - 1ME976	72.7	0	0	0	72.7
190314-0072	SVC00222 569	04/11/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	276	COMPLETE PMI 14/3/19	ODOMETER - 276 HOURS JOB CARRIED OUT - COMPLETE PMI, REPLACE BROKEN BATTERY TERMINAL AND MAKE EARTH LEAD.	72.7	0	63.64	30	166.34
190328-0082	SVC00221 899	04/11/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	303HRS	COMPLETE PMI INSPECTION 28/3	H49 - 1ME976 ODOMETER - 303 HOURS JOB CARRIED OUT - CARRY OUT PMI. WASHED OUT RADIATOR. H49 - 1ME976	72.7	0	0	25	97.7
190403-0031	SVC00224 015	04/11/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		REPLACE TORN DOOR SEAL	JOB CARRIED OUT - REMOVE AND REPLACE FRONT WINDOW DOOR SEAL. H49 - 1ME976	36.35	0	0	50	86.35
190403-0033	SVC00224 016	04/11/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		COMPLETE PMI 3/4/19	H49 - 1ME976	72.7	0	0	0	72.7
190322-0036	SVC00222 961	03/28/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		COMPLETE PM IINSPECTION	JOB CARRIED OUT - CARRY OUT PMI. 1ME976 ODOMETER - JOB CARRIED OUT - COMPLETE PMI INSPECTION. H49 - 1ME976	109.05	0	0	0	109.05
190228-0006	SVC00221 913	03/08/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Hydraulic	1ME976		REPAIR HYD OIL LEAK	JOB CARRIED OUT - HYDRAULIC OIL LEAK. TIGHTEN LOOSE FITTINGS AND TOP UP WITH OIL. H49 - 1ME976	72.7	19.35	0	0	92.05
190307-0091	SVC00222 054	03/08/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	267HRS	COMPLETE PMI INSPECTION	ODOMETER - 267 HOURS JOB CARRIED OUT - CARRIED OUT PMI.	72.7	19.35	0	0	92.05

190214-0082	SVC00220	02/21/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	S	Service	1ME976	250	S1A - 250HR SERVICE	H49 - 1ME976	181.75	156.65	0	0	338.4
	800									ODOMETER - 250 HOURS					
190131-0030	SVC00219	02/08/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Hydraulic	1ME976		4 IN 1 ISSUE RELEASING	JOB CARRIED OUT - CARRY OUT SERVICE AND CHECKOVER. H49 - 1ME976	72.7	0	0	0	72.7
	707									JOB CARRIED OUT - 4 IN 1 BUCKET HOSES NOT CONNECTING TO MACHINE, PRESSURE STILL IN BUCKET. RELEASED PRESSURE IN HOSE TO CONNECT FITTINGS TO MACHINE.					
190117-0078	SVC00219	01/22/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	208	COMPLETE PMI INSPECTION 17/1	H49 - 1ME976	72.7	0	0	10	82.7
	134									ODOMETER - 208 HOURS					
190104-0038	SVC00218	01/09/2019	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	183HRS	COMPLETE PMI INSPECTION	JOB CARRIED OUT - CARRY OUT PMI. H49 - 1ME976	72.7	0	0	0	72.7
	387									ODOMETER - 183 HOURS					
181213-0068	SVC00217	12/18/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	137HRS	COMPLETE PMI INSPECTION	JOB CARRIED OUT - CARRY OUT WEEKLY PMI. H49 - 1ME976	109.05	21	0	0	130.05
	476									ODOMETER - 137 HOURS					
181116-0020	SVC00216	11/27/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	104	COMPLETE PMI 16/11	JOB CARRIED OUT - CARRY OUT PMI. H49 - 1ME976	181.75	94.51	0	0	276.26
	037									ODOMETER - 104 HOURS					
181123-0055	SVC00216	11/27/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	121HRS	COMPLETE PMI INSPECTION	JOB CARRIED OUT - CARRY OUT PMI. REPLACE BOTH CAB FILTERS. ADJUSTED BROOM ON SWEEPER ATTACHMENT. H49 - 1ME976	145.4	0	0	0	145.4
	239									ODOMETER - 121 HOURS					
										JOB CARRIED OUT - CARRIED OUT PMI. GREASE ALL BUCKET PINS AND ADJUSTED BROOM HEIGHT.					
181031-0062	SVC00214	11/06/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	74	COMPLETE PMI INSPECTION 31/10	H49 - 1ME976	145.4	28.46	0	0	173.86
	674									ODOMETER - 74 HOURS					
181022-0120	SVC00214	10/30/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	594	COMPLETE PMI 22/10	JOB CARRIED OUT - CARRY OUT PMI. H49 - 1ME976	36.35	52.36	63.64	0	152.35
	539									ODOMETER - 594 HOURS					
										JOB CARRIED OUT - CARRY OUT PMI. CHANGE AIR CLEAN AND CAB FILTERS. REPAIR POWER SUPPLY TO UHF.					

181004-0047	SVC00213 397	10/11/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	48	SEAT SWITCH & PMI	1ME976	72.7	0	0	0	72.7
										ODOMETER - 48 HOURS					
181008-0079	SVC00213 391	10/11/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	49	COMPLETE PMI AND WIPER REPAIR	1ME976	109.05	0	0	0	109.05
										ODOMETER - 49 HOURS					
										JOB CARRIED OUT - CARRY OUT PMI.					
180928-0038	SVC00212 777	10/09/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	43	COMPLETE PMI INSPECTION	1ME976	0	0	0	0	0
										ODOMETER - 43 HOURS					
										JOB CARRIED OUT - CARRIED OUT PMI. WIPER ARM NUT HAD CAME LOOSE AND FELL OFF. REPLACE AND LOCKTITE NUT.					
180903-0105	SVC00212 604	09/27/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	22	COMPLETE PMI 5/9/18	1ME976	109.05	0	0	0	109.05
										ODOMETER - 976 HOURS					
180909-0004	SVC00212 274	09/27/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Electrical	1ME976		CALL OUT - WARNING LIGHT	1ME976	145.4	0	0	0	145.4
										ODOMETER - 26 HOURS					
										JOB CARRIED OUT - WARNING LIGHT ON DASH. INSPECTED MACHINE FLUID LEVELS, ALL OK. TESTED MACHINE, NO FAULT LIGHTS SHOWING.					
180913-0043	SVC00212 676	09/27/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976		COMPLETE PMI 13/9/18	1ME976	145.4	7.5	0	0	152.9
180830-0061	SVC00211 112	09/06/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	19	COMPLETE PMI INSPECTION	1ME976	72.7	0	0	0	72.7
										ODOMETER - 19 HOURS					
										JOB CARRIED OUT - CARRY OUT PMI.					
180823-0079	SVC00210 911	08/30/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	17	COMPLETE PMI INSPECTION	1ME976	0	0	63.64	0	63.64
										ODOMETER-17 HOURS					
										JOB CARRIED OUT - COMPLETE PMI					
180816-0033	SVC00210 292	08/21/2018	1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	14 Hrs	COMPLETE PMI INSPECTION	1ME976	145.4	0	0	0	145.4
										ODOMETER - 14 HOURS					
										JOB CARRIED OUT - CARRIED OUT PMI.					

180802-0036	SVC00209 08/14/2018 1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	5	FITUP WORK FOR SERVICE	1ME976	1054.15	463.15	1778.13	0	3295.43
ODOMETER - 5 HOURS													
JOB CARRIED OUT - FITUP WORK FOR SERVICE. REMOVED SIDE GLASS AND REPLACED WITH PLASTIC. REMOVE RADIO AND MODIFY MOUNT TO FIT UHF. FIT NUT INSERTS FOR A/C FILTER COVER AND RADIO MOUNT. FIT DUST CAPS. ROUTE GREASE LINES FOR QUICK HITCH. CUT OUT X3 PERSPECS WINDOWS, FIT WONDOWS. MOUNT FIRE EXTINGUISHER. FABRICATE MOUNTING BRACKET FOR SPEAKERS. MANUFACTURED BRACKETS TO HOLD HYD LINES ON BUCKET. FIT UHF AND WIRE IN. FIT SPEAKER AND REVOLVING LIGHT.													
180711-0051	SVC00209 08/10/2018 1H0105	ID - NYRSTAR 181_INT CONTRACT	F	Sundries	1ME976		FIT HAZELL DECALS AND UNIT NUM	UNIT 1ME976	567.4	48.96	0	0	616.36
FIT HAZELL DECALS AND UNIT NUMBERS TO NEW MACHINE													
DENZO TAPE ELECTRICAL AREAS AS REQUIRED TO READY FOR NYRSTAR													
FIT WHEEN NUT INDICATORS													
180712-0016	SVC00208 07/30/2018 1H0105	ID - NYRSTAR 182_INT CONTRACT	R	Sundries	1ME976		FAB COVER OVER INTERCOOLER	Fabricate bolt on aluminium cover over intercool frame on bonnet.	472.55	65.76	0	23	561.31
180723-0065	SVC00208 07/25/2018 1H0105	ID - NYRSTAR 105_HBG CONTRACT NYR	R	Sundries	1ME976	5	COMPLETE PRE-DELIVERY AT NYR	1ME976	218.1	0	0	0	218.1
ODOMETER - 5 HOURS													
JOB CARRIED OUT - COMPLETE PRE DELIVERY AT NYRSTAR. REMOVED UHF, TO BE REPLACED WITH NYRSTAR UNIT.													

Applied filters:
Posted_Date is on or after 01/01/1900
Equipment_ID is 1ME976