

Service Job	Invoice No	Date	Customer Id	Customer Name	Cost Cent	Prob	Type of Call	Equip ID	Hrs	Kms	Job Description	Work Done	Labor Cost	Material Cost	Subcontractor Cost	Other Cost	Total Cost
79255	100051	10/09/2025	1HM471HB	ID - HBCC / 186G		R	Electrical	1AP713	6116.0000	0	INSPECT AND REPAIR LIGHTING PLANT	- REPLACE BATTERY AND MAKE NEW HOLD DOWN CLAMP - START AND INSPECT LIGHT FUNCTION, FOUND 2 LIGHTS INOP - REMOVE AND REPLACE GLOBES - TEST TOWER UP AND DOWN FUNCTION, FOUND TO GO UP OK BUT NOT DOWN - MANUALLY OVERRIDE TO DROP TOWER - REMOVE VALVE AND SOLENOID AND FOUND SPOOL TO BE FAULTY, REPLACE WITH NEW AND RETEST FUNCTION ALL OK	1754	1226.54	0	60	2980.54
74749	89750	07/21/2025	1HM471HB	ID - HBCC / 184G		R	Sundries	1AP713	0.0000	0	SWAP OVER LIGHT TOWERS		616.5	0	0	0	616.5
68526	87562	03/21/2025	1HM471HB	ID - HBCC / 184G		S	Service Earl	1AP713	6116.0000	0	Service	CARRY OUT SERVICE AND VEHICLE INSPECTION. CHECK ALL LIGHTS, CHECK FLUID LEVELS. CHECK SUSPENSION, BRAKES AND TYRES	393.28	55.98	0	180	629.26
67658	80972	03/05/2025	1HM471HB	ID - HBCC / 184G		R	Engine	1AP713	5814.0000	0	Replace fan belt		439.9	11.5	0	0	451.4
44981	54492	01/10/2024	1HM471HB	ID - HBCC / 184G		R	Electrical	1AP713	5814.0000	0	Replace alternator	LKW PRESTART & PMI - JUMP START - FOUND ALT ONLY CHARGING AT 13.1V ORDER ALT NUMBER PLATE & 1 X JACK LEG MISSING R&R ALT - TEST RUN & CHARGE BATTERY	374	211	0	20	605
42186	50749	11/06/2023	1HM450HB	ID - CIVIL C 184G		R	Electrical	1AP713	5814.0000	0	Repair starting fault	INSPECT NON START FAULT. BYPASS START SWITCH TO START, RUN TO DRX OUT WATER THAT HAD GOT INTO BOX	176	0	0	100	276
34746	39873	06/13/2023	1HM471HB	ID - HBCC / 184G		R	Sundries	1AP713	5545.0000	0	CHECK NO START	REPLACED FAULTY BATTERY AND TEST ALL OK	128.45	91.94	0	0	220.39
32659	38040	05/22/2023	1HM471HB	ID - HBCC / 184G		R	Electrical	1AP713	0.0000	0	STARTING FAULT	INSPECT STARTING FAULT UNABLE TO FAULT AT TIME OF INSPECTION	115.18	0	0	0	115.18
30486	35098	04/04/2023	1HM471HB	ID - HBCC / 186G		S	Engine	1AP713	5540.0000	0	Service	CARRIED OUT SERVICE AS PER CHECKLIST ADJUSTED BRAKES CHECKED TRAILER COUPLINGS ALL OK AT TIME OF TESTING	319.14	21.88	0	15	356.02
11015	12481	02/28/2022	1HM471HB	ID - HBCC / 186G		R	Tyres	1AP713	0.0000	0	GOODYEAR 175R13 LT TYRE X2 + DIS X2	GOODYEAR 175R13 LT TYRE X2 + DIS X2	0	268	0	0	268

1564	7016	07/05/2021	1HM471HB	ID - HBCC / 186G	R	Electrical	1AP713	5473.0000	0	Check engine running in mesh	Checked engine running in mesh. Isolated starter motor, checked solenoid, no fault. Checked engine for engine speed sensors, none found. Tested starter motor wiring, no faults found. Removed instrument panel, replaced start relay, fault still there. Removed electrical board, found heavy corrosion and damage. Supplied and fitted new board, fault still there. Contacted tech support, suspected generator/240v issue in picking up engine speed. Sub-let'd job to Alpla Electrics who repaired fault. Dropped off and collected trailer LA - Kingston.	1362.3	382.55	355.45	79.15	2179.45
210406-00	SVC002623	04/09/2021	1H0471	IC - HBCC / 184_INT	R	Sundries	1AP713	5,532	HRS	CHECK OVER AS REQUESTED WHILE		109.05	0	0	37.5	146.55
210224-00	SVC002606	03/05/2021	1H0471	IC - HBCC / 186_INT	R	Service	1AP713			S1 B SERVICE AND REPAIRS	S1 B SERVICE AND REPAIRS. INSPECTED LOW POWER POOR STARTING FAULT. INSPECTED FUEL AND AIR FILTERS. CHECKED OPERATION OF LIFT PUMP.PUMP WAS STOPPING INTERMITTENTLY. CHECKED POWER AND EARTHES. REPLACED PUMP. RAN LIGHT TOWER WITH ALL LIGHTS OPERATING. NO LOW POWER OR STARTING ISSUES. COMPLETED SERVICE.	292.83	172.05	0	0	464.88
190917-00	SVC002333	09/24/2019	1H0471	IC - HBCC / 186_INT	R	Engine	1AP713	2222	hrs	CHECK ENGINE FAULT	Checked battery on engine, battery tested OK. Battery terminals and crimps faulty. Crimped new lugs on battery leads, heat shrinker. Cleaned terminals. Fitted insulators to leads. Tested started OK	181.75	0	0	0	181.75
190611-00	SVC002275	08/30/2019	1H0471	IC - HBCC / 184_INT	S	Electrical	1AP713			S1 B SERVICE	CARRIED OUT THE REQUIRED SERVICE AND SAFETY INSPECTIONS AS PER SERVICE SHEET	89.2	78.42	0	0	167.62
190611-00	SVC002294	08/30/2019	1H0471	IC - HBCC / 184_INT	S	Electrical	1AP713			S1 B SERVICE	SERVICE LABOUR OMITTED FROM INVOICE SVC00227592 ORIGINAL INVOICE WAS FOR GENERAL CHECK OVER / SERVICE ONSITE THIS LABOUR IS FOR SERVICE OF UNIT TO LEAVE SITE	245.1	0	0	0	245.1

190423-00\	SVC002247	06/12/2019	1H0471	IC - HBCC / 184_INT	R	Electrical	1AP713	5187	JUMP START AND CHECK CHARGE RA	1AP713-5187 HRS	251.88	0	0	0	251.88
										TRAVEL OUT ON TO SITE AT CATTLE HILL, INSPECT STARTING FAULT, FOUND TO HAVE A FLAT BATTERY, JUMP START AND CHECK CHARGE RATE, CHARGING AT 14 VOLTS AT TIME OF INSPECTION, TRAVEL BACK TO COMPOUND, TRAVEL BACK OUT TO UNIT SEVERAL DAYS LATER WITH THE SAME FAULT, SUSPECT IGNITION HAD BEEN LEFT ON, JUMP START AGAIN AND LEAVE RUNNING TO CHARGE BATTERIES, AS REQUESTED BY STUART HANSON.					
190304-00\	SVC002217	03/16/2019	1H0471	IC - HBCC / 184_INT	R	Electrical	1AP713	5160	JUMP START & CHECK CHARGE	JUMP START & CHECK CHARGE RATE AT CATTLE HILL AS PER STUART HANSON	44.6	0	0	0	44.6
181119-00\	SVC002157	12/07/2018	1H0471	IC - HBCC / 184_INT	R	Electrical	1AP713	105	REPAIR LIGHTING FAULT	TRAVEL TO TOWER	89.2	0	0	12.5	101.7
										INSPECT LIGHTING FAULT AS CATTLE HILL AS PER STUART HANSON, ONCE ARRIVED TO SITE FOUND TO BE WORKING AND COULD NOT FAULT AT THE TIME OF INSPECTIONS. TO BE MONITORED					
180820-00\	SVC002110	08/31/2018	1H0471	IC - HBCC / 183_INT	S	Service	1AP713	5129	B TYPE SERVICE	CARRIED OUT THE REQUIRED SERVICE CHANGED THE FUEL, AIR AND OIL FILTERS REPLACED FUEL HOSES	369.89	91.37	0	20	481.26
180309-00\	SVC002014	03/22/2018	1H0103	ID - EARTH / 187_INT	S	Service	1AP713	5088 HRS	S1 A SERVICE	S1 A SERVICE	142.71	126.73	0	7.14	276.58
										COMPLETE SERVICE AND INSPECTION. REPLACE BATTERIES AND CHECK LIGHTS.					
170705-00\	SVC001887	07/28/2017	1H0103	ID - EARTH / 187_INT	S	Service	1AP713	5034	S1 B SERVICE	S1 B SERVICE	120.53	50.99	0	6.03	177.55
										CARRY OUT INSPECTION AND SERVICE.					
170517-00\	SVC001862	05/23/2017	1H0103	ID - EARTH / 187_INT	R	Electrical	1AP713	4892	JUMP START, REPLACE BATTERY	JUMP START AND CHECK CHARGE RATE, FOUND BATTERY TO BE U/S, REPLACED BATTERY	120.53	131.94	0	0	252.47
170405-00\	SVC001844	04/18/2017	1H0103	ID - EARTH / 187_INT	R	Sundries	1AP713	N/A	REPLACE BOLTS IN LIGHTS, STEAM	REPLACE BOLTS IN LIGHTS, STEAM CLEAN UNIT	129.15	0	0	0	129.15
161102-00\	SVC001778	02/21/2017	1H0103	ID - EARTH / 186_INT	R	Sundries	1AP713	4888 hrs	pre registration inspection	PRE REGISTRATION INSPECTION, ELECTRICAL TEST & TAG CARRIED OUT BY AUSI TEST & TAG	373.39	3.82	34.1	18	429.31
										PRE REGISTRATION INSPECTION AND REPAIRS. FIT UP VIN PLATE AND REGISTRATION PLATE.					
161021-00\	SVC001767	10/31/2016	1H0103	ID - EARTH / 184_INT	R	Electrical	1AP713	4887 HRS	REPLACE 7 PIN LIGHT PLUG	REMOVED AND REPLACED 7 PIN PLUG ON TRAILER LIGHT CORD, CHECKED TAIL LIGHT WIRING	80.35	4.59	0	0	84.94

161025-00	SVC001767	10/31/2016	1H0103	ID - EARTH	184_INT	R	Sundries	1AP713	4887 HRS	REPAIR NOISE IN GENSET DRIVE	CHECK NOISE IN GENSET DRIVE AREA , SEPARATE GENERATOR FROM ENGINE AND CHECK DRIVE PLATES, FOUND MOVEMENT IN GENERATOR, REMOVED GENERATOR FROM FRAME AND DISMANTLE TO LOCATE PROBLEM, FOUND REAR BEARING ON ARMITURE COLLAPSED, REMOVED AND REPLACED BEARING AND REFIT ARMITURE IN HOUSING, RECONNECT GENERATOR TO ENGINE AND TEST OPERATION, FOUND NOISE GONE AND GENSET OPERATING OK, REFIT BONNET AND SIDE COVERS, FIT NEW BATTERY ISOLATOR	1254.06	82.45	0	50	1386.51
161014-00	SVC001766	10/18/2016	1H0103	ID - EARTH	186_INT	R	Electrical	1AP713	4837 HRS	Repair starting fault	REPLACED BATTERY AND TERMINALS, MODIFIED BATTERY BOX, TEST ALL OK AND LOAD TEST OLD BATTERY	64.28	89.85	0	0	154.13
160816-00	SVC001728	08/26/2016	1H0103	ID - EARTH	187_INT	R	Sundries	1AP713	4837	JUMP START & CHECK CHARGE RATE	TRAVEL TO GO LINE AND CHECK LIGHTING TO NO START. JUMP START & CHECK CHARGE RATE EQUIP ID 1AP713 4837 HOURS	82.43	0	0	4.12	86.55
160628-00	SVC001725	08/17/2016	1H0103	ID - EARTH	187_INT	F	Sundries	1AP713	4808	FIT UP FOR MMG PROJECT	FIT UP FOR MMG PROJECT, FIT MINE SPEC STICKERS, FIRE EXTINGUISHER, FIT WHEEL CHOCKS, WELD ON SAFETY CHAIN FOR TOWING AROUND SITE, FIT AND WIRE UP BATTERY ISOLATOR AT MMG AS PER JASON HAZELL	213.68	154.55	206.94	11	586.17
160629-00	SVC001703	07/19/2016	1H0103	ID - EARTH	181_INT	F	Sundries	1AP713		SUPPLY UNIT NUMBER DECALS FOR	SUPPLY UNIT NUMBER DECALS FOR MMG PROJECT	0	0	157.5	0	157.5

Applied filters:Posted_Date is on or after 01/01/1900Equipment_ID is 1AP713