




Swamp Donkey Oilfield Services Inc.  
#41 Collins Rd,  
Dawson Creek, British Columbia  
V1G 4H4  
(250) 219-8370

## Work Order Form

### Information

 Heavy Truck > 650

 Shop

 Thursday, September 25th 2025, 3:24 PM (MST -07:00)

### Unit Information

Date  March 18, 2024

#### Unit

 Heavy Truck ▶ 650


Kms  302500

Hours  14662

Cry Sheet Form #  N/A

### Repairs to Complete

List here:

-  **Pulled unit into the shop and completed an inspection repairs required**
  - front and rear structure leaking
  - head gasket leaking at rear passenger side
  - Leaking at input and output shafts with 1 dead spot while turning
  - Front diff leaking at pinion seal, and both axle seals
  - Leak on planetary
  - Play in spring pins and bushings
  - Rear drivers air bag requires replacement
  - Drivers seat worn out
  - Missing some dash peace's
  - fluid pump requires rebuilt
  - Pump box could use some attention
  - Install front tires

### Work Completed

#### Service

 No Response

#### Repairs Completed

 No Response

Description of Additional Repairs



- Removed hood, Bumper, A/C condenser, Intercooler, Rad, fan hub and all bracketry on front of motor
- Remove front diff, Spring packs, Spring hangers and pins
- Remove Transmission
- Removed engine

- Install new reman drop in motor with all new cooling system fittings and hoses
- Fill with oil
- Install new starter
- Installed resurfaced fly wheel with new pilot bearing
- Installed new clutch
- Reinstalled transmission and filled with oil
- Installed axle bearing on the steering knuckles and seals
- Install pin bushings in hangers and spring packs
- Install spring hangers, springs and new spring pins in unit
- Install diff
- Install new steering gear
- Install rebuild fluid pump
- Reinstall rad, intercooler, A/C condenser, hood and bumper
- Fill cooling system
- Rewire head lights
- Install new rear air bags
- Install new shocks
- Rebuild plumbing with valves in pump box

- fire up unit and inspect for leaks, none found. that unit out for a test drive and bring up to operating temp. pull back in the shop and inspect for leaks again. non found
- Top up coolant as the system has burped.
- Recharge A/C
- Test for leaks in pump box and at all fittings

Description of Parts Installed



No Response

Repair Hours:



No Response

## Mechanics

Repairs Completed by:



Kyle Rourke, Mike Bishop

Date Completed:



June 2, 2024

## Signatures

**Kyle Rourke**, *Project Manager*



September 25th 2025, 3:24 PM (MST -07:00)

KR

**Kyle Rourke**, *Project Manager*



September 25th 2025, 3:24 PM (MST -07:00)

MB

