

## 2015 PT80 TEREX TRACK LOADER

424-168                      S/N: ASVPY080E4WS02074                      Rego: 38638C

20-08-2015                      YARD                      12hrs

Machine moved from Brisvegas Machinery to L & D Contracting yard

31-08-2015                      Australand, McArthur Ave Hamilton                      12hrs

Machine moved from L & D Yard to Australand Hamilton site. Component and safety checks carried out as per deliver checks

1-09-2015                      LEND LEASE, RNA 'The Yards'

Machine moved from Australand, Hamilton site to Lend Lease 'The Yards' site. Component and safety check to be carried out by site personnel

**Next service due 50hrs**

4-09-2015                      Australand, McArthur Ave Hamilton                      41hrs

Machine moved from Lend Lease 'The Yards' site to Australand, Hamilton site. Component and safety check to be carried out by site personnel

**Next service due 50hrs**

5-09-2015                      Australand, McArthur Ave Hamilton                      50hrs

Brisvegas travel to site to carry out 50hr warranty service as required

**Next service due 250hrs**



**11-01-2016**                    **Hutchinson, Hercules Northside, Hamilton**                    **265hrs**

Machine moved from Watpac site to Hutchinson Hercules St Hamilton site.  
Machine inspection to be carried out by site personnel

**Next service due 500hrs**

**12-01-2016**                    **Watpac, Dryandra Drv, Brisbane Airport**

Machine moved from Hercules Northside site to Watpac Brisbane Airport.  
Machine inspection to be carried out by site personnel

**Next service due 500hrs**

**1-03-2016**                    **Hutchinson, Hercules Northside, Hamilton**

Machine moved from Watpac site to Hutchinson, Hercules St Hamilton. Machine inspection to be carried out by site personnel

**Next service due 500hrs**

**17-03-2016**                    **Hutchinson, Hercules Northside, Hamilton**                    **395hrs**

Replace U/S cutting edge on site as required

**Next service due 500hrs**

**19-04-2016**                    **Probuild, Cavendish Rd, Coorparoo**

Machine moved from Hutchinson, Hercules St Site to Probuild, Coorparoo Site.  
Machine inspection to be carried out by site personnel.

**Next service due 500hrs**



**19-11-2016**                      **Vida Apartments, West End**                      **560hours**

Machine moved from Vida Apartments, West End to PBS Site Melbourne St, all functions checked ok, safety functions all ok Flashing Light, Reversing Alarm and Fire Extinguisher in test period. Installed new blade on batter bucket.

**Next service due 771hours**

**29-11-2016**                      **PBS Site Melbourne St**                      **559hours**

Machine moved from PBS Site Melbourne St to RNA, Machine inspection to be carried out by site personnel

**Next service due 771hours**

**03/03/17**                                      **RNA**                                      **725hours**

Machine repairs carried out to the A/C with filters replaced and belt tightened. Machine ready for re-use.

**Next service due 771hours**

**23/6/17**                                      **RNA**                                      **931hours**

Machine moved from RNA Alexandria St to Yard to repair oil leak. Machine fixed ready for re-use and moved back to RNA Alexandria St site.

**Next service due 771hours**

**28/6/17**                                      **RNA**                                      **938hours**

Machine moved from RNA Alexandria St to Yard to repair oil & fuel leak. Machine fixed ready for re-use.

**Next service due 771hours**

**29/6/17**

**RNA**

**940hours**

Machine moved from Yard to RNA K5.

**Next service due 771hours**

**29/6/17**

**RNA**

**940hours**

Industry Auto Electrics came out to inspect A/C issue on machine, there was no pressure in the system, located rubber low side hose, removed and replaced, replaced damaged compressor adaptors completed pressure test & recharged system all working ok.

**Next service due 771hours**

**30/6/17**

**RNA**

**975hours**

Travelled to site to complete 500 hr service. Changed fuel, air & hydraulic filters, drained and changed oil, greased machine, full machine safety check, washed machine. Now ready for re-use.

**Next service due 1425hours**

**19/9/17**

**Brisvegas Machinery**

**1045hrs**

Inspect Positrack, found faulty and would not start, tilt-try to Brisvegas to investigate further and repair.

**Next service due 1425hours**

**12/10/17**

**RNA - K5**

**1045hrs**

Moved machine back from Brisvegas Machinery to RNA-K5 as repairing at Brisvegas, check & test all ok, delivered back at RNA site.

**Next service due 1425hours**

**28/11/17**

**RNA - LAP Civil**

**1090hrs**

Machine moved from RNA-K5 to RNA LAP Civil, O'Connell Tce. Check & test all safety components by site personnel on site, ready for re-use.

**Next service due 1425hours**

**04/04/2018**

**Lend Lease RNA**

**1400hrs**

**500hour service** as per manufacturers requirements Engine oil, water trap, Fuel and Hydraulic filters changed new oil and all liquids topped up, all functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all safety functions operable Flashing Light, Reversing Alarm and Fire Extinguisher in test period. Hydraulic steel pressure line under cab rubbing minor review next service, refit door handle and lock to engine cover.

**Next Service Due 2000hours**

**24/07/2018**

**Yard**

**1619hrs**

Machine moved from RNA-Lap to yard. Machine clean and grease.

**Next Service Due 2000hours**

**16/08/2018**

**Multiplex-LWP, Gardens Point**

**1619hr**

Machine moved from yard to Multiplex-LWP, Gardens Point. Check and test all safety components, all ok, ready for delivery on site.

**Next Service Due 2000hours**

**12/10/2018**

**Lend Lease-RNA K5**

**1660.7hr**

Machine moved from Multiplex-LWP, Gardens Point to RNA-K5, Alexandria St, Bowen Hills. Check and test all safety components, all ok, ready for delivery on site.

**Next Service Due 2000hours**

**20/10/2018**

**Multiplex-QW LWP Gardens Point**

**1670hrs**

Machine moved from Lend Lease-RNA-K5 to Multiplex-QW LWP, Gardens Point. Check and test all safety components, all ok, ready for delivery on site.

**Next Service Due 2000hours**

**24/07/2019**

**Lend Lease-BR Doomben**

**1890.7hrs**

Machine moved from Multiplex-QW LWP, Gardens Point to Lend Lease-BRC Doomben. Check and test all safety components, all ok, ready for delivery on site.

**Next Service Due 2000hours**

**27/11/2019**

**Yard**

**2005hrs**

Machine moved from Lend Lease-BRC Doomben to yard. Machine cleaned and greased.

**500hour service** as per manufacturers requirements Engine oil, water trap, Fuel and Hydraulic filters changed new oil and all liquids topped up, all functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all safety functions operable Flashing Light, Reversing Alarm and Fire Extinguisher in test period.

**Next Service Due 2550hours**

**28/11/2019**

**Broad – Inner City State School**

**2005hrs**

Machine moved from Lend Lease-BRC Doomben to Broad – Inner City State School, Gladstone Rd, Dutton Park. Check and test all safety components, all ok, ready for delivery on site.

**Next Service Due 2550hours**

**13/01/2020**

**Broad – ICSSS – Dutton Park**

**2018.6hrs**

**500hour service** as per manufacturers requirements Engine oil, water trap, Fuel and Hydraulic filters changed new oil and all liquids topped up, all functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all safety functions operable Flashing Light, Reversing Alarm and Fire Extinguisher in test period.

**Next Service Due 2518hours**

**27/07/2020**

**Yard**

**2298 hrs**

Machine moved from Broad – ICSSS - Gladstone Rd, Dutton Park to yard. Machine cleaned and greased.

**Next Service Due 2518hours**

**11/08/2020**

**Mainbrace - Yamanto**

**2298 hrs**

Machine moved from yard to Mainbrace – Cnr Warwick Rd & Pisasale Drive, Yamanto. Machine cleaned and greased. Check and test all safety components, all ok, ready for delivery on site.

**Next Service Due 2518hours**

**20/08/2020**

**Yard**

**2320hrs**

Machine moved from Mainbrace – Cnr Warwick Rd & Pisasale Drive, Yamanto to yard.

**250hour service** as per manufacturers requirements. Change engine oil, change engine oil filter, change air filters, change fuel filters, change final drive oils, cleanout a/c filters, check light operation, check E-stop, check isolation switch, cleaned and greased machine. Check and test all safety components, all ok, ready for delivery on site.

**Next 500hrs Service Due 2570hours**

**11/09/2020**

**Mainbrace – Yamanto**

**2320.4hrs**

Machine moved from yard to Mainbrace – Cnr Warwick Rd & Pisasale Drive, Yamanto. Check and test all safety components, all ok, ready for delivery on site.

**Next Service Due 2570hours**

**21/09/2020**

**Yard**

**2355.3hrs**

Machine moved from Mainbrace – Cnr Warwick Rd & Pisasale Drive, Yamanto to yard. Machine cleaned and greased.

**Next Service Due 2570hours**

**22/09/2020**

**Mainbrace – Yamanto**

**2355.3hrs**

Machine moved from yard to Mainbrace – Cnr Warwick Rd & Pisasale Drive, Yamanto. Check and test all safety components, all ok, ready for delivery on site.

**Next Service Due 2570hours**

**25/11/2020**                      **Broad – ICSSS Dutton Park**                      **2416hrs**

Machine moved from Mainbrace – Cnr Warwick Rd & Pisasale Drive, Yamanto to Broad-ICSSS Dutton Park. Check and test all safety components, all ok, ready for delivery on site.

**Next Service Due 2570hours**

**28/01/2021**                      **Broad – ICSSS Dutton Park**                      **2504hrs**

Machine still at Dutton Park site. Check and test all safety components, all ok, ready for re-use on site.

**Next Service Due 2570hours**

**01/06/2021**                      **Broad – ICSSS Dutton Park**                      **2680hrs**

Machine still at Dutton Park site. Check and test all safety components, all ok, ready for re-use on site.

**Next Service Due 2570hours**

**05/07/2021**                      **Broad – ICSSS – Dutton Park**                      **2702hrs**

**Carried out 500hour service on site.** Replaced fuse on work light, clean horn as it was sticky. Changed Engine oil filters, fuel and hydraulic filters and topped up oil. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for re-use.

**Next 500 hrs Service Due 3202hours**

**30/08/2021**

**Lend Lease – Caboolture Hospital**

**2750hrs**

Machine moved from Broad – Dutton Park to Lend Lease – Caboolture Hospital. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**01/09/2021**

**Hoss Heinrich – Yatala**

**2766hrs**

Machine moved from Lend Lease – Caboolture Hospital to Hoss Heinrich – 169 Sandy Creek Rd, Yatala. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**02/09/2021**

**Broad – ICSSS Dutton Park**

**2774hrs**

Machine moved from Hoss Heinrich – Yatala to Broad – ICSSS Dutton Park. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**29/09/2021**

**Pro Concrete – Spring Hill**

**2819hrs**

Machine moved from Broad – ICSSS Dutton Park to Pro Concrete site-Brisbane Boys Grammar, Spring Hill. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper

for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**30/09/2021                      Broad – ICSSS Dutton Park                      2827hrs**

Machine moved from Pro Concrete – Spring Hill to Broad – ICSSS Dutton Park. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**20/10/2021                      Mainbrace – Redland Plains                      2865.6hrs**

Machine moved from Broad – ICSSS Dutton Park to Mainbrace – 193 School Rd, Redland Plains. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**20/10/2021                      Yard                      2880hrs**

Machine moved from Mainbrace – 193 School Rd, Redland Plains to yard. Machine washed and greased, removed belly guard wash mud out, tested leaking under foot well, 4-1 bucket pipes leaking, removed bucket, removed damage hoses and guards, put more oil. The whole machine is rusty pipes and hose damage, pull seat out & interior, fitted front bucket hitch and put fuel line and hydraulic motor hoses back on and put everything back together, tested and adjusted tracks, tested all ok ready to re-use.

**Next 500 hrs Service Due 3202hours**

**06/12/2021**

**Fredon – SQCP – Gatton Prison**

**2893hrs**

Machine moved from yard to Fredon – Southern Qld Correctional Precinct – Gatton Prison. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**07/06/2022**

**Hansen Yuncken-UQ St Lucia**

**3000.6hrs**

Machine moved from Fredon – Southern Qld Correctional Precinct – Gatton Prison to Hansen Yuncken – UQ – Glasshouse Rd, St Lucia. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**25/07/2022**

**Hansen Yuncken-Bowen Hills**

**3056hrs**

Machine moved from Hansen Yuncken – UQ St Lucia to Hansen Yuncken – Bowen Hills. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**25/07/2022**

**Placecrete – Hope Island**

**3119hrs**

Machine moved from Hansen Yuncken – Bowen Hills to Placecrete – 2 Pendraat Pde, Hope Island. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**29/07/2022**

**Hansen – Bowen Hills**

**3145hrs**

Machine moved from Placecrete – Hope Island to Hansen Yuncken – Bowen Hills. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**14/09/2022**

**Hutchinson – SHP Kallangur**

**3149hrs**

Machine moved from Hansen Yuncken – Bowen Hills to Hutchinson – SHP Kallangur. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3202hours**

**16/11/2022**

**Hutchinson – SHP Kallangur**

**3245hrs**

**500hour service on site.** Changed Engine oil and topped up oil, changed oil filter, fuel filter and air filter. Check fluid level in hydraulic and coolant and final drive, greased machine and repair blown fuse on wipers. All functions tested and operable, check tracks for tension checked retaining brackets on hydraulic lines,

inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for re-use.

**Next 500 hrs Service Due 3745hours**

**06/02/2023                      Lend Lease – Caboolture Hospital                      3328hrs**

Machine moved from Hutchinson – SHP Kallangur to Lend Lease – Caboolture Hospital. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3745hours**

**10/02/2023                      Hutchinson – SHP Bribie Island                      3333hrs**

Machine moved from Lend Lease – Caboolture Hospital to Hutchinson – SHP Bribie Island. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3745hours**

**22/03/2023                      Hutchinson – SHP Kallangur                      3362hrs**

Machine moved from Hutchinson – SHP Bribie Island to Hutchinson – SHP Kallangur. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3745hours**

**19/06/2023**                      **Hutchinson – SHP Bribie Island**                      **3499.6hrs**

Machine moved from Hutchinson – SHP Kallangur to Hutchinson – SHP Bribie Island. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3745hours**

**04/08/2023**                      **Yard**                      **3674hrs**

Machine moved from Hutchinson – Bribie Island to yard, to repair undercarriage and Idler and blower of a/c.

**29/09/2023**                      **Yard**                      **3674hrs**

Removed, strip under carriage and a/c blower and order Idler, sprocket, wheel outer and inner and blower to Brisvegas, repair and replaced all parts ordered to Brisvegas, test all good.

**Next 500 hrs Service Due 3745hours**

**09/10/2023**                      **Hutchinson – SHP Bribie Island**                      **3674.4hrs**

Machine moved from yard to Hutchinson – SHP Bribie Island. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3745hours**

**20/10/2023                      Hutchinson – AIDP Ripley                      3693.3hrs**

Machine moved from Hutchinson – SHP Bribie Island to Hutchinson – AIDP Ripley. Machine fitted with new front cutting edge. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 3745hours**

**16/01/2024                      Hutchinson – AIDP Ripley                      3720hrs**

Machine still at SHP Bribie Island to Hutchinson – AIDP Ripley. Window rollers need replacing, horn not working.

**Next 500 hrs Service Due 3745hours**

**06/03/2024                      Hutchinson – AIDP Ripley                      3808hrs**

Machine still at Hutchinson – AIDP Ripley. Door rollers need replacing, aircon leaks water. Due for service.

**Next 500 hrs Service Due 3745hours**

**13/03/2024                      Hutchinson – AIDP Ripley                      3809hrs**

Machine still at Hutchinson – AIDP Ripley. Accelerator cable snapped off. Brisvegas Machinery travel to check and repair machine. Remove & re-fit new cable and adjuster parts. Tested machine operation. Machine ready for re-use.

**Next 500 hrs Service Due 3745hours**

**17/04/2024**

**Hutchinson – AIDP Ripley**

**3835hrs**

**500hour service on site.** Changed Engine oil and topped up oil, changed oil filter, fuel filter and air filter. Check fluid level in hydraulic and coolant and final drive, greased machine and repair blown fuse on wipers. All functions tested and operable, check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for re-use on site.

**Next 500 hrs Service Due 4335hours**

**29/04/2024**

**Broad – Ferny Grove**

**3849hrs**

Machine moved from Hutchinson – AIDP Ripley, Belthorpe St, Ripley to Broad – Ferny Grove, Conavella Street, Ferny Grove. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 4335hours**

**15/07/2024**

**Hutchinson-YRC Wacol**

**3939hrs**

Machine moved from Broad – Ferny Grove, Conavella Street, Ferny Grove to Hutchinson – YRC Wacol. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery.

**Next 500 hrs Service Due 4335hours**

**30/10/2024**

**Yard**

**4029hrs**

Machine moved from Hutchinson – YRC Wacol to yard. Fixed the broken Idler. Complete re-grease and fitted 6 x new nipples and 2 x new Idler wheels and bearings, unseized track tensions, fitted new switch in cab and install new flashing light, re-wired clocks and tacos in cab, fitted 2 x new carbon wheels on door slider, removed front step panel, painted and added grip. New bulbs in lights, polished machine, clean caba and clean glass, full de-greased and washed. Top up all fluids and flushed radiator and added coolant. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery on site.

**Next 500 hrs Service Due 4335hours**

**05/11/2024**

**Visy - Yatala**

**4029hrs**

Machine moved from yard to Visy - Yatala. All functions tested and operable check tracks for tension checked retaining brackets on hydraulic lines, inspected boom and dipper for cracks, all ok. All safety functions operable flashing light, reversing alarm and fire extinguisher in test period, machine ready for delivery on site.

**Next 500 hrs Service Due 4335hours**

**11/11/2024**

**Yard**

**4034hrs**

Machine moved from Visy – Yatala to yard. Machine greased and cleaned.

**Next 500 hrs Service Due 4335hours**

**16/02/2025**

**Ritchie Bros. Auction**

**4035hrs**

Machine moved from yard to Ritchie Bros. Auction.

**Next 500 hrs Service Due 4335hours**

**ANDREW CHAPPEL**  
**Qualified Diesel Mechanic**