

E18-7
NOV

COLUMBIA VALLEY FREIGHT

Maintenance and Service History

Unit 313 — 2025 Kenworth T880

Prepared 8 October 2026 for a prospective purchaser.

This record is taken directly from Columbia Valley Freight's maintenance and accounting systems: work orders raised in our own shop, and invoices from outside suppliers.

Coverage. Supplier invoices are held from January 2026 and shop work orders from February 2026. Work carried out before those dates is not held in these systems and is not shown here. Labour hours are as entered on each work order; a number of records carry no hours. Meter readings in the service tables are those recorded at the time of service; the current reading comes from the vehicle telematics on the date shown.

CVIP. Inspection expiry dates reflect the current six-month inspection cycle. The certificate carried on the vehicle should be taken as authoritative.

No costs are shown in this record. Supplier invoices and shop labour costs are available on request.

Unit 313 — 2025 Kenworth T880

Detail	
Unit number	313
Year / make / model	2025 Kenworth T880
VIN	1XKZD40X3SJ981653
Licence plate	WH3733 (British Columbia)
Configuration	Tandem drive
Registered GVW	46,500 kg
Tare weight	8,637 kg
CVIP expiry	28 February 2027
Last CVIP inspection in our shop	18 August 2026
Scheduled service interval	25,000 km
Odometer	373,383 km
Engine hours	5,548 hours
Meter reading taken	7 October 2026, from vehicle telematics

Work carried out in our shop

Date	Meter	Work performed	Carried out by	Labour hrs
10 Mar 2026	288,449 km 4,715 h	Scheduled service: oil and filter change, grease and full check-over. Engine air filter replaced.	E. Samson	1.5
4–5 May 2026	315,218 km	Check-over and repairs. Greased. One reversing lamp replaced, found broken. One bulb replaced in a front lamp. Air lines under the truck re-secured.	S. Ferneyhough	3.0
19–20 Jun 2026	332,192 km 4,733 h	Scheduled service: oil and filter change, fuel filters, grease and check-over. Left rear fender re-secured. Reported vibration investigated and traced to excessive play in the driveshaft steady bearing rubber; appointment booked with GreatWest Kenworth in Calgary for the following weekend. Trailer ABS warning lamp traced to a loss of	S. Ferneyhough E. Samson	3.5

Date	Meter	Work performed	Carried out by	Labour hrs
		power on the ABS / auxiliary circuit; fuse replaced and the fault cleared.		
18–20 Aug 2026	355,263 km 5,234 h	CVIP inspection carried out, together with service and grease. Windshield replaced. Exhaust gaskets and clamps behind the turbocharger replaced. Oil and filter change completed.	S. Ferneyhough E. Samson	8.0

Work and parts supplied by outside vendors

Date	Supplier	Work / parts supplied
15 Jan 2026	NAPA - CV Auto Parts	Light bar
16 Jan 2026	Inland Truck & Equipment	Switch
2 Feb 2026	Inland Truck & Equipment	Alternator, Paccar
2 Mar 2026	Walker's Repair Centre	CVIP inspection decal
10 Mar 2026	Inland Truck & Equipment	Fuel filter element
5 May 2026	NAPA - CV Auto Parts	Three 48 W square flood lamps
17 Jun 2026	Inland Truck & Equipment	U-joint kit and lube filter
22 Jun 2026	GreatWest Kenworth	Driveshaft steady bearing replaced
10 Jul 2026	Victory Truck & Equipment	Mudflap; wheel alignment and rear axle adjustments
23 Jul 2026	Parts for Trucks	Cargo strap, 4 in x 30 ft
27 Jul 2026	Kal Tire	Tire changeover
18 Aug 2026	Inland Truck & Equipment	Exhaust V-band clamp and gasket
19 Aug 2026	Inland Truck & Equipment	Side marker lamps
25 Aug 2026	Walker's Repair Centre	CVIP inspection decal

Open items at the date of this record

No open work orders and no outstanding defects are recorded against this unit.

Prepared by Columbia Valley Freight from its maintenance and accounting records. Supplier invoices are available on request.