

Unit	Model	Date	Work Order Details
1694	460E II	6/28/2023	Demob unit.
1694	460E II	9/2/2023	Remove seat. Install new seat shock. Locking mech broken. Out of time go to other unit will return
1694	460E II	9/3/2023	Lock out seat slide function with bolts and P clamps. Put cab back together
1694	460E II	4/6/2024	Fixed lights went through unit
1694	460E II	4/8/2024	Machine threw code 3361.06, checked over machine, shutting down unit cleared code, suspect possible harness failure, machine is under warranty crossed over to dayshift
1694	460E II	4/9/2024	Machine has hydraulic leak, drove out to machine, inspected unit, raised cab to inspect for leaks, was forced to cut stripped cab bolts and replace with new, had helper function controls to find leak, repaired leak, sent unit back to work
1694	460E II	4/10/2024	Inspect seat and suspension on unit. Everything working. (Rmt302)
1694	460E II	4/11/2024	Fill tire with air
1694	460E II	5/20/2024	Perform 500 hr service. Empty out lube truck and pump off waste oil tank
1694	460E II	5/20/2024	Help Wyatt service unit
1694	460E II	8/30/2024	Service and sample
1694	460E II	9/4/2024	Install fuel filter order for unit
1694	460E II	9/18/2024	Complete 250hr service. Take engine oil sample. Remove eng air filter and install new. Remove outer cab filter and install new. Change fuel prefilter. (Rmt302)
1694	460E II	4/26/2025	Got to unit, replaced coaxial cable end to be compatible with new radio. Installed power cable and mounted radio. Job complete.
1694	460E II	4/27/2025	Mob in unit, top all levels off as required and check components & lights. Replace fire extinguisher since it was last inspected in 2023.
1694	460E II	5/12/2025	Perform daily morning inspection.
1694	460E II	5/27/2025	Unbolt cab/ remove inside and outside cab panels Unbolt seat. Bag all hardware and leave in cab
1694	460E II	5/28/2025	Remove cab guard/cover and lighting for CAS prep and install. Raise dump body and pin. Assist CAS technicians.
1694	460E II	5/29/2025	Install back rack with all CAS system stuff installed. Put box down for CAS installers.
1694	460E II	5/31/2025	Perform PM inspection.
1694	460E II	5/31/2025	Sensor damaged by Revolution during CAS install. Jack cab up. Remove and replace damaged sensor. Lower cab and reinstall cab mount bolts.

1694	460E II	6/1/2025	Continue with PM inspection. Connect laptop and service advisor, perform forced regen as per PM sheet. Verify no active codes. Run transmission clutch calibration as per PM sheet. Order parts for found deficiencies.
1694	460E II	6/1/2025	Remove bent step and straighten. Reinstall.
1694	460E II	6/2/2025	Fluid level corrections for engine transmission and added coolant
1694	460E II	6/8/2025	Full wash and steam
1694	460E II	6/9/2025	Steam rock truck
1694	460E II	6/9/2025	Full wash and steam
1694	460E II	6/19/2025	Perform inspection of unit prior to unit going to work for Morgan Const.
1694	460E II	6/24/2025	Hook up laptop with EDL V3 Service advisor and clear latched emissions codes. Run emissions system verification tests. Perform regeneration and DPF reset. Test drive unit to verify.
1694	460E II	6/24/2025	Daily Inspection.
1694	460E II	6/27/2025	Troubleshoot DEF quality code. Remove DEF header from tank and inspect. Clear codes and run. Codes returned. DEF header unit needs replaced due to failed DEF quality sensor.
1694	460E II	6/28/2025	Order new DEF Tank Header Assy due to failed DEF quality sensor.
1694	460E II	6/29/2025	Drained def fluid for mechanic to install new def header
1694	460E II	6/29/2025	Drain DEF tank to flush debris/sediment from tank. Remove failed DEF Tank Header Assembly and gasket. Install new updated header assembly and gasket. Reinstall lines/hoses. Secure harness. Hook up laptop with service advisor and perform DEF header coolant purge. Run verification testing. Run full service regeneration to satisfy emissions ECM and clear codes.
1694	460E II	6/29/2025	Drained and filled DEF on wiggle
1694	460E II	6/30/2025	Drive to unit at ETF job. Remove and replace inline DEF filter. Perform DEF Dosing Unit Diagnostic Tests to Purge and prime DEF System. DEF Dosing Unit outlet pressure satisfied now. Perform service regeneration to zero out soot/sulfur load and verify emissions system is completely satisfied post repair.
1694	460E II	7/2/2025	Drive to unit, install new def pump, run testing to get codes to clear, clear codes. Let run for an hour dosing normally , Def system good
1694	460E II	7/4/2025	3000 service

1694	460E II	7/4/2025	Set up work area & perform 3000 hour service on unit. Take live samples & shut unit off, drain engine oil. Change outer & inner air filter, fuel filters, oil filter, cab filters, diff filters, hydraulic filter & transmission filters. Change hydraulic breather & DEF breather, take all other samples. Grease entire unit, inspect & look for deficiencies. Fill engine oil, transmission oil & prime fuel system. Fire unit up & check for leaks, no leaks found. Check transmission level & adjust while running, once full shut unit down & check engine oil level. Level good. Cut filters and find no material in them. Transmission oil will need to be changed once ATF arrives at site. Unit is good to go.
1694	460E II	7/12/2025	Inspect machine, check fluids, grease.
1694	460E II	7/13/2025	Inspect unit, check for leaks, check fluid levels, grease. Operator Complaint of seat rocking back and forth. Inspect seat and find small gas actuator shock to be bad allowing excessive movement in seat forward/backward. Order new actuator.
1694	460E II	7/21/2025	start to troubleshoot steering noise. test run unit, noticed whining noise from what appeared to be RH of machine under cab at rear, when steering was in neutral position went away when steering, got out of unit to try and identify the source, sound quit and couldn't get it to make the noise again.
1694	460E II	7/22/2025	Run unit no abnormal noises noted everything working as it should.
1694	460E II	7/24/2025	Inspected unit and drove around. No noises could found
1694	460E II	7/25/2025	Daily shift change and check over. Fluid top ups and greased.