

Unit	Model	Date	Work Order Details
1687	PR756	6/3/2023	Remove broken bolt from frames
1687	PR756	6/3/2023	Remove broken bolts
1687	PR756	6/4/2023	Undercarriage and remove broken bolt
1687	PR756	6/4/2023	Undercarriage broken bolts
1687	PR756	6/4/2023	Welding broken bolt
1687	PR756	6/5/2023	Remove broken bolt by welding drilling and torch cutting
1687	PR756	6/8/2023	Torque idler bolt and clean area
1687	PR756	6/8/2023	Torque bolts idler clean work area
1687	PR756	6/12/2023	Tap all holes on track frames drain both track frames look for torque spec for hard bar clean out frames.
1687	PR756	6/12/2023	Look up torque specs, Tap and clean out bolt holes on hard bar and track frames
1687	PR756	6/13/2023	Disassemble and replace cannon seals on track frames
1687	PR756	6/13/2023	Remove cannons remove locks then remove cannon seal brass and retainer rings replace all with new squeeze cannons to get old grease out and to collapse cannon . Install cannons and locks replace o rings on covers install covers torque to spec. Torque hard bar bolts all 8 to bolt spec 450 foot pounds.
1687	PR756	6/14/2023	Assisted installing track frames had to remove one segment to get right side frame on torqued stub shaft bolts and side hard bar bolts to spec as per Eric Redlon
1687	PR756	6/14/2023	In stall left hand side track frame torque to spec remove a section of segments to. hang right side frame.
1687	PR756	6/14/2023	Assisted on install of track frames
1687	PR756	6/15/2023	Finish hanging right side track frame torque all bolts to speck install rear guards on track frame boosted unit wrap track. Remove broken bolts on left guard.
1687	PR756	6/15/2023	Finished hanging right side track frame torqued all bolts to spec installed right side guards boosted unit wrapped track removed broken bolts from left side center guard topped up pivot shafts and track frames
1687	PR756	6/16/2023	Finish rapping track and install master pad torque to spec.
1687	PR756	6/16/2023	Finished wrapping right side track torqued to spec with 120 turn
1687	PR756	6/22/2023	Check over cab order parts, install stereo and repair light
1687	PR756	6/22/2023	Check cab order parts install raido repair lights
1687	PR756	6/23/2023	Fabricate grease zirk covers
1687	PR756	6/26/2023	Install gaurd and wrap track on LH side

1687	PR756	6/26/2023	Install inside gaurd wrap track
1687	PR756	6/27/2023	Finish wrapping left track, research torque spec for master pads, remove old bolts on right track and replace with new bolts and torque, remove dozer from stands, go find stump pans, search for stump pan hard wear and instal, inspected blade upon arrival to instal found that it has missing/broken bearings so had to search up part numbers and order new ones for blade installation
1687	PR756	7/8/2023	Remove pivot shaft covers remove broken seals order parts prep blade
1687	PR756	7/8/2023	Removed pivot shaft caps. Removed seal. Prep blade for install
1687	PR756	7/9/2023	Lined up dozer blade. Found bearings missing. Confirmed proper ones were ordered. Not in yet
1687	PR756	7/9/2023	Repositioned blade for installation, inquired on status of swing arm bearings
1687	PR756	7/9/2023	Clean pivot shaft caps, install seals, plate and snap ring. Install the caps.fill pivot shaft oils tighten left track top up cannon oil.
1687	PR756	7/18/2023	Door latches ripper tip mirrors fire extinguisher inside cab pannels top oils
1687	PR756	7/18/2023	Get dozer running, had to boost dozer, pin into blade, replace hydraulic lines, replaced push arm bushings, install new antenna and engine door shocks
1687	PR756	7/19/2023	Lovers and vents radio intena reassemble cab
1687	PR756	7/23/2023	Start to fabricate tow hitch/rear inspection plates. Transmission cover plates. Blade side west plates
1687	PR756	7/23/2023	Fab of cover plate for rear of dozer
1687	PR756	7/24/2023	Remove rad guards straighten and repair
1687	PR756	7/24/2023	Finished fab and install of rear cover. Fit and welded tow hitch. Began grill repairs and additions.
1687	PR756	7/25/2023	Rag guards and grab handle repairs
1687	PR756	7/25/2023	Worked on grill guards
1687	PR756	7/26/2023	Fab and install mud guard and door mounts Install and weld out blade guard extensions Fabricate new hand rail
1687	PR756	7/28/2023	Removed old bracket and noticed hold down arm loose so tightened arm up and then installed new mirror.
1687	PR756	11/26/2023	Was told by welders machine was dead and would not start, went to machine, tried boosting machine but still no crank, went to parts to find batteries, got batteries and removed old batteries
1687	PR756	11/26/2023	Boost/ trickle batteries. No start. Removed batteries received batteries

1687	PR756	11/27/2023	Got unit brought over. Moved welding skid to unit. Cleaned and prepped tracks. Started welding ice lugs
1687	PR756	11/27/2023	ice lugs
1687	PR756	11/28/2023	Ice lugs
1687	PR756	11/28/2023	Finished ice lugs. Cleaned up area
1687	PR756	12/13/2023	Did mobile on it make sure that all oils tighten up track? Make sure every point took grease
1687	PR756	12/13/2023	Inspected unit and cleaned cab
1687	PR756	12/29/2023	Swapped bottles on truck. Cleaned tracks. Cut holes
1687	PR756	2/6/2024	Charge and jump start
1687	PR756	2/6/2024	MOB in unit
1687	PR756	2/11/2024	Checked for radio doesn't work found electrical connection disconnected in headliner reconnect tested ok
1687	PR756	2/12/2024	Travel to unit, tried pressuring with grease, leaking around grease port. Removed fitting and installed oring, cleaned and reinstalled, filled with grease, tested. Job complete
1687	PR756	2/13/2024	Diag no 2 way radio. Converter internal short. Replace converter. Check for complaint of fuel knock. Nothing detected.
1687	PR756	2/16/2024	Drive to unit inspect. Remove cover change out grease valve and pump track up reinstall cove and test unit all good
1687	PR756	2/23/2024	Got to unit lifted cab wash unit a little looked for leaks ran out of time
1687	PR756	2/24/2024	Diagnose leaking hydraulic hose under cab
1687	PR756	2/24/2024	Lift cab found hydraulic hose leaking waiting to get hydraulic tank drained
1687	PR756	2/25/2024	Removed hydraulic hoses to have a new one made
1687	PR756	2/28/2024	Pick up replacement hose, drive out to site Installed hose and switch, requested for oil. Lowered cab, start put the cab back together. End of the day clean up, will return in the morning to finish off repairs.
1687	PR756	2/29/2024	Morning start up Check over unit, Start up, residual oil in belly pan had to be clean out. Lowered stump pan covers. Brake clean out, reassembled. Finished off putting cab back together. Function tested unit. Working as it should. Put unit up.
1687	PR756	3/2/2024	Checked for communication protocol unit uses ISO can bus system tried to connect with nexique eTechnican will not connect through the j1939 wiring will need special adapter to make work

1687	PR756	3/6/2024	Travel to units. Seen the leak was on the right hand side cylinder hoses on the back of the C frame. Chisel off all the frozen mud. Found loose fitting. Cleaned everything up. Installed fitting tightened up hoses. Got lube truck over. Topped up oil test ran no leak.
1687	PR756	3/7/2024	Drive out to unit. Inspect lift cylinder broken bolts. Take sample bolt to laydown to match up, did not have any. Order bolts.
1687	PR756	3/7/2024	Blade lift cyl trunnion cap lose. Missing hardware. Remove. Attempt to locate new hardware. Could not locate. Build parts req. lock unit out.
1687	PR756	3/8/2024	Bolts broke for the rod end cap. Installed new bolts and bearing.
1687	PR756	3/12/2024	Take bolts to Cory. Then had to come back and get nuts. Check out and was missing bearing help get back together so it can be moved out of the way.
1687	PR756	3/12/2024	Hook up crane to left push arm. Lift up and wiggle blade at the same time to get arm lined up. Install rear cap and noticed way too much slop. Remove covers and cap off right side to see what parts are missing. Missing bearing sleeve on the push arm side. Install guards on left side push arm. Install new hoses. Get unit mobile to move off dump pad.
1687	PR756	3/15/2024	Gamma rd closed. Had to find a way to the 111 to get around. Get to unit install bearing and cap. Install guards and check if it binds or had play. Was pretty tight no binding
1687	PR756	3/26/2024	Found pins and keepers for ripper shank guard, removed bottom pin, halfway out and worn down, installed 2 new pins and keepers for ripper shank guard.
1687	PR756	10/14/2024	boost unit at gama road
1687	PR756	11/1/2024	Was given wrong location. When found helped repair blown off turbo coupler and test
1687	PR756	11/1/2024	Drove to unit, ran unit and found boost leak from fallen off clamp on turbo boot, cleaned, re installed clamp. Ran and checked for leaks.
1687	PR756	11/7/2024	Diag and repair leak
1687	PR756	11/7/2024	Pull off back cover. Get hydraulic oil in hydraulic tank. Run unit to find leak. Found leak on RF travel motor connection. Replace blown O-ring. Run up and test. Tested good. Called unit up.
1687	PR756	11/8/2024	Help Jayden T/S transmission not going into gear. Found that transmission lock out was engaged. Disengaged transmsion lockout and machine went into gear.
1687	PR756	11/8/2024	Find and repair small leak. Wasn't the initial complaint. Operator had hit emergency button
1687	PR756	11/25/2024	Did 2000hr service

1687	PR756	11/25/2024	2000 hours service Changed engine oil and engine oil filters,changed hydraulic filters,transmission filters,diesel filters cab air filters and engine air filters,changed final drive oils ,machine inspections
1687	PR756	11/30/2024	Unit needs tracks cleaned plugged full
1687	PR756	12/13/2024	Fuel code present. Arrive at unit and run. Coding out for fuel rail pressure above normal. Added meltdown to fuel tank and ran unit for a while. Code did not go away. Have fuel filters and water separator changed out. Water separator geld up. Run unit up again once filters changed and took about 10 minutes before fuel code returned. Fuelclines possibly geld up. Recommend putting heat on unit and thawing lines out.
1687	PR756	12/15/2024	Pull panel and plug off the top of the tank and get sucked out. Drain water seperator, pull bowl off and clean pulled filter out and cleaned housing. Filled fluids primed and ran up. Let idle for 25 min to warm up and test
1687	PR756	12/15/2024	Sucked out old cloudy fuel, replaced with new, drained fuel/water separator and removed frozen debris from bottom of bowl and drain line, started machine and got to temp, put load on engine, engine ran smooth.
1687	PR756	12/15/2024	Travelled to unit. Drained fuel. Replaced fuel and added fuel additive. Got hydraulic oil and coolant topped up. Drained F/W separator float bowl. Was full of shit. Fired up and ran for a while. No codes came up. Called unit up. Travelled back to laydown.
1687	PR756	12/16/2024	Repair fuel bowl threads, troubleshoot scr system
1687	PR756	12/16/2024	Fire up and let warm up for an hour. Noticed red def light on but no active messages. Ran for awhile and it coded for fuel system and def system. Have nothing to connect to it
1687	PR756	12/16/2024	Tshoot emissions codes
1687	PR756	12/25/2024	Demob inspection. Chipped out what I could on tracks. Needs heat.
1687	PR756	1/4/2025	inspect
1687	PR756	4/2/2025	Machine to be fired up and moved as per guy, boosted machine to get it going, moved to new parking spot
1687	PR756	4/7/2025	Go to machine for derate Machine is completely dead Remove batteries and test - 2 failed load test Replace 2 batteries and get running Has code for open on info light Repair for the code and take for a test drive . Doesnt come back and no other codes come on
1687	PR756	4/25/2025	Check over Remove decals, fire extinguisher and radio Check functions
1687	PR756	7/6/2025	Engine wash/steam