

Unit	Model	Date	Work Order Details
1679	A40G	6/7/2023	Cut out old urethane and urethane window back in
1679	A40G	6/7/2023	Resealed windshield
1679	A40G	6/12/2023	Window came off track
1679	A40G	6/12/2023	Repair console inside cab
1679	A40G	6/27/2023	Helped with lights
1679	A40G	6/27/2023	Replaced burnt out head lights
1679	A40G	6/27/2023	Locate burned out headlight - right front low beam. Replacement not in stock ordered 6 x new bulbs. Unit back up for day shift
1679	A40G	7/3/2023	Inspected unit and looked for any main concerns
1679	A40G	7/8/2023	Found unit exhaust off the stank to the box had come apart and got bent up, tried to get it back together was to messed up to fit again, ripped back to lay down found some old exhaust parts drove back and put exhausts together with parts that worked
1679	A40G	7/16/2023	Drive to unit, look at window. Temporarily secure with tape until further instruction
1679	A40G	7/16/2023	Exhaust broken remove broken exhaust pipe to box
1679	A40G	7/19/2023	Head Light out Right side . Checked bulb And wiring . 5amp fuse burnt out replaced and checked over unit before going back to work
1679	A40G	8/5/2023	Repaired air leak and tied lines out of the way. Made parts list for box heat parts
1679	A40G	8/10/2023	Remove old exhaust and had to have stud welded
1679	A40G	8/10/2023	#NAME?
1679	A40G	8/11/2023	Change exhaust tubing
1679	A40G	8/11/2023	Assist with install of exhaust tube for box heater.
1679	A40G	8/14/2023	Fixed air leak under cab
1679	A40G	8/17/2023	Front windshield separated from urethane , cleaned and remounted window with new urethane
1679	A40G	8/26/2023	Complaints of seat belt not functioning , adjusted and found belt was stuck in adjuster . Checked over unit . Replaced missing fuse for rear light and replaced top right flood light bulb .
1679	A40G	9/5/2023	Check over unit. Found no codes active at this time except for coolant code. Found multiple leaks and repaired. Tested unit for .5 hrs and drove around yard. No codes coming up sent back to work. Ordered parts for dump lever that is broken
1679	A40G	9/6/2023	Replace dump handle
1679	A40G	9/7/2023	Inspect egr cooler

1679	A40G	9/10/2023	Drilled out stripped 10mm holes and tapped to 12mm, reinstalled cap with new hardware in 12mm holes
1679	A40G	9/12/2023	Charge batteries up, start unit check that it's charging it is
1679	A40G	9/13/2023	Tested and ordered lift cylinder hydraulic hose.
1679	A40G	9/14/2023	Changed out def pump, replaced line for hood raise cylinder
1679	A40G	9/14/2023	Changed hose for lift cylinder, changed def header assembly.
1679	A40G	9/24/2023	Assessed damage to dump bed exhaust piping and ordered parts, removed damaged components for truck to run.
1679	A40G	9/27/2023	Repaired exhaust damaged piping between box and cab . Welded broken bolts back to plate and plug welded bottom . Fastened new hardware all found in sea-can . Checked over rest of unit for other concerns
1679	A40G	9/27/2023	Weld mount bracket studs back on and assembled exhaust
1679	A40G	9/30/2023	Inspection of unit , looked for any defects and damages . Checked integrity of hydraulic lines and any other major concerns
1679	A40G	11/19/2023	Boost unit
1679	A40G	1/13/2024	Put heat on tank and top up def
1679	A40G	1/14/2024	Test pressures. Add anti-gel to fuel
1679	A40G	1/14/2024	Diagnose noise in engine, found it went away when we put in fuel conditioner and ran it
1679	A40G	1/28/2024	Def codes did scr system test & removed doser valve cleaned tip. Reset learn data and ran a regen took unit for a drive no codes came back
1679	A40G	2/1/2024	Drive to unit inspect and diag found water pump leaking order parts
1679	A40G	2/2/2024	Drove to unit drained coolant replaced water pump filled up unit with coolant pressure tested ok Ran unit to temperature purged coolant system of air tested ok Found broken box heater pipe and ordered
1679	A40G	2/8/2024	Nox 1 code. Do regen then do scr test. Both sensors functioning as intended
1679	A40G	2/8/2024	Travel to unit and found handle is broken for the battery box cover removed the broken pieces the box opens need to order parts to repair the latch
1679	A40G	2/13/2024	Got to unit turned on master switch and unit fired up
1679	A40G	2/13/2024	Travel out to the 117 installed the new battery cover latch and tested
1679	A40G	2/13/2024	Travel to the unit turned master switch on and tried to start unit it fired right up
1679	A40G	2/13/2024	Changed out three of the headlights they where burnt out
1679	A40G	2/22/2024	Help Corey and fix exhaust pipe between box and cab

1679	A40G	2/22/2024	Travel to unit. Setup work area. Remove broken exhaust coupler pipe. Found new parts and installed. Cleanup area.
1679	A40G	3/17/2024	Repair low beam light circuit and replaced fuse
1679	A40G	3/21/2024	Checked over unit, replaced fire extinguisher bracket and installed fire extinguisher
1679	A40G	3/23/2024	Step broke, built new bracket for step
1679	A40G	3/24/2024	Remove window, scrape off old eurithane and clean surfaces, reseal window and install.
1679	A40G	3/24/2024	Fixed exhaust at back of cab replaced missing bolts from where it pivots
1679	A40G	3/24/2024	Cut window the rest of the way out to scrape off old urethane, scraped off all old urethane and cleaned mating surfaces with brake clean, applied new urethane, positioned window and pressed into place.
1679	A40G	3/28/2024	Found box and shift panel broken look up and ordered parts
1679	A40G	3/31/2024	Drove to unit and set up work area, removed broken interior panel for buttons and shifter/bucket control, installed new panel.
1679	A40G	4/5/2024	Drove out to unit and waited on fuel truck, primed filters and fired up unit
1679	A40G	9/13/2024	Demob unit
1679	A40G	9/17/2024	Mob in machine. Trouble shoot no backup alarm and have power needs alarm. Replaced missing hardware for left equalizer bar inner bushing. Windshield needs to be glued back in.
1679	A40G	9/25/2024	Install new exhaust action between box and rear of cab
1679	A40G	9/26/2024	Service
1679	A40G	9/26/2024	Inspection up/down. Replaced for extinguisher. Repair broken bolt. Ordered switches for cab.
1679	A40G	9/26/2024	Service
1679	A40G	9/30/2024	Install switches. Install wiper blade. Build new step for RH side
1679	A40G	10/2/2024	Fire up and warm. Drive unit up and down site to get hot and try run a burn or get codes to come up. Unit checked good.
1679	A40G	10/12/2024	Travel to unit. Inspect for leaks. Found coolant leak was from coolant tank overflow. Filled and ran up to temp. Tested fans. No active codes
1679	A40G	10/13/2024	Travel to unit. Check why unit is loosing coolant. Checks coolant for combustion gasses and had light traces in coolant. Inspect EGR and was wet. Locked out
1679	A40G	10/15/2024	Remove egr cooler
1679	A40G	10/22/2024	Reassemble EGR and all clamps and piping
1679	A40G	10/26/2024	Travel to unit. Fix exhaust clamp

1679	A40G	11/1/2024	Trouble shoot low power, engine derate. Repair wires
1679	A40G	11/3/2024	Travel, got unit hot and code to activate, checking fuel lines and testing sensors- all seem to check good, lubed fuel primer orings and filled with grease, testing unit code not activating
1679	A40G	11/15/2024	Travel to unit. Change out burnt lights.
1679	A40G	11/23/2024	250 service Fuel water separator Cab air filter Samples check levels
1679	A40G	1/7/2025	10.000 hr inspection 2 vents on dash broken temperature control knob broken centre box left indicator by lever missing box safety bar pin missing batteries were low may need to replace. steering wheel missing centre cap missing. leak on brake cooling oil tank.
1679	A40G	2/27/2025	Start charging truck. Had a turbo failure code active
1679	A40G	3/1/2025	Troubleshoot and repair codes
1679	A40G	3/13/2025	Exhaust afttret fault try to hook up computer plugin damage check batteries crack battery order new batteries
1679	A40G	3/28/2025	Travel, troubleshoot and repair SCR code
1679	A40G	4/27/2025	Steamed body
1679	A40G	5/14/2025	Cleaned cab
1679	A40G	5/14/2025	Cleaning
1679	A40G	5/30/2025	Travel, checkover, repair out lights, repair wiring for back up alarm and got working again, unit will need louvers in cab and hvac control panel
1679	A40G	5/30/2025	Checkive unit
1679	A40G	6/28/2025	Installed heater head unit, and two vent bolsters and steering wheel cover
1679	A40G	7/8/2025	Started 3000hr pm on 1679 wiggle Still in progress due to operations needed to use it
1679	A40G	7/9/2025	Finished 3000hr pm on 1679 wiggle
1679	A40G	7/14/2025	Travel to unit. Install new steps and buddy seat belt.
1679	A40G	7/30/2025	Demob