

Unit	Model	Date	Work Order Details
1678	EC380EL	6/17/2023	Check over unit
1678	EC380EL	6/29/2023	Demob unit. Install fire extinguisher
1678	EC380EL	7/2/2023	Demob for cnrl. Shim stick nose pin Repair grease lines Install 2way Look over machine
1678	EC380EL	7/2/2023	Check over unit. Reshim quick attach to stick. Check over for greaser fault.
1678	EC380EL	7/3/2023	Demob/ find buckets
1678	EC380EL	7/3/2023	Find buckets for site Look for parts for grease system. Demob sheet
1678	EC380EL	7/21/2023	Replace aux hoses from boom to stick, install new fittings on grease system on the h link and cylinder
1678	EC380EL	8/18/2023	Mob in equipment
1678	EC380EL	8/18/2023	Install twist bucket. Build hoses to plumb onto machine. Set up machine
1678	EC380EL	8/18/2023	Help Craig go over and mob in
1678	EC380EL	8/22/2023	Wrist pin was walking out reinstall pin change line on the stick for Wrist
1678	EC380EL	8/27/2023	Change leaking auxiliary hose on right right side
1678	EC380EL	9/2/2023	Go find leak. Drive to poplar to get parts and fitting to repair
1678	EC380EL	9/9/2023	Titen up fitting. Found that the hose was to long and keeps rubbing up against bucket, took measurements to make a smaller hose
1678	EC380EL	9/10/2023	Change out hydraulic line on wrist bucket
1678	EC380EL	9/11/2023	Rh hand track fell off reinstall track, turn track ajuster back to proper spot l tighten track. Full 3 carrier with grease
1678	EC380EL	9/16/2023	Repair leaking line
1678	EC380EL	9/17/2023	Rock got logged in between hose and bucket. Remove broken hose to get one made cap of line and change bucket to a clean up bucket
1678	EC380EL	9/18/2023	Repair leaking line on bucket and swap bucket back to wrist
1678	EC380EL	9/20/2023	Repair broken fitting and repair hyd line
1678	EC380EL	9/24/2023	T/s sagging bucket. Remove rod end line each cylinder and function both ways. Left cylinder pours out oil when bottomed out.
1678	EC380EL	9/25/2023	Remove bucket cylinder. Take pickup and cylinder to poplar for repair
1678	EC380EL	9/25/2023	Replace two travel lines on right hand side of house between valve and swivel. In bad spot. Issues getting clamp back on lines.
1678	EC380EL	1/22/2024	Get heat on unit to fire up to push pins in 1250 boost unit let warm up
1678	EC380EL	1/27/2024	Boost unit get running need to use it to pull 777 forward to get bolt out of caps
1678	EC380EL	4/14/2024	Start for ops. Return later and tighten wedge up

1678	EC380EL	6/13/2024	Drive to machine twice. Needed to return to get tools, return back to machine and repair grease line that broke
1678	EC380EL	8/9/2024	Remove and repair broken bolts and fix a panel
1678	EC380EL	8/21/2024	Complete 500 hr service. Take oil samples. Drain engine oil and final drive oils. Pump compartment door where filters are located will not open. Had to fight with door and latch to open door. Needs new door latch and door is dented badly. Get door open and change engine oil and fuel filters. While priming fuel filters water separator bowl jumps a thread and pops seal. Drain filter again and remove bowl. Seal is un damaged. Reinstall bowl and prime again. Change engine oil and final oils. Machine will not start on its own. Even while bleeding fuel system and priming. Had to call Forman over to crank while I worked the primer. Change cab filters and engine air filters. While installing engine air filter back of filter housing pushes out of main body. It's just a plastic circle pressed into the steel cylinder. Garbage design. Fight with air filter housing and reassemble. Return unit to service. (Rmt302)
1678	EC380EL	8/29/2024	T/s a/c not working. Found control pad was screwing up
1678	EC380EL	9/29/2024	Drive to new location. Wait for lowbed to show up with unit to remove bucket and put in skeleton bucket
1678	EC380EL	10/17/2024	Wait for unit to walk to work location. Swap out buckets. (Rmt302)
1678	EC380EL	11/14/2024	Remove bucket tooth and measure for parts. Reinstall and swap out clean up bucket for digging bucket. (Rmt302)
1678	EC380EL	11/19/2024	Swap out dig bucket for wrist bucket. Hook up wrist bucket hydraulics. (Rmt302)
1678	EC380EL	11/22/2024	Pcy to build hoses
1678	EC380EL	11/23/2024	Hose blew on opisite side of twist. Get hose from c-can and install new orings and put hose in
1678	EC380EL	11/26/2024	250 hr
1678	EC380EL	11/28/2024	Get a heater on unit fire unit up and warm up to spin tracks for
1678	EC380EL	12/1/2024	Hyd leak
1678	EC380EL	12/2/2024	Travel to unit remove house cap off
1678	EC380EL	12/3/2024	Travel tonight
1678	EC380EL	12/10/2024	Put heat on unit. Start up and winter tarp. Remove swivel bucket and install dig bucket. (Rmt302)
1678	EC380EL	12/16/2024	Travel to unit install new hoses. And replace teath
1678	EC380EL	12/16/2024	Remove and replace bucket teeth. Remove and replace Auxiliary hydraulic hoses (Rmt302)

1678	EC380EL	4/24/2025	Swapped bucket out for operator. Walked unit over to safe area. Shut down, LOTO. Removed hardware. Removed wedge. Connected needed bucket. Installed wedge and hardware.
1678	EC380EL	4/27/2025	Drive to tailings get directions, get radio, go up, wait for machine, remove broken hoses off of stick, cap, drive back to yard
1678	EC380EL	4/27/2025	Removed existing radio, and Installed new radio in unit.
1678	EC380EL	4/29/2025	Travel to other end of MRM tailings and swap buckets. Travel back to laydown.
1678	EC380EL	5/4/2025	Service
1678	EC380EL	5/4/2025	Replace window latch.
1678	EC380EL	5/4/2025	Complete 2000hr PM inspection. Show lube crew how to complete inspection and walk through fundamental checks on machine.
1678	EC380EL	5/4/2025	2000 full inspection
1678	EC380EL	5/4/2025	Assist with service and 1000hr service.
1678	EC380EL	5/4/2025	1000 hour service, cleaned tracks, helped mechanic do an inspection
1678	EC380EL	5/4/2025	Assist Erick and Andrew with 1000 hour PM.
1678	EC380EL	5/4/2025	Perform 1000 hour service on unit.
1678	EC380EL	5/4/2025	1000 Service 2000 full inspection
1678	EC380EL	5/6/2025	Look up and order parts.
1678	EC380EL	5/17/2025	Escorted to unit. Re and re bent and oblonged track rail link and pad with new hardware.
1678	EC380EL	5/29/2025	Complete daily inspection. Air filter box needs to be fixed. Back of box has been pushed out too many times too busy this morning to get to it. Filters still in place
1678	EC380EL	5/30/2025	Prep steel to be welded together and weld 4 bolt flange to bracket for CAS technicians doing install.
1678	EC380EL	5/30/2025	Inspect unit. Move unit to safe area for CAS installers. Remove and replace leaking grease fitting.
1678	EC380EL	5/30/2025	Remove air filter box. Clean parts and orient correctly. Silicone and screw plastic back insert into place eliminating the risk of pushing the filter housing back out of the housing. Modify clamps and orientation so everything fits back nice. Blow out air filters and Kenny the MAN installed them.
1678	EC380EL	6/7/2025	service
1678	EC380EL	6/7/2025	Shovel out tracks & check carrier rollers out with James.
1678	EC380EL	6/7/2025	Radio mic mount not required. Magnetic mic mount already in cab.
1678	EC380EL	6/7/2025	Perform 250 hour service on unit & flush finals.

1678	EC380EL	6/7/2025	Replace left side mirror since it was cracked.
1678	EC380EL	6/7/2025	check over for deficiency items,
1678	EC380EL	6/7/2025	250 Service Engine oil sample Finals drain/fill/sample Outer cab air filter
1678	EC380EL	6/7/2025	Drain/fill finals, change filters, inspect, report any deficiencies, safety procedures
1678	EC380EL	6/9/2025	Run unit check out complaint of "knock" found there is some sort of noise in top end sounds like possible valve terrain noise.
1678	EC380EL	6/9/2025	Shovel out tracks.
1678	EC380EL	6/9/2025	Shovel tracks
1678	EC380EL	6/10/2025	Clean sprockets
1678	EC380EL	6/10/2025	Shovel and steam tracks.
1678	EC380EL	6/11/2025	Continued the process of steaming the sprockets and tracks.
1678	EC380EL	6/11/2025	Drained coolant
1678	EC380EL	6/11/2025	Drain coolant
1678	EC380EL	6/11/2025	Remove broken DEF cap and replace with a new one.
1678	EC380EL	6/11/2025	Got coolant drained. Gathered parts, found we needed more, looked up parts and ordered.
1678	EC380EL	6/11/2025	Moved unit to better location. Removed coolant reservoir, exhaust flex pipe and valve cover. Performed valve set, everything was within spec. Re installed valve cover and exhaust flex pipe. Coolant reservoir needs to be cleaned.
1678	EC380EL	6/12/2025	Continue with oil cooler. Removed turbo, piping and exhaust. Removed EGR cooler piping and boot and mounting bracket. Removed hard piping to oil cooler housing and bolts.
1678	EC380EL	6/13/2025	Removed exhaust manifold. Replaced oil cooler and seals. Installed oil cooler and housing. Installed EGR cooler, piping, elbows, lines and fittings. Installed coolant reservoir, filled with water and shipshape, ran unit up to temp to clean coolant galleries and radiator, checked for leaks. Loaded up engine and found exhaust leak from reused gasket, ran out of time.
1678	EC380EL	6/13/2025	Assisted mechanic
1678	EC380EL	6/14/2025	Remove tracks, remove carrier rollers and sprockets, and replace with new ones. Install tracks
1678	EC380EL	6/14/2025	Change upper carrier rollers
1678	EC380EL	6/14/2025	Change failed wiper motor had to weld up bracket it mounts to was cracked.
1678	EC380EL	6/14/2025	Flush rad and cooling system three times and fill with coolant.
1678	EC380EL	6/14/2025	lift up machine put on stands, remove tracks replace sprockets re install tracks. Machine was not T pin style track had to remove tracks without disconnecting.

1678	EC380EL	6/16/2025	Tighten tracks
1678	EC380EL	6/16/2025	Travel to unit and tighten both tracks to spec.
1678	EC380EL	6/19/2025	Daily inspection.
1678	EC380EL	6/19/2025	Inspection/ Chip tracks, fuel & Lube
1678	EC380EL	6/20/2025	Morning lineup and check over. Blow cab out. Blow rads out. Clean undercarriage.
1678	EC380EL	6/22/2025	Perform daily inspection. Inspect hoses, cutting edges and undercarriage.
1678	EC380EL	6/23/2025	Perform daily inspection. Inspect hoses, undercarriage, bucket pins/bushings and GET
1678	EC380EL	6/25/2025	Travel to unit and top up engine oil. Inspect unit.
1678	EC380EL	6/25/2025	Daily inspection, found engine oil level at bottom of dipstick. Some slight leaks around or above starter. Topped up and will monitor.
1678	EC380EL	6/25/2025	Daily inspection. Inspect undercarriage, cutting edges, hoses, inspect for developing leaks.
1678	EC380EL	6/26/2025	Daily inspection. Inspect undercarriage, hoses, GET.
1678	EC380EL	6/27/2025	Tension both LH and RH tracks.
1678	EC380EL	6/27/2025	Daily inspection.
1678	EC380EL	6/29/2025	Daily inspection, blow out cab filter.
1678	EC380EL	6/29/2025	Travel to unit. Inspect and tension tracks again, came loose.
1678	EC380EL	6/30/2025	Assist lubers and inspect track chains. Chains are stretched pretty good and could have a link taken out on each side.
1678	EC380EL	7/2/2025	Daily lineup and check over. Cleaned tracks. Recommend bucket edge flip soon.
1678	EC380EL	7/3/2025	Shift change general check over. Shovel tracks.
1678	EC380EL	7/4/2025	Set up work area & perform 500 hour service on unit. Take samples, drain engine oil, final drive oils & swing drive oil. Change outer & inner air filters, cab filters, fuel filters, engine oil filters, hydraulic filters. Fill engine, swing drive, final drives & prime fuel system. Fire unit up & check for leaks. No leaks found. Inspect & look for deficiencies, all deficiencies listed on service sheet. Unit good to go.
1678	EC380EL	7/4/2025	Completed full service as specified.
1678	EC380EL	7/9/2025	Perform Daily Inspection. Check for leaks, inspect GET, inspect undercarriage.
1678	EC380EL	7/15/2025	Tightened tracks on excavator
1678	EC380EL	7/15/2025	Inspect machine. Check for leaks. Inspect GET and undercarriage.
1678	EC380EL	7/15/2025	Daily inspection. Check for leaks, inspect GET and Undercarriage. Unit missing center engine stump pans, relay deficiency to supervisor.
1678	EC380EL	7/17/2025	Daily inspection. Check for leaks, inspect undercarriage and GET
1678	EC380EL	7/17/2025	Daily inspection. Check for leaks, inspect undercarriage and GET

1678	EC380EL	7/18/2025	Inspect machine. Check for leaks, inspect undercarriage and GET
1678	EC380EL	7/20/2025	Morning inspection. Found cutting edge needs flipped. Let supervisor know
1678	EC380EL	7/21/2025	Inspect machine. Check for leaks and other deficiencies. Inspect undercarriage and GET
1678	EC380EL	7/23/2025	Daily lineup and inspection. Recommend bucket edge flip.
1678	EC380EL	7/24/2025	Escorted service call to shovel pad job at JPM mine. Air chisel dirt from bucket. Remove edge. Clean and prep surfaces. Flip edge and reinstall with new hardware.
1678	EC380EL	7/25/2025	Daily morning check over and fluid top up.
1678	EC380EL	7/28/2025	Morning inspection, grease, fuel. Deficiency checklist.
1678	EC380EL	7/29/2025	Morning Inspection, greased, fuelled.
1678	EC380EL	7/29/2025	Drove out to unit, swapped bucket for twist wrist bucket. Ran and Tested.
1678	EC380EL	7/30/2025	Daily get. Fluid top up overall check over