

Shop Repair Order

136-4

Date *

16/01/2025

Mechanic *

Darrell Surman

Type of Equipment

Tractor

Unit # *

T-91

Odometer (km's) *

836578

Hours *

22448

Type of Service

CVIP

What "upcoming" needs resolved in Samsara? *

☐ Oil Change

☐ DPF

☒ Nothing

Is there a maintenance Request? *

No

Parts

list all parts used for the job

1 - height control valve
1 - height control linkage
1 - air bag
1 - 5th wheel pedestal kit
1 - 5th wheel lock cylinder kit
1 - 5th wheel rebuild kit
2 - 5th wheel pins
1 - 5th wheel insert kit
1 - 5th wheel pad kit
1 - 5th wheel rail
2 - 5th wheel rail bracket
1 - interior light assembly
2 - sunvisor clips
1 - bumper
2 - atf oil
3ft - power steering line
2 - hose clamp
2 - 26" brake line
1 - air to air bushing kit
1 - convex mirror
6 - spring pins
6 - spring pin bushings
2 - steer axle hub seals
1 - 75w90 oil
1 - pto switch
1 - block heater kit
3 - roof marker light
2 - hood signal light

Description:

describe all work completed.

- replace chain up valve
- replace chain up linkage
- replace axle #3 right air bag
- replace 5th wheel mounting rails that were cracked
- replace 5th wheel slide rail
- replace 5th wheel pedestals
- replace 5th wheel inserts and pins
- rebuild 5th wheel
- replace 5th wheel slide lock cylinder assembly and lower plate
- replace 5th wheel pads
- repair wiring for coolant espar
- replace light above drivers door
- replace both inner sun visor clips
- replace bumper
- replace power steering line from reservoir to pump and clamps
- replace both steer axle brake lines
- replace right upper inter cooler bushings
- replace left convex mirror
- replace all front spring pins and bushings
- replace both steer axle hub seals
- replace pto switch
- replace block heater and cord end
- replace all 3 inner roof marker lights
- replace both hood signal light

Maintenance KEY WORD *

(clutch, transmission, wiring, etc.)

cvip/cvip repairs

Pre Maintenance Checklist

- ☐ Flush required (hot work)
- ☐ Hatches Closed
- ☒ Unit Tag-out installed
- ☐ Test for H₂S
- ☐ Test for LEL's
- ☐ All Vents and Lines Capped
- ☐ All Actuators ESD'd
- ☒ Chock Blocks in place

Are you adding pictures?

☐ Yes

Post Maintenance Checklist

- ☐ Hand Rails Lowered
- ☐ Hatches closed
- ☒ Chock Blocks Removed
- ☒ All Removed Tires Torqued
- ☒ Re-Torque indicators installed
- ☒ Unit Tag-out Removed
- ☐ Reset ESD
- ☐ Unit is Winterized

☒ No

CVIP Checklist *

Check off all items as they are completed

- | | |
|---|---|
| ☒ Make sure fire extinguisher is certified up to date | ☐ Do an acid flush on coil |
| ☒ Change hydraulic filters | ☒ Put completed paperwork in binder |
| ☒ Change hydraulic oil (Tanker units annually) | ☒ Put decal on unit |
| ☒ Change air dryer desiccant and purge valve | ☒ Replace air filters |
| ☐ Change water filter on engine | ☐ Pressure test plumbing |
| ☒ Clean battery cables | ☐ Inspect probes |
| ☐ Service DPF if required | ☒ Check all paper work |
| ☐ Replace DPF filter | ☐ Ground spool resistance |
| ☐ Change oil in blower | ☐ Hose test resistance |
| ☐ Change oil in wash pump | ☐ Skid Indicators |
| ☐ Change oil in drop box (Hydrovacs) | |

Mechanic Signature *



Foreman Approval: *

please initial approval of this work order before submitting.

