

M12-1
MAY

317	5/18/2018	CabAndAccessories	Air System	Charge A/C
317	9/11/2018	FrameBodyWorkTools	Suspension	Replace center A frame bearing
317	9/12/2018	Electronics	Charging sys	Replace alternator and belt
317	9/25/2018	FrameBodyWorkTools	Suspension & Steering	Replace bushing in rear tracking arm
317	10/26/2018	Electronics	Charging sys	Replace batteries
317	1/20/2019	Electronics	Sensor and switches	Replace mutifunction switch
317	1/29/2019	Powertrain	Braking	Replace park brake pads.
317	1/30/2019	Powertrain	Drive lines	Replace cener shaft ujoint
317	2/14/2019	Engines	Fuel and Exhaust Sys	Replace #2 injector
317	2/27/2019	Electronics	Sensor and switches	Replace turbo inlet sensor
317	3/12/2019	Engines	Fuel and Exhaust Sys	Replace turbo, exhaust sackets and exhaust inserts, and studs
317	12/4/2020	Engines	Fuel and Exhaust Sys	Low power, replaced all injectors, still low found bad turbo, Replace turbo
317	2/6/2021	FrameBodyWorkTools	Suspension & Steering	Replace front axle A frame bearing
317	8/19/2021	Engines	Fuel and Exhaust Sys	Replace lower section of flex pipe to box and hyd tank sight glass
317	9/7/2021	Engines	Belts and Pullies	Replace a/c comp. due to failed brgs. And new belt
317	9/7/2021	CabAndAccessories	A/C & Heater	Replace A/C compressor
317	10/14/2021	FrameBodyWorkTools	other	Complete check over of machine
317	6/30/2022	Powertrain	Drive lines	Rebearing output yoke on center diff.
317	9/1/2022	FrameBodyWorkTools	Suspension & Steering	Recharge suspension
317	9/23/2022	Powertrain	Braking	Charge brake accumulator.
317	11/10/2022	Engines	Fuel and Exhaust Sys	Finning replaced all six injector cups due to diesel in coolant,reused all injectors with new seals.
317	11/10/2022	Engines	Fuel and Exhaust Sys	Replace failed cam shaft,all six injector rocker arms,muliple valve arms due to smeared cam lobes.
317	11/10/2022	Engines	Fuel and Exhaust Sys	Replaced 3 new rocker shafts,flushed cooling system with ship shape 4 times and filled with new coolant
317	12/20/2022	Electronics	Starting sys	New batteries, frozen.
317	7/11/2023	Hydraulics	cylanders	install x2 used hoist cylinders of 329
317	7/24/2023	Hydraulics	Motors	replaced air to air fan motor with new motor
317	8/15/2023	Hydraulics	Valves	put used pressure reducing valve off 322 onto 317
317	11/16/2023	Powertrain	Transmission	replace power train filters
317	1/27/2024	Powertrain	Final Drives	update and replace both duo cones on LH centre axel
317	1/28/2024	Powertrain	Final Drives	update and replace both duo cones on RH centre axel
317	5/6/2024	Electronics	Others	replaced 12V convertor
317	9/1/2024	Powertrain	General service	replace power train filters
317	10/24/2024	CabAndAccessories	A/C & Heater	replaced blower motor
317	11/5/2024	Powertrain	Transmission	transmiision issues. Found #6 clutch which is fwd clutch in 1st gear only holds 14psi