


L15-2
SEP

VO: 214909 - (350) SERVICE - TIL LARGE EXCAVATOR PROGRAM				Open
Item: 236250 - (350) SERVICE - TIL LARGE EXCAVATOR PROGRAM				
VO: 214910 - (1000) PM - SMALL EXCAVATOR				Open
Item: 236251 - (1000) PM - SMALL EXCAVATOR				
VO: 200350 - (350) SERVICE - TIL LARGE EXCAVATOR PROGRAM				Closed
Item: 221571 - (350) SERVICE - TIL LARGE EXCAVATOR PROGRAM				
260421-73034-				
4/21/2026	3	SMITH, MITCHEL	Finished service	
4/20/2026	3	SMITH, MITCHEL	350 service	
VO: 196915 - (2100) SERVICE - TIL LARGE EXCAVATOR PROGRAM				Closed
Item: 217672 - (2100) SERVICE - TIL LARGE EXCAVATOR PROGRAM				
250928-73034-				
9/28/2025	3	VIENNEAU, NATHAN	Service complete. Alces	
9/28/2025	3	HOWARD, CHRISTOPHER	2100 hour service completed	
VO: 196508 - (2100) SERVICE - TIL LARGE EXCAVATOR PROGRAM				Closed
Item: 217219 - (2100) SERVICE - TIL LARGE EXCAVATOR PROGRAM				
250808-73034-				
8/8/2025	4	VIENNEAU, NATHAN	Service complete. Minus swings,	
8/8/2025	4	SMITH, MITCHEL	2000hr service	
VO: 187148 - Running repairs 25				Open
Item: 207135 - Running repairs 25				
8/6/2026	3.5	BOBEY, ALEX	Transport to Ritchie brothers.	
8/5/2026	1	BOBEY, ALEX	Make sure both this unit and 73040 start before getting hauled tomorrow. Check levels. Locate buckets and grind off unit numbers.	
7/21/2026	2.5	HAUGEN, DANE	Machine had a hose taken off of it to get 73058 running in the field. When pulling hose off found one of flange bolts to have come out. Ended up finding that bolt laying in belly pans. Cleaned threads of bolt, tested and would not thread in. Had to tap/ clean threads in pump as well. Installed new hose and tested. No leaks. Good to go	
12/16/2025	2	DU PLESSIS, RYNO	Heat and start unit , unpin to haul out , help Ken unload and park up	
12/15/2025	1	DU PLESSIS, RYNO	Install new bucket cylinder tube	
11/28/2025	1.5	DU PLESSIS, RYNO	Unpin unit for transport	
11/27/2025	1.5	DU PLESSIS, RYNO	Remove stick cylinder, pin for transport	
11/7/2025	1.5	DU PLESSIS, RYNO	Install new left joystick - horn works now	
11/6/2025	2	DU PLESSIS, RYNO	Troubleshoot 10003-02 injector circuit one abnormal, connector filled with oil and was loose at valve cover , clean out and reconnect , wiring test good , check out check out no horn , wires broke off flush at joystick handle ord new	
10/31/2025	1	BOBEY, ALEX	Travel to site. Replace leaking o ring on quick attach.	



10/28/2025	2	DU PLESSIS, RYNO	Check out the leak Fan pump starting to leak replace O-ring on quick attach hose	
10/23/2025	1.5	DU PLESSIS, RYNO	Install new speakers	
10/22/2025	1	DU PLESSIS, RYNO	Troubleshoot no audio in cab , temp repair and ord parts	
10/17/2025	1.5	DU PLESSIS, RYNO	Unpin to move hoe	
10/17/2025	1	FIALA, CODY	Reinstalled stick pin. Left Beaumont, to still water, reinstalled pin.	
10/8/2025	2	DU PLESSIS, RYNO	Unpin stick cylinder to move unit repin at west end	
9/26/2025	2	DU PLESSIS, RYNO	Check out 10023-12 vgt position fault , currently not active and turbo is reading vgt position when moved	
9/25/2025	0.5	FIALA, CODY	Boom and cab lights not working. Checked out wiring and rubbed out and grounded on frame. Removed wiring made new connector and taped wire as I had no lume. Lights work good	
9/23/2025	1.5	DU PLESSIS, RYNO	Troubleshoot radio issues will continue when machine is parked	
9/17/2025	2	FIALA, CODY	Drove back to site. Need 6 paddle teeth washers and pins. Headed back to site from getting parts. Beat out old pins and keepers. They were seized in there very good. Used my big sled hammer and pin punch and took awhile to get the pins out. Cleaned all the adapters before installing new teeth. New teeth are in and bucket is good	
9/8/2025	1.5	DU PLESSIS, RYNO	Repair boom wiring and replace blown fuses	
9/3/2025	1	DU PLESSIS, RYNO	Replace leaking return coupler seals from control valve to tank	
9/2/2025	3	SCHWABE, STEPHEN	Trouble shoot vgt and injector issues	
8/26/2025	3.5	SCHWABE, STEPHEN	Travel to and from site, trouble shoot vgt code	
8/25/2025	1.5	DU PLESSIS, RYNO	Check out hydraulic leak , tighten up clamps clamps order seals	
8/22/2025	2	SCHWABE, STEPHEN	travel to and from site, inspect for leak and order parts	
8/15/2025	1.5	DU PLESSIS, RYNO	Check out wedge coming out crooked , weld wedge guides back in place	
8/6/2025	3	SCHWABE, STEPHEN	Travel to unit, wait for them to shut it down, trouble shoot vgt code as well as injector codes. Injector codes were not active and all injectors tested good. Vgt was functioning properly and the code was not active while testing. I am unsure at this point if there is an issue with the turbo or if it's a wiring issue.	
7/31/2025	2	DU PLESSIS, RYNO	Remove and replace, blown quick, attach hose adjust, wedge return springs	
7/17/2025	3	BOBEY, ALEX	Travel to site and replace exhaust pipe and injector harness. Pass through harnesses for injector harness still need to be changed out but intake manifold needs to be removed. Travel to shop.	
7/14/2025	2	BOBEY, ALEX	Travel to site. Check out engine fault 653-05 for injector number 3. Test ohms on injector inspect. Test wiring from ECM connector to injector. Remove valve cover passthrough connector and it was full of oil. Brake clean out and reinstall components. Run up and order parts.	
7/11/2025	2	BOBEY, ALEX	Mob digger	
6/4/2025	3	DU PLESSIS, RYNO	Disassemble for transport , Reassemble on next site	

5/13/2025	2	DU PLESSIS, RYNO	Remove and replace stick in and out pilot lines and tighten up leaking suction tube from control valve to tank	
5/12/2025	1.5	DU PLESSIS, RYNO	Check out hydraulic leak and ord parts , reseal pilot valve fitting that's leaking	
5/7/2025	1.5	DU PLESSIS, RYNO	Repair hydraulic leak on control valve and reseal attenuator hose	
4/30/2025	1.5	DU PLESSIS, RYNO	Replace Ac belt tensioner	
4/26/2025	1.5	DU PLESSIS, RYNO	Troubleshoot no air-conditioning found tensioner failed. Install used tensioner order a new one.	
4/25/2025	1.5	SCHAUB, THOMAS	Drove to unit tightened clamps cleaned up residual oil	
4/23/2025	2	DU PLESSIS, RYNO	Replace both swing pilot lines from left pilot control valve to pilot manifold, replace blown quick attach cylinder fitting Oring	
4/16/2025	2	SCHAUB, THOMAS	Drove to unit to check for leak . Found leaking pilot line . Ordered parts	
4/11/2025	2.5	DU PLESSIS, RYNO	Install counterweight and pin stick cylinder	
4/10/2025	2	SCHAUB, THOMAS	Removed counterweight in yard	

VO: 183518 - (OIL CHANGE) SERVICE - TIL LARGE EXCAVATOR
Closed

Item: 203417 - (3) SERVICE - TIL LARGE EXCAVATOR PROGRAM

250206-73034-OIL

VO: 180525 - Winter repairs 24 (14668 HR)
Closed

Item: 200168 - Winter repairs 24

3/1/2025	1.5	DU PLESSIS, RYNO	Install aftermarket seat	
2/13/2025	6	DU PLESSIS, RYNO	14667hours install new injector trim file calibrations ,do first start up and top up all fluids , close up under pump compartment , successfully complete pump 1 and 2 learning procedure , install new 2way antenna cable	
2/12/2025	2.5	DU PLESSIS, RYNO	Install the last injector, fill up engine oil and close up engine and getting ready for start up	
2/11/2025	11	DU PLESSIS, RYNO	Replace pump one and two control solenoids, double check all hoses and fill hydraulic oil , bleed pumps , clean out oil from on top of pistons and prep for injectors(all 6 failed testing with high return under load) install 5/6 injectors one sent was incorrect , clean up repair holes , remove broken bolts and install stump pans	
2/10/2025	1.5	SCHAUB, THOMAS	Assisted Ryno	
2/10/2025	10	DU PLESSIS, RYNO	Remove and build leaking hoses from control valve to joystick in cab, replace right joystick to supply valve under the cab hoses , assemble panels and guards over control valve	
2/7/2025	10	DU PLESSIS, RYNO	Reseal and install fan pump , install pilot pump and hookup hose , remove and replace worn hoses and reseal fittings , close up hydraulic tank , reseal oil tubes to fuel pump and install new engine breather Replace leaking fan hose Drill out broken hydraulic cover bolt	
2/6/2025	6.5	DU PLESSIS, RYNO	Reseal boom tubes, reseal swing motor cross over reliefs Remove all six injectors and get sent out to be tested	
2/5/2025	10	DU PLESSIS, RYNO	Pull fan pump , reseal suction tubes from control valve to hydraulic tank, build and replace leaking hoses, Start resealing steel tubes on the back of the boob	
2/4/2025	6	SCHAUB, THOMAS	Removed pannels . Changed out rubbers in hydrolic coupler . Installed top half of oil pan	



2/4/2025	4	DU PLESSIS, RYNO	Start repairing hydraulic leaks	
2/3/2025	7.5	SCHAUB, THOMAS	Installed 2 egr block off plates . Drained oil removed 2 piece oil pan . Started to clean oil pan	
2/3/2025	1	DU PLESSIS, RYNO	Help pull oil pan	
1/31/2025	6	DU PLESSIS, RYNO	Go over machine and do egr delete, make up parts list and look up parts	
1/30/2025	2	DU PLESSIS, RYNO	Warm up machine and bring it to the shop	
VO: 177825 - (250) SERVICE - TIL LARGE EXCAVATOR PROGRAM				Closed
Item: 197319 - (250) SERVICE - TIL LARGE EXCAVATOR PROGRAM				
250623-73034-				
5/31/2025	2	WURBAN, ZACHERY	Service at 14965	
VO: 170936 - (1000) SERVICE - TIL LARGE EXCAVATOR PROGRAM				Closed
Item: 189453 - (1000) SERVICE - TIL LARGE EXCAVATOR PROGRAM				
241202-73034-				
12/3/2024	3.5	WURBAN, ZACHERY	Service @ 14618	
VO: 167646 - (250) SERVICE - TIL LARGE EXCAVATOR PROGRAM				Closed
Item: 185910 - (250) SERVICE - TIL LARGE EXCAVATOR PROGRAM				
240917-73034-				
9/17/2024	3	WURBAN, ZACHERY	Service unit at 14239 hrs	
VO: 165108 - Running repairs 24 (14618 HR)				Closed
Item: 182997 - Running repairs 24				
1/31/2025	8.5	CRIPPS, DEREK	Fabricate block off plates, fabricate lugs, cut off old lugs and weld on new lugs	
1/9/2025	1.5	DU PLESSIS, RYNO	Replace broken dipstick tube	
12/12/2024	2	DU PLESSIS, RYNO	Pull stick cylinder pin	
12/10/2024	2	DU PLESSIS, RYNO	Return to unit and pull oil line from fuel pump, no dye noticed	
12/9/2024	4	DU PLESSIS, RYNO	Check out Fuel dilution Get engine oil changed machine only has to run for a few more hours before coming home, return to machine add dye to the fuel Run machine up pull valve covers and inspect injectors, feed tubes and return lines for any traces of dye	
12/9/2024	2	WURBAN, ZACHERY	Drive to unit Drain oil Flush Refill Return to yard	
12/2/2024	1.5	DU PLESSIS, RYNO	Install reprogrammed original ECU with delete file run unit up and no faults present	
11/29/2024	1	DU PLESSIS, RYNO	Thaw bucket and replace missing tooth and broken retainers	
11/27/2024	1.5	DU PLESSIS, RYNO	Install new belts Replace burnt out light	
11/26/2024	1.5	DU PLESSIS, RYNO	14583hours Test batteries 89 and 99% , check charge 24.38V remove and replace alternator	
11/22/2024	1.5	DU PLESSIS, RYNO	Swap out ECM with the programmed one from 36 and run unit up	
11/21/2024	4	DU PLESSIS, RYNO	14566 hours Remove dpf and scr from exhaust and re assemble , cores were broken and sensors bent , unplug outlet pressure s nose tube to try fool differential pressure sensor , Run machine up machine requested a regen will grab 36 ECM to continue running, Remove ECM from 36	
11/20/2024	4.5	DU PLESSIS, RYNO	14565hours troubleshoot constant regeneration requests and high PM loading check egr coolers and do cylinder cut outs filter plugged solid Slow regeneration did not clean filter	



11/20/2024	3.5	SCHAUB, THOMAS	Drove to unit to assist Ryno with diag for constant Regens	
11/19/2024	2	DU PLESSIS, RYNO	Check out fault and set machine for parked regeneration	
10/25/2024	5	DU PLESSIS, RYNO	Repair hydraulic leak and check engine light for turbo returned Replace intake, air, temp and mass airflow sensor intake, temp reading correctly now cycle turbo recheck wiring put unit to work, 172-03 fault came on after working 30mins intake temp circuit high , cut back harness and repair rubbed through wiring	
10/24/2024	2	DU PLESSIS, RYNO	14432hours 10023-12 fault for VGT abnormality , check wiring and check turbo stroke , fault cleared and could not get it to return , new turbo installed in June 2023, lan take air temp all over the place order new sensor	
10/9/2024	2	BOBEY, ALEX	Travel to site and pin stick.	
10/7/2024	2	BOBEY, ALEX	Travel to machine and pull stick pin for transport.	
9/17/2024	1.5	BOBEY, ALEX	Check crank sensor for metal on fuel pump. Sensor clean. Small amounts of metal in water separator. Monitor. Help lubers finish service so mainline can go to work.	
9/8/2024	1.5	SCHAUB, THOMAS	Drove to unit . Removed fitting changed oring reinstalled fitting drove to shop	
9/5/2024	1	DU PLESSIS, RYNO	Check out oil leak, engine oil filter was dripping	
8/28/2024	1	DU PLESSIS, RYNO	Pin stick cylinder	
8/28/2024	2	BOBEY, ALEX	Travel to machine, wait for trucking and unpin stick.	
8/24/2024	2	BOBEY, ALEX	Get parts from shop. Travel to site and replace boom line.	
8/23/2024	2	BOBEY, ALEX	Travel to site and inspect hydraulic leak. Look up and order bucket hose off control valve to boom.	
8/12/2024	2	DU PLESSIS, RYNO	Pin, stick cylinder, and offload buckets	
8/12/2024	1	BOBEY, ALEX	Unpin for transport	
8/7/2024	1.5	DU PLESSIS, RYNO	Check out, squealing belts, AC belt tensioner backed off, replace tensioner bolt, inspect belt and tighten belt	
7/31/2024	1.5	DU PLESSIS, RYNO	Check out hydraulic leak reseal travel hose to control valve	
7/24/2024	1.5	DU PLESSIS, RYNO	Find hyd leak in pump compartment, reseal quick attach line where it attaches to attenuator line	
7/4/2024	1.5	DU PLESSIS, RYNO	Replace blown quick attach hose	
7/2/2024	2	DU PLESSIS, RYNO	Move machine from Chappell to Spruce Grove	
6/21/2024	1.5	DU PLESSIS, RYNO	13691hours Check out no start, boost machine and check alternator- 23V , remove and replace alternator	
6/10/2024	1.5	DU PLESSIS, RYNO	Inspect EGR coolers as oil sample showed traces of coolant burning , coolers dry 13593hours	

VO: 164835 - (500) SERVICE - TIL LARGE EXCAVATOR PROGRAM

Closed

Item: 182716 - (500) SERVICE - TIL LARGE EXCAVATOR PROGRAM

240723-73034-

VO: 161948 - (250) TIL LARGE EXCAVATOR PROGRAM (13557 HR)

Closed

Item: 177663 - (250) TIL LARGE EXCAVATOR PROGRAM

240601-73034-



73034 [DEERE 670G LC EXCAVATOR]
Equipment History From August 28, 2018 to August 19, 2026

6/1/2024	3.5	WURBAN, ZACHERY	Service unit onsite	
VO: 161949 - (1000) PM - SMALL EXCAVATOR (15984 HR)				Closed
Item: 180383 - (1000) PM - SMALL EXCAVATOR				
260421-73034 -				
VO: 158954 - (4000) TIL LARGE EXCAVATOR PROGRAM (13227 HR)				Closed
Item: 160845 - (4000) TIL LARGE EXCAVATOR PROGRAM				
240319-73034-				
VO: 158421 - Grease repairs (13227 HR)				Closed
Item: 177132 - Grease repairs				
3/21/2024	0.5	CRIPPS, DEREK	Weld on grease nipple protector	
3/20/2024	3.5	WURBAN, ZACHERY	Go through entire machine, change all damaged grease points/ tighten grease line fitting's All grease nipples on this unit's spring and ball was missing. Tapped to install 1/8 nipples Grease entire machine	
VO: 158350 - Service all components and go thru machine to send				Closed
Item: 177060 - Service all components and go thru machine to send out for work.				
3/19/2024	3	WURBAN, ZACHERY	Service and go thru 73034 to send out for work	
VO: 157895 - Winter repairs 23 (13472 HR)				Closed
Item: 176604 - Winter repairs 23				
5/24/2024	2.5	DU PLESSIS, RYNO	Move machine	
4/1/2024	4	DU PLESSIS, RYNO	13237 hours , remove travel motors and install resealed motors from 73040	
4/1/2024	4.5	YACUK, JONATHON	Went to site. Warmed up machine. Removed final drive motors installed new orings and cleaned out hole. Installed new motor and attached lines tested and ran bolted covers back on cleaned up area.	
3/28/2024	1.5	DU PLESSIS, RYNO	Pin stick cylinder on site drain right side, final drive to the correct level	
3/26/2024	4.5	DU PLESSIS, RYNO	13233hours , button up panels , troubleshoot blank screen after startup, found CAT installed gps relay sticking and backfeeding power to start wire going to monitor controller , remove gps	
3/25/2024	4.5	DU PLESSIS, RYNO	Finish last hose installs replace fan reverse solenoid valve. Install covers and guards fill machine with oil. Move unit out of shop. Continue troubleshooting monitor issues.	
3/22/2024	3.5	DU PLESSIS, RYNO	Remove and replace more leaking hoses and ord parts for reverse fan valve	
3/21/2024	9.5	DU PLESSIS, RYNO	Continue repairing leaks building, replace leaking hoses, replace fan, discharge, and pump suction hoses	
3/20/2024	4	DU PLESSIS, RYNO	Start replacing leaking hoses, building hoses in the house	
3/19/2024	2	CLARKE, THOMAS	Lube service	
3/18/2024	1	DU PLESSIS, RYNO	Move unit into shop	
3/15/2024	5	DU PLESSIS, RYNO	Troubleshoot Monitor blank after start up swap out monitor and controller from another machine. Replace all relays continue troubleshooting.	
VO: 142339 - (250) TIL LARGE EXCAVATOR PROGRAM (12993 HR)				Closed



73034 [DEERE 670G LC EXCAVATOR]
Equipment History From August 28, 2018 to August 19, 2026

Item: 155029 - (250) TIL LARGE EXCAVATOR PROGRAM				
230903-73034-				
VO: 136456 - (3000) TIL LARGE EXCAVATOR PROGRAM (12615 HR)				Closed
Item: 149171 - (3000) TIL LARGE EXCAVATOR PROGRAM				
230709-73034-				
VO: 130553 - (250) TIL LARGE EXCAVATOR PROGRAM (12285 HR)				Closed
Item: 121952 - (250) TIL LARGE EXCAVATOR PROGRAM				
230514-73034-				
VO: 127672 - Running repairs 2023 (13453 HR)				Closed
Item: 146307 - Running repairs 2023				
5/14/2024	4	DU PLESSIS, RYNO	13453hrs Troubleshoot, overheating, check and replace front to EGR coolers with used coolers from unit 36 Shel, coolant and bleed air out of system, run a forced regen to burn off coolant	
5/3/2024	0.5	DU PLESSIS, RYNO	Check final drive levels to see if rebuilt motors worked	
11/6/2023	2	DU PLESSIS, RYNO	Load out buckets , unpin stick cylinder	
11/4/2023	1.5	DU PLESSIS, RYNO	Replace ignition switch and reseal sitting on the back of the quick attach cylinder	
10/21/2023	1.5	DU PLESSIS, RYNO	Replace pilot line from pilotManifold valve to solenoid pilot manifold	
10/20/2023	2	DU PLESSIS, RYNO	Check out hydraulic leak, repair leak , measure up hoses to be built and make them end of day	
10/17/2023	1.5	DU PLESSIS, RYNO	Replace pinched quick attach hose to cylinder	
10/5/2023	1.5	DU PLESSIS, RYNO	Check out bucket won't come off complaint, wedge gets stuck half way , ord new secondary lock lever assembly and clean out packed dirt	
10/2/2023	2	DU PLESSIS, RYNO	Check out hydraulic leaks , tighten up suction tube clamps , wash off control valve and reseal main relief , needs swing cros overs replaced	
9/5/2023	1.5	DU PLESSIS, RYNO	Remove and replace batteries 12935hours	
9/4/2023	5.5	BOBEY, ALEX	Get turbo and parts at the shop. Travel to site and replace turbo. Run up unit and bleed cooling system. Clean up work space.	
8/22/2023	1.5	BOBEY, ALEX	Travel to site and clear inactive faults for turbo position. Run up unit and put back to work. Waiting on parts.	
7/13/2023	2	DU PLESSIS, RYNO	Check over harness to turbo for active vgt fault went away at start up, Could not get fault code to return put unit back to work	
7/13/2023	2	BOBEY, ALEX	Pack up truck at shop and travel to site for check engine light on. Unit has codes for overheating. Check coolant and EGR coolers. Blow out clogged up screens and return to work. Stayed on site after repairs to confirm machine is good.	
7/9/2023	3	CLARKE, THOMAS	Lube service	
7/8/2023	1	BOBEY, ALEX	Replace high pressure fuel rail relief valve compression seal.	
7/6/2023	1	DU PLESSIS, RYNO	Check out fuel leak and ord parts	
7/5/2023	1.5	DU PLESSIS, RYNO	Pool stick cylinder pin and help load out	
7/5/2023	1.5	BOBEY, ALEX	Help Ken unload and pin stick at site.	
7/4/2023	1	DU PLESSIS, RYNO	Prep to move	



73034 [DEERE 670G LC EXCAVATOR]
Equipment History From August 28, 2018 to August 19, 2026

6/30/2023	1.5	DU PLESSIS, RYNO	go to pull counterweight , reinstall removed panels as machine is not being moved anymore	
6/26/2023	2	BOBEY, ALEX	Travel to site and check into CEL. Repair connector pins for turbo and test. No faults at this time.	
6/21/2023	1	DU PLESSIS, RYNO	Clean up window sensor for wipers to work	
6/17/2023	4.5	BOBEY, ALEX	Travel to site. Check faults for VGT10023-12. Check over system. Order parts. Came back to site later in the day with parts. Walk into site due to rain and repaired. Faults cleared. Turbo is functioning.	
6/8/2023	1	DU PLESSIS, RYNO	Overheating blow out rads	
5/20/2023	1	BOBEY, ALEX	Drop pans. Replace pump two attenuator hose. Clean and install pans. Replace leaking circuit relief seals on bottom on Control valve.	
5/17/2023	2.5	BOBEY, ALEX	Travel to site. Replace 10 pilot hoses. Test for leaks, relief on top of CV is leaking, need o-rings. Travel back to the shop and order parts.	
5/16/2023	2	BOBEY, ALEX	Travel to site. Replace EGR valve number 1. Start replacing leaking/seeping pilot lines. Will continue replacing hoses in the morning.	
5/14/2023	2	CLARKE, THOMAS	Lube service	
5/13/2023	2	MACLEAN, RONALD	350 hour service	
5/9/2023	2	BOBEY, ALEX	Pack up tools and travel to site. Hook up and confirm fault. Order parts with Supervisor.	
5/2/2023	1.5	DU PLESSIS, RYNO	Check out hydraulic leaks , tighten up suction tube clamps and ord pilot hoses	
4/21/2023	3	DU PLESSIS, RYNO	Install counterweight and pin stick cylinder on site	
VO: 106994 - 2022 TIL Winter Repairs. (12116 HR)				Closed
Item: 125378 - 2022 TIL Winter Repairs.				
4/19/2023	2	BOBEY, ALEX	Remove counter weight. Unpin stick cylinder. Tightened loose engine oil filters and clean mess.	
11/1/2022	1.5	BOBEY, ALEX	Replace ignition, replace broken louvers.	
10/31/2022	1.5	BOBEY, ALEX	Finish inspection and checking stall and cycle times.	
10/28/2022	2.5	BOBEY, ALEX	Pin stick on machine in the yard and run up machine. Start making list of repairs and do a visual inspection.	
VO: 103746 - (500) TIL LARGE EXCAVATOR PROGRAM (11465 HR)				Closed
Item: 112102 - (500) TIL LARGE EXCAVATOR PROGRAM				
093022 - 73034 -				
VO: 94120 - (250) TIL LARGE EXCAVATOR PROGRAM (11315 HR)				Closed
Item: 100826 - (250) TIL LARGE EXCAVATOR PROGRAM				
060322-73034-				
VO: 87468 - Running repairs 2022 (12049 HR)				Closed
Item: 104895 - Running repairs 2022				
10/28/2022	1	YACUK, JONATHON	helped pin stick cylinder	
10/27/2022	1.5	DU PLESSIS, RYNO	Unpin stick cylinder	
10/22/2022	0.5	DU PLESSIS, RYNO	Run out pilot hose	

10/22/2022	1.5	BOBEY, ALEX	Pack up truck. Travel to site. Inspect leak. Pilot pump to filter hose blown. Measure and order new hose. Fill up 35L 10W. Test and put back in service.	
10/21/2022	2	DU PLESSIS, RYNO	Find and repair hydraulic leak at front pump , replace suction tube Oring	
10/19/2022	1	DU PLESSIS, RYNO	Remove and replace left joystick handle	
10/18/2022	0.5	DU PLESSIS, RYNO	Horn goes off continually, pull fuse and order new joystick handle with horn switch	
10/5/2022	2	DU PLESSIS, RYNO	Reseal stick cylinder tube on boom	
10/3/2022	1	DU PLESSIS, RYNO	Pin stick cylinder	
10/3/2022	1	BOBEY, ALEX	Unpin stick and help ken load out for move to secord.	
9/30/2022	1.5	CLARKE, THOMAS	Lube service	
9/28/2022	1	DU PLESSIS, RYNO	Repair quick attach cylinder leak	
9/13/2022	0.5	DU PLESSIS, RYNO	Remove broken tooth pins and replace	
9/7/2022	1.5	DU PLESSIS, RYNO	Drill out broken quick attach bolts and straighten cover, reinstall	
8/19/2022	1	DU PLESSIS, RYNO	Check out display not coming on, display starter working and will intermittently not come on at start up	
8/16/2022	1	DU PLESSIS, RYNO	Finish repair on quick attach cover and bolt in place	
7/21/2022	1.5	DU PLESSIS, RYNO	11434 hours check out fault code 10001.13 for abnormal egr zero point calibration (p1404) cycle egr valves and clear faults to see if it returns , monitor shows normal operation	
7/15/2022	3	BOBEY, ALEX	Repair rod end grease line guards for bucket cylinder. Called back to unit later in the day for hydraulic leak. Remove panels and replace pilot hose to tank.	
7/12/2022	4	DU PLESSIS, RYNO	Find hyd leak, remove and replace pilot line from left joystick to pilot manifold	
7/5/2022	3	DU PLESSIS, RYNO	Troubleshoot left final over filling and pressurizing, do cycle times and case drain travel motor, cycle times good case drain high	
7/3/2022	3	MACLEAN, RONALD	Service engine,finals fuel and air	
6/25/2022	1.5	DU PLESSIS, RYNO	Straighten out bent catwalk	
6/22/2022	3	DU PLESSIS, RYNO	Pull counterweight and unpin stick cylinder , follow and install counterweight and troubleshoot cylinder	
5/26/2022	2	DU PLESSIS, RYNO	Check over machine , low hydraulic oil , found small leak and over full final drives , drain down to level will monitor	
5/24/2022	1	DU PLESSIS, RYNO	Check out 'weird noises' coming from stick when digging , grease machine and ord shim	
5/11/2022	4.5	DU PLESSIS, RYNO	Assemble stick and counterweight onto machine , grease unit and top up oil	

VO: 83658 - (2000) TIL LARGE EXCAVATOR PROGRAM (10984 HR)
Closed
Item: 98015 - (2000) TIL LARGE EXCAVATOR PROGRAM
031922-73034-
VO: 81466 - Return from TBCL repairs (11009 HR)
Closed
Item: 98462 - Return from TBCL repairs

5/11/2022	5.5	BOBEY, ALEX	Help Johnny load counter weight and stick on trailer. Travel to site with Ken. Install counter weight. Install stick and shims. Hook up all hydraulic hoses. Grease implements and add 100L mv32 oil. Needs about another 20L. Move machine to lay down.	
-----------	-----	-------------	--	--

5/10/2022	2	BOBEY, ALEX	Get stick for machine and pins. Move to machine outside for transport. Remove counter weight from machine and put onto blocks.	
5/10/2022	2	WIPF, JACOB	Remove counter weight and prep hoe for transport	
4/30/2022	2.5	BOBEY, ALEX	Bring stick, bucket cylinder, and pin for bucket cylinder into over hang. Set up with crane and blocks. Dress bucket cylinder and replace o-rings. Install dog bones, h-link, and bucket cylinder together. Move stick back outside for transport.	
4/22/2022	5.5	BOBEY, ALEX	Clean out bores for end of stick and the quick attach. Flapper wheel holes and install pin and shims. Cut off step from RH side and remove the old handle. Weld on new step. Remove stump pans, rear view camera and covers to prep counter weight for removal to transport.	
4/22/2022	0.5	MACLEAN, RONALD	Grease newly refurbished boom check oil levels	
4/21/2022	8	BOBEY, ALEX	Start up unit and move into over hang. Assist Ryno pressing in remaining bearings into stick. Hang boom and pin boom to machine. Dress cylinders with repaired clamps for boom lift. Bring repaired stick cylinder and reseal/dress cylinder. Install boom lift and stick cylinders on machine. Hook up lights. Install hand rails and steps on RH side of machine. Install hoses to cylinders. Move machine out of overhang to line up. Tie up bucket cylinder hoses. Bring stick into overhang and being repairs on stick.	
4/21/2022	9.5	DU PLESSIS, RYNO	Install all stick bushings and seals , install boom and cylinders , hookup hoses	
4/20/2022	4	DU PLESSIS, RYNO	Press in new bushings on main frame boom , end of boom ears and rod end boom cylinders	
4/14/2022	7.5	BOBEY, ALEX	Bring stick into overhang and set up on blocks. Remove bucket cylinder and quick attach. Replace pins and bearings, seals for h-link. Replace bucket cylinder pins and reinstall. Waiting now for end of stick bearings. Set up and press new bearings into boom on the frame side. Replace seals as well. Bring press and supplies back inside. Cut out bearings from boom to stick bore that welder missed. Clean Grease out of bore. Go through parts order that arrived and set out seals, shims, and pins. Label locations and move everything back to overhang to prep for install.	
4/14/2022	2.5	DU PLESSIS, RYNO	Disassemble stick and pull main frame bushings	
4/13/2022	2	YACUK, JONATHON	Bring in boom lift cylinders from overhang. Clean off grease and press out bearings from both ends. Press in new bearings on Barrel ends took broken clamps off to get fixed	
4/13/2022	5	BOBEY, ALEX	Bring in boom lift cylinders from overhang. Clean off grease and press out bearings from both ends. Press in new bearings on Barrel ends, waiting of the rest of the seals and bearings. Go through parts and begin removing bearings. From boom, machine, and stick.	
4/13/2022	0.5	DU PLESSIS, RYNO	Warm up and move machine from overhang	
4/12/2022	6	YACUK, JONATHON	install counter weight. removed leaking stick cylinder replace with other cylinder	
4/12/2022	2	DU PLESSIS, RYNO	Unpin stick cylinder, help pull stick	
4/12/2022	1	BOBEY, ALEX	Remove TBCG radio and install TIL 2-way. Check other units going to site today for proper radios.	
4/8/2022	3	DU PLESSIS, RYNO	Install resealed bucket cylinders and top up oils	
4/8/2022	3	BOBEY, ALEX	R&R all carrier rollers. Torque bolts to spec 405ft/lbs.	



4/2/2022	2.5	DU PLESSIS, RYNO	Cut out and re tap end of stick retainer pin	
4/1/2022	1.5	MACLEAN, RONALD	Install stick pin	
3/31/2022	4.5	DU PLESSIS, RYNO	Cut out smashed end of stick pin retainer , pull stick cylinder to be sent out for a reseal	
3/23/2022	5	LAKUSTA, CARSON	washed unit	
3/19/2022	1.5	DU PLESSIS, RYNO	Repair lights and wiring on boom and under cab	
3/19/2022	6	MACLEAN, RONALD	D plus service	
3/18/2022	11.5	DU PLESSIS, RYNO	10982hours Repair cab damage and ensure. Front window can close with ease , repair leaks behind control valve , remove and replace leaking hoses , replace quick attach hose on stick and clean up damage on the side of the stick , straighten left rear cat walk,	
3/17/2022	6	DU PLESSIS, RYNO	Pin stick cylinder , cut corks was off , go over machine and start leak repairs	
VO: 81095 - (250) TIL LARGE EXCAVATOR PROGRAM (10942 HR)				Closed
Item: 96148 - (250) TIL LARGE EXCAVATOR PROGRAM				
2022-03-				
VO: 80256 - Final drive Repair (Bros Winter rental) (10876 HR)				Closed
Item: 97173 - Rebuild final drive				
3/10/2022	9	SCHWABE, STEPHEN	clean and assemble parts, move and clean parts washer replace varsol in tank, make tool for hub retainer nut, replace races install seals and bearings install hub/ torque nut to 583 ft/lbs 2 times	
3/8/2022	5	SCHWABE, STEPHEN	disassemble planetary carriers, clean parts, make parts list,	
3/7/2022	5	SCHWABE, STEPHEN	move final drive into shop, drain water out of gear case, disassemble and clean out grease from gear case, clean parts	
VO: 80019 - Lights (10721 HR)				Closed
Item: 96936 - Lights				
3/4/2022	2	STUEBING, JEFF	Diagnose and repair boom lights not working. Wiring near base of boom damaged. Repair wiring Test lights. No issues at this time	
VO: 79282 - (500) TIL LARGE EXCAVATOR PROGRAM (10607 HR)				Closed
Item: 95011 - (500) TIL LARGE EXCAVATOR PROGRAM				
2022-02-				
VO: 78232 - (250) TIL LARGE EXCAVATOR PROGRAM (10435 HR)				Closed
Item: 92878 - (250) TIL LARGE EXCAVATOR PROGRAM				
2202-02-				
VO: 76541 - 2022 February Repairs (10811 HR)				Closed
Notes: null				
Item: 96088 - Hyd leak				
2/24/2022	2	DIONNE, RICHARD	Remove panels and tighten clamps	
Item: 95303 - Final drive leak				
3/7/2022	1.5	MACLEAN, RONALD	Clean grease off inner final drive	
3/2/2022	8	WARREN, KEITH	Swapped final drives out	



73034 [DEERE 670G LC EXCAVATOR]
Equipment History From August 28, 2018 to August 19, 2026

3/2/2022	12	DIONNE, RICHARD	Swap out final drive and get track put back on.	
3/1/2022	2	WAKELAM, PARKER	Split track and start removal of final drive	
3/1/2022	6	DIONNE, RICHARD	Start stripping final drive assembly	
3/1/2022	1	DENSLOW, CHASE	Drive out to 113 to split tracks for final drive replacement	
2/17/2022	2	WARREN, KEITH	Inspected leak and filled with grease it's holding for now	
2/17/2018	2	ZALUCKI, OLIVER	Inspect final drive get filled with grease	
Item: 93886 - Front window				
2/8/2022	8	APPELT, ANDREW	Install front window into frame	
2/7/2022	2	WAKELAM, PARKER	Windshield wiper wasn't rocking found magnet switch wasn't making proper contact had to adjust switch and windshield	
2/6/2022	3	WAKELAM, PARKER	Pull window out of unit and install 73040's window in to this unit	
Item: 93642 - Hyd leak Q/A				
2/19/2022	4	WAKELAM, PARKER	Hyd leak on valve bank, blowen prong take panels other hoses to get to	
2/6/2022	1	STUEBING, JEFF	Diagnose Hyd leak. Remove failed hose. Remove hose from 73040. Install on 73034 Test for leaks. Hose in poor conditions Recommend replacing both hoses	
Item: 93166 - Fuel leak				
2/3/2022	1	ZALUCKI, OLIVER	Source leak found fuel filters leaking at bleed screw	
2/3/2022	2	STUEBING, JEFF	Diagnose fuel leak at fuel filter housing bleed valve. Tighten capscrew. Test for leaks. None found. Unit is good to go	
VO: 76334 - (2000) TIL LARGE EXCAVATOR PROGRAM (10124 HR)				Closed
Item: 92156 - (2000) TIL LARGE EXCAVATOR PROGRAM				
020122-73034-				
VO: 75645 - (250) TIL LARGE EXCAVATOR PROGRAM (10007 HR)				Closed
Item: 91363 - (250) TIL LARGE EXCAVATOR PROGRAM				
012622-73034-				
VO: 74875 - (500) TIL LARGE EXCAVATOR PROGRAM (9918 HR)				Closed
Item: 78841 - (500) TIL LARGE EXCAVATOR PROGRAM				
011922-73034-				
VO: 72925 - 2022 January Repairs (10124 HR)				Closed
Notes: null				
Item: 91743 - Teeth				
1/23/2022	2	WARREN, KEITH	Replaced teeth	
Item: 91335 - Leaks				
1/19/2022	2	GREENFIELD, CURTIS	Tighten engine oil filter Repair valve return Vic coupler Test operator company of jerky operation	
Item: 89998 - Lights				
1/27/2022	2	VAN ZWYNDREGT, ANDREW	Repair broken wires on boom	
1/21/2022	3	WARREN, KEITH	Fixed wiring problem in lights harness	



73034 [DEERE 670G LC EXCAVATOR]
Equipment History From August 28, 2018 to August 19, 2026

1/10/2022	3	WARREN, KEITH	Replaced lights fixed wiring problem	
1/9/2022	2	ZALUCKI, OLIVER	Replace burnt bulbs	
Item: 89875 - Forced regen				
1/7/2022	3.5	WARREN, KEITH	Warmed up unit cleared ice from rad and forced a burn	
Item: 89750 - Repair radio				
1/6/2022	2	DIONNE, RICHARD	Troubleshoot and repair radio	
Item: 89482 - Boom wiring for lights				
1/4/2022	2	HUNTER, MASON	Wiring for lights on boom damaged. Repaired wiring and also changed bulbs as the wire arced out on boom and blew the bulbs	
Item: 89316 - Hydraulic Leak				
1/12/2022	2	ZALUCKI, OLIVER	Replace oring	
1/3/2022	1	BILSKY, DANIEL	-find unit -install swing drive fill cap -check dresser seal that was leaking the other day, seal will need to be replaced	
1/2/2022	3	BILSKY, DANIEL	-hyd leak rear of control valve -clean area, find dresser seal on return pipe from 4 spool CV to cooler leaking -tighten clamp, verify repair. No leak for now -order replacement seal	
VO: 72719 - Mob unit (9561 HR)				Closed
Item: 89111 - Mob unit				
123121-73034-				
12/31/2021	2	GREENFIELD, CURTIS	Mob unit install bucket install radio	
VO: 72500 - Ice lug (9561 HR)				Closed
Item: 88890 - Ice lug				
12/29/2021	4	MENZIES, TYLER	Weld ice lugs	
12/29/2021	4	TOPHAM, JULIAN	Ice lug	
VO: 71546 - Prep unit to move north. (9702 HR)				Closed
Item: 87897 - Prep unit to move north.				
12/22/2021	1	PURCHA, GEORGE (WES)	top oils	
12/21/2021	3	LIEBREICH, CARSON	pin stick complete mob sheet	
12/20/2021	1	PURCHA, GEORGE (WES)	pin stick	
12/20/2021	3	BOBEY, ALEX	Move heaters out of shop and set up on oil pan, pumps, and batteries. Fire up and warm unit. Boost and heat up man lift to use in yard to unpin stick cylinder. Pull pin and rig stick to boom. Load onto trailer. With Steve/Ken	
VO: 62751 - (250) TIL LARGE EXCAVATOR PROGRAM (9475 HR)				Closed
Item: 73252 - (250) TIL LARGE EXCAVATOR PROGRAM				
092321-73034-				
VO: 57385 - (1000) TIL LARGE EXCAVATOR PROGRAM (9234 HR)				Closed
Item: 73248 - (1000) TIL LARGE EXCAVATOR PROGRAM				
210723 - 73034 -				
VO: 56812 - Complete undercarriage (9234 HR)				Closed

Item: 72656 - Complete undercarriage change, new pads(single grousers)				
7/23/2021	1.5	BOBEY, ALEX	Torque track pad bolts. Tension tracks. Test unit.	
7/22/2021	9	DU PLESSIS, RYNO	Strip and clean track frame, resell slack adjuster and install new undercarriage	
7/22/2021	12	BOBEY, ALEX	Replace complete undercarriage on LH side of machine. Install track and tracks pads, repair high torque wrench.	
7/21/2021	12	AVISON, LYLE	Remove all rollers/guards/sprocket for RS, install all new rollers/sprocket/guards and torque, slack LS track and torch pin	
7/21/2021	6	DU PLESSIS, RYNO	Strip rhs undercarriage , clean and start install, split and remove lhs track	
7/21/2021	12.5	BOBEY, ALEX	Remove all undercarriage components on RH side. Clean and prep surfaces, install new hardware and torque to specification. Reseal recoil spring. Install new track set and lower to ground. Install master pin and keeper.	
7/20/2021	3	AVISON, LYLE	Slack track, remove master pad, torch master pin and pound out	
7/20/2021	4	BOBEY, ALEX	Cut out master pin on RH track, Begin replacing components.	
VO: 52783 - 500h Service (8836 HR)				Closed
Item: 61647 - (500) EXCAVATOR 650-1200 PROGRAM				
210526 - 73034 -				
VO: 46041 - 2021 TIL Running Repairs (8425 HR)				Closed
Item: 60658 - 2021 TIL Running Repairs				
11/12/2021	1	DU PLESSIS, RYNO	Install new hyd compartment door latch and lock	
11/10/2021	1.5	DU PLESSIS, RYNO	Get last wood and tape out of fuel tank and force regen	
11/9/2021	3.5	DU PLESSIS, RYNO	Pull electrical tape from fuel tank, remove and replace bucket cylinder hose and pin stick cylinder	
10/7/2021	1	DU PLESSIS, RYNO	Chain up stick and tighten rhs track	
10/5/2021	1.5	DU PLESSIS, RYNO	Pull stick cylinder pin	
9/23/2021	1	DU PLESSIS, RYNO	Replace broken side cutters on spoon bucket	
9/23/2021	0.5	BOBEY, ALEX	Check broken cutting edges on bucket for operator, order parts.	
9/23/2021	2.5	SAUNDERS, ANDREW	fuel,fluids,grease Thompson Bros	
9/20/2021	0.5	BOBEY, ALEX	Grease quick attach. Replace zerks not taking grease.	
9/14/2021	3	DU PLESSIS, RYNO	Pull stick cylinder pin and re pin at new site	
8/13/2021	1	BOBEY, ALEX	Replace leaking grease hose fitting for stick pin.	
8/4/2021	1.5	DU PLESSIS, RYNO	Find and repair hydraulic leak replace busted fitting on quick attach cylinder	
8/3/2021	1.5	DU PLESSIS, RYNO	Remove and replace slack adjuster valve and get track tightened up	
7/26/2021	2.5	DU PLESSIS, RYNO	In pin stick cylinder , tighten tracks and pin cylinder at new site	
7/23/2021	4.5	MACLEAN, RONALD	D service	
7/20/2021	1	DU PLESSIS, RYNO	Pull stick cylinder pin	
7/1/2021	1	DU PLESSIS, RYNO	Repair leak at quick attach	
6/22/2021	1.5	DU PLESSIS, RYNO	Remove and replace broken bucket tooth pin	
6/2/2021	1	DU PLESSIS, RYNO	Inspect and measure undercarriage	

6/1/2021	4	DU PLESSIS, RYNO	Pull counterweight and stick cylinder pin, re assemble at next site	
5/26/2021	4	MACLEAN, RONALD	B service	
5/26/2021	1.5	DU PLESSIS, RYNO	Install new camera and harness	
5/26/2021	3	MCCORD, DILLON	blast and send to paint	
5/20/2021	1.5	DU PLESSIS, RYNO	Attempt to rewrite camera, ord parts and install cylinder cover	
5/19/2021	13	DU PLESSIS, RYNO	Pull hydraulic pumps and pump drive, replace pump drive input seal and engine rear main seal, install pumps and pump drive , hose up and install wiring harness, fill oils , install panels covers and guards prime pumps and do fire up, top up hydraulic oil, strip and attempt to repair camera wiring	
5/18/2021	3.5	DU PLESSIS, RYNO	Pull pump compartment covers, pull exhaust, mark and cap hydraulic lines on pumps and drain hydraulic oil,	
5/17/2021	1	DU PLESSIS, RYNO	Troubleshoot camera stop working ord connector	
5/15/2021	4.5	DU PLESSIS, RYNO	Move unit from Secord to Stillwater	
4/27/2021	1.5	DU PLESSIS, RYNO	Check out hyd leak, temporarily install hose while new hose is made and install new hose	
4/23/2021	1	DU PLESSIS, RYNO	Repair seat compressor wiring	
4/14/2021	2	DU PLESSIS, RYNO	load out counterweight , follow truck and pick off counterweight	
4/13/2021	2.5	DU PLESSIS, RYNO	Unpin stick cylinder and drop counterweight,	
4/10/2021	0.5	MACLEAN, RONALD	Tighten tracks	
4/9/2021	1	MACLEAN, RONALD	Putting carrier rollers in	
4/9/2021	3	DU PLESSIS, RYNO	replace all carrier rollers	
4/8/2021	0.5	MACLEAN, RONALD	Help remove corks	
3/26/2021	3.5	CLARKE, THOMAS	did body work on door and painted unit	
3/26/2021	5	DU PLESSIS, RYNO	replace front engine seal, install damper and new belts, remove clean and reseal oil pan fill engine oil , reseal feed coming off of fan pump, run up to temp no leaks, install stump pans	
3/25/2021	8	MACLEAN, RONALD	Removed final covers and flush, pulled finals apart and inspect with ryno, reinstalled	
3/25/2021	6	DU PLESSIS, RYNO	drain finals, pull covers and planetaries and inspect gears , flush finals and re assemble, wash off engine and start stripping to replace oil pan gasket and front engine seal	
3/18/2021	3	DU PLESSIS, RYNO	pin stick cylinder , wash off engine oil around front ,rear and oil pan, rum machine up to find source of oil leak	
3/15/2021	2	DU PLESSIS, RYNO	inspect unit after return from ft mac, make repair list and order parts	

VO: 45583 - Demobe (8400 HR)

Closed

Item: 60124 - Demobe

3/10/2021	4	FEDORUK, MIKE	Demobe unit	
-----------	---	---------------	-------------	--

VO: 44769 - boost/start (8393 HR)

Closed

Item: 59168 - boost/start

VO: 44770 - Replace Bucket teeth (8393 HR)

Closed

Item: 59169 - Replace Bucket teeth



73034 [DEERE 670G LC EXCAVATOR]

Equipment History From August 28, 2018 to August 19, 2026

2/28/2021	3	LONG, MIKE	Chisel out frozen dirt, pound out old retainer pins. Clean teeth adapters from frozen dirt and install new teeth, retainers and pins	
VO: 44808 - 1000hr Service (8258 HR)				Closed
Item: 59209 - 1000hr Service				
210226 - 73034 -				
VO: 43674 - install Victolic couplers (8297 HR)				Closed
Item: 57770 - install Victolic couplers				
2/18/2021	2	TOMASZEWSKI, DALE	diagnose engine codes	
2/12/2021	3	SOLOMON, BRYAN	replaced coupler on return line to hyd tank	
VO: 43474 - 750hr Service (8065 HR)				Closed
Item: 57542 - 750hr Service				
210208 - 73034 -				
VO: 43355 - machine died (8127 HR)				Closed
Item: 57408 - machine died				
Notes: filters and suction froze				
2/7/2021	3	GOLOS, SCOTT	machine died - filters and suction line frozen	
VO: 42805 - Inspect for burning coolant (7793 HR)				Closed
Item: 54658 - Inspect for burning coolant				
1/7/2021	2	ELLIOTT, TRAVIS	Inspect Egr coolers for leakage. No signs of coolers leaking. Check for leaks. Repair CB Radio	
VO: 40065 - install heater and start unit (7697 HR)				Closed
Notes: install heater and start unit				
Item: 53552 - install heater and start unit				
12/20/2020	2	BLACKBURN, STEVE	install heater and start unit	
VO: 39865 - Ice Lug (7627 HR)				Closed
Item: 53324 - Ice Lug				
12/17/2020	8	PETERS, MICHAEL	Ice lug unit	
VO: 39753 - MOB (7617 HR)				Closed
Item: 53181 - MOB				
201216 - 73034 -				
VO: 39777 - A Service (7618 HR)				Closed
Item: 53208 - A Service				
201215 - 73034 -				
VO: 39775 - A Service (7618 HR)				Closed
Item: 53206 - A Service				
VO: 37245 - 2016-2018 Service History (5300 HR)				Closed
Item: 50206 - 2017-2018 Service History				
2017-2018 - 73034 -				
VO: 37326 - 2019 Service History (5915 HR)				Closed



Item: 50287 - 2019 Service History				
2019 - 73034 -				
VO: 32199 - running repairs 2020 (7617 HR)				Closed
Item: 44229 - running repairs 2020				
12/11/2020	1	DU PLESSIS, RYNO	unpin stick cylinder unit went to ft mac	
11/26/2020	1	DU PLESSIS, RYNO	pin stick cylinder	
11/12/2020	1.5	DU PLESSIS, RYNO	pull stick cylinder pin for transport	
9/22/2020	2	DU PLESSIS, RYNO	replace leaking attenuator hose off pump top up oil	
9/21/2020	1	DU PLESSIS, RYNO	troubleshoot hydraulic leak and remove blown hose to be made	
9/19/2020	1	DU PLESSIS, RYNO	replace bucket pins and retainers that keeps walking out	
9/18/2020	3	DU PLESSIS, RYNO	install 4 new EGR coolers, fill coolant , bleed cooling system , fire up unit, force regen to burn off old coolant install stump pans 7232 hours	
9/17/2020	3.5	DU PLESSIS, RYNO	troubleshoot overheating, low coolant and white smoke, drain coolant, inspect and remove failed EGR coolers	
9/15/2020	1.5	DU PLESSIS, RYNO	pick up and replace quick attach hose	
9/14/2020	3.5	DU PLESSIS, RYNO	check out hydraulic leak at Quick Attach, replace cylinder, check out hydraulic leak in pump compartment, remove QA hose to be made	
9/8/2020	1.5	DU PLESSIS, RYNO	pin stick cylinder	
9/4/2020	1.5	DU PLESSIS, RYNO	pull stick cylinder pin to move unit	
8/27/2020	1	DU PLESSIS, RYNO	straighten left rear catwalk	
8/21/2020	5	BEERWORT, JOHNNY	Transport from cavaghn to copperhaven	
7/29/2020	3.5	DU PLESSIS, RYNO	unpin stick cylinder, load and move , re pin stick cylinder	
7/20/2020	1	DU PLESSIS, RYNO	check over engine oil leak, tighten up oil filters	
VO: 31620 - pin stick cylinder and install counterweight (6700 HR)				Closed
Item: 43483 - pin stick cylinder and install counterweight				
6/23/2020	3	BEERWORT, JOHNNY	Picked up bucket in main yard and brought to hurstwood	
6/20/2020	2	DU PLESSIS, RYNO	replace quick attach cylinder hose	
6/19/2020	4	DU PLESSIS, RYNO	pin stick cylinder and install counter weight	
VO: 31560 - Mobe and small repairs (6692 HR)				Closed
Item: 43416 - Mobe and small repairs				
6/16/2020	4	BEERWORT, JOHNNY	Removed counterweight for mobe and looked over machine	
VO: 31391 - 2020 Service Program (7617 HR)				Closed
Item: 43213 - D Service				
9/15/2020	2.5	GRAY, JAMES	7214 HRS D service	
Item: 43212 - B Service				
200618 - 73034 - B 200916 - 73034 - B				
6/17/2020	3.5	GRAY, JAMES	hrs 6700 B service change a/c tensioner pulley and 2 hood shocks	
VO: 31195 - REPAIR TIE-DOWN HOOK (6692 HR)				Closed



73034 [DEERE 670G LC EXCAVATOR]

Equipment History From August 28, 2018 to August 19, 2026

Item: 42948 - REPAIR TIE-DOWN HOOK				
5/13/2020	2	LEPAGE, MARTY	REPAIR TIE-DOWN HOOK	
VO: 29626 - Seasonal Inspection and Repairs (6692 HR)				Closed
Item: 40669 - Inspection				
3/4/2020	2	DEIB, ZACHARY	Fire up, Inspect. Install decal on pump compartment door. Remove worn quick attach hose and NEW built. Tighten up belts.	
VO: 20611 - C Service (5915 HR)				Closed
Item: 27815 - C Service				
VO: 18785 - Running Repairs and Maintenance (6520 HR)				Closed
Item: 25444 - Running repairs and Maintenance				
12/20/2019	3	DEIB, ZACHARY	Help load bucket onto trailer. Disconnect stick cylinder pin to move machine.	
12/2/2019	2.5	DEIB, ZACHARY	Go and install batteries into machine and install new Pump compartment door.	
11/27/2019	1	DEIB, ZACHARY	Remove batteries from unit as machine is staying on site over the winter.	
10/15/2019	4	POLLARD, DAVID	service unit @ 6520 hrs; sample unit C service	
10/3/2019	3	BEERWORT, JOHNNY	changed 4 pilot hoses	
10/2/2019	2	DEIB, ZACHARY	Machine down due to hydraulic leak. Source leak. Find 4 hoses rubbing and one blew. Remove all 4 hoses to get replaced.	
9/5/2019	3.5	POLLARD, DAVID	Service unit @ 6225hrs	
VO: 10983 - repairs (5619 HR)				Closed
Item: 14786 - change bushings and fix hydraulic leaks				
4/20/2019	6	VAHEY, NOEL	install bushings and assemble h link and quick attach	
4/20/2019	6	JORDAN, DANIEL	install bushings and assemble h link and quick attach	
4/15/2019	3	JORDAN, DANIEL	get pins and everything ready to assemble hlink and quick attach	
4/11/2019	12	JORDAN, DANIEL	install bushings in hlink and stick	
4/10/2019	11	JORDAN, DANIEL	change couplers and install suction tubes and start installing bushings	
VO: 9660 - running repairs 2019 (5915 HR)				Closed
Item: 13731 - Inspection				
5/13/2019	3	VAHEY, NOEL	wash oil that was spilled on machine	
4/6/2019	4	JORDAN, DANIEL	remove quick attach	
3/27/2019	2.5	DEIB, ZACHARY	Run up and inspect. connect laptop to read fault codes. Look up code. Will need engine manual for further troubleshooting	
3/27/2019	3	VAHEY, NOEL	inspect machine put parts list together	
Item: 13107 - running repairs and maintenance				
9/3/2019	4	DEIB, ZACHARY	Replace Quick attach cylinder in unit at fox creek.	
9/3/2019	2	BEERWORT, JOHNNY	remove side cutters and adpaters	
8/1/2019	1	DEIB, ZACHARY	Pin up unit	
7/31/2019	3	DEIB, ZACHARY	Remove stick cyl.pin and prep for mobe. Repair broken lift bracket on stick used for chaining up stick to arm.	



7/18/2019	2	BENIUK, RYLEY	service	
7/18/2019	2	POLLARD, DAVID	service unit @ 5915hrs	
7/11/2019	3	DEIB, ZACHARY	Respond to unit having leak, Remove hose and go get built. Return and install.	
6/14/2019	3	DEIB, ZACHARY	Install stick. cyl pin. Wait for counterweight to arrive - install counterweight.	
6/11/2019	3.5	DEIB, ZACHARY	Remove counterweight, Remove stick cyl. pin and prep for trucking.	
5/21/2019	5	DEIB, ZACHARY	Pin up stick cylinder. Wait for counterweight to arrive and then install counterweight.	
5/16/2019	2	DEIB, ZACHARY	Remove counterweight and place onto trailer for Mobe	
4/26/2019	4	VAHEY, NOEL	check machine for leak wash off machine and run it to find leak	
4/16/2019	1	POLLARD, DAVID	put tires down; take unit outside	
4/11/2019	8	POLLARD, DAVID	fill fluids; install pans and gaurds	
4/10/2019	6	POLLARD, DAVID	service unit @ 5625hrs; D plus complete;	
4/9/2019	12	JORDAN, DANIEL	fix leaks and weld up faces on hlink and grind smooth	
4/8/2019	12	JORDAN, DANIEL	remove h link and bushings from h link and start fixing leaks	
4/6/2019	3	POLLARD, DAVID	clean cab	
4/6/2019	1	VAHEY, NOEL	put parts list together and order	
3/18/2019	1.5	POLLARD, DAVID	start and move unit from low side of yard	

VO: 1226 - running repairs (5619 HR)
Closed

Item: 1411 - running repairs				
11/21/2018	3	POLLARD, DAVID	remove pans and gaurds for washing	
10/26/2018	2	POLLARD, DAVID	break down unit for mobe	
8/28/2018	2	POLLARD, DAVID	service unit	
6/28/2018	1.5	POLLARD, DAVID	250hr service	
5/14/2018	1.5	POLLARD, DAVID	shim bucket pins and stick	
5/9/2018	3	LEPAGE, MARTY	welding	
5/7/2018	2	POLLARD, DAVID	Inspect and install stick cyl pin	
4/27/2018	2	POLLARD, DAVID	change bucket teeth	

VO: 1251 - Running repair and maintenance (5619 HR)
Closed

Item: 1463 - Running repair and maintenance.				
10/26/2018	1.5	DEIB, ZACHARY	Remove stick cyl. Pin and prep to move.	
10/3/2018	1	DEIB, ZACHARY	Resealed and tightened loose quick attach fitting.	
8/28/2018	6	DEIB, ZACHARY	Prep to move, pin back up once moved, help with service.	
7/30/2018	2	DEIB, ZACHARY	Prep unit for move. Pin up unit at new site.	
6/27/2018	2	DEIB, ZACHARY	Travel to new site, pin up arm cylinder.	
6/26/2018	1.5	DEIB, ZACHARY	Remove arm cylinder pin. Prep for transport.	
5/25/2018	2	DEIB, ZACHARY	Replace leaking fuel filter and o ring. Blew out rad group. Check over unit.	
5/14/2018	4	DEIB, ZACHARY	Travel to machine - shimmed up quick attach h link and boom to stick pin. Installed repaired guard for counterweight removal cylinder- was required to heat and adjust accordingly to fit .	
5/12/2018	2.5	DEIB, ZACHARY	Install new vee belt, ac belt and pulley. Remove dig teeth on bucket.	



73034 [DEERE 670G LC EXCAVATOR]

Equipment History From August 28, 2018 to August 19, 2026

5/11/2018	4	POLLARD, DAVID	counterweight,rollers,final drives,gaurds	
5/11/2018	8.5	DEIB, ZACHARY	Travel to unit. Install counterweight. Repair wiring for camera. Repair bent mount tabs for belly pans and install pans. Remove broken bolts for catwalk, repair bent bracket and install new catwalk. Replace all carrier rollers.	
5/7/2018	3	DEIB, ZACHARY	Travel to machine on site. Pin up arm cylinder . Look over unit. Remove bent belly pans. Leaks and other repairs needed. Started making parts list .	