



71055 [CAT 973D TRACK LOADER]
Equipment History From June 13, 2021 to August 19, 2026

L15-4
SEP

VO: 210907 - (1000) PM - TRACK TYPE DOZER PROGRAM				Open
Item: 232196 - (1000) PM - TRACK TYPE DOZER PROGRAM				
VO: 208176 - (350) SERVICE - TIL TRACKED LOADER STANDARD				Open
Item: 229448 - (350) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
VO: 207058 - Running winter repairs -26				Open
Item: 228332 - Running winter repairs -26				
2/9/2026	1.5	BOBEY, ALEX	Install door handle in shop. Bring outside and install door on machine.	
2/4/2026	4	BOBEY, ALEX	Remove LH door. Bring into shop and remove window, clean off rusted flanking paint. Glue window back in and order handle parts.	
2/2/2026	2	HAUGEN, DANE	Installed stump pans and bolted cab back down	
1/23/2026	3	HAUGEN, DANE	Inspected unit	
1/14/2026	4.5	HAUGEN, DANE	Assembled hvac box back together and started installing onto machine, bracket fell into belly of machine took awhile to fish back out	
1/13/2026	2.5	HAUGEN, DANE	Pulled panels off and lifted cab	
VO: 200220 - (350) SERVICE - TIL TRACKED LOADER STANDARD				Closed
Item: 221404 - (350) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
260112-71055-				
1/12/2026	4	HOWARD, CHRISTOPHER	350 hour service completed	
VO: 196991 - (2100) SERVICE - TIL TRACKED LOADER STANDARD				Closed
Item: 217784 - (2100) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
250924-71055-				
9/24/2025	2	WURBAN, ZACHERY	Service unit as 350@ 14584hrs	
VO: 197004 - (RESAMPLE) SERVICE - TIL TRACKED LOADER				Closed
Item: 217807 - (RESAMPLE) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
250912-71055-				
VO: 192112 - (500) SERVICE - TIL TRACKED LOADER STANDARD				Closed
Item: 212405 - (500) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
250808-71055-				
8/8/2025	3	WURBAN, ZACHERY	Service done at 14326 Tighten tracks from undercarriage overhaul Prep and inspect machine for being sent to work Findings: rear stump pan bolts broken/stripped Pan is caved in LH- Final is full to top. Brake bypassing into final	
VO: 191647 - (4000) PM - TRACK TYPE DOZER PROGRAM (14931				Closed
Item: 211893 - (4000) PM - TRACK TYPE DOZER PROGRAM				
260123-71055-				
VO: 188317 - (250) SERVICE - TIL TRACKED LOADER STANDARD				Closed
Item: 208303 - (250) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
250605-71055-				



71055 [CAT 973D TRACK LOADER]

Equipment History From June 13, 2021 to August 19, 2026

6/5/2025	1.5	WURBAN, ZACHERY	Service at 14010	
VO: 179704 - Running Repairs 25				Open
Notes: null				
Item: 215481 - Rolled cannons for track tensioners				
7/14/2025	3	VIENNEAU, NATHAN	Both tracks needed to be tightened but cannons rolled over in track frame. Helped mechanic with repair. The adjusted tracks	
Item: 199291 - Running Repairs 25				
250806-71055-				
11/24/2025	1.5	DU PLESSIS, RYNO	Wire in new FM radio	
11/19/2025	1.5	DU PLESSIS, RYNO	Check out seat rocking excessively, Reinstall seat rod with new nuts	
10/11/2025	1.5	DU PLESSIS, RYNO	Adjust left door that is not closing properly	
10/1/2025	2	DU PLESSIS, RYNO	Check out hissing under load , hole in air to air	
9/24/2025	2.5	DU PLESSIS, RYNO	14584hours do 350hr service, cut and sample oil filter , fine specs of steel visible , troubleshoot low fuel pressure, replace fuel filters and blow out lines	
9/23/2025	2.5	DU PLESSIS, RYNO	14574 hours install new injector harness no faults grease hardbar	
9/22/2025	2.5	DU PLESSIS, RYNO	Troubleshoot injector number three came back on suspect bad injector harness order parts for the morning all wiring checked out good	
9/18/2025	3.5	DU PLESSIS, RYNO	14543hours troubleshoot injector 3 current below normal, test harness- good , remove and install reman injector Pick up hoses from the shop remove and replace left tilt cylinder hose	
9/11/2025	0.5	FIALA, CODY	Blew out rad and filters. Operator blew out cab. Ac is working good	
9/9/2025	2	DU PLESSIS, RYNO	Replace blown charge hose , fill hydraulic oil	
8/27/2025	0.5	FIALA, CODY	Parts come in for door handle. Replaced door handle. Then operator told me that lube guys couldn't grease the bucket pins. So I replaced the zerks and greased bucket pins	
8/25/2025	2.5	FIALA, CODY	Lube guys couldn't tighten track as cylinder and zerk rotated off the pedestal. Had to pry the cylinder off the pedestal and get all the grease out. Then used my crane and sling to rotate the cylinder back onto the pedestal. Then tightened the track. Drove it and tension was good. Put back to work.	
8/15/2025	10.5	MACDONALD, BRIAN	Reinforcement for rear door	
8/14/2025	10	MACDONALD, BRIAN	Rear door	
8/8/2025	4	BOBEY, ALEX	Connect tracks. Get unit off of the blocks. Torque master pads 250ft/lbs + 180 degrees. Unit needs service. Clean up around the area.	
8/8/2025	1.5	YACUK, JONATHON	Helped connect tracks.	
8/7/2025	2.5	NEAGELE, DAVID	Help Alex install undercarriage. Wrap tracks install rock guards .	
8/7/2025	12	BOBEY, ALEX	Work on undercarriage.	
8/6/2025	12	BOBEY, ALEX	Strip remaining undercarriage. Clean and tap holes. Start fitting new parts on. Missing hardware, get ordered.	
8/5/2025	6.5	NEAGELE, DAVID	Put unit on stands in yard. Removed tracks, strip undercarriage off unit.	
8/5/2025	8	BOBEY, ALEX	Get machine up on blocks. Start stripping undercarriage.	

7/29/2025	0.5	FIALA, CODY	Blew out rads and filters on this unit and 70015	
7/29/2025	1	DU PLESSIS, RYNO	Check out seat won't air up , repair broken wiring	
7/23/2025	0.5	FIALA, CODY	Spoke with Ryno and made a game plan to blow out all rads and filters at all sites we were at today so that machines are ready for the heat coming tomorrow. Waved over operator and blew out filter and rad.	
7/23/2025	1.5	DU PLESSIS, RYNO	Inspect and measure undercarriage, about 1/2stretch left	
7/14/2025	3.5	DU PLESSIS, RYNO	Troubleshoot right travel motor solenoid current below Normal , go through wiring and repin harness at connector, tie up wiring , Flip both track adjuster cannons	
7/13/2025	2	BOBEY, ALEX	Travel to site and replace condenser fans.	
7/8/2025	1.5	DU PLESSIS, RYNO	Troubleshoot AC not cold enough , condenser fan failed	
7/3/2025	2	BOBEY, ALEX	Travel and check out blower motor not working. Found fuse melted into terminal in panel. Remove panel and fuse block. Remove terminal and broken/melted fuse piece. Reinstalled and tested. Order parts.	
7/2/2025	2.5	FIALA, CODY	Came to Irvine creek to look at Packer and retorque 78153, noticed 71055 driving by and missing a carrier. Called for parts. Waited and got set up. Parts came, removed sheared bolts and cleaned surfaces. Installed carrier roller and got operator to move back and forth a few feet to line up the roller. Looked good torqued to 340ft/lbs	
7/1/2025	2	DU PLESSIS, RYNO	Check out no AC , blower motor stopped working ord new 14132hours Get parts and return to machine. Replaced blower motor test AC good.	
6/26/2025	2	BOBEY, ALEX	Travel to site and check into a/c not working. Couldn't replicate issue. Pressures are good. Vents blowing 8C. Both condenser fans working. Ran to coolant operating temp and heater valve isn't leaking. Park back in line up.	
6/9/2025	4	BOBEY, ALEX	Pack up all tools at the shop. Travel to site. Tilt cab and found blown filter hose. Remove and replace hose, fill hydraulic oil. Added 80L. Had to wait for parts.	
6/7/2025	1.5	DU PLESSIS, RYNO	Replace broken air-conditioning Hilow sensor Run machine up AC good	
6/2/2025	1.5	DU PLESSIS, RYNO	Check out AC intermittently quits , found wiring issue and cracked pressure switch, ord parts	
5/30/2025	1	DU PLESSIS, RYNO	Recover and recharge AC 4.2lbs	
5/24/2025	2.5	DU PLESSIS, RYNO	Check out hydraulic leak , flip cab , remove and measure hose to be made , install new hose and fill oils , run unit up -good	
5/7/2025	3	DU PLESSIS, RYNO	Find and replace blown charge hoses fill hydraulic fluid, replace upper radiator mounts and hardware	
4/29/2025	1.5	DU PLESSIS, RYNO	Troubleshoot armrest position sensor voltage above normal, found and repair broken wiring	
4/28/2025	2	DU PLESSIS, RYNO	Troubleshoot, no air conditioning, replace receiver, dryer, full vacuum, and recharge system	
1/24/2025	6	BOBEY, ALEX	Remove LH track adjuster and install new. Replace cover seal and o ring. Install on frame. Install idler and connect track. Torque track to spec 250ft/lbs + 1/2 turn. Get machine cleaned up. Put away tools and move machine outside. Clean up bay.	



71055 [CAT 973D TRACK LOADER]
Equipment History From June 13, 2021 to August 19, 2026

1/23/2025	9.5	BOBEY, ALEX	Remove covers and check overhead. Valves are inspect. Check out lifters and they are all in good condition. Remove and replace segments, some of the holes on the hub are opened up, some sprockets were installed backwards, and sprockets were previously installed in the improper position. Installed sprockets in the same position since tracks are on. Bring in stump pans and install. Split LH track and remove idler for recoil replacement.	
1/22/2025	9	BOBEY, ALEX	Drop and clean out engine oil pan. Remove and disassemble engine oil pump - ok, no abnormal wear found. Check 2 mains, no issues. Reinstalled and torque to spec. Reinstalled engine oil pan. Remove covers for segments. Replace horn switch and repair panel. Fill up engine oil and raise bucket to check. Check pivot shafts. Tilt cab and check turbo charger, some play in shaft vertical but not major. Remove air hoses for valve set.	
1/21/2025	2.5	BOBEY, ALEX	Start and warm up machine. Bring inside shop and drain engine oil. Remove pan. Clean up.	
VO: 171429 - (1000) SERVICE - TIL TRACKED LOADER STANDARD				Closed
Item: 189970 - (1000) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
250427-71055-				
4/21/2025	2.5	WURBAN, ZACHERY	Service at 13700	
VO: 167647 - (250) SERVICE - TIL TRACKED LOADER STANDARD				Closed
Item: 185911 - (250) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
240920-71055-				
VO: 161792 - (250) TIL TRACKED LOADER STANDARD PROGRAM				Closed
Item: 161848 - (250) TIL TRACKED LOADER STANDARD PROGRAM				
240429-71055-				
VO: 161828 - Running repairs 24 (13354 HR)				Closed
Item: 180664 - Running repairs 24				
1/8/2025	3.5	BOBEY, ALEX	Remove last stump pan. Remove and replace surge tank. Remove panels in cab and check for cause of no horn. Order parts. Remove, build, and replace engine fan hoses.	
1/7/2025	9	BOBEY, ALEX	Cold start unit and warm up outside. Clean up bay and bring inside. Drop stump pans, and do inspection. Machine is very dirty and needs a wash before complete inspection can be done. Lift cab and inspect hoses. Clean out pans. Repair seat belt that is stuck. Remove and replace leaking hoses and o - rings.	
11/18/2024	1.5	DU PLESSIS, RYNO	Check out machine starts without master on , change over wiring to correct locations -test good	
10/28/2024	1.5	DU PLESSIS, RYNO	Grab parts and run new 2 way antenna	
10/26/2024	1	DU PLESSIS, RYNO	Replace bent 2 way radio and fix wiring after they tried stealing the radio , check over machine for any other damage	
10/25/2024	1	DU PLESSIS, RYNO	Replace master switch and install new horn	
10/24/2024	1	DU PLESSIS, RYNO	Repair right side door handle test horn And master switch order new horn and master switch	
10/23/2024	1	DU PLESSIS, RYNO	Straighten ,Disassemble, clean, and reassemble door latch on the left side	

9/23/2024	2	DU PLESSIS, RYNO	Look into high intake temp , found fan belt blown off and tensioner failed , remove and replace belt and tensioner , troubleshoot oil leak after belt was back on and get hose build for fan hub	
9/4/2024	0.5	SCHAUB, THOMAS	Blew out air filter and ac condenser	
8/29/2024	1.5	DU PLESSIS, RYNO	Weld on new step to the boom on the left	
7/19/2024	1	DU PLESSIS, RYNO	Repair, shorted, starter cables	
7/4/2024	1	DU PLESSIS, RYNO	Get the bottom, left bucket pin to take grease	
6/28/2024	1.5	DU PLESSIS, RYNO	Check out hydraulic leak replace blown O-ring on boom lift cylinder	
6/27/2024	2	LAKUSTA, CARSON	Install new oring on right side lift cylinder hose	
6/26/2024	0.5	DU PLESSIS, RYNO	Straighten out bent door latches and lube up latches	
6/20/2024	3.5	LAKUSTA, CARSON	Reseal block that was leaking for left hand lift cylinder hoses.	
6/18/2024	3	LAKUSTA, CARSON	Lift cab on machine look for leak. On machine coming from underneath hyd tank.	
6/9/2024	2.5	DU PLESSIS, RYNO	Cut off teeth and install new set	
6/5/2024	2	DU PLESSIS, RYNO	Troubleshoot, slow, bucket, complaint operator is comparing to older unit, calibrate controls	
5/3/2024	2.5	DU PLESSIS, RYNO	12666hours troubleshoot fuel dilution, replace #1&3 injectors , get oil changed , go back to program injector trim files, files did not work	

VO: 161883 - (500) TIL TRACKED LOADER STANDARD PROGRAM **Closed**

Item: 180678 - (500) TIL TRACKED LOADER STANDARD PROGRAM

240724-71055-

VO: 149857 - Winter repairs 2023 (12655 HR) **Closed**

Item: 168530 - Winter repairs 2023

260513-71052-

4/29/2024	1	CLARKE, THOMAS	Lube service	
4/26/2024	0.5	CLARKE, THOMAS	Picked a 250 kit for monday	
4/25/2024	1.5	LAKUSTA, CARSON	Oring blew on lift cyl hose.	
4/24/2024	2.5	LAKUSTA, CARSON	Fix leak on lift cylinder line top up with hydraulic oil.	
4/19/2024	0.5	LAKUSTA, CARSON	Checked over machine installed fire extinguisher	
4/17/2024	0.5	DU PLESSIS, RYNO	Get left door to open and close nicely , and bend back inside handle	
4/15/2024	1	LAKUSTA, CARSON	installed new valve and solenoid on machine pulled into shop for decals	
2/14/2024	1	DU PLESSIS, RYNO	Clamp cooler hoses and ord ether aid parts	
2/12/2024	5.5	MACLEAN, RONALD	Prep paint skid panels,install gaurds for lights and ac	
2/12/2024	4	CLARKE, THOMAS	Decals on unit Put belly pans up Brought outside to line up	
2/9/2024	9.5	MACLEAN, RONALD	Un mask and reassemble body panels	
2/9/2024	10	CLARKE, THOMAS	Tare down prepping Decal unit Install hand rails and other panels	
2/8/2024	12	MACLEAN, RONALD	Final mask off black ,clean underside off unit,wash unit down with degreaser ,set up paint and paint unit	
2/8/2024	10.5	CLARKE, THOMAS	Finish sanding and decreasing unit Completed final prep work Painted yellow	
2/7/2024	9.5	MACLEAN, RONALD	Un mask yellow,mask all black,clean and prep for yellow	



71055 [CAT 973D TRACK LOADER]

Equipment History From June 13, 2021 to August 19, 2026

2/7/2024	10	CLARKE, THOMAS	Removed masking for black. Cover black paint Perp for yellow Sand and degrease unit	
2/6/2024	9.5	MACLEAN, RONALD	Prep for painting black, then sprayed paint	
2/6/2024	10	CLARKE, THOMAS	Prep for paint Paint black	
2/5/2024	8	MACLEAN, RONALD	Sand and masking for paint	
2/2/2024	2	MACLEAN, RONALD	Remove decals ,sand for paint	
2/2/2024	1.5	CLARKE, THOMAS	Started and brought inside for paint ☺ Helped removed decals	
2/1/2024	6	DU PLESSIS, RYNO	Continue troubleshooting machine, not rewinding up. Trace wiring to hydraulic temp sensor find and repair broken wires installed tank guards and covers Ron machine up to temp .	
1/31/2024	7.5	DU PLESSIS, RYNO	12572hours Install damaged test lines set cap down hook up wiring get machine running double check levels and top of oils. Install tracks run machine outside bring back inside machine will not rev up and slow hydraulics start troubleshooting.	
1/30/2024	8	DU PLESSIS, RYNO	Install the rear of the undercarriage guards and covers , install left travel motor, hose up motors , remove broken bolt on right pump , install hood and hose up cooling system , fill finals and coolant	
1/30/2024	1	MACLEAN, RONALD	Top all fluid levels	
1/29/2024	10	DU PLESSIS, RYNO	Install track frame rear lower guard sand idler side guards , finish rebuilding left final drive and brake assembly , install left final	
1/29/2024	4	CRIPPS, DEREK	Weld on idler guide plates	
1/26/2024	3	DU PLESSIS, RYNO	Install yolks and idler, install new slight torque down, segment bolts, install right travel motor	
1/25/2024	11	DU PLESSIS, RYNO	Finish right side final assembly and install brake pack , install into machine and put segments in place , install lower guard , get motor ready for install , start rebuilding left side	
1/24/2024	7.5	DU PLESSIS, RYNO	Bring parts over to south shop, wash and clean off overspray and build left final drive assembly all new gears and bearings ,	
1/23/2024	1	DU PLESSIS, RYNO	Check parts that came in and make game plan to start assembly	
1/17/2024	4	DU PLESSIS, RYNO	Install rad guards charge pipes and new rad hoses, install read guards and back door , straighten door winded more repair	
1/16/2024	10.5	CRIPPS, DEREK	Build grease protection plating	
1/15/2024	6	CRIPPS, DEREK	Build grease line protectors	
1/12/2024	5	DU PLESSIS, RYNO	Prep and install cooling package hookup tubes and hoses and install fan and guards	
1/12/2024	6	CRIPPS, DEREK	Build brackets for grease lines	
1/12/2024	9	MACDONALD, BRIAN	Track guide rebuild	
1/11/2024	11	MACDONALD, BRIAN	Rebuild track guides	
1/9/2024	11	MACDONALD, BRIAN	Rebuild track guides	
1/8/2024	11	MACDONALD, BRIAN	Guards and track guide	
1/2/2024	3	DU PLESSIS, RYNO	Install carriers replace both hydrostatic motor seals	
1/2/2024	0.5	MACLEAN, RONALD	Engine oil fill	
12/29/2023	5.5	DU PLESSIS, RYNO	Build brake packs and clean rest of final drive parts	

12/28/2023	8	DU PLESSIS, RYNO	Check and air up low tires in the yard pull final drive housing clean all parts and pull bearings Repair, damaged face surfaces on brake housings	
12/28/2023	3	MACLEAN, RONALD	Help replace and torque mains and connection rods	
12/27/2023	8	DU PLESSIS, RYNO	12571hours Roll in new crank main and conrod bearings , install oil pump and oil pan , get stuck brake disc housings removed from frame	
12/22/2023	10	DU PLESSIS, RYNO	Pull travel motors , pull brake assemblies and disassemble , inspect and clean parts	
12/22/2023	10	MACDONALD, BRIAN	Repair crack on right hand side arm	
12/21/2023	4	CRIPPS, DEREK	Repair rear track guides	
12/21/2023	1	CLARKE, THOMAS	Folded tracks Moved tracks	
12/21/2023	8	MACDONALD, BRIAN	Final drive cover and sort shop	
12/20/2023	4.5	MACLEAN, RONALD	Wash all drive components	
12/20/2023	10.5	CRIPPS, DEREK	Repair cracks, build brackets for grease lines	
12/19/2023	11	DU PLESSIS, RYNO	12571hours . Drain engine oil , pull oil pan and oil pump , check all main and con rod bearings , check and adjust valves 0.015 inlet 0.025 exhaust , strip down both left and right final drives down to the drive gear, assess damage and wear make up parts list for finals to be rebuilt , clean up work area	
12/19/2023	10.5	CRIPPS, DEREK	Remove broken bolt, build up and grind flat wear surfaces, repair cracks	
12/19/2023	3	MACDONALD, BRIAN	Final drive cover	
12/18/2023	4.5	MACLEAN, RONALD	Remove track gaurds and idlers,wash new segments	
12/18/2023	8	LAKUSTA, CARSON	cleaned undercarriage hardware prepped to install rollers, lifted cab and inspected.	
12/18/2023	10.5	CRIPPS, DEREK	Repair slides	
12/18/2023	8	CLARKE, THOMAS	Removing undercarriage and replacing Put in lift kit Removed tracks folded and put away	
12/15/2023	3	MACLEAN, RONALD	Cut 12x12 four 3foot pieces to support rear off unit lift and block unit to remove tracks	
12/15/2023	2.5	DU PLESSIS, RYNO	Get machine inside and set up on stands , split tracks and get ready to pull tracks off	
12/15/2023	2	CLARKE, THOMAS	Removed gaurds Split tracks	
12/13/2023	1.5	CRIPPS, DEREK	Grease block relocation kits	
12/11/2023	4	CLARKE, THOMAS	Removed old decals Put decals on unit	
12/8/2023	3.5	DU PLESSIS, RYNO	Move unit into shop and check over , flip cab and check for leaks , repair coolant leak and get UC measured, ord parts	
12/8/2023	7	LAKUSTA, CARSON	bring machine into shop drop belly pans inspect hoses for leaks, checked pins and bushings, lifted cab checked pumps lines.	

VO: 143350 - (2000) TIL TRACKED LOADER STANDARD PROGRAM **Closed**

Item: 156449 - (2000) TIL TRACKED LOADER STANDARD PROGRAM
230916-71055-

VO: 137902 - (250) TIL TRACKED LOADER STANDARD PROGRAM **Closed**

Item: 152963 - (250) TIL TRACKED LOADER STANDARD PROGRAM
2023-07-

VO: 134386 - (500) TIL TRACKED LOADER STANDARD PROGRAM **Closed**



71055 [CAT 973D TRACK LOADER]

Equipment History From June 13, 2021 to August 19, 2026

Item: 143351 - (500) TIL TRACKED LOADER STANDARD PROGRAM				
230617-71055-				
VO: 125617 - Running repairs 23 (12604 HR)				Closed
Item: 144252 - Running repairs 23				
4/22/2024	3	LAKUSTA, CARSON	Right side lift cylinder hose blew got hose new one made and installed checked over fluids.	
4/12/2024	2	LAKUSTA, CARSON	installed new hose on machine got running prepped to be sent out.	
12/8/2023	4	CLARKE, THOMAS	Drop belly pans and inspect unit	
12/1/2023	8	LAKUSTA, CARSON	tapped top carrier bolt holes and installed rollers. cleaned out engine bay inspected hoses.	
11/30/2023	8	LAKUSTA, CARSON	installed single flange rollers waiting for doubles to be shipped, installed segments and hardware and torqued to spec.	
11/29/2023	8	LAKUSTA, CARSON	installed new teeth on bucket, taped and inspected roller bolt holes. brought undercarrige parts into shop.	
11/28/2023	9.5	LAKUSTA, CARSON	took old rollers, hardware and segments off machine prepped surfaces for new stuff,	
10/5/2023	0.5	DU PLESSIS, RYNO	Replace burnt out lights	
9/27/2023	1	CLARKE, THOMAS	Dropped eng oil and changed Injectors were changed fuel in oil	
9/26/2023	6.5	BOBEY, ALEX	Travel to site for fuel dilution in engine oil. Remove Valve cover and pressure test. 1,2,5 injectors leaking fuel. Remove and reseal all injectors. Pressure again and 2,5 still leaking. Replace both 2,5 injectors. Pressure test and no leaks. Reinstall components and program trim files. 12440 hours. Had to wait for parts to be ran out.	
9/21/2023	1	BOBEY, ALEX	Get parts and build spare track recoil. Put into storage.	
9/16/2023	0.5	YACUK, JONATHON	Done a 250hr service	
9/16/2023	1.5	CLARKE, THOMAS	Lube service	
9/6/2023	1	DU PLESSIS, RYNO	Check out 12 v power not working , repair harness	
9/5/2023	0.5	DU PLESSIS, RYNO	Repair bent door handle on left cab door	
8/28/2023	4.5	DU PLESSIS, RYNO	12209hours remove recoil with broken retaining rod , clean up track frame , install rebuilt recoil spring and reseal slack adjuster , install and wrap track	
8/26/2023	1.5	DU PLESSIS, RYNO	Check out loud bang from right track , recoil retaining shaft snapped	
7/29/2023	1	BOBEY, ALEX	Fill hydraulic oil. Unit was low. Started and didnt see any leaks at this time.	
7/27/2023	2	DU PLESSIS, RYNO	Replace leaking plug in left travel motor	
7/23/2023	2	DU PLESSIS, RYNO	Check out engine overheating, rad partially plugged and 2 holes in air to air	
7/21/2023	2	BOBEY, ALEX	Travel to site and pull sun gear and cover. Inspect for metal contamination and review with supervisor. Put back together until sample comes back.	
7/19/2023	1	DU PLESSIS, RYNO	Remove broken bolts on track frame and replace	
7/13/2023	2	DU PLESSIS, RYNO	Repaired hydraulic leak under cab right pump O-ring blown out	
6/20/2023	2	DU PLESSIS, RYNO	Check out horn issue and replace start solenoid	
6/17/2023	3	CLARKE, THOMAS	Lube service	
6/17/2023	1	BOBEY, ALEX	Jump start machine and bring to lay down. Still waiting on starter parts.	
6/7/2023	0.5	BOBEY, ALEX	Jump start machine. Waiting on parts for starter.	

6/6/2023	0.5	DU PLESSIS, RYNO	Jump start machine to move	
6/4/2023	1.5	BOBEY, ALEX	Called in to start trackloader for crew to back fill. Parts are on order for starter.	
6/3/2023	1.5	BOBEY, ALEX	Travel to site for machine wont start. Starter mag switch is bad. Jump start unit and order parts.	
5/18/2023	2	DU PLESSIS, RYNO	Remove and replace high pressure hose from AC compressor to cab and charge up system , blow out cab and filters	
5/13/2023	3.5	DU PLESSIS, RYNO	Find hydraulic leak, wait for oil , replace blown Oring on right pump	
5/12/2023	2.5	DU PLESSIS, RYNO	Check out no AC , pressurize system with nitrogen to find leak , HP hose has a pinhole ord new hose	
5/5/2023	2	DU PLESSIS, RYNO	Check out loss of track power and machine tricking , pull pans and found left motor solenoid cap missing causing electromagnetic to slide off when activated	
4/4/2023	1.5	DU PLESSIS, RYNO	Install new batteries and repair damaged hotly hole	
4/3/2023	1	DU PLESSIS, RYNO	Remove dead batteries and clean battery compartment	

VO: 124731 - (250) TIL TRACKED LOADER STANDARD PROGRAM **Closed**

Item: 117292 - (250) TIL TRACKED LOADER STANDARD PROGRAM				
71055.pdf				

VO: 109594 - Engine oil scavenge issue inspect and repair (11445) **Closed**

Item: 128041 - Engine oil scavenge issue inspect and repair				
1/2/2023	2	DU PLESSIS, RYNO	flip cab , remove and replace return tube from right pump to control valve and bolt cab down , run unit up no leaks	
12/19/2022	4.5	DU PLESSIS, RYNO	Bolt down cab , install stump pans and clean up area , move machine out and run up to temp , engine oil level seems to stay consistent, and ark machine in line up until parts arrive	
12/17/2022	4	DU PLESSIS, RYNO	Run machine up to temp , flip cab to repair leaks found Struve that needs to be replaced and ord parts , install rear doors and radiator door support	
12/16/2022	8	DU PLESSIS, RYNO	Double check over work , install cab and engine bay guards , fill coolant , charge up AC and do first fire up , repair small hydraulic leak, top up oils after fire up and clean work area	
12/15/2022	4	DU PLESSIS, RYNO	Hookup intake tubes and rad hoses , fill and bleed hydraulic/hydrostatic system, order parts for rad door assembly	
12/15/2022	3	FEREDAY, JACKSON	Fill oils. Prime pumps with hyd oil. Pressure up hyd tank	
12/14/2022	6	DU PLESSIS, RYNO	Install test lines, install travel control valve , hookup last of the hoses and tubes , install fan , get hydraulic cooler neck repaired and install cooling package , hookup cooler lines , hookup harnesses	
12/14/2022	7.5	FEREDAY, JACKSON	Connect rest of hydraulic lines. Put in cooler tubes. Bring cab into front of shop. Start filling oils. Ran out of 10w	
12/13/2022	9	DU PLESSIS, RYNO	Bolt down engine mounts , hookup hydraulic hoses and replace as necessary, replace broke solenoid connectors on harness , build pilot lines , install filter housing and hookup charge lines	

12/13/2022	6	FEREDAY, JACKSON	Bolt down engine. Connect drive motor hoses. Connect filter housing hoses. Put shielding on rub spots on all contact hoses.	
12/12/2022	7	DU PLESSIS, RYNO	Install last pump, replace idler pulley and install belts , cut out and repair machine harness , replace hydraulic suction hoses , replace pump to travel motor hoses , set engine in place	
12/12/2022	4.5	FEREDAY, JACKSON	Put on RH pump. Clean parts. Install engine in track loader.	
12/9/2022	5	DU PLESSIS, RYNO	Install starter , build new scavenge hoses , hangers pumps and replace front engine seal	
12/7/2022	2	DU PLESSIS, RYNO	Assemble PTO housing gears and flywheel	
12/7/2022	1	FEREDAY, JACKSON	Put fittings on scavenge pump. Plug holes with rags	
12/6/2022	6.5	DU PLESSIS, RYNO	Install rear main seal, flip engine and pull oil pan , pull some main and conrod caps to inspect crank and bearings- looked good , clean up and install oil pan, rebearing pto drive gears	
12/6/2022	4	FEREDAY, JACKSON	Flip engine. Take off oil pan. Wash pan. New gasket and install oil pan. Flip engine back down. Make new hose for overfill relief hose from pump drive to breather. Install bearings for scavenge pump. Clean area around suction hoses	
11/26/2022	3.5	DU PLESSIS, RYNO	Start cleaning parts and mount rear structure onto engine , set engine on stands	
11/26/2022	5	FEREDAY, JACKSON	Install rear structure to engine. Put on mounting brackets. Buff and clean mounting surfaces. Clean flywheel cover.	
11/21/2022	1	DU PLESSIS, RYNO	Measure bearing bores and calculate bearing crush , left bore will have 0.005" and right bore will have 0.003" crush on bearing, submit parts order	
11/19/2022	4.5	DU PLESSIS, RYNO	Continue inspecting rear structure for damage that will cause excessive oil filling the flywheel housing, pull pto bearings and clean up gears, pull rear structure , all ports are clean for oil to flow, make parts list	
11/18/2022	7.5	DU PLESSIS, RYNO	Wash pumps and flywheel housing are, pull pumps , cover and flywheel , inspect housing and continue testing scavenge pump, no fault found , pull PTO gear train apart found bearing sized to gear on scavenge pump side , remove and inspect opposite side	
11/18/2022	5	FEREDAY, JACKSON	Clean out dirt to get bottom suction hose out.	
11/17/2022	7.5	DU PLESSIS, RYNO	Pull cooling package , clean out dirt from pump are , disconnect hoses and harnesses ,pull engine and pumps and setup on stands	
11/17/2022	8	FEREDAY, JACKSON	Drain rest of hyd oil after sitting overnight. Put plug back in. Disconnect lines of control valve. Pull control valve off. Take rear stump pan off. Disconnect hyd filter lines. Disconnect harnesses to engine and hyd lines from pumps. Remove engine set on stands. Clean dirt from under machine	
11/16/2022	3	DU PLESSIS, RYNO	Pull hood , doors rad gaurd and fan , pull stump pans and start cleaning off pumps	
11/16/2022	8	FEREDAY, JACKSON	Take off engine cover, put fan shroud of pallet same with stump pans and engine bay doors. Air cleaner and coolant tank on a pallet and put in overhang. Clean dirt away from pumps mounted to engine. Drain hyd oil. Find part number for o-ring for hyd drain plug. Had new one installed. Take engine fan off and tie to cooling pack.	

VO: 99221 - (1000) TIL TRACKED LOADER STANDARD PROGRAM
Closed
Item: 110743 - (1000) TIL TRACKED LOADER STANDARD PROGRAM

082122-71055-				
VO: 92814 - (250) TIL TRACKED LOADER STANDARD PROGRAM				Closed
Item: 82605 - (250) TIL TRACKED LOADER STANDARD PROGRAM				
062122-71055-				
VO: 84986 - Running repairs 2022 (11445 HR)				Closed
Item: 102212 - Running repairs 2022				
12/28/2022	3	MACDONALD, BRIAN	Cut template repair hinge and hang	
12/28/2022	7	TOPHAM, JULIAN	Repair damaged door	
12/27/2022	3.5	TOPHAM, JULIAN	Repair damaged door	
12/16/2022	2	MACDONALD, BRIAN	Rad leak	
11/18/2022	0.5	MACDONALD, BRIAN	Repair broken guard	
11/15/2022	3	FEREDAY, JACKSON	Remove cab. Clean dirt around pumps.	
11/15/2022	5	DU PLESSIS, RYNO	11709hours , make room in the shop and bring machine in, drain coolant and recover AC, pull cab	
11/14/2022	1.5	FEREDAY, JACKSON	Install door handle. Install door back on track loader	
11/14/2022	1	DU PLESSIS, RYNO	Install door with new glass and replace door striker	
11/10/2022	0.5	BOBEY, ALEX	Clean and prep window frame. Install glass. Needs to set overnight before install.	
11/1/2022	1	BOBEY, ALEX	Wrap up unit and move out of shop.	
10/31/2022	8	BOBEY, ALEX	Drop pans and clean out all the oil and mud. Remove bottom cover on pump drive and check for debris. Screen is pretty clean and no large chunks found. Remove the scavenge pump and lines and pig lines. Inspect, no issues found. Remove and disassemble CCV system, no plugging found but found coolant in the oil. Reinstall all components and drain oil. Refill to exact full line and check part number for dipstick. Reinstall pans.	
10/17/2022	1.5	DU PLESSIS, RYNO	Continue troubleshooting oil coming from breather tube , oil fills up flywheel housing	
10/14/2022	1	DU PLESSIS, RYNO	Check out engine oil leak , oil coming from breather tube top up oil and run machine no more leak	
10/6/2022	3.5	DU PLESSIS, RYNO	Check out engine oil leak and oil not showing on dipstick , found oil not being transferred back to oil pan from flywheel housing , blow out oil lines from scavenge pump, disassemble and inspect scavenge pump - good, reinstall fill engine oil and run machine , oil was showing up on dipstick initiatory after shut down,	
10/4/2022	1	LAKUSTA, CARSON	service machine	
10/3/2022	2.5	BOBEY, ALEX	Travel to shop and get hoses that were ordered. Travel to site and replace inner filter suctions hoses. Fill oil and put back into service	
10/1/2022	1.5	DU PLESSIS, RYNO	Find hydraulic leak, gather parts at the shop and set out for repair to be made on Monday	
9/26/2022	4.5	DU PLESSIS, RYNO	Find and repair hydraulic leak, blown travel motor hose , fill oil and run machine , install stump pans and install panels	
9/22/2022	1.5	DU PLESSIS, RYNO	Machine running hot; blow out filters and radiator, epoxy coolant reservoir and top up coolant	



9/21/2022	1.5	DU PLESSIS, RYNO	Top up engine oil as it was not on the dipstick, drain oil down as it was overfill, will monitor level	
9/20/2022	1	DU PLESSIS, RYNO	Bolt wiper arm back up in place, adjust door striker pin and check out rattle coming from idlers , dust seal ring rattling	
8/26/2022	1.5	DU PLESSIS, RYNO	Drill out damaged holes and install time serts install new idler gaurd	
8/23/2022	2	CLARKE, THOMAS	Lube service	
8/22/2022	1	DU PLESSIS, RYNO	Drill out broken idler gaurd bolts	
8/21/2022	2	CLARKE, THOMAS	Lube service at 11445 hr	
8/17/2022	0.5	BOBEY, ALEX	Blow out engine air filter.	
8/12/2022	0.5	BOBEY, ALEX	Tension LH track.	
8/12/2022	2	DU PLESSIS, RYNO	Troubleshoot no AC found more damaged wiring and repair, remove bent idler guard and ord new one	
8/6/2022	1	DU PLESSIS, RYNO	Repair fuel door latch, change burnt lights	
7/23/2022	2.5	DU PLESSIS, RYNO	Troubleshoot machine running hot and check engine light is on , plugged air filter, blow out filter and return to service , check blower motor quit working in cab, remove and replace blown fuse	
7/22/2022	5	DU PLESSIS, RYNO	Install lift cylinder side covers , pickup and install new engine fan blade , run machine up to temp and test AC , maintained temp and machine is running cooler fan in now drawing heat from engine compartment	
7/21/2022	1	DU PLESSIS, RYNO	Pull lift cylinder side guards	
7/20/2022	4.5	DU PLESSIS, RYNO	Troubleshoot AC quits after 45 mins running, flip cab and repair cab air tube and fit heat shield properly, found machine running at higher than normal temp on hydraulic and coolant temps , machine has sucking fan instead of blowing fan installed ordered new fan blade to draw air from engine bay	
7/16/2022	3	BEERWORT, JOHNNY	went over a/c system, high side running 40psi high, ran unit for 2 hours and temp in cab was less than 9c hole temp and a/c didnt quit.	
7/13/2022	2.5	BOBEY, ALEX	Get proper a/c compressor from Thermo king. Travel to site. Recover system and replace a/c compressor. Vacuum and charge 4.2Lbs. air is blowing 54F in cab. Put unit back to work to test.	
7/12/2022	4	BOBEY, ALEX	Travel to site to install water valve. Test a/c and system is not working. Check over system. Going to get proper recovery tank and recharge system tomorrow to correct weight.	
7/11/2022	0.5	DU PLESSIS, RYNO	Blow out rads, check AC	
7/8/2022	2	DU PLESSIS, RYNO	Repair wiring and replace tilt cylinder harness	
6/29/2022	2	DU PLESSIS, RYNO	Replace fuel pressure sensor for high fuel pressure fault , check out no AC and blowing hot air , ord new blend valve	
6/24/2022	1.5	DU PLESSIS, RYNO	Replace left outer door latch and repair catch pin	
6/22/2022	2	DU PLESSIS, RYNO	Troubleshoot low fuel pressure , blow back all fuel lines fill tank and replace fuel tank cap	

6/21/2022	1	BOBEY, ALEX	Remove track frame idle side guards and replace broken/missing idle block slide plates on both track frames.	
6/21/2022	2	MACLEAN, RONALD	A service	
6/20/2022	0.5	MACLEAN, RONALD	Pick kit for service	
6/13/2022	3	DU PLESSIS, RYNO	Troubleshoot low fuel pressure faults , machine ran good when I got to it , check over put unit to work, fault returned after 1 hour, check all regulators and replace fuel filters 11033hrs	
6/5/2022	1.5	DU PLESSIS, RYNO	Recover AC , remove and replace AC dryer , pull vacuum on system add 1oz oil and recharge	
6/2/2022	3.5	DU PLESSIS, RYNO	Troubleshoot no AC , recharge system to get by and ord parts , troubleshoot right speed sensor 1 and 2 signal abnormal, check all wiring -good swap left and right speed sensor and run machine , faults followed to the left , ord sensor and install	
5/29/2022	2.5	WIPF, JACOB	Cut hooks off bucket and grind smooth	
4/19/2022	2	DU PLESSIS, RYNO	Build fire extinguisher mount blocks , weld on and install fire extinguisher	

VO: 67867 - 2021 TIL Winter Repairs. (10754 HR)

Closed

Item: 85790 - Repair bucket drifting

12/6/2021	1.5	DU PLESSIS, RYNO	Install covers and guards around boom cylinder and run machine , no more drifting after leg cylinder replaced	
12/4/2021	2.5	DU PLESSIS, RYNO	Troubleshoot and diagnose boom drifting, left boom cylinder leaking internally	
12/4/2021	2.5	BOBEY, ALEX	Inspect leak down on bucket with Ryno, found left cylinder is leaking down. R&R left lift cylinder and send other one out for warranty.	

Item: 84057 - Install new bucket, shim and repair loader arm.

12/9/2021	2	DU PLESSIS, RYNO	Finish 2way install , install rear frame plugs and steps	
12/7/2021	8	DU PLESSIS, RYNO	Set machine up on stands , remove and replace segments , weld on lower bucket pin bosses , make and weld on pin stoppers , move machine out of shop	
12/3/2021	5	DU PLESSIS, RYNO	Install C bucket on machine , shim loader frame and bucket linkage, install dog bones , clean out step mount holes and fit test new steps and send to paint shop	
12/3/2021	1	BOBEY, ALEX	Assist with bucket install on loader.	
12/2/2021	5.5	DU PLESSIS, RYNO	Remove and install bucket cutting edges, pull rear counterweight pins and set up machine in shop	
11/23/2021	1	DU PLESSIS, RYNO	Install bearing in dog bones	
11/20/2021	7	DU PLESSIS, RYNO	Remove and press in new lower boom bushings , shim loader frame and remove counterweights	
11/20/2021	3	BOBEY, ALEX	Assist Ryno with shimming loader arm, remove both counter weights and pack up parts to Move machine outside.	
11/19/2021	4	BOBEY, ALEX	Bring machine inside as well as bucket. Set up bucket. Bring in dog bones and press out bearings and seals, replace bearings and seals with new.	

Item: 84056 - Replace Final drive segments.

11/19/2021	0.5	BOBEY, ALEX	Remove segment guards.	
------------	-----	-------------	------------------------	--

VO: 66430 - (500) TIL TRACKED LOADER STANDARD PROGRAM

Closed



71055 [CAT 973D TRACK LOADER]
Equipment History From June 13, 2021 to August 19, 2026

Item: 70212 - (500) TIL TRACKED LOADER STANDARD PROGRAM				
101321-71055-				
VO: 56846 - Til running repairs 2021 (10754 HR)				Closed
Item: 72690 - Til running repairs 2021				
12/8/2021	1	DU PLESSIS, RYNO	Start installing 2 way radio	
12/8/2021	3	WIEST, KYLE	Paint steps and roof	
12/7/2021	11	MACDONALD, BRIAN	blade	
12/2/2021	4	MACDONALD, BRIAN	counterweight pins and rear step mounts	
12/1/2021	7	MACDONALD, BRIAN	make rear steps and mount plates	
11/22/2021	4	MACDONALD, BRIAN	pin bores	
11/19/2021	1	DU PLESSIS, RYNO	Move bucket and machine into shop for assembly	
11/16/2021	1	YACUK, JONATHON	took off belly pan and retorqued all oil pan bolts.	
11/16/2021	4	BOBEY, ALEX	Remove stump pans with jon to torque oil pan loose bolts. Reinstall pans. Remove bucket linkages and pins to inspect bearing and pins. Make up parts list with Ryno. Weld out broken bolts from loader arm. Remove dog bones from loader arm to rebearing. Pack up parts on skid and move outside for storage.	
11/9/2021	2.5	DU PLESSIS, RYNO	Get lower left bucket pin to take grease	
10/18/2021	2	DU PLESSIS, RYNO	Check cracked clam bucket l, enable aux flow to close bucket and get welded	
10/18/2021	5	MACDONALD, BRIAN	repair broken side arm for clam bucket	
10/13/2021	3	SAUNDERS, ANDREW	500hr service	
10/4/2021	1	DU PLESSIS, RYNO	Check out crack on bucket and disable clam bucket function	
9/7/2021	2	DU PLESSIS, RYNO	remove and replace RHS tooth adapter	
9/2/2021	3.5	DU PLESSIS, RYNO	Remove and replace teeth and left side adapter	
9/1/2021	2	DU PLESSIS, RYNO	Repair hydraulic leak on tilt cylinders , check cutting edges and order parts	
8/20/2021	4	BOBEY, ALEX	Replace seat assembly, swap over belt and sensors. Repair LH armrest as per operator, Test A/C system for complaint of A/c hot. Charge is low. Replace o-rings on lines and recharge.	
8/5/2021	2.5	DU PLESSIS, RYNO	Pick up and install new left boom cylinder barrel end hose	
7/27/2021	2.5	DU PLESSIS, RYNO	Troubleshoot broken it overheating, run unit up to temp, clean out rad and take fan speeds	
7/20/2021	1.5	DU PLESSIS, RYNO	Replace wiper blades and window washer pump	
VO: 54481 - Sample Unit (1 HR)				Closed
Notes: Unknown Hrs. No service sheet, only sample tabs				
Item: 70211 - (Sample) TIL TRACKED LOADER STANDARD PROGRAM				
VO: 53881 - inspect unit and advise on repairs needed (10638 HR)				Closed
Item: 69572 - inspect unit and advise on repairs needed				
7/19/2021	6	MACDONALD, BRIAN	blade	
7/17/2021	8	MACDONALD, BRIAN	bucket	
7/17/2021	2	BOBEY, ALEX	Install new cab seat suspension.	
7/16/2021	3	SCHWABE, STEPHEN	tension tracks, install hardbar isolater.	

7/16/2021	11	MACDONALD, BRIAN	blade	
7/16/2021	7	BOBEY, ALEX	Complete install of tracks. Torque bolts. Set track tensions. Move unit outside and test all functions. Check all fluid levels. Rear wiper spray is not functioning. Check for cause and found pump is faulty. Parts ordered 7/16/21. Install hardbar suspension rubber on LH side. Prep bucket and step for welder to complete repairs.	
7/15/2021	4	SCHWABE, STEPHEN	install tracks, remove stands	
7/15/2021	12	BOBEY, ALEX	Install cooling group and hood assemblies. Install hand rails. Pressure test cooling system. Hook up remaining hydraulics. Install tracks and torque. Prepare unit to be moved outside for testing tomorrow.	
7/14/2021	2	BOBEY, ALEX	Install new fan blade. Install new fan hub adapter plate. Begin install of cooling group.	
6/30/2021	6	BOBEY, ALEX	Install both lift cylinders and covers. Install hydraulic lines. Install RH side hardbar suspension block.	
6/28/2021	2.5	MACDONALD, BRIAN	hard bar wedges	
6/26/2021	6	MACDONALD, BRIAN	repair hardbar rubber mounts,	
6/26/2021	3	BOBEY, ALEX	Install track frame on LH side, fill up pivot shaft oil, Install final drive segment guards.	
6/25/2021	7	MACDONALD, BRIAN	stops	
6/25/2021	1	BOBEY, ALEX	Install hardbar and pins.	
6/24/2021	2	MACDONALD, BRIAN	broken bolts	
6/24/2021	1	BOBEY, ALEX	Remove front nose shielding for machinist to complete line boring. Reinstall shielding.	
6/23/2021	4	MACDONALD, BRIAN	cracks	
6/23/2021	4	BOBEY, ALEX	Remove all oil hoses from front of engine for re-hose. Repair wiring for A/C compressor. Order new hoses for engine. Remove engine belt shield and reinstall after welding repairs.	
6/22/2021	12	BOBEY, ALEX	Remove old bearings/seals from hardbar, Prep surfaces and install new. Inspect oil leak at front of the engine, found fan hub leaking oil. Remove coolers and hood assemblies, remove fan hub. Remove floor of cab and cap off lines for Variable pitch fan. Remove variable pitch system. Install hydraulic tank covers. Begin seat R&R.	
6/21/2021	8.5	BOBEY, ALEX	Cut out bearings from hardbar. Clean surfaces and prep for machinist. Clean cylinder bores. Prepare tracks for install. Install stump pans.	
6/19/2021	2	BOBEY, ALEX	Install new seal and tapered plate on RH track frame, Install track frame and fill with oil. R&R rear RH step.	
6/18/2021	12	BOBEY, ALEX	Complete re-hose, remove right hand track frame, prep components, Complete D+ service on machine.	
6/17/2021	7.5	SCHWABE, STEPHEN	remove track frame/ hardbar, remove front guarding, remove lift cylinders	
6/17/2021	11.5	BOBEY, ALEX	Remove trackframe and hardbar suspension, Remove x2 lift cylinders and lines. Begin repairs to engine and re-hose of machine.	
6/16/2021	6	SCHWABE, STEPHEN	move unit into shop, jack up/ put unit on stands/ loader frame on stands, remove tracks	
6/16/2021	6	BOBEY, ALEX	Bring unit into shop, Remove both tracks, Pull rock shields for lift cyl and LH track frame.	



71055 [CAT 973D TRACK LOADER]
Equipment History From June 13, 2021 to August 19, 2026

6/14/2021	9	SCHWABE, STEPHEN	pull unit into shop, check codes/ stall test drive pumps/do injector cut outs/test injector actuation pressure, inspect unit, replace and cut filters, sample oils, drain over full final drives, drop pans, make up parts list, move unit to wash pad	
-----------	---	------------------	--	--