



71060 [CAT 973D TRACK LOADER]
Equipment History From November 5, 2024 to August 20, 2026

504-25
SEP

VO: 208764 - (1000) PM - TRACK TYPE DOZER PROGRAM				Open
Item: 230066 - (1000) PM - TRACK TYPE DOZER PROGRAM				
VO: 206755 - Running winter repairs -26				Open
Item: 228029 - Running winter repairs -26				
1/26/2026	5	HAUGEN, DANE	Installed block heater, parts were quite fitting checked sis and all correct parts and part numbers for serial number Reamed out block heater adapter to get block heater through. Sealed up and filled with coolant, ran and no leaks	
1/20/2026	2	HAUGEN, DANE	Repaired coolant leak near thermostat housing Replaced fire extinguisher bracket and installed new fire extinguisher Started to install missing block heater but need an adapter as the block heater is too long Found part number and ordered	
1/16/2026	3.5	HAUGEN, DANE	Finished up heater box installed, made parts list off of pm inspection and ordered	
1/9/2026	9.5	HAUGEN, DANE	Removed heater box (frozen in) Disassembled and ordered more parts to complete job, cleaned work area by machine up	
VO: 201164 - (350) SERVICE - TIL TRACKED LOADER STANDARD				Open
Item: 222391 - (350) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
VO: 198600 - (1050) SERVICE - TIL TRACKED LOADER STANDARD				Closed
Item: 219541 - (1050) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
251012-71060-				
10/12/2025	3	VIENNEAU, NATHAN	Service complete	
10/12/2025	3	SMITH, MITCHEL	Service	
VO: 194401 - (500) SERVICE - TIL TRACKED LOADER STANDARD				Closed
Item: 214914 - (500) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
250907-71060-				
9/7/2025	2	HOWARD, CHRISTOPHER	350 hour service completed	
9/7/2025	2	VIENNEAU, NATHAN	Service complete at Azure	
VO: 191645 - (4000) PM - TRACK TYPE DOZER PROGRAM (11568				Closed
Item: 211891 - (4000) PM - TRACK TYPE DOZER PROGRAM				
260114-71060-				
VO: 190042 - (250) SERVICE - TIL TRACKED LOADER STANDARD				Closed
Item: 210130 - (250) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM				
250705-71060-				
7/5/2025	1.5	WURBAN, ZACHERY	Service unit	
VO: 187044 - Running Repairs 25				Open
Notes: null				
Item: 207030 - Running repairs 25				
250730-71060-				



10/23/2025	4.5	BOBEY, ALEX	Travel to site and check out coolant overheating. Get operator to run machine. Diag and order parts, waited for parts. Replaced thermostat, belt, alternator.	
10/20/2025	3	BOBEY, ALEX	Travel to the shop and grabbed parts and engine oil. Travel to site and replace oil line and filled 20L engine oil. Start and check for leak.	
10/18/2025	1.5	BOBEY, ALEX	Diagnose engine oil leak. Organize parts replacement for Monday morning.	
10/17/2025	0.5	FIALA, CODY	Fire extinguisher mount got bent to crap. Straightened out best I could. Put new extinguisher on track loader. Will order new bracket	
10/14/2025	1.5	DU PLESSIS, RYNO	Check out coolant leak heater core slowly leaking , do startup with the crew	
9/19/2025	0.5	FIALA, CODY	Bucket pins come loose. Operator came to me and I tightened them up again.	
9/17/2025	2	DU PLESSIS, RYNO	Run to shop and pick up parts Replace leaking oil line from fuel pump to head	
9/17/2025	1	FIALA, CODY	Drove to sure and Removed huei line for Ryno to install new one. Capped lines and left	
9/16/2025	2.5	FIALA, CODY	Left ft Sask to Beaumont. Leak in track loader. Started diagnosing, almost empty on engine oil, came over to right side of machine and used my varsol gun to clean all of the engine oil off the side of the block. Then started, found leak on Huei line, to block, removed checked O rings and they were fine, could not find a crack on the pipe. So changed o rings and installed again. Started and maybe a hairline crack on the steel line of the fitting as it continued to drip after installing new o rings. Locked machine out and spoke with foreman. Will ordered new line in the morning. Headed home from here.	
9/10/2025	1.5	DU PLESSIS, RYNO	Check out the air conditioning issue blow out condenser	
8/20/2025	1.5	DU PLESSIS, RYNO	Check out tracking issue , end up being dirt under steer pedal	
8/18/2025	2	DU PLESSIS, RYNO	Do new 2way install on 71061 Trackloader	
8/17/2025	3	DU PLESSIS, RYNO	Check out, smell of coolant, lower rad hose. Clamp was loose top off, coolant and tighten clamps.	
7/31/2025	9	BOBEY, ALEX	Replace LH arm lift cylinder. Install shims. Look into fuel consumption issue, tank collapsed. Look into travel deviation, pulled off for service calls. Reassemble machine to haul tomorrow.	
7/30/2025	5	SCHWABE, STEPHEN	Help Alex with undercarriage installed tracks took off the blocking and get a cylinder out of the tent.	
7/30/2025	12	BOBEY, ALEX	Finish undercarriage install. Torque rollers to 600ft/lbs. Connect tracks and torque to 250ft/lbs + 180 degrees. Clean up area. Start on cylinder replacement as per Guy.	
7/29/2025	12	BOBEY, ALEX	Get machine on blocks. Strip undercarriage. Clean surfaces. Install 4/5 segments on each final. Torque to 220 ft/lbs + 1/3 turn with red loctite. Tried to install rollers but they are not correct. Figure out and source parts with Billy. Clean up area.	
7/28/2025	1	DU PLESSIS, RYNO	Get machine started for transport	
7/17/2025	2.5	DU PLESSIS, RYNO	Clean out rhs of hyd tank and install new boom lines from control valve to pass through	
7/16/2025	3.5	DU PLESSIS, RYNO	Check out heavy fuel consumption, return to unit with hydraulic leak, blown right boom hoses beside hydraulic tank , remove hoses and build new at the shop	
7/16/2025	0.5	FIALA, CODY	Checked track undercarriage. Maxed out, fixed door latch.	

7/10/2025	2	BOBEY, ALEX	Travel to machine, check out track issues. Needs undercarriage. Check out no a/c. Blow out both cab filters.	
7/5/2025	1.5	DU PLESSIS, RYNO	Troubleshoot low oil pressure , fill plug was left loose , cut and sample filter -good. Fill oil up, 60psi high idle 39psi low	
7/2/2025	2.5	FIALA, CODY	Drove to site, stuck in traffic on henday. Got to site and diagnosing track loader. Removed bottom stump pan seen that the bottom hydraulic cooler line was leaking from the crimp. Took measurements and ordered hose. Wrapped hose with a rag and electrical tape. Bagged hardware. Locked cab and removed master switch key. Left stump pan on the ground under loader. Headed home	
6/25/2025	1	DU PLESSIS, RYNO	Check over unit for possible fuel leak none found will monitor fuel usage	
6/20/2025	1	SCHAUB, THOMAS	Installed new door seal and drove back to shop	
6/18/2025	2	DU PLESSIS, RYNO	10584hours calibrate pumps and motors to correct travel complaint	
6/17/2025	1.5	SCHAUB, THOMAS	Drove to unit installed cat sun shade decal on top of window . Checked for noise from engine found loose clamp on air to air . Tightened clamp	
6/4/2025	3	DU PLESSIS, RYNO	Troubleshoot intermittent low voltage fault , alternator power cable lib broke off , replace lug, check out track not tightening, install lift kit total 4in lift	
5/31/2025	0.5	BOBEY, ALEX	Check out engine oil level that was low. No leaks, turbo good. Engine is burning oil most likely. Undercarriage is also wearing very quickly with lift kit.	
5/20/2025	1.5	DU PLESSIS, RYNO	Install new fuel bowl and filter	
5/16/2025	1.5	DU PLESSIS, RYNO	Troubleshoot, low fuel pressure found cracked fuel filter bowl install new filter	
5/5/2025	1	DU PLESSIS, RYNO	Continue troubleshooting oil usage check turbo turbo seems good	
5/1/2025	1.5	DU PLESSIS, RYNO	Weld a wedge on left boom frame arm to prevent bucket from twisting	
4/30/2025	1	DU PLESSIS, RYNO	Get machine running, that was parked on a angle and ran out of fuel	
4/30/2025	1	SCHAUB, THOMAS	Drove to unit installed handle on rhs compartment door installed new rear wipper	
4/29/2025	1.5	DU PLESSIS, RYNO	Top up engine oil , check and measure bucket curl stops to make wedge	
4/29/2025	2	MACLEAN, RONALD	Removed over spray from surge tank	
4/29/2025	1	SCHAUB, THOMAS	Unit was 4l low on oil . Checked for leaks did not see and . Started unit to check blow by . There was no more then usual blow by . Have to recheck unit after it runs for awile	
4/23/2025	1.5	DU PLESSIS, RYNO	Flip boom rhs boom cylinder rod end so pin can be greased from the outside , troubleshoot blower motor not working found shorted low pressure AC switch wire , repair and install new fuse -good	
4/16/2025	2	BOBEY, ALEX	Clean up cylinder components. Install magnet and plug for position sensor. Torque to 25ft/lbs. Assemble cylinder. Torque barrel cap bolts to 650ft/lbs. Get cylinder ready for install tomorrow.	
4/14/2025	1	DU PLESSIS, RYNO	Set up cylinder and start dis assembly	
4/14/2025	3	BOBEY, ALEX	Bring tilt cylinder over to shop. Break down cylinder and go through. Found retainer and magnet missing from internal part of rod. Looked through the rest of cylinder to see if anything else is missing. Appears to be good. Order parts, package up components to keep clean until parts arrive.	



4/11/2025	4.5	DU PLESSIS, RYNO	Pull 71058 cylinder and o use for testing 71060 fault , sensor fault confirmed , swap cylinders and bring back cylinder to disassemble	
4/10/2025	7.5	DU PLESSIS, RYNO	Troubleshoot throttle switch fault and replace switch, troubleshoot no auto bucket level function and sensor voltage above normal fault 1965.03 Use unit number 710 5/8 machine controller test all wires repaired wires at ECM Return 71058 machine controller back to unit	
VO: 172669 - Used Machine Inspection and Repair. (10108 HR)				Closed
Item: 191277 - Inspection and Parts Ordering				
11/4/2024	1	BOBEY, ALEX	Parts ordering.	
10/24/2024	2	BOBEY, ALEX	Parts ordering. Clean out more dirt from pump area in machine and inspect hoses.	
10/22/2024	5	BOBEY, ALEX	Pull machine up to shop. Drop stump pans and knock out mud/dirt. Bring machine to wash pad and tilt cab, bring pans over also. After wash bring unit to welding bay for gouge work to be done on bucket.	
10/21/2024	4	BOBEY, ALEX	Start up machine and check over. Make parts list and submit. Change batteries in unit.	
Item: 191276 - Undercarriage Repairs				
3/1/2025	7	MACDONALD, BRIAN	Pin bore, clean up	
11/28/2024	1.5	BOBEY, ALEX	Install retainers for suspension cushion blocks. Clear space in shop and move machine to welding shop for further repairs and painting.	
11/26/2024	4.5	BOBEY, ALEX	Install rear track guide on RH track frame. Bring in and wrap track. Torque master to 250ft/lbs + 180 degrees. Tension up tracks and run in the air. Code for LH motor speed sensor. Went underneath and repaired connection on sensor. Take machine off of stands and clean up area. Install RH track frame outer track guard.	
11/25/2024	9	BOBEY, ALEX	Get LH track brought inside and install on machine. Torque to 250ft/lbs + 180 degrees. Bring over LH tilt lever arm from welding bay and install on machine. Remove hand rails for tilt cylinder install. Remove broken bolts from stump pan mounting. Started to put pans up but found some weld nuts stripped. Bring pans back down for welder to replace.	
11/22/2024	6	BOBEY, ALEX	Install 2' lift kit and install all carrier rollers. Tap holes to clean the mud out of them. Install idler side and front guards. Install sprocket guards on LH side. Tap holes for RH side, waiting on welding before install. Clean up area.	
11/21/2024	6	BOBEY, ALEX	Replace cab panel. Bring over idlers from welding shop and install onto yokes. Install into track frames. Hook up hardbar and remove stands. Clean up area.	
11/19/2024	1	BOBEY, ALEX	Replace leaking bottom roller and torque hardware to 600ft/lbs.	
11/18/2024	8	BOBEY, ALEX	Cut off rounded bolts for rear track guides. Replace track guides on LH frame. Remove track guide bracket from RH frame for welding repairs. Drop leaking roller 2nd from back on RH side. Clean up area. Install guards for lift cylinders. Remove broken bolts.	
11/16/2024	3	BOBEY, ALEX	Clean track frames. Replace a couple rollers. Torque in sequence to 600ft/lbs. Start working on removal of track guides.	
11/12/2024	2	BOBEY, ALEX	Look for used good rollers. No single flange available. Order roller. Chip out mud from track frames and drop leaking rollers on LH side.	



71060 [CAT 973D TRACK LOADER]
Equipment History From November 5, 2024 to August 20, 2026

11/8/2024	7	BOBEY, ALEX	Remove and replace idler blocks on both idler yokes. Waiting for welding repairs. Install hardbar onto machine. Install rubber blocks onto new top plates. Waiting on welding for bottoms. Replace front track guides and hardware. Remove remaining broken track guards bolts from LH track frame.	
11/7/2024	2	BOBEY, ALEX	Clean up and assemble hardbar. Bring over to machine for install once machining is complete.	
11/6/2024	2	BOBEY, ALEX	Remove idler slide blocks from yokes and clean up. Mud scrapers have broken bolts, waiting on welding. R/r sprocket segments. Torqued hardware to 220ft/lbs + 1/3 turn with red loctite.	
11/5/2024	4	BOBEY, ALEX	Bring hardbar over to press. Remove snap rings, bearings, seals etc. Clean bores and put into storage until parts arrive. Remove carrier rollers and pedestals for welding repairs on track frame. f	
11/2/2024	4	BOBEY, ALEX	Get machine up on stands. Split both tracks at idler. Pull all cover/guards and remove idlers from track frame. Clean up area. Started to chip mud out from track guides that are going to be removed from the machine.	
10/29/2024	1	BOBEY, ALEX	Remove covers and check over UC.	
Item: 191275 - Misc Repairs				
4/3/2025	2.5	YACUK, JONATHON	Marked and drilled out holes for fire extinguisher bracket. Tapped holes and mounted fire extinguisher. Cleaned up around area. Moved machine out of shop.	
4/2/2025	3	YACUK, JONATHON	Finished drilling and tapping grease blocks. Lined up on machine and welded on. Made grease lines and attached. Cleaned up area	
4/1/2025	3.5	YACUK, JONATHON	Took off pieces and gave them to painter. Brought in material for grease blocks and cut to length started to drill holes in for blocks. Installed grease fittings on bucket end. Cleaned up around area	
3/31/2025	9.5	YACUK, JONATHON	Brought in material to do grease line update. Cut material and cut to shape. For grease line guards. Welded on tabs Cut out couplers cleaned up pieces and buffed up paint. Welded on couplers for mounting. Finished making both sides and mounted to frame and welded on. Cleaned up around area	
3/27/2025	1.5	YACUK, JONATHON	Started equipment to get out of way and pull into shop for grease line update and fire extinguisher bracket	
3/19/2025	0.5	BOBEY, ALEX	Install clamps and grommet on electrical line to cab.	
3/18/2025	5.5	BOBEY, ALEX	Move 71044 outside. Dress tilt cylinder for 71060 and install. Top up fluids. Tie up wiring. Ordered last grommets for harness in battery box. Move outside	
3/11/2025	4	MACLEAN, RONALD	Finish bucket prep and paint	
3/10/2025	6	MACLEAN, RONALD	Prep bucket fir paint	
3/5/2025	4	BOBEY, ALEX	Remove left side tilt cylinder for bucket. Sensor is reading open for tilt position. Remove broken bolts from fender for cab tilt handle stow. Replace cab panels that were back ordered. Move machine out. Clean up bay.	
3/3/2025	1.5	BOBEY, ALEX	Bring bucket and parts inside and over from the welding bay. Set up bucket on blocks and start to dress frog.	



12/6/2024	4	BOBEY, ALEX	Install hoses and final panels for cylinders. Clean up area and put away parts until bucket is done and unit can be tested.	
12/6/2024	4	MACLEAN, RONALD	Reassemble unit	
12/5/2024	4	BOBEY, ALEX	Install pans, install tilt cylinders. Install hydraulic tank cover. Repair connector to tilt cylinder sensor. Bore out ears on tilt pins so proper hardware can be used.	
12/5/2024	10.5	MACLEAN, RONALD	Unmask and reassembl unit	
12/4/2024	10.5	MACLEAN, RONALD	Sand unit down after paint to repaint heavy chip pinting and re spray	
12/3/2024	1	BOBEY, ALEX	Reinstall steps and guards that were removed to paint black.	
12/3/2024	10.5	MACLEAN, RONALD	Mask black,prep parts to be hung and paint yellow	
12/2/2024	9	MACLEAN, RONALD	Sand black mask yellow and paint black	
11/29/2024	9.5	MACLEAN, RONALD	Remove panels sand unit for painting	
11/25/2024	2	BOBEY, ALEX	Hook up A/C machine. Recover A/C and see charge. Recovered 3.4lbs. System calls for 4.2lbs. Vacuum and leak test for 30 mins, Charge to spec and test A/C operation. Blowing cool in cab 7C.	
11/22/2024	5	BOBEY, ALEX	Bring in tilt cylinders and dress with pipes and guards. Set aside until hydraulic tank cover welding is done. Wash pipes and tubes and install. Clean out mud/debris from all around hyd tank. Remove and replace tilt cylinder jumper harness and clamps. Replace clamp that will go on tilt cylinder once installed.	
11/18/2024	1	BOBEY, ALEX	Remove and replace seat cushions.	
11/8/2024	4	BOBEY, ALEX	Replace RH cab door cable. Bring in tilt lever arms and press in new bearings and seals. Bring back to the paint shop. Remove tilt cylinder harness from under frame and replace. Replace clamp.	
11/7/2024	3.5	BOBEY, ALEX	Replace broken door latches. Replace rear hood access hardware and latches. Replace cabin air filters. Open up heater box and get dried mud out of blower motor. Test and its working now.	
11/6/2024	4	BOBEY, ALEX	Remove cab and replace cab mounts. LH cab mount siezed bad in frame. Tie up a/c lines.	
11/5/2024	5.5	BOBEY, ALEX	Install rear hand rails on cab. Check out seat suspension and replace broken rods for suspension frame. Finish removing broken bolts from track frame guards.	
11/1/2024	11	BOBEY, ALEX	Repair machine harness wiring and replace connection ends. Replace RH side motor pressure sensor. Remove, build, and replace hoses in engine bay. Fill up hydraulics. Wiring in 2-way TIL radio and start cab repairs. Bring in blocks to get machine on stands tomorrow.	
10/30/2024	5.5	BOBEY, ALEX	Troubleshoot and repair wiring for cab inside lights. Replace broken louvers, look at door issues. Order parts. Check work lights not working. Repair wiring and replace 2 front work lights with LED's. Remove all bearings from dog bones and tilt lever arms. Pallet up all parts and more to welding bay for machining.	
10/29/2024	9	BOBEY, ALEX	Check loader arm with crane. Remove dog bones and bucket tilt levers. Remove tilt cylinders and strip down to be sent out. Remove panels, tubes, guards. Remove hydraulic tank guard and covers for repair.	



71060 [CAT 973D TRACK LOADER]
Equipment History From November 5, 2024 to August 20, 2026

10/22/2024	4.5	DU PLESSIS, RYNO	Start going over machine and make up repair list	
Item: 191274 - Powertrain Repairs / Valve Set				
241024-71060-				
11/5/2024	3.5	CRIPPS, DEREK	Repair track frames	
10/31/2024	2	BOBEY, ALEX	Finish HEUI pump install and update. Help Dave with 785 cab unboxing.	
10/30/2024	2	BOBEY, ALEX	Remove HEUI pump and start installing new pump with update.	
10/29/2024	1	BOBEY, ALEX	Install last pump to motor hose.	
10/28/2024	11	BOBEY, ALEX	Remove and replace power train hoses. Reinstall engine oil pan torque to 24ft/lbs in sequence. Repair hardware for cab lift cylinder. Start repairing wiring harnesses that were damaged going to motor.	
10/25/2024	11	BOBEY, ALEX	Remove powertrain cooler hoses from motors to pumps. Clean up half flanges. R&R engine injector harness. Remove auxiliary hydraulic lines, tubes, and plates. Clean up engine oil pan and wash for reinstall. Replace o ring on PTO cover plate. Repair rear grille handle. R&R power train filters and cut. Both clean for each pump.	
10/24/2024	9	BOBEY, ALEX	Remove valve cover and check cam followers. Do valve set, nothing irregular, valves all basically within spec. Intake 0.015' and exhaust 0.025'. Jam nuts 27ft/lbs. Drop scavenge screen and clean out screen. Reinstalled. Remove engine oil pan and pulled #'s 4/5/7 mains. Bearings are in good shape. Talk to foreman and reinstalled. Reinstalled pan until gasket arrives. Cut engine oil filter and its clean. Order HEUI pump and injector update kit.	
Item: 191273 - Line Bore and Welding Repairs				
3/5/2025	2	BOBEY, ALEX	Finish bucket install. Grease all pins.	
3/4/2025	8	BOBEY, ALEX	Dress bucket with tooth adapters and cutting edges. Install new teeth. Torque bolts to 1500ft/lbs with high torque. Boost 5 machines to get access to 71060 in the yard. Boost and bring inside. Start bucket hook up.	
2/27/2025	3	MACDONALD, BRIAN	Pin bore stops	
2/25/2025	2	MACDONALD, BRIAN	Cut material	
2/21/2025	4	MACDONALD, BRIAN	Stops	
2/20/2025	4.5	MACDONALD, BRIAN	Line bore	
2/19/2025	5	MACDONALD, BRIAN	Line bore	
2/18/2025	4.5	MACDONALD, BRIAN	Line bore	
2/14/2025	10	MACDONALD, BRIAN	Line bore	
2/13/2025	10	MACDONALD, BRIAN	Line bore	
2/12/2025	10.5	MACDONALD, BRIAN	Redo lower bores	
2/10/2025	8.5	MACDONALD, BRIAN	Line bore	
2/7/2025	11	MACDONALD, BRIAN	Line bore	
2/6/2025	10	MACDONALD, BRIAN	Line bore	
2/5/2025	10	MACDONALD, BRIAN	Repair sides and cracked stops	
2/3/2025	10	MACDONALD, BRIAN	Spill guard and foot pads	



1/31/2025	10	MACDONALD, BRIAN	Bucket skin	
1/30/2025	10	MACDONALD, BRIAN	Bucket wall	
1/29/2025	11	MACDONALD, BRIAN	Bucket frog and sidewall	
1/28/2025	11	MACDONALD, BRIAN	Repair sidewall and frog	
1/24/2025	8.5	MACDONALD, BRIAN	Bucket	
1/23/2025	2	MACDONALD, BRIAN	Bucket	
1/23/2025	1.5	BOBEY, ALEX	Look at bucket and cutting edges with Brian.	
1/22/2025	5	MACDONALD, BRIAN	Frog	
1/21/2025	6.5	MACDONALD, BRIAN	Bucket	
12/3/2024	3	CRIPPS, DEREK	Remove broken belly pan bolts	
12/2/2024	10.5	CRIPPS, DEREK	Repair skid plate	
11/30/2024	1	BOBEY, ALEX	Clean up bores and pull bearings into bottom bores for bucket. Install seals with retaining compound.	
11/29/2024	6.5	CRIPPS, DEREK	Repair door handles, and damaged panels	
11/28/2024	10.5	CRIPPS, DEREK	Fabricate and repair parts	
11/27/2024	10.5	CRIPPS, DEREK	Repair step, fabricate new step	
11/26/2024	9	CRIPPS, DEREK	Fabricate step guard	
11/25/2024	10.5	CRIPPS, DEREK	Repair track guides, build new step	
11/22/2024	10.5	CRIPPS, DEREK	Repair parts	
11/22/2024	11	MACDONALD, BRIAN	Line bore	
11/21/2024	10.5	CRIPPS, DEREK	Repair track guides	
11/21/2024	10	MACDONALD, BRIAN	Line bore	
11/20/2024	9	CRIPPS, DEREK	Repair idler yoke's and guards	
11/19/2024	10.5	CRIPPS, DEREK	Repair idler slides	
11/19/2024	2	BOBEY, ALEX	Remove broken bolts under trackframe	
11/18/2024	9	CRIPPS, DEREK	Build up and repair idler block slides	
11/15/2024	3	BOBEY, ALEX	Bring in dog bones, clean up bores and press in new bearings. Install new seals. Replace trim panels in interior. Bring in roller parts and misc parts for undercarriage.	
11/7/2024	10.5	MACDONALD, BRIAN	Line bore and clean up	
11/6/2024	5	BOBEY, ALEX	Help Brian set up line bore gear and get drill set up mounted etc.	
11/6/2024	11	MACDONALD, BRIAN	Build up bores and set up	
11/5/2024	11	MACDONALD, BRIAN	Hard bar	
11/4/2024	10.5	CRIPPS, DEREK	Remove broken bolts, repair holes	
11/4/2024	10	BOBEY, ALEX	Remove both tracks. Move outside and fold up for storage. Cut off bolts/hardware for steel mill package rollers guards remove both guards. Remove hardbar from machine. Remove broken bolts from sprocket side guards. Check rollers. Start tear down of hardbar.	
11/1/2024	10.5	CRIPPS, DEREK	Remove broken bolts	
10/31/2024	10	CRIPPS, DEREK	Remove broken bolts	



71060 [CAT 973D TRACK LOADER]

Equipment History From November 5, 2024 to August 20, 2026

10/30/2024	10.5	CRIPPS, DEREK	Remove broken bolts and ripper pin	
10/30/2024	2.5	BOBEY, ALEX	Help welders with removal of step pins from rear.	
10/30/2024	11	MACDONALD, BRIAN	Broken bolts and pins	
10/25/2024	10	MACDONALD, BRIAN	Bucket	
10/23/2024	11	BOBEY, ALEX	Gouge, cut, lance out welded and siezed bucket pins with Brian. Pull bucket off and set up for welding. Go through pin stock. Clear a spot in south shop and bring the machine inside for engine inspection.	
10/23/2024	11	MACDONALD, BRIAN	Remove pins and disassemble	

VO: 171769 - (2000) SERVICE - TIL TRACKED LOADER STANDARD**Closed****Item: 190325 - (2000) SERVICE - TIL TRACKED LOADER STANDARD PROGRAM****250513-71060-**

11/20/2024	3	BOBEY, ALEX	Help Dallas with service and install 2 loader arm hand rails.	
11/20/2024	5.5	MOORE, DALLAS	Changed out final oils, change filters, change HYD oil	