

WARREN TRANSPORT
10 HORSFORD PLACE, PROSERPINE QLD 4800

McCLOSKEY S130 - TWO DECK

BOUGHT AT PICKLES AUCTION GRACEMERE DEC 2016 - 4050 HOURS

MAKE
MODEL
YEAR
SERIAL #
ENGINE
TOP DECK SCREEN
BOTTON DECK SCREEN
SERIAL NO
74kw engine

McCLOSKEY
S130

80829
CAT 3054 C DIT (TIER II) 4 CYL DIESEL TURBO
5X4
5X6
44607826
CAT C4.4

TRACKLINE INTERNATIONAL
TRACK MODEL - 72214
FINAL DRIVE SERIAL # - 03Z2214RH-70
DATE - 02.10.2008

PARTS			SUPPLIER
DESCRIPTION	PART NUMBER		
SIDE CONVEYOR CENTRE ROLLER	514-006-015		MOBILE SCREENING & CRUSHING - WACOL
LIFT PUMP	ULPK0040	COMPLETE UNIT 641.63+	GW INDUSTRIAL - MACKAY

WARREN TRANSPORT
10 HORSFORD PLACE, PROSERPINE QLD 4800

TRACK GEARBOX W/MOTOR LH	517-001-103-001	MSC - WACOL
SEAL KIT VALVE CV791 X 1	520-001-065	
Seal kit valve cv691 x 2	520-001-064	
Seal kit valve cv601 x 2	520-001-063	
CAT BELT SET-VEE	128-5247	HASTINGS MACKAY
FILTERS UPDATED FOR SERVICES 24.06.19		
1X AF CAT 321-2911	couldn't cross ref to cummins. 19.05.20	
1X 1R-1804	cross ref to cummins FS20009 (fuel/water sep) 19.05.20	
1X 1R-321-2411	couldn't cross ref to cummins. 19.05.20	
1X LF 699		
1X (252-6338) CROSSED TO CAT 441-5111	cross ref to cummins ff5788 (fuel filter) 19.05.20	
Starter Motor	5269854	Hastings - Mackay
msc hydraulic filter	520-011-051 (1 of)	MSC (phillip) 22.05.2020
	520-011-025 (2of) suction strainer 1-1/2 element	msc (32715366)
	520-011-024 (1of) suction strainer 2" element	msc (32715366)
MAINTENANCE		
<u>DATE</u>	<u>JOB No.</u>	<u>KM/HOURS</u>
<u>FUNNEL BAY START HRS</u>	<u>JOB DESCRIPTION</u>	<u>PARTS</u>
	Perkins Lift Pump was removed from Cat Motor in workshop and fitted to S130 @ Funnel Bay	1 x Perkins Lift Pump - off Cat Motor
18.04.17	PROS AUTO ELEC	
	CHECKED MACHINE - HAD BEEN UNDER WATER - CYCLONE.	
	FOUND ELECTRIC FUEL PUMP FAULTY - ADVISED TO REPLACE.	
	CHECKED REMOTE CONTROL - FOUND FULL OF MUD - CLEANED OUT.	

WARREN TRANSPORT

				FOUND EMERGENCY STOP SWITCH DISCONNECTED - ADVICES TO REPLACE.	
29.05.17	WQ			Repairs done at Whitsunday Diesel	
19.09.17		4701	4892	Changed 2 switches on cable remote	2 x Switches
27.12.17	WQ			Replace new belts from BMS	
11.05.18		4921	KATE	Removed stepped washer	1 x hyd control lever
				Replaced handle fitting. Screwed down.	
				Tightened	
22.10.18	P/S#4858	5515-5541		PRESTART DONE BY?. NO COMMENTS.	
26.1.19		5173	5664	job card completed by jason and boog. Service. Drain engine oil change fuel/	1x lf669
				engine oil filters, fill engine with engine oil.	1x cat 1r
				NEXT SERVICE DUE 5910	1x air filter cat 321-2911
11.05.19	J/C #5339	5754 HRS		DRAIN ENOUGH COOLANT FROM ENGINE TO REMOVE THERMOSTAT, REMOVED	
				THERMOSTAT TOPPED UP WITH CAT COOLANT.REPLACED OLD ROLLERS ON LEFT	1X CAT THERMOSTAT (254-2267)
				AND RIGHT HAND SIDES OF CONVEYORS. REPLACED SKIRTS ON FEEDER HEAD	
				DRUM. JOB COMPLETED BY JASON.	

[illegible]

25.06.19	J/C#5384	5880 HRS	REPLACED STARTER MOTOR ON MACHINE WITH SECOND HAND STARTER OFF OLD TOWN ENGINE, ORDERED NEW ONE FROM HASTINGS DEERING. PART HAS ARRIVED AND IN WORKSHOP.
----------	----------	----------	--

28.06.19	JOB NO 152	?	REPLACE MAIN DROP SKIRTS ON PRIMARY PRODUCT BELT.	CONVEYOR RUBBER FROM OLD JAW BELT
			REPLACE SHUTE SKIRTS ON SIDE CONVEYOR ADJUST AND WIPE ON FEEDER BELT 10X 1/2"X 2" BOLTS (WASHERS NYLOCS	
			REPLACE RIGHT HAND HEAD DRUM SKIRT ON FEEDER BELT	

WARREN TRANSPORT
10 HORSFORD PLACE, PROSERPINE QLD 4800

FILL RADIATOR WITH 5L COOLANT, FILL ENGINE WITH 20L RX SUPER, GREASE MACHINE, FIT BACK MISSING PANELS, TRUCK BELTS X5, REPLACED WHEEL ROLLER. REPLACED BROKEN GUARD BOLTS.
NOTE: ALTERNATOR BOLT BROKEN, REPLACED IT.
TURBO VACUUM HOSE BROKEN, NEED NEW FAN BELTS.
NEXT SERVICE DUE: 6733 HOURS.

1X WHEEL ROLLER
20L RX SUPER
5L COOLANT
10L HYDRAULIC OIL

6483 WORKS COMPLETED BY AIDAN. REPLACE BROKEN FAN BELT BOLTS AND PUT 2X FAN BELTS ON. PUT LOOSE MISSING WIRE BACK ONTO THE STARTER MOTOR
REPLACED FITTING ON VACUUM LINE ON TURBO.
NOTE: NEED TO TRACK DOWN HYDRAULIC FILTER.

2X 128-5247 FAN BELTS
1X 1/8 BSP HOSE TALE FITTING
1X M10 X 60MM BOLT

6495.9 job by aidan. Removed fuel pump and took down to whitsunday marine and got reconditioned. Cleaned intercooler had engine oil go through it. Replaced turbo. Torqued pump bolts to 22mm, touqued pump to 88mm. Filled touqued timing cover bolts to 22mm, touqued crack pulley to 85mm. Filled radiator with coolant. Test run no leaks. Fitted new front crank seal. Run engine for 1/2 hour no leaks.

1s reconditioned pump
1x garret turbo (p/n. 785827-50278)
1x engine fan 1115767
2x fan belts 1285247
1x timing cover gasket 2268766
1x crank seal 2880422
15lbs red coolant

related to the above jobcard ^^^^^^^^^^^^^
pump number 2644c317/2/2570
11443CEG
9520A403G
engien family c4.4 serial number 44607826
argt no: 315-8091 engine type: 9056/2200
epa familt: BPKXLO4.4NM2
120R-00007A need to order fuel pump
need to order timing cover gasket... need to order fan engine.

1x engine fan 1115767 (\$803.00 + GST)
1x timing cover gasket 2268766 (64.00 + GST)
1x waterpump gasket
1x turbo (3172508 ???)

comment: diesel tank from front of pump needs attention
NOTE: aidan repaired (as above).

1x fuel pump.

job by bobby. Complete screen change.

1 hour

WARREN TRANSPORT
10 HORSFORD PLACE, PROSERPINE QLD 4800

Warren Transport

Asset History Report

Thursday, 22 January 2

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
McCloskey S130								
601	15.12.20 Service Completed on S130changed engine oil, changed oil filter, changed fuel filter, changed fuel separator, cleaned air cleaners out. service sticker fitted. 1x 1R18041x LF6991x FS2000918lts x RX Super Works Completed by Aidan @ 6916.40 Hours.	15/12/2020	.00	.00	.00	7	PM	\$0.00
779	complete screen change. needed wd40 to help loosen bolts. works completed by jacob cassidy/ jace gowans.04/03/21.	4/03/2021	.00	.00	.00			\$0.00
813	SEE HWO 983. COMPLETED.	17/11/2021	.00	.00	.00			\$0.00
1361	refit control circuit board to machine. 1hr labour lucas. works completed by lj auto, inv 350, 18.01.2022	18/01/2022	.00	.00	.00			\$0.00
1542	investigate alternator charge voltage fault. carry out testing and locate main power supply to alternator broken within main wiring harness.repair damaged wiring as required. tighten alternator belt. investigate travel fault. carry out testing and locate failed relay. replace and test operation.5hours labour lucasworks completed by lj auto, inv487, 28/4/22.	28/04/2022	.00	.00	.00			\$0.00
1902	reseal pump.1hr labourP&D PARTS:1 consumables, plugs, 2x batteries n150, nut, wproof sheet, 2x front seal kit, 2x rear seal kit. works by P&D, inv 143690. 22/6/22.	28/06/2022	.00	.00	.00			\$0.00
2278	replace damaged plug on machine for remote travel. right side track not travelling in reverse. locate damaged wiring under machine and repair as required, test operation. works by lucas lj auto inv962. 26/7/23.	26/07/2023	.00	.00	.00			\$0.00
2287	* travel out the whitsunday quarry, check out start fault travel cord and controller needs rewiring. fit 2 new fan belts ordered new pulleys for engine. 2 hours labour. cbm jc6088. 5/7/23.* c/o skirts in feeder. 2 hours labour. cbm jc6090. 7/7/23.works	7/07/2023	.00	.00	.00			\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
2313	by steve carey.wtp parts:2x 13a1310 bells Plant and Equipment 250 Hr Scheduled Servicedrain engine oil. replace fuel filters, replace engine oil filters, replace engine oil. top up hyd oil. note - needs a new starter motor. wtp parts:1x 1r-1804 fuel 1x ff5788 fuel 1x lf699 oilrx superworks by kye alkemade. 1/8/23 @ 8100 hours. next due at 8350 hours. works by steve carey, 2 hours labour, cbm jc 5814.	1/08/2023	.00	.00	.00	7	PM	\$20.79
2360	2/8/23 - replace glass fuel filter bowl. 1 hour labour steve carey, cbm jc 5815. 17/8/23 - change out crankshaft, alternator and fan pulleys. 4 hours labour steve carey, cbm jc 5818. works by steve carey.	17/08/2023	.00	.00	.00			\$0.00
2565	9/12/23 - s130 - c/o screens. 1 hour labour steve c. cbm jc 5853. 20/12/23 - travel to wq, change screens in s130. cbm jc 5859. works by steve carey.	9/12/2023	.00	.00	.00			\$0.00
2629	17/1/24 - travel to whitsunday quarry, look at screen shutting down, radiator blocked with dirt oil. ordered front seal. 1 hour labour, cbm jc 5868. 20/1/24 - load up degreaser. get water truck ready, travel to whitsunday quarry clean out radiator, run up plant. 4 hours labour, cbm jc 5871. works by steve carey.	20/01/2024	.00	.00	.00			\$0.00
2726	29/2/24 - s130 whitsunday. test and trouble shoot, rhs track locked up, found final drive had failed. 6 hours labour, cbm jc 5884. works by steve carey.	29/02/2024	.00	.00	.00			\$0.00
2967	11.10.24 Steve C. Docket: 5966Fit FHS New Final Drive, Fit Oil Sprocket, Plump up, Fill with new Oil, Wrap TracksParts Used: Trackline Final Drive P/N:NPN RDW Excavator Parts Inv 232113 \$ 12052.7023.10.24 Steve C. Docket: 5969Test Screen Walking clean up contacts in controller25.10.24 Steve C. Docket: 5970Set Screen up to remove back panel26.10.24 Steve C. Docket: 5971Straighten Rear Panel with Bolly28.10.24 Steve C. Docket 5972Plump up rear hoses, Wash engine Bay, Change out BatteryParts Used: 1 x Delkor Battery WT025949 P&D	28/11/2024	.00	.00	.00			\$0.00
2966	14.10.2024 Plant and Equipment 250 Hr (No Hours on maintenance) Scheduled Service Completed by Steve C. Docket	28/10/2024	.00	.00	.00	7	PM	\$10.65

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
paperwork/ scheduled service completed by Steve C. Docket								
5968	Service Engine, Change final Drive Oil LHSParts Used: 1 x LF699							
2965	10.10.24 - Steve C. Docket: 5965Fit new front seal crankshaft Fit new fan belts Fit new aftercooler and radiator, plumb up , fill with coolantParts Used:Charge Air cooler Item code HE0174686-N HE Parts 683002 \$2291.30	10/10/2024	.00	.00	.00		Break	\$0.00
2943	27.09.24 - 1 x Charge Air Cooler (Item Cod HE0174686-N) HE Parts Inv: 683002 \$ 2291.30	27/09/2024	.00	.00	.00			\$0.00
2806	22.5.24 - s130 whitsunday - tracked side belts. 2 hours labour, cbm jc 5914.works by steve carey.	22/05/2024	.00	.00	.00			\$0.00
2735	6/2/24 - mcdloskey s130 sn.80829. 8235hrs. blown hose. dig out dirt and stone, build up to gain entry to hose and control valve. remove hose running out to conveyor motor drive. take to P&D industrial to make a new one.collect hydraulic oil from workshop. return and fit hose to machine, replace all removed cable ties to keep hose protected and tidy.4 hours labour, 1 consumables. wtp parts:hose from P&D. 6/2/24.works by Luke @ L&S Diesel. 6/2/24.	6/02/2024	.00	.00	.00			\$0.00
2249	manufacture new umbilical cord cable and travel remote switch box.works by lucas, lj auto inv961. 11/7/23.	11/07/2023	.00	.00	.00			\$0.00
2175	cut belt off c/o rollers & skirts. 3.5 hours labour cbm jc6067.works by steve carey, 28/4/23.	28/04/2023	.00	.00	.00			\$0.00
2139	s130 wouldnt walk, pressure tested travel motor.2 hours labour steve, cbm jc6050, 03/3/23.	3/03/2023	.00	.00	.00			\$0.00
2121	investigate travel fault on machine. carry out testing on left and right track electrical circuit, solenoids and relays.diagnose fault to be within hydraulic system. umbilical cord for remote travel damaged and needs to be replaced. works by lucas lj auto inv 855. 5/3/23.note - lucas advised 22/3/23, will hopefully be fixed tomorrow 23/3/23.	5/03/2023	.00	.00	.00			\$0.00
2051	remove leaking motor & take to P&D for reseal. works by josh butler, 22/6/22.	22/06/2022	.00	.00	.00			\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
1876	investigate charge fault on machine. locate failed alternator belts. remove belts and locate new belts at warren transport workshop. install belts and test operations.3 hours labour, lucas, lj auto, inv 682. 14/9/22.	14/09/2022	.00	.00	.00			\$0.00
1681	9/6/22*fit skirts rubbers, change out rollers, run up check over, check over all plant. steve cbm jc5236. 9/6/22.8/6/22*fit new belt side conveyor. steve cbm jc 5235.	9/06/2022	.00	.00	.00			\$0.00
1656	P&D supply 1x battery N70ZZ 12v 780CCA Delkor heavy duty battery - as per invoice 140434.fitted by Lucas, LJ Auto. 28/4/22.	28/04/2022	.00	.00	.00			\$0.00
1537	travel to wq replace hydraulic hose on s130 screen plant. 1.50hours labourP&D Parts:1x hose assembly, 1x -1212 bspp female, 1x -1212 bspp female 90'bend, 1x -1212 bsptm bsppfs 90' elbow, 2.40mtr of -12 two wire hyd hose smoothcase. works completed by P&D, inv 140720, job completed 30/4/22.	30/04/2022	.00	.00	.00			\$0.00
1509	investigate travel fault on machine. carry out testing and diagnose faulty switches.remove and replace fan/alternator belt. 2hours labour lucas. WTP PARTS:1 set of vee belts cat 128-5247. works completed by lj auto, inv 472. 20/4/22.	20/04/2022	.00	.00	.00			\$0.00
1485	CHECKED ALTERNATOR TO SEE IF IT WAS CHARGING. NOREMOVED AND REPLACED ALTERNATOR. RETESTED, ALL OK.JOB COMPLETED BY STEVE AND TROY	28/03/2022	.00	.00	.00			\$0.01
1483	travel out to whitsunday quarry. fit rollers on return x3 s130 screens. cbm jc5212, 19/3/22.s130 fit new alternator, adjust radiator hoses so they are not rubbing. cbm jc 5219, 29/3/22.works completed by steve cbm.	29/03/2022	.00	.00	.00			\$0.00
1411	CARRIED OUT 250 HOUR SERVICE. 7556.5 HOURS DRAINED ENGINE OIL. REMOVED AND REPLACED OIL, FUEL AND AIR FILTERS.CHECKED COOLANT LEVEL. TOPPED UP ENGINE OIL TO CORRECT LEVEL.RADIATOR HAS RED COOLANT IN IT.JOB CARRIED OUT BY TROY. NEXT SERVICE DUE 7807	10/02/2022	.00	.00	.00			\$20.79
1224	Replace and rerout hydraulic hoses off screen box shaker	1/10/2021	.00	.00	.00			\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
1182	motor.2x hyd hoses from P&D. (inv 131055). works completed by Jason Warren, 1.10.21, @ 7395hrs. investigate short in start circuit. carry out testing and diagnose blown fuse to control fuel pump and fuel shut off solenoid.replace fuse and start machine. no fault found. check over harnesses for signs of short or damaged wiring. 1.5hrs labour lucaslj auto, inv 160.	15/09/2021	.00	.00	.00			\$0.00
983	find feed conveyor cover pannels from back shed in town.fit pannels to machine using new hindges and bolts from workshop parts room. 6x hindges36 of 1/4 x 1" bolts & nuts. works completed by Jason Warren 02/08/2021 @ 7240 hours.	2/08/2021	.00	.00	.00			\$0.00
974	replace RH skirt in feeder, replace RH curtain off feeder, replace RH curtain under screen deck. replace hyd hose on screenbox case drain. 150mm skirt rubber works completed by jason warren 14/7/21.753? hours?	14/07/2021	.00	.00	.00			\$0.00
951	Plant and Equipment 250 Hr Scheduled Servicedrain engine oil, change engine oil filter, change fuel filter,change fuel separator, fill engine oil, change inner and outer air filters. Rx Super 1x LF6991x 1R-18041x FF57881x 321-2412 air in1x 321-2411 air outworks completed by jason warren at 7182hrs, 10/7/21.next service due 7430 hours.	10/07/2021	.00	.00	.00	7	PM	\$20.79
794	Replace outer air filter element.1x 321-2411 Cat Element.Works Completed by Jason Warren @ 7005 hours. 10/4/21	10/04/2021	.00	.00	.00			\$0.00
747	Replaced bearings on tail drum of S130 Screen.Had oil motor resealed by P&D. works completed by Aidan Matthews (03.02.2021)2x 3" bearings1x oil seal supplied & fitted by P&D. (invoices 118865/ 118794).	3/02/2021	.00	.00	.00			\$0.00
508	03.07.20 LME. invoice J2958. S130.4.5 hr labour lindsay. install new control pcb and trace faults in emergency stop circuit. extend cables in each e/stop and reterminate, replace 1 control unit with supplied part and repair e/stop in track controller. test new controller and e/stops, ok. 06/07 = 5 hours	6/07/2020	.00	.00	.00			\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
507	labour lindsay, 1 ab n/o contact assy, 1 consumables.							
497	20.7.20 P&D inv 109651supply 1x 12v delkor battery for s130.	20/07/2020	.00	.00	.00			\$0.00
304	3rd-9th August 2020. Bobby. inv211fit screens, set up and test. s130	9/11/2020	.00	.00	.00			\$0.00
221	All conveyor motors are leaking*COMPLETED ON HWO747 (03.02.2021) - noted 29.9.21*	3/02/2021	.00	.00	.00		Correct	\$0.00
218	Service Changed oil filterChanged engine oilChanged fuel filter	2/10/2020	.00	.00	.00		PM	\$0.00
204	Replace money belt and repairs (JOB 5826)New money belt installed from belt peopleReplace roller under money belt, track new beltPut capping rubber in and put top 18mm screen decks inRepaired walking track remote lead had a broken wire on No3, swapped to spare wire no1Aidan	2/10/2020	.00	.00	.00		Correct	\$0.00
14	Replace alternator that was borrowed for S1903DInstall new alternator (george inv1875) and beltsRefit covers and pipes, used all new bolts to refitStart machine and test, batteries charging at 13.9VSean	28/09/2020	.00	.00	.00		Correct	\$0.00
	Flat Battery, Battery replaced Aiden purchased P&D	19/08/2020	.00	.00	.00		Correct	\$0.00
		Total	.00	0.00				\$73.03