

External Visual Inspections (10bfb7423df0c6714)

003-4

Inspection Date : 2026-09-08

Created By: *Richard Beeler*

Tel: 7802962400

Facility

Atlas Inspections
11806 86A Street
Grande Prairie, AB T8X0H4
1-780-831-7055

Client

Greg
Performance VAC & TANK Services Ltd.
721071 Range Rd 53 #93

Grande Prairie, AB, T8X0N4
Ph. No. - 780-830-0045

Tank

Ser. No.	10bfb7423df0c6714	Unit Number	TQ0010
TC Spec.	DOT 407	Date of mfr.	2013-01-00
Tank mfr.	Brenner	CTMV Orig. Test Date	2013-01-00
CTMV Cert Date	2013-01-00	MAWP	25 psi
Test P.	45 psi	Mfd. head thick	.157 in
Min. head thick	.115 in	Mfd. shell thick	.157 in
Min. shell thick	.129 in	Exposed Surface	716 ft2
Cap.	7800 gallons		

External Visual Inspection

Inspection Date	2026-09-08	Inspection Expiry Date	2027-09-30
Manway Pressure	30 psi		

Inspection

Inspect jacketing for dents, digs, scrapes, gouges, perforations, stains, or other defects or signs of damage to the inner vessel or any other condition that might make it unsafe as per 7.2.1(a)

Not Applicable

Inspect the entire area of head and shell for dents, gouges, bulges, corrosion, abrasion, cracks, or signs of leakage or other conditions that might render it unsafe for transport as per 7.2.1(a)

Pass

Inspect the entire length of every weld for cracks, defects or signs of leakage as per 7.2.1(a)

Pass

Ensure devices for tightening manhole covers are operative and covers are leak tight as per 7.2.1(b)

Pass

Check all valves, vents, emergency devices and remote closures for corrosion, distortion, cracks, signs of weakness and loose or missing fasteners as per 7.2.1(c)

Pass

Ensure all required markings are legible including manway, PRV, couplings, valves and specification plate as per 7.2.1(e)

Pass

Inspect supporting structures, pads, bolsters, tie-downs and protective devices for dents, distortion, cracks, signs of weakness and loose or missing fasteners as per 7.2.1(f)

Pass

Ensure accompanying or mounted hoses comply with inspection and marking requirements as per 7.2.10.4 and 7.2.10.6

Pass

Check to ensure voids are unplugged and show no signs of leakage as per 7.2.1.2

Pass

Corroded or abraded areas are thickness tested as per 7.2.1.3

Not Applicable

All pressure relief devices are inspected for corrosion or damage as per 7.2.1.4

Pass

If lading is corrosive to PRV: re-closing pressure relief valves are replaced or tested as per 7.2.1.4(b)

Not Applicable

Gaskets on full opening rear head is inspected and replaced if cut, cracked or split as per 7.2.1.5

Not Applicable

Internal self closing valve and off truck emergency shut down system tested as per 7.2.1.6

Not Applicable

Ensure that all bolts or nuts on any flanged connection or blank flange are in place and properly tightened

Pass

Defects


No defects found.

Tank Disposition

Current Disposition

Passed / No Defects Found

Approval



Inspector

Signed by Richard Beeler



Tester

Signed by Richard Beeler

Service provided by **eStandardSolutions**