

Leakage Tests (10bfb7423df0c6714)

Inspection Date : 2026-09-08

Created By: Richard Beeler

Tel: 7802962400

003-4

Facility

Atlas Inspections
11806 86A Street
Grande Prairie, AB, T8X0H4
1-780-831-7055

Client

Greg
Performance VAC & TANK Services Ltd.
721071 Range Rd 53 #93

Grande Prairie, AB, T8X0N4
Ph. No. - 780-830-0045

Tank

Ser. No. 10bfb7423df0c6714
TC Spec. DOT 407
Tank mfr. Brenner
CTMV Cert Date 2013-01-00
Test P. 45 psi
Min. head thick .115 in
Min. shell thick .129 in
Cap. 7800 gallons

Unit Number TQ0010
Date of mfr. 2013-01-00
CTMV Orig. Test Date 2013-01-00
MAWP 25 psi
Mfd. head thick .157 in
Mfd. shell thick .157 in
Exposed Surface 716 ft2

Leakage Test

Inspection Date 2026-09-08
Test Medium Air

Inspection Expiry Date 2027-09-30
No. of Compartments 1

Compartment #	Start (psi)	End (psi)	Hold Time (min)	Capacity
1	20	20	5	29523L

Venting devices hold pressure as required, if removed they are bench tested and hold pressure as required
Not Applicable

Product piping and valves hold pressure without leakage
Retest

Manways and closures inspected for leaks or deformation
Pass

Flanged connections checked for leakage
Pass

Inspect the entire area of the head, shell and welds for leaks or deformation including voids and adjacent compartments
Pass

Test pressure maintained for minimum of 5 minutes
Pass

All leaks are repaired before the tank is marked
Pass

Inspect head shell

Defects

Valves


Front left head valve and rear internal sump valve leaking

Tank Disposition


Current Disposition

Passed / No Defects Found

Approval

A handwritten signature in black ink, consisting of a large, stylized 'R' with a long horizontal stroke extending to the right.

Inspector
Signed by Richard Beeler

A handwritten signature in black ink, consisting of a large, stylized 'R' with a long horizontal stroke extending to the right, similar to the one on the left.

Tester
Signed by Richard Beeler

Service provided by **eStandardSolutions**