

CAT CS-563E SMOOTH DRUM ROLLER (2005)

424/91

S/N ASA00714

Rego no. 04015C

25-06-2012

CONDABRI

1970hrs

Full pre-delivery check as per CAT service requirements service by RD Williams supplier.

Check machine over, full safety check – machine ok to start at Condabri.

15-02-2013

CONDABRI

Full service air oil fuel hyd filters air con serviced all safety features checked all ok.

Next service due 2280hrs

11-10-2013

YARD

2216hrs

Machine picked up from Condabri and taken back to yard and carried out service, replaced fuel, oil and hydraulic oil filters, topped up engine oil, checked all safety features fire extinguisher, reversing alarm and flashing light, tested all ok.

31-01-2014

YARD

2216hrs

Check machine over, full safety check – machine ok to start at new job.

Next service due 2280hrs

01-04-2014

LEND LEASE – RNA INFRASTRUCTURE

2216hrs

Machine checked over for site, full safety check – machine all OK

Next service due 2280hrs

17-04-2014 TIMMS – Trade Coast Site

Machine moved from Lend Lease RNA Infrastructure site to TIMMS Trade Coast site. From site to site no fitter checks carried out.

30-04-2014 LEND LEASE – RNA Infrastructure

Machine moved from Timms – Trade coast site to Lend Lease RNA Infrastructure site. Components and Safety checks carried out as required, OK

26-05-2014 LEND LEASE – RNA Infrastructure 2233hrs

500hr service carried out on site. Fuel, oil, hydraulic & air filters changed. Machine checked over. Hour meter fault reported.

Next service due 250hrs

4-06-2014 LEND LEASE – RNA Infrastructure 0hrs

Travel to site, remove & replace U/S hour meter. Final hour meter reading from previous meter is 2233hrs.

Next service due 250hrs

22-07-2014 YARD 34hrs

Machine returned to Yard from RNA site, return from site check list carried out, defects and repairs listed.

1-08-2014 **YARD** **34hrs**

LH final drive making metal as shown on magnetic plug, component stripped for repair, components cleaned and replaced with new where needed, Final drive put back together, seat repaired as required. Washer wiring repaired as required. Air filters changed out, fuel primer replaced, cover plate missing bolts replaced. Machine washed & greased

Next service due 250hrs

12-09-2014 **Butterfield, 52 Crosby St, Albion** **34hrs**

Machine moved to Butterfield Site Albion from Yard. Component and safety checks carried out, all OK.

Next service due 250hrs

13-10-2014 **Australand, McArthur Ave, Hamilton**

Machine moved from Butterfield site to Australand, Hamilton. Component and safety checks carried out, all OK.

Next service due 250hrs

30-10-2014 **Timms, Johnstone Rd Site** **63hrs**

Machine moved from Australand site, Hamilton to Timms, Johnstone Rd site. Component and safety checks carried out, all OK

Next service due 250hrs

12-11-2014 **LEND LEASE, RNA Infrastructure** **76.1hrs**

Machine moved from Timms Johnstone rd site to Lend Lease RNA site. Component and safety checks carried out, all OK

Next service due 250hrs

9-12-2014 Tom Dooley, Skyring, Newstead

Machine moved from LEND LEASE – RNA site to Tom Dooley Newstead Site.
Component and safety checks carried out, all OK.

Next service due 250hrs

6-01-2015 Timms, Fulton Hogan Site Nudgee 90.6hrs

Machine moved from Tom Dooley, Fulton Hogan site to Timms, Fulton
Hogan site. Component and safety checks carried out, all OK.

Next service due 250hrs

30-03-2015 YARD 212hrs

Machine moved from Timms, Fulton Hogan site to Yard. Return from site
inspection to be carried out.

Next service due 250hrs

15-05-2015 Tom Dooley, 30 Festival Pl, Newstead 212hrs

Machine moved from YARD to Tom Dooley, Newstead site. Component and
safety checks carried out, all OK.

Next service due 250hrs

11-06-2015 ICON, Reddacliffe Street, Newstead 232hrs

Machine moved from Tom Dooley, Newstead site to ICON, Newstead site.
Machine inspection carried out by site personnel

Next service due 250hrs

27-07-2015 Hutchinson-Stratton St, Newstead 259hrs

Machine moved from ICON, Newstead site to Hutchinson, Stratton St site.
Machine inspection carried out by site personnel

Next service due 250hrs

27-07-2015 Hutchinson- Stratton St Newstead 270hrs

Travel to site carry out 500hr service as required. 2 x fuel, 2 x oil, 2 x air & A/C filters changed out as required. Rear door lock repaired

Next service due 500hrs

29-07-2015 LEND LEASE, RNA, the Yards

Machine moved from Hutchinson, Newstead site to LEND LEASE, RNA, The Yards. Machine inspection carried out by site personnel

Next service due 500hrs

21-08-2015 YARD

Machine moved from LEND LEASE the 'Yards' site to L & D Yard. Return from site inspection to be carried out

Next service due 500hrs

21-08-2015 Probuild, Cavendish Rd, Coorparoo

Machine moved from Yard to Probuild Coorparoo site. Machine component and safety checks carried out, all ok.

Next service due 500hrs

1-10-2015 ICON, Reddacliffe St, Newstead

Machine moved from Probuild Coorparoo site to Icon Newstead site. Machine inspection to be carried out by site personnel

Next service due 500hrs

11-12-2015 Timms, A.I.P Site 286hrs

Machine moved from Icon site to Timms AIP.

11-03-2016 **YARD** **Next service due 500hrs**
287hrs

Machine moved from Timms, A.I.P site to Yard, return from site inspection to be carried out

Next service due 500hrs

24-03-2016 **Lend Lease – RNA, Detention Tank** **288hrs**

Machine moved from Yard to Lend Lease, Detention tank site. Component and safety check carried out, all OK

Next service due 500hrs

15-04-2016 **Sunland, Abian Towers, Margaret & Albert St**

Machine moved from Lend Lease Detention tank site to Sunland Abian Towers. Machine inspection to be carried out by site personnel

Next service due 500hrs

20-04-2016 **YARD** **293hrs**

Machine moved from Sunland, Abian Towers Site to L & D Contracting Yard. Return from site inspection to be carried out.

Next service due 500hrs

22-06-2016 **RNA**

Machine checked in yard prior to transport to RNA all fluids ok, no leaks all functions operational.

Next service due 500 hrs

15-07-2016 Lend Lease, RNA Rectification 337 hrs

Machine moved from Lend Lease, RNA Rectification Site to Yard. Machine inspection to be carried out

Next service due 500hrs

17-08-2016 Yard 337.9hrs

Machine moved from Yard to Hutchinson- Stratton St Newstead Site.
Machine full safety and operational check all functions operating no leaks,
All safety functions operational Flashing Light, Reversing Alarm and Fire
Extinguisher fitted and in test period

Next Service 500hrs

7-11-2016 RNA Alexandria Street 374.2hours

Machine checked all functions ok, no oil leaks all safety devices tested ok
Flashing light, Reversing Alarm and and Fire Extinguisher in test period.

Next Service Due 500hours

8-12-2016 RNA 389.6hrs

Travel to site, repaired beacon wiring and replaced blown fuse.

Next service due 500hrs

8-12-2016 RNA 396.8hrs

Travel to site, removed and fitted steering cylinder. Resealed cylinder.

Next service due 500hrs

3/3/17 RNA 403.8hrs

Machine moved from Lend Lease RNA to Timm's Haulage AIP Site, Machine checks to be carried out by site personnel.

Next service due 500hrs

8/5/17 RNA 403.9 hrs

Machine moved from Timm's Haulage AIP Site to Lend Lease RNA, Machine checks to be carried out by site personnel.

Next service due 500hrs

29/6/17 RNA 410 hrs

Machine moved from Lend Lease RNA Alexandria St to RNA K5, Machine checks to be carried out by site personnel.

Next service due 500hrs

24/10/17 Fabric Apartment 455hrs

Machine moved from Lend Lease-RNA K5 to Fabric Apartment – Cnr Commercial Rd & Florence St, Teneriffe. Machine checks all components carried out by site personnel, ready for delivery to site.

Next service due 500hrs

30/10/17 RNA O'Connell Terrace 473hrs

Machine moved from Fabric Apartments Cnr Commerical Road & Florence Street Teneriffe to RNA O'Connell Terrace. Machine checks all components carried out by site personnel, ready for delivery to site.

Next service due 500hrs

23/11/17 Queens Wharf 480hrs

Machine moved from RNA O'Connell Terrace to Queens Wharf. Machine checks all components carried out by site personnel, ready for delivery to site.

Next service due 500hrs

05/04/2018	RNA LAP- O'Connell Tce	550 hrs
-------------------	-------------------------------	----------------

Machine on site RNA LAP

500 hour service no leaks tightened hose clamps. Machine full safety and operational check all functions operating All safety functions operational Flashing Light, Reversing Alarm and Fire Extinguisher fitted and in test period Welder to weld alternator bracket.

Next service 500hrs due 1050hrs

16/07/2018	RNA – K5	585 hrs
-------------------	-----------------	----------------

Machine move from RNA LAP, O'Connell Tce to RNA-K5, Alexandria St.
Check al safety components, all ok, ready to move to the other site of RNA.

Next Service Due 1050hrs

30/11/2018	Yard	608.4 hrs
-------------------	-------------	------------------

Machine mover from RNA-K5 to yard. Machine cleaned and greased.

Next Service Due 1050hrs

13/03/2019	BRC - Doomben	608.4 hrs
-------------------	----------------------	------------------

Machine move from yard to BRC-Doomben. Machine cleaned and greased.
Check al safety components, all ok, ready for delivery to site.

Next Service Due 1050hrs

04/06/2019	Yard	673.1 hrs
-------------------	-------------	------------------

Machine move from BRC-Doomben to yard. Machine cleaned and greased.

18/12/2019 **Broad – ICSSS – Dutton Park** **Next Service Due 1050hrs**
678 hrs

Machine move from yard to Broad – ICSSS, Dutton Park. Machine cleaned and greased. All safety functions operational Flashing Light, Reversing Alarm and Fire Extinguisher fitted, all ok, ready for delivery to site.

11/11/2020 **Lend Lease – Caboolture Hospital** **Next Service Due 1050hrs**
812.3 hrs

Machine move from Broad – ICSSS, Dutton park to Lend Lease – Caboolture Hospital, McKean St, Caboolture. All safety functions operational Flashing Light, Reversing Alarm and Fire Extinguisher fitted, all ok, ready for delivery to site.

12/04/2021 **Lend Lease – Caboolture Hospital** **Next Service Due 1050hrs**
hrs

Machine was service and repair of water pump on site by Hastings Deering. Repair shaft seal in coolant pump as it was deteriorated. Repair internal failure of fuel injection pump that cause the active fault code for fuel injection pump. All safety functions operational Flashing Light, Reversing Alarm and Fire Extinguisher fitted, all ok, ready for re-use.

15/06/2021 **Lend Lease – Caboolture Hospital** **Next Service Due 1050hrs**
938 hrs

Machine still on site. All safety functions operational Flashing Light, Reversing Alarm and Fire Extinguisher fitted, all ok, ready for re-use on site.

13/12//2021 **Yard** **Next Service Due 1050hrs**
978 hrs

Machine moved from Lend Lease – Caboolture Hospital to yard.

29/06/2022 **Yard** **Next Service Due 1050hrs**
978hrs

1000 hour service carried out in the yard. Change engine oil filters, change fuel filters and hydraulic filters, change tension belt and greased machine. Replaced 1 x rim. Full safety and operational check, all functions operating, all safety functions operational Flashing Light, Reversing Alarm and Fire Extinguisher fitted and in test period.

04/07/2022 **Yard** **Next Service Due 1478hrs**
978hrs

Supply & fit LH & RH front windscreen. Fitted 1 x new Rims and new tyres. Machine cleaned and greased, all ok ready for delivery on site.

07/09/2022 **Hutchinson-SHP Kallangur** **Next Service Due 1478hrs**
978.6hrs

Machine moved from yard to Hutchinson – SHP Kallangur. Full safety and operational check, all functions operating, all safety functions operational Flashing Light, Reversing Alarm and Fire Extinguisher fitted and in test period, all ok ready for delivery on site.

12/09/2022 **Hutchinson-SHP Bribie Island** **Next Service Due 1478hrs**
978.6hrs

Machine moved from Hutchinson – SHP Kallangur to Hutchinson – SHP Bribie Island. Full safety and operational check, all functions operating, all safety functions operational Flashing Light, Reversing Alarm and Fire Extinguisher fitted and in test period, all ok ready for delivery on site.

Next Service Due 1478hrs

15/12/2022

Yard

1128.6hrs

Machine moved from Hutchinson – SHP Bribie Island to yard, problem with cylinder head, leaking, mechanic to check and to repair in the yard.

Next Service Due 1478hrs

11/04/2023

Yard

1134hrs

Attend to coolant leak and sump leak, engine removed from machine, front timing case removed, no fault with gasket, coolant loss cause of recess wear to thermostat mounting face on cylinder head, head removed and sent for machining, recondition cylinder head including valves and springs by A1 Machining & Engines, new piston rings and big end bearings fitted, reassemble engine with the new seals, new radiator fitted, put new engine oil and coolant, electrical fault with p-break repaired, re-gas AC, new pump drive gear fitted and new steering hose fitted, change engine oil filters, top up oil and change A/C filters. machine clean and tested, all ok, ready for delivery on site.

Next 500hrs Service Due 1634hrs

19/04/2023

Hutchinson – SHP Bribie Island

1134hrs

Machine moved from yard to Hutchinson – SHP Bribie Island. Full safety and operational check, all functions operating, all safety functions operational Flashing Light, Reversing Alarm and Fire Extinguisher fitted and in test period, all ok ready for delivery on site.

Next 500hrs Service Due 1634hrs

16/10/2023 Yard 1169.8hrs

Machine moved from Hutchinson – SHP Bribie Island to yard.
Machine is having problems with fuel pump need fixing.

Next 500hrs Service Due 1634hrs

17/04/2024 Broad – Ferny Grove 1172.7hrs

Machine moved from yard to Broad – Ferny Grove. Full safety and operational check, all functions operating, all safety functions operational Flashing Light, Reversing Alarm and Fire Extinguisher fitted and in test period, all ok ready for delivery on site.

Next 500hrs Service Due 1634hrs

16/06/2024 Broad – Ferny Grove 1176hrs

Machine still on site, removed and replaced hydraulic line and added 15lts of hydraulic oil, tested all ok, ready for re-use on site.

Next 500hrs Service Due 1634hrs

06/08/2024 Hutchinson – YRC Wacol 1206.8hrs

Machine moved from Broad – Ferny Grove to Hutchinson – YRC Wacol. Full safety and operational check, all functions operating, all safety functions operational Flashing Light, Reversing Alarm and fitted Fire Extinguisher, all ok ready for delivery on site.

Next 500hrs Service Due 1634hrs

.

03/09/2024

Yard

1213hrs

Machine moved from Hutchinson – YRC Wacol to yard. Washed & greased.

Next 500hrs Service Due 1634hrs

10/11/2024

Yard

1213.8hrs

Machine get ready to go to Auction. Full wash and de-greased, cut & polish, cab cleaned, glass cleaned, topped up all fluids, re-wired e-stops/isolators, re-wired ignition key barrel, tightened steering line, test no leaks and no vibration. Machine ready for delivery.

Next 500hrs Service Due 1634hrs

14/11/2024

Ritchie Bros.Auction

1213.8hrs

Machine moved from yard to Ritchie Bros. Auction.

Next 500hrs Service Due 1634hrs

ALEX JENKINS

Diesel Mechanic