

FORMAL STRUCTURAL REPORT

Cropac Equipment Inc.

1007 South Service Road W
Oakville, ON L6L 6R3

Attention: Stephen Van Horne

Owner: CD Transport

Structural Inspection of a Manitex Truck Mounted Crane

MODEL: 1704C, SERIAL: 260707, UNIT: 101

LOCATION: 1007 South Service Road, Oakville, ON

DATE OF INSPECTION: May 5, 2025

PURCHASE ORDER: M7915

OUR FILE: M20257

Visual examinations and magnetic particle inspections were performed on the above-described equipment. The specific items examined and our inspection findings were as follows:

1. Outriggers (4x) - no defects noted.
2. Main Frame - no defects noted.
3. Turret - no defects noted.
4. Winch Mount - no defects noted.
5. Boom Butt Section - no defects noted.
6. First Intermediate Boom Extension - no defects noted.
7. Boom Tip Extension - no defects noted.
8. Sheaves (Visual) - no defects noted.
9. Load Line (Spooled) (Visual) - no defects noted.
10. Wedge Socket - no defects noted.
11. Load Block & Hook (Serial: 41313590) - no defects noted.

THE EQUIPMENT IS JUDGED STRUCTURALLY SUITABLE FOR ITS INTENDED SERVICE.

Yours very truly,

KOVA ENGINEERING LTD.

the Crane Certification Bureau™



Gordon Kovacic, P. Eng.
GK:aa

STRUCTURAL CERTIFICATION

Manitex Truck Mounted Crane

MODEL: 1704C, **SERIAL:** 260707, **UNIT:** 101

OWNER: CD Transport

OUR FILE: M20257

CERTIFICATION DATE: May 5, 2025

Structural inspections were performed on the above-described equipment. The items as outlined in the reports were inspected and repaired where required.

Outriggers (4x)

Main Frame

Turret

Winch Mount

Boom Butt Section

First Intermediate Boom Extension

Boom Tip Extension

Sheaves (Visual)

Load Line (Spooled) (Visual)

Wedge Socket

Load Block & Hook (Serial: 41313590)

The equipment is judged structurally suitable for its intended service.

KOVA ENGINEERING LTD.
the Crane Certification Bureau™



Gordon Kovacik, P. Eng.
GK:aa