

WARREN TRANSPORT
10 HORSFORD PLACE, PROSERPINE QLD 4800

**KOMATSU PC600LC-8
EXCAVATOR**

WHITSUNDAY QUARRY OWNS MACHINE

BOUGHT AT RICHIE AUCTION - 17.03.15

MAKE	KOMATSU
MODEL	PC600LC-8
YEAR	2007
SERIAL No.	K50049
PRODUCT I.D	KMTPC185K55K50049
ENGINE #	531936

1 X 2.3 KG FIRE EXTINGUISHER - CAB
1 X 9KG FIRE EXTINGUISHER - BODY

ORANGE BUCKET BOUGHT AT RB AUCTION
MILLER PC600 MB700 - 1800MM WIDE
SERIAL # 141850
TOOTHE - K VX

PARTS

DESCRIPTION	PART NUMBER	SUPPLIER
OIL FILTERS NEEDED TWO (2)	600-211-1340 64.37+ LF9018	KOMATSU
PRE FILTER FUEL FILTER	600-319-4540 155.83+	KOMATSU
PRIMARY FUEL FILTER	600-319-3550 76.96+	KOMATSU
HYD. RETURN FILTER	209-60-77532 261.13+ HF35504	KOMATSU
OUTER AIR FILTER	600-185-6110 AF25627	KOMATSU
INNER AIR FILTER	600-185-6120 AF25468	KOMATSU
COOLANT FILTER	600-311-4510	KOMATSU
TEETH	GC3552 11/2/83	CUTTING EDGES - MACKAY
PIN	1073378 14/02	CUTTING EDGES - MACKAY
RETAINER	8E5559 12/91+	CUTTING EDGES - MACKAY
ADAPTOR - LH CORNER DOUBLE STRAP	1073556	CUTTING EDGES - MACKAY
ROCK TEETH	9N4552RPS NEW NUMBER 1386552 SUIT ADAPTORS 1073554	CUTTING EDGES - MACKAY
PIN	1073378	
RETAINER	8E5559	
ADAPTORS - DOUBLE STRAP 64MM LIP	1073554 3X CENTRE	CUTTING EDGES - MACKAY
ADAPTORS - DOUBLE STRAP 64MM LIP - R/H	1073555 [RH OR LH - LOOK FROM CAB AT BUCKET]	CUTTING EDGES - MACKAY
ADAPTORS - DOUBLE STRAP 64MM LIP - L/H	1073556	CUTTING EDGES - MACKAY
QUICK HITCH VALVE	SQHV-091-UN-24DC 400.40+	JESS @ EZIFIX - SOUTHCOOT
NEW NUMBERS FOR TEETH (BRADKEN TSV)		
TEETH	BK9W85552	BRADKEN TSV(BEN) PH: 47748173
PINS	BK9W9026	" "
RETAINER	BK8E559	" "

MAINTENANCE				
DATE	JOB No.	KM/HOURS	JOB DESCRIPTION	PARTS
26.06.15	Job # 3635 as per \$190		Changed bucket teeth around. Middle one to left and left to middle.	
29.10.15	W/QUARRY		KOMATSU SERVICED MACHINE. COPY OF FILTER INVOICE IN INFO FILE	
15.09.16	Job # 4206		Made quick hitch fit - ground dog bone connection point.	
27.09.16	Job # 4201	7783 hrs	Fitted Quick Hitch to machine.	Hoses and Fittings - P & D
			Gauged out Quick Hitch side plates to allow free movement.	1 x Valve - Southcott
			Fitted Quick Hitch valve and hoses.	1 x Install complete for Auto Electrician
10.02.17	Job # 4386		Welded on broken off bucket tooth & strengthened back of tooth.	
15.02.17	Job # 4387		Go to Quarry to remove quick hitch valve from excavator.	
			Took to Pros Auto Elec for repair.	
			Go back to Quarry and installed valve and check operation.	
06.04.17	PROS AUTO ELEC		REPLACED 2 X BATTERIES - N150	2 X BATTERIES #MF160G51
03.03.18	WQ-99/115	8466	SERVICE DONE	2 X OIL FILTERS LF9018
			Changed oil filter and engine oil. Changed fuel filter. Cleaned out air filter.	1 X FUEL FILTER FF5578
				1 X FUEL SEP FS 1006
			NEXT SERVICE NEEDS HYD FILTERS DONE.	

WARREN TRANSPORT

[illegible]

WARREN TRANSPORT
10 HORSFORD PLACE, PROSERPINE QLD 4800

23.08.19	J/C#5207	GEORGE ??	CHECK FUEL SUPPLY, PRIMARY FUEL FILTER HALF DRY, FILLED UP FROM BOTTOM OF TANK. PRIMED SYSTEM STILL NO START. EQE FAULT ON DASH FIND SERVICE CODES THROUGH THE DASH. BOTH CODES FOR PUMP CONTROLLER AND DASH HAVE NO COMMUNICATION, FIND SHEEMATIC AND CHECK CIRCUIT BREAKERS. FOUND CIRCUIT BREAKERS IN BUT ENGINE CONTROLLER CIRCUIT BREAKER FAILED INTERNALLY. WIRED IN A INLINE FUSE. ENGINE THEN STARTED.	
05.05.20	WQ-JC 163	9309HRS	SERVICE BY JACE GOWANS. REPLAE CAB & AIR FILTERS.	1X OUTER AIR 600-185-61101 1X INNER AIR 600-185-6120 1X OUTER CAB 569-07-61190 1X INNER CAB 208-979-7620
12.05.20	JC 5746	9309HRS	SERVICE BY AIDAN. REPLACED FUEL & OIL FILTERS, CHANGED ENGINE OIL. SERVICE STICKER FITTED. NEXT SERVICE DUE AT 9560 HOURS.	2X LF9018 OIL 1X 600-319-4540 FUEL SEP 1X 600-319-3350 FUEL 1X OUTER - AF25627 1X INNER - AF25468 47X LITRES OF RX SUPER
unsure of date	psjc wq29	-	comment: 2way/looses power. Sending out twoway to replace please advis if ok. NOTE: aidan noted that this is fixed and completed.	
unsure of date	psjc wq30	-	comment: no 2way or radio, has a leaking steel pipe on boom. steel pipe welded up, mick at main, put back on excavator. 2way needs looking at, boog was chasing it up. NOTE: aidan has written that the 2way has been fixed and completed. and that main engineering welded up steel pipe.	
unsure of date	psjc wq63	-	comment: adaptor broken on bucket few minor hyd oil leaks. NOTE: aidan wrote that adaptor is on order as well as new bucket teeth.	

WARREN TRANSPORT
10 HORSFORD PLACE, PROSERPINE QLD 4800

Asset History Report

Thursday, 22 January 2

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
PC600								
2990	08.11.24 Completed by Steve C. Docket: 5975Fitted New Priming Pump - Item No: 6261-71-8242 Komatsu Inv 0039329976 \$ 872.43The Priming Pump on the WA500-6 stopped working so they borrowed the one on the PC600 Excavator to get the Loader going. and ordered a new one to replace the one on the 60t Exc.	10/12/2024	.00	.00	.00			\$0.00
2556	Plant and Equipment 500 Hr Scheduled Service (major service)Drain engine oil, replace oil filters, replace fuel filters, clean air filter, check other oils, fill engine oil. wtp parts:rx super2x lf90181x 600-319-4540 komatsu filter1x 600-319-3550 komatsu filter. works by jason and steve c. 10045 hours. 9/12/23.next due at 10295 hours. (next should be a minor 250)	9/12/2023	.00	.00	.00	7	PM	\$0.00
2421	fit new harness to engine, run up. clean up shed. 4 hours labour steve cbm jc 5826.works by steve carey, 15/9/23.	15/09/2023	.00	.00	.00			\$0.00
2407	install new boost pressure switch to engine and replace failed pressure switches for function control. test operation. works by lj auto inv 1015. 2/10/23.	2/10/2023	.00	.00	.00			\$0.00
2382	install new engine harness and fit new p-clamps where required.carry out testing hydraulic low power fault.works by lucas, lj auto inv 997. 5/9/23.	5/09/2023	.00	.00	.00			\$0.00
2380	P&d supplied jason warren a new hydraulic hose (complete assembly) for pc600 excavator.hose and fittings as per P&D invoice 163634.07/09/23.	7/09/2023	.00	.00	.00			\$0.00
2373	repairs to damaged engine wiring harness. repair wiring for injectors as required. works by lucas, lj auto inv 984. 29/8/23.	29/08/2023	.00	.00	.00			\$0.00
2361	lift pump and priming pump for engine. 1 hour labour. steve c, cbm ic 5814.works by steve carey. 1/8/23.	1/08/2023	.00	.00	.00			\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
2310	callout to NGP, repair hydraulic hoses. works by P&D inv 161085. 18/7/23.	18/07/2023	.00	.00	.00			\$0.00
2298	diagnose which circuit breakers need replacing and order correct amperage size breakers. works by lucas lj auto inv977. 3/8/23.	3/08/2023	.00	.00	.00			\$0.00
2291	*c/o hyd return filter, c/o swing box oil. 2 hours labour. cbm jc6088. 5/7/23.*diagnose no start c/o fuel filter & prime, chris found circuit breaker faulty, walked out of pit. 2 hours labour, cbm jc6095. 21/7/23.* chase up parts for priming pump & circuit breakers. 2 hours labour. cbm jc6097. 24/7/23.works by steve carey.wtp parts:1x hf35504	24/07/2023	.00	.00	.00			\$0.00
1989	Plant and Equipment 250 Hr Scheduled Servicepc600 remove failed turbo, clean up surfaces, remove broken bolts & repair exhaust flange. refit turbo & fit heat shields. change engine oil, engine oil filters, fuel filters & air cleaner.note - no parts written down. also no hours noted. works by luke adam, 28/9/22 @ approx 9750hrs.	28/09/2022	.00	.00	.00	7	PM	\$0.00
1864	install uhf radio and aerial. install am/fm radio to machine. diagnose failed speakers for am/fm radio. remove and replace speakers test operation. works by lucas, lj auto inv 714. 16/10/22.WTP PARTS:(1x) voltage reducer 7 amp 24vdc. napa inv 1360181311.	16/10/2022	.00	.00	.00			\$0.00
1848	fit turbo carry out engine service run up. 3 hours, jc6016.works by steve, 29/9/22.wtp parts:1x turbo charger (ukw, inv 1814536). 1x metal putty 500g (p&d inv 148984).	29/09/2022	.00	.00	.00			\$0.00
1761	investigate ac fault on machine. locate compressor belt loose. tighten and test refrigerant pressures. test operation of ac system. system pressures are ok but may need to be rechecked due to temperature of the day and ac system making desired temp in cab quickly. remove pins from fuel rail pressure sensor connector and replace. investigate start fault. diagnose faulty starter.6 hours labour lucas. works completed by lj auto, inv 647, 22/8/22.	22/08/2022	.00	.00	.00			\$0.00

W/O No	Description	Complete	Down time	Repair time	Dur.	P/M	Job Type	Cost
2801	10.5.24 - komatsu 60t check fault codes, nothing active. 1 hour labour, cbm jc 5911.works by steve carey.	10/05/2024	.00	.00	.00			\$0.00
<u>16</u>		Total	<u>.00</u>	<u>0.00</u>				<u>\$0.00</u>