



November 14, 2018

Bonnetts Energy Corp.
65007 Highway 43
Grande Prairie, AB T8W 5E7

Attn: Mr. Paul Rolfe

2035

RE: Inspection of Elliot Truck Mount Crane Boom Sections
Model 1870F.ARA, S/N E 3454, Unit 2035
Owner: Redneckz Wireline
Date of Inspection: November 8, 2018
Purchase Order: 125876
Our File: X02413



Entered on Server

Visual examinations and magnetic particle inspections were performed on the above-described equipment. The boom sections were disassembled for inspection in compliance with CSA Z150-98, section 4.2.2.2 (d), regarding the inspection of all telescopic boom sections while fully disassembled at 10 year intervals. The specific items examined and our inspection findings were as follows:

1. Boom Butt Section - no defects noted, twist: 0, camber: 0, sweep: 0.
2. Boom Intermediate Section - no defects noted, twist: 1/16", camber: 0, sweep: 1/8".
3. Boom Tip Section - no defects noted, twist: 0, camber: 1/18", sweep: 0.

Based on our examination findings, the inspected equipment is recommended for service.

Yours very truly,
KOVA ENGINEERING LTD.
the Crane Certification Bureau™



Matt Hanes, P. Eng.
MH:cm