

Description of Work Performed:

- New steady Bearing #350CB03X #
- Epoxy on New steady Bearing
- New drive shaft After 1st diff / out pad
- Pats drive line
- 170 SC 550 22C
- New exhaust expansion Joint
- New Pipe After turbo S Pipe
- Pipe that Goes to POC
- Had to "Weld"
- change fuel filters both

Work Performed by: _____

Date Repair Completed: _____



SAND + GRAVEL + CONCRETE
Division of Dale Croswell Construction Co. Ltd.

Dale Croswell Construction

Phone: (780)398-3568

Fax: (780)398-2548

P.O. Box 690

Thorhild, AB T0A3J0

Vehicle/Equipment Maintenance Log

Date: March 10/25

Unit #: 22-49 / DAN Stew

KM: 579 451

HRS: 9113

Description of required work: ~~Install lock Washers Battery Bolts~~

- ~~oil change / grease~~
- ~~Fuel Filter~~
- ~~Hub oils~~
- ~~check All lights~~
- ~~Quad Tires?~~
- ~~check Taps~~
- ~~Replue side board~~
- ~~Woes under drive door 2.0 tire~~
- ~~Set Brakes~~
- ~~Loose stack right side~~

Repair Requested by: Swine Male damage "Trailer"

Quantity	Part Number/Description
	hunnie = Cut out for Wire harness
	on Trailer Box Rear
	- check Training oil
	All Diff's

SCANNED

Description of Work Performed:

- oil change
- New Filter
- Add Fresh oil
- Run check for leaks
- Replace Fuel Filter
- Replace Truck R Side Board
- Fix Repair Tail Gate Quad
- Grease All
- Repair Exhaust R Side New clamp
- Repair 2 / Anchor Brackets
on Quad Slack Adjuster
- Re Set Brakes
- 4 New tires
1 + 2 Axles
Quad Right Side
- Torque to spec.

Work Performed by: _____

Date Repair Completed: _____

Description of Work Performed:

- check out PTO
- TO engage?
- clean spec for Truck Box and Guard Box
- * ~~- welding on Truck Box up B/E upper Ram~~
- Left Side King Pin -
- S Cam ✓
- S Cam Bushings ✓
- slack adjuster ✓
- Brake shoe ✓
- Drum ✓
- wheel seal Rev ✓
- Drum = Cormet - CM 10037765-
- # 233.
- loose Bolts Cross member

3994

~~*~~ Side dump *
- King Pin Both

- Quad 3353

- 2 shocks

- Bolt kit

Work Performed by: _____

Date Repair Completed: _____



SAND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Start Tues. Jun 24 @ 11 AM.
Finish July 7/25

Master Repair

14636-9541

22-49

614886 Km.
9640 hrs.

Description of Work Performed:

- ✓ CVIP inspection
- ✓ change cab air filter
- ✓ change engine air filters
- ✓ Replace Air dryer cartridge
- ✓ Replace Purge Valve
- ✓ Replace passenger side window
- ✓ Replace driver side convex mirror
- ✓ Replace 1st drive V bar
- ✓ Replace 2nd drive V bar
- ✓ Replace drive axel shocks
- no- Replace front of 1st drive left side mudflap
- ✓ Replace high beam both sides
- ✓ Replace low beam both sides
- ✓ Replace pass side convex mirror
- ✓ Replace Service Glad hand.
- ✓ Replace Emergency Glad hand.
- ✓ Free up & clean pintle
- ✓ Replace all drive axle drums over spec.
- ✓ Replace broken crossmember under lifting cylinder
- ✓ Grease unit.
- ✓ Torque wheels.
- ✓ Replace Left Front Ring pin worn out
- ✓ Tighten crossmember bolts 1st behind transmission
- ✓ Weld truck Bot. @ upper ram cracks
- ✓ Replace Left steer axle wheel seal
- ✓ Replace S cam & bushings Left Front
- ✓ Replace steer axel shocks.

- ✓ Clean out trailer connections
- ✓ Repair Front Right bumper lights out
- ✓ Repair penny lights near above mud flap for pintle

- 2- high beam
- 2- low beam
- 1 wheel seal.
- 1- 12008 - Emergency Gladhand
- 1- 12006 Service Gladhand.
- 2- ✓ bar
- 1- 432 901 248 2 Dryer filter.
- 1- K022105 Purge valve
- 1- 331435 King pin kit
- 1- Pass side window
- 6 drive axel shocks
- 2 - 85062HD Steer axel shocks
- 10037745 - Drive drums

Work Performed by: Inspected by Kirk, Repairs: Tony, Carter, Kirk.

Date Repair Completed: _____

Description of Work Performed:

Lined area for describing work performed, containing blue and yellow ink scribbles.

Work Performed by: _____

Date Repair Completed: _____



Equipment Maintenance Log

All Equipment (Safety, Auxiliary, Powered Mobile Equipment, and Aggregate Processing Equipment) shall be inspected and maintained according to legislation, manufacturer's specifications, and industry standards.

Worksite Location / Legal Land Description (LSD) _____ Maintenance Tech: _____
 Date/Time: Oct 14/2025 _____ am/pm

Unit Number #	Odometer / Hour Meter	Year	Make	Model
<u>22-49</u>				

Equipment Exterior	Pass Fail N/A			Equipment Interior	Pass Fail N/A		
	Exterior/Interior Cleanliness and Condition	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	Air Dryer Purge Vent	<input type="checkbox"/>
First Aid Kit - Sealed / Fully Stocked	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Engine Air Filter and Cabin Air Filter Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Horn / Back-Up Alarm	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	DPF, Fuel, and Oil Filter Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Handles / Gates / Latches Operational	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Hydraulic Lines free of leaks, wear, or damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Lights (Brake / High Beams / Running / Signal)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Positive Air Shutoff (Check when the engine is <u>NOT</u> running)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Seat Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Differential Oil change due at _____ Hours			
Tracks / Tires (Free of Damage. Ex. Gouges / Bulges)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Engine Oil change due at _____ Hours			
Windshield and Window Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Transmission Oil change due at _____ Hours			
Windshield Wipers Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Next Service due at _____ Hours			

Description of Required Work

- Truck Tarp Replace ✓
- Check Hyd hoses
- Fuel Filters
- Air dryer Purge Valve
- Check Truck/Qual Back up lights
- Check driver stop

Home - Replace Mudflap
 - check lights

LIST ALL OBSERVATIONS OR ACTION ITEMS BELOW, ALONG WITH A PRACTICAL CORRESPONDING CORRECTION DATE

Item #	Observation Description	Action By	Target Date	Completion Date

Equipment Inspection Form Acknowledgement

All observations have been assigned to personnel to ensure reasonable action is taken, as required, to remove hazards, reduce risks, and comply with all applicable regulatory, company, and area-specific requirements and industry-recommended practices.

Maintenance Tech: _____
 Print Name _____ Signature _____ Date _____





LAND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: NOV 24 2025

Unit #: 22-49

Start Time: 8:30 AM

KM: 464320

End Time: 9:09 AM

Hours: 10399

Completed Date: NOV 24 2025

Technician: TONY

Description of Work Performed:

Complaint EGR pipe Blew off
-found Top clamp blew off
-Install better cap for EGR cooler

ENTERED

SCANNED

Parts Used:

Clamp
gasket

Part Number

3683144
3104230

Signature:





LAND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: ~~3:00 PM~~ Nov 20/25 Unit #: Don W 22-49

Start Time: 4:00 PM KM: 663547

End Time: 4:50 PM Hours: 10,387

Completed Date: Nov 20/25 Technician: ~~Tom~~ ~~Don~~ Tom/Dog

Description of Work Performed:

- Replace egv cooler pipe

ENTERED

SCANNED

Parts Used:

Tube Exhaust
2 = Clamp
1 = Hose

Part Number

3694474
3686838
3687223

Signature:





ND + GRAVEL + CONCRETE
Division of Dale Croswell Construction Co. Ltd.

Work Order

Don Warren
Truck

Start Date: 8:00 am

Dec 1/2025

Unit #: 22-49 3353 Quad

Start Time: 5:00 pm

KM: 667,909 km

End Time: 5:00 pm

Hours: 10,456

Completed Date: Dec 1/25

Technician:

Description of Work Performed:

- New drive tires

1 drive Axle
left + Right Side

3 drive Axle
left + Right Side

Torque to Spec

- Grease truck

SCANNED



ND + GRAVEL + CONCRETE
Division of Dale Croswell Construction Co. Ltd.

Work Order

Start Date: dec 1 2025

Unit #: 22-49/3353

Start Time: 8:00am

KM: 667989

End Time: 5:00pm

Hours: 10456

Completed Date: dec 1 2025

Technician: Matthew / Daryl

Description of Work Performed:

Grease whole unit, 8 new 245 drive tires, help
tire guy move new tires for changing, move old tires
to scrap pile.

SCANNED



ROAD + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: ~~11/20/25~~ Dec 2 2025 Unit #: 22-419

Start Time: 7:00am KM: ~~10456~~ 667990

End Time: 5:00pm Hours: 10456

Completed Date: Dec 2 2025 Technician: Matthew

Description of Work Performed:

- Oil change
- grease front end
- diagnose air leak (second axle diff breather)
- tie up ABS cables
- clean up male + female sides of 7 wire
- Clean truck junction boxes
- Replace loose air port clevis 2nd axle pass side on converter

SCANNED



ND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Dec 2/2025

Unit #: Truck 2249 + Quad 3353

Start Time: 9:00 am

KM: 667990

End Time: 1:00 pm

Hours: 10,456

Completed Date: Dec 2/2025

Technician: _____

Description of Work Performed:


- check out Air leaks
- Replace various Air lines
- check over Unit

SCANNED

Parts Used:

Part Number

Signature: _____





AND GRAVEL + CONCRETE
Division of Dale Croswell Construction Co. Ltd.

Work Order

Start Date: Dec 15 2025

Unit #: 22-49 T 3353 Quad

Start Time: 7:00 AM

KM: 671280

End Time: 11:00 pm

Hours: 10517

Completed Date: Dec 15 2025

Technician: Tony

Description of Work Performed:

Fix clearance lights on Quad
Fix various lights

SCANNED

Parts Used:

Cone Amber Light
Flat round amber light

Part Number

302764
300504

Signature: 



ND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Dec 16 2025

Unit #: 22-49 + 3353 Quad

Start Time: 11:00 AM

KM: 671281

End Time: 5:00 PM

Hours: 10518

Completed Date: Dec 16 2025

Technician: Tony

Description of Work Performed:

Fix various lights on truck + Quad
Boxes getting stuck in both up and down
- New seal kit
- Clean Quad air control valve
- Test

SCANNED

Parts Used:

seal kit

Part Number

SDV 40-K-2

Signature:





ND + GRAVEL + CONCRETE
Division of Dale Croswell Construction Co. Ltd.

Work Order

Start Date: Dec 18 2025

Unit #: 22-49 + 3353 Quad

Start Time: 11:30pm

KM: 671561

End Time: 1:00pm

Hours: 10523

Completed Date: Dec 18 2025

Technician: Tony

Description of Work Performed:

Trailer had light woudnt go off
- Found nothing
Trucks power divider leaking air
- Needs rebuild kit

SCANNED



ND + GRAVEL + CONCRETE
A Division of Dale Croswell Construction Co. Ltd.

Work Order

Start Date: Jan 26 2024

Unit #: 22H 9

Start Time: 3:30 pm

KM: 677978

End Time: 7:00 pm

Hours: 10637

Completed Date: Jan 27 2024

Technician: Tony

Description of Work Performed:

No speedo, RPM Not over 1500, No
cruise control

- Found failed speed sensor
- Attempt removal

SCANNED



AND + GRAVEL + CONCRETE
A Division of Dale Croswell Construction Co. Ltd.

Work Order

Start Date: Jan 28 2026

Unit #: 22-49

Start Time: 5:00pm

KM:

End Time: 5:30pm

Hours:

Completed Date: Jan 28

Technician: Matthew, Tony, Dan

Description of Work Performed:

- hook to quad

- test

SCANNED



LAND + GRAVEL + CONCRETE
A Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Jan 27 2026

Unit #: 22-49

Start Time: 7:00 AM

KM: 677978

End Time: 3:00 PM

Hours: 10637

Completed Date: Jan 27 2026

Technician: tony

Description of Work Performed:

Continue removal of speed sensor

- Removed plastic plug
- Install speed sensor
- Require more Diag.

SCANNED



AND + GRAVEL + CONCRETE
A Division of Dale Croswell Construction Co. Ltd.

Work Order

Start Date: Feb 17

Unit #: ~~22-49~~ 22-49

Start Time: 9:30am

KM: _____

End Time: 12:00pm

Hours: _____

Completed Date: Feb 17

Technician: Matthew

Description of Work Performed:

- inspect truck + quad

- could use purge valve service

- could use new bag first axle pass side on quad

SCANNED



ROAD + GRAVEL + CONCRETE
Division of Dale Croswell Construction Co. Ltd.

Work Order

Start Date: Feb 23, 2026

Unit #: 22-49

Start Time: 7:00 AM

KM: 687 9146

End Time: 5:00 PM

Hours: 10 785

Completed Date: ~~Feb 23~~

Technician: Tony

Description of Work Performed:

Test Block heater and oil heater element

- Test good on both
- Inspect cords and elements
- Coolant heater need replace
- Replace

SCANNED

Parts Used:

Block heater cord
Block heater element

Part Number

D92-6360-2000W
351-0474

Signature: *[Handwritten Signature]*



IND + GRAVEL + CONCRETE
Division of Dale Crowell Construction Co. Ltd.

Work Order

Start Date: Feb 24 2026

Unit #: 22-49

Start Time: 7:00 AM

KM: 687146

End Time: 9:00 AM

Hours: 10 785

Completed Date:

Technician: Tony

Description of Work Performed:

Oil change

- Drain old oil remove old oil filter
- Fill with new oil install new oil filter
- Run

SCANNED

Parts Used:

Dil filter
45L 15-VIA oil

Part Number

LF19000N

Signature:

APD



LAND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Mar 26 2026

Start Time: 4:30

End Time: 5:30

Completed Date: _____

Unit #: 22-49

KM: 703219

Hours: 11040

Technician: Tony

Description of Work Performed:

Replace truck tarp

SCANNED

Lined area for notes or additional information.

Parts Used:

Truck tarp

Part Number

Table with 2 columns: Parts Used, Part Number. Includes multiple empty rows for data entry.

Signature:

[Handwritten Signature]