

Description of Work Performed:

- Install 2 New Windows -
Front

- oil change

- Add fresh oil

- Run check for leaks

- Grease

~~#~~ - Dave Due Welding
on Quad #3035

Work Performed by: _____

Date Repair Completed: _____

Vehicle/Equipment Maintenance Log

SCANNED

Date: April / 21 / 25

Unit #: Dave / 21-37 /

KM: _____

HRS: _____

Description of required work: Install glad hand extensions

Repair Requested by: _____

- 90° ✓
- STRAIGHT - 8
- Jic 36" - 8
- Female

Quantity	Part Number/Description		
✓ 2	shocks steer =	B 71 - 6009	
✓ 6	shocks drive =	900 45 812	
✓ 2	Air filter =		
✓ 1	driver side door Module =		
	<u>Hood parts ?</u>		
✓	- AC Filter		
3 ✓	= front steer stack Adjuster =		
✓	= AC dryer		
✓	= drive air Puffs = 4	= 5L 3030 LCW	
✓	= steer Tire shoe fulcrum		

✓ = Power steer filter / Discharge line from pump to / steer box

✓ 4 - 8 Also

✓ 6 Female Jic Swivel Air line 31 ✓ Total length

Vehicle/Equipment Maintenance Log

Date: Apr 28/25

Unit #: 21-37

KM: 765321

HRS: 11971.4

Description of required work: c/vip + Repairs

Repair Requested by: _____

Quantity	Part Number/Description		
1	HAB-8-32C-LSW Air brake hose		
1	68/864 Air brake hose		
3	GC3030LCW Brake chamber		
1	5008414PG Air dryer cartridge		
1	K022105 purge valve		
1	40026227 Slack adjuster steer		
6	90045812 drive axle shocks		
2	B71-6009 Steer shocks		
1	801V/CM 10033071 Brake drum		
1	GBNK4725E2SBP23 Brake shoes		
1	3689465CUM Idler		
1	D84-1000-6061620 A/C belt		
2	(P)X011622 Air filter		
2	KD2429 leveling valve		
1	12-008 Emerg glad hand		



Description of Work Performed: **Parts**

- 1- 12-006 service glad hand
- 4- cast drums
- 4L Dextron III ATF
- 2 16314 hose 1/2"
- 1 10-20197 high beam
- 1 10-20196 low beam
- 1 01-4947-82 Amber peanut ~~light~~ light
- 1- 2x12 Side board 20"
- 1- upper shift Boot K042-79
- 1- lower shift Boot K042-80
- 1- Q21-1050 window relay
- 10-49333- Amber dot light

Work Performed by: _____

Date Repair Completed: _____



SAND + GRAVEL + CONCRETE
Division of Dale Croswell Construction Co. Ltd.

Master Repair

21-37

CUIP 28/25
APR

Description of Work Performed:

- Passenger Side window doesn't work
- Secure Front Grill bolts missing & damaged
- Replace Service & emergency glad hands corroded
- Replace Lic plate broken
- Replace ~~Right~~ Left Side board
- Replace 4th axle Right brake chamber broken
- Replace All shocks
- Air leak behind cab
- Replace 2nd axle Left side brake chamber
- Free up pintle hitch Rebuilt new bolts
- Replace Air filters
- Straighten Left stack
- Free up tool box latch & hinge
- Replace A/C belt
- Replace A/C Pulley it's damaged belt
- Secure fuel lines to Right tank.
- Replace Right front slack adjuster
- clean out electrical sockets for trailer
- Replace dryer cartridge
- Replace purge valve
- Replace Right steer axle brake hose
- Replace Supply pressure line to steering box.
- Replace L side Brake hose wrong size needs to be 1/2" hose
- Replace L side steer axle brakes cracked rivet to rivet
- Repair coolant leak Right side
- Replace R side 2nd axle brake chamber Broken

Tires

13		13	
19	19	19	19
19	19	19	19
17	17	16	17

Drums & shores

420.99	421.13
	15
new	new
16	17
new	new
16	16
419.71	420.14
17	16



- Left rear inner tire Flat.
- Replace Left steer axle drum
- Box cracked @ lift cylinder both sides
- V bracket @ back of truck cracked both sides
- Replace Steering System filter & flush
- change Right rear mudflap
- clean batt terminals
- Replace Left leveling valve - adjust & straighten bracket
- Replace Right leveling valve & adjust
- Jake brake won't go to 3rd stage.
- shifter Boot split.
- Replace 2nd axle brake drums both sides
- Replace 3rd axle brake drums both sides
- Replace Left high beam headlight
- Replace Left front low beam headlight
- Repair Left side lights out on filter
- Repair bottom marker lights out rear of unit
- wheels were torqued
- hood went for repairs

Work Performed by: inspected by Kirk

Date Repair Completed: _____

Description of Work Performed:

- Greased (Took Lots)
- Replaced shoes + drum on Quad 2nd axle Right side old set were out
- Repaired air Leaks off air tank lines
- Reaired Flat Tire 2nd axle Left side Quad
- installed New brake Right side
- installed 6 New drive tires 2nd axle Both sides 4th axle Right side
- Torqued tires and installed Refora Tag
- Set Track and Trailer Brakes
- eng oil Leak Near Front cover
- Checked eng oil
- Checked hub oils
- Set Clutch Free Play

Work Performed by: Josh / Lewi / Peter

Date Repair Completed: July 22 2025

Description of Work Performed:

Repair aux lights

~~Re~~ VGT codes

Remove old VGT

Install new VGT

Calibrate

Test

Fix stacks

Grease Truck + trailer

Check hub oils

check trans oil

check diff oils

Replace coolant sensor

Work Performed by:

Tony + Matthew

Date Repair Completed:

July 24 2025



ROAD + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Nov 23 2025

Unit #: 21-37

Start Time: 3:01 pm

KM: 837255

End Time: 4:41 pm

Hours: 1314

Completed Date: Nov 23 2025

Technician: Tony

Description of Work Performed:

Noticed AC Belt missing, valve cover and oil pan leaking,

Oil change

Drain old oil remove old oil filter

fill with new oil. Install New oil filter

Run

Fuel filters

Remove old fuel filters

Install new fuel filters

Prime 20x

Run

ENTERED

SCANNED

Parts Used:

Part Number

Oil 15-40 45L

Oil filter

Fuel filter


Fuel water separator filter

~~LF1400NN~~

FP3825NN

FS20172

Signature:





ND + GRAVEL + CONCRETE
Division of Dale Croswell Construction Co. Ltd.

Work Order

Start Date: Nov 23

Unit #: 21-37

Start Time: 3pm

KM: 837 255

End Time: 4:30pm

Hours: 13 114

Completed Date: NOV 23

Technician: Carter F

Description of Work Performed:

performed service with Tony
-greased truck and trailer.

SCANNED



ND + GRAVEL + CONCRETE
Division of Dale Croswell Construction Co. Ltd.

Work Order

Start Date: ~~thurs~~ Jan 19 2026

Unit #: 21-37

Start Time: 9:00am

KM: 840873

End Time: 3:00pm

Hours: 13178

Completed Date: Jan 19 2026

Technician: Matthew

Description of Work Performed:

- put chrome fender covers on hood
- Swap faulty powersteering pump hose
- fill with fluid
- Cam says no heat (no air flow)
- new Hvac linear module
- Blew out blower motor/heater core
- Swapped wires around on blower motor (fixed)
- topped up coolant + hydraulic oil
- tested good

SCANNED

Parts Used:

Part Number

5L coolant jug
1.5 pails of hydraulic oil
6 in of hydraulic hose
2 chrome hood covers
1.5L of ATF
Hvac Linear module

Signature: 



ND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Jan 19 2026

Unit #: 21-37

Start Time: 4:30 pm

KM: 840873

End Time: 5:00 pm

Hours: 13178

Completed Date: Jan 19 2026

Technician: Tony

Description of Work Performed:

- Came back from getting hood replaced
- *Cam says no heat
- Help mathew blow heater core out
- Find blower motor wires plugged in backwards
- Fan now blows
- Add hydraulic oil
- Add coolant

SCANNED

Parts Used:

1 5L coolant Jug
1.5 pails of hydraulic oil

Part Number

—
—

Signature: _____

AD



RD + GRAVEL + CONCRETE
A Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Jan 22 2026

Unit #: 21-37

Start Time: ~~5:00~~ 4:00 pm

KM: ~~13206~~ 842295

End Time: 5:30 pm

Hours: 13206

Completed Date: Jan 22 2026

Technician: Tony + Carter

Description of Work Performed:

Trailer lights not working
- Replace femal 7 wire
- TEST

SCANNED


~~XXXXXXXXXXXX~~

Parts Used:

Part Number

Female 7 wire

Signature:





ND + GRAVEL + CONCRETE

A Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Jan 25 2026 Unit #: 21-37
Start Time: 7:00 AM KM: 843535
End Time: 11:00pm Hours: 13231
Completed Date: Jan 25 2026 Technician: Tom

Description of Work Performed:

service call to bellis pit
- Flat tire
- Change on Rim with new drive tire

SCANNED

Lined area for notes or additional information.

Parts Used:

24.5 Drive tire

Part Number

Signature: _____

[Handwritten Signature]



IND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Jan 29 / 2026

Unit #: 21-37 Stair

Start Time: 12:00 Pm

KM: 847049

End Time: 5:00 Pm

Hours: 13278

Completed Date: _____

Technician: _____

Description of Work Performed:

- Fix Various light Problems
- Install Cross Member
- Test

SCANNED



ND + GRAVEL + CONCRETE

A Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Feb 8 2026

Unit #: 21-37

Start Time: ~~8:30~~ 12:45 pm

KM: 851617

End Time: 4:00 pm

Hours: 13372

Completed Date: Feb 8 2026

Technician: Tony

Description of Work Performed:

Wiring Issue

- Broken harness
- Repair
- Test

SCANNED



ND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Feb 16 2026

Unit #: 21-37

Start Time: 2:30 pm

KM: 856837

End Time: 6:30 pm

Hours: 13455

Completed Date: Feb 15 2026

Technician: Tony

Description of Work Performed:

Oil change

- Drain old oil fill with New oil

- Remove old oil filter Install new oil filter

- Run

Grease jobs

SCANNED


Parts Used:

oil filter
45 L 1540

Part Number

LF14000NN

Signature:





LAND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: March 2 / 2026 Unit #: 21-37 Steave
Start Time: 2:00 Pm KM: 866,388
End Time: 4:00 Pm Hours: 13,619
Completed Date: _____ Technician: _____

Description of Work Performed:

- Replace Truck Tarp
- Test Good

SCANNED

Parts Used:

1 =

Part Number

21'6-Tap

Signature:

Luke / Davy



ND + GRAVEL + CONCRETE

A Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Mar 10 2024

Unit #: 21-37

Start Time: 6:00

KM: ~~136~~ 868 081

End Time: 6:30

Hours: 13646

Completed Date: AA

Technician: Tony + Carter

Description of Work Performed:

Repair head light harness

Repair other various lights

SCANNED



ND + GRAVEL + CONCRETE
Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: mar 17 2024

Unit #: 21-37

Start Time: 6:30

KM: ~~1037~~ 872700

End Time: 7:00

Hours: 1.03722

Completed Date: _____

Technician: Jony + Carter

Description of Work Performed:

Repair headlight harness

SCANNED



ND + GRAVEL + CONCRETE
A Division of Dale Crosswell Construction Co. Ltd.

Work Order

Start Date: Mar 20 2026

Unit #: 21-37

Start Time: 7:00 AM

KM: 874092

End Time: 5:00

Hours: 13744

Completed Date: _____

Technician: Tony

Description of Work Performed:

Replace Driver side mirror light

Replace Bumper lights.

Replace Driver side air cleaner light

Replace air cleaner light

Repair harness for back 3 penny lights

Replace 3 Red back penny lights

Oil change

- Run

Grease job

SCANNED

3.24.2026

Parts Used:

Part Number

Yellow penny light x 4

01-4947-82

Mirror light bulb

Air cleaner light

81776

Red penny light x 3

01494772

~~LF1400~~ 0.1 filter

LF1400NN

45L Bulk oil

15-40

Signature: 