

2021

Feb 1 107,100 km - -2 New Air Bags one axle
3.

- Replaced Hyd. Couplers

Feb/6

Retorque tires.

April

- CUIP inspection

- Tire pressure set to 100 Psi
- wheels torqued to 500 ft-lbs
- Axle 3 Shock absorbers replaced
- QR Valve above axle 3 Replaced
- Axle 2 RH inner tire fixed by Kat-Tire
- Axle 1 LH Both tires replaced with good used
- Axle 2 Both Brake Pads replaced
- Fixed lights as needed
- PSV Tested by Rocky Mtn. Valve
- 6 New lock Bolts / wingnuts for Rear door.

Oct 4 111,082 km - New Ecentring Spring kits for 1st and 2nd
Valve bank Sections

2022

April 11 112233 km

CVIP inspection

- Tire pressure ~~W~~ Set to 100
- wheels torqued to 500 ft-lbs
- Axle 3 RH Shock Absorber replaced
- Axle 3 RH outer tire fixed by Ike
- Axle 1 RH Hub Cap Cover replaced
- Axle 1 RH brake Pot replaced
- Centre Valve actuator replaced
- Brakes Set
- Fixed lights as needed

Sept Oct 3 115,517 km

- PS 4" Puck Replaced

2023

April 11

117,382 km

CVIP inspection

- Tire pressure Set to 100 PSI
- wheels torqued to 500 ft-lbs
- Axle 2 LH Air Bag replaced
- P.S Middle fender Support welded as need
- Both upper rear light Boxes replaced
- Brakes Set

MAY 25 (in)

WELD RHD CYLINDER.

DW 2023

SEPT 9 2023 Service

kms 120 969 kms

Greased unit

checked ALL Hub oil levels (topped up as needed)
torqued wheels to 500ft lbs

Fixed ground cable (New gator clamp)

changed grease nipples as needed

set tire pressures to 100 PSI (center axle right side
inner tire popped)

2024

Jan 3 121,406 km

- Pintle Hitch draw eye replaced

April 3

- LH 4" valve Replaced

Apr 18 122,289 km

- CUP inspection

- Tire pressure set to 100 PSI

- wheels torqued to 500ft lbs

- Lights fixed as needed

- Axle 1 LH hub seal replaced

- Brakes set

20 25

MAR 21 SERVICE
141728

TORQUED TIRES TO 500 FT/LB
SET TIRE P.S. TO 100
GREASED
CHECKED HUI3 OK TOPED UP AS NE.