

Accident damage protection	☒	☐	☐	☐	☐
----------------------------	-------------------------------------	--------------------------	--------------------------	--------------------------	--------------------------

LEAKAGE TEST "K"

Test Pressure: 20 PSI (80% of MAWP Min.) Test Medium: WATER Hold Time: 5 MIN

Item Tested				Item Tested			
	Pass	Fail	Complies on Retest		Pass	Fail	Complies on Retest
Compartment # 1	☒	☐	☐	Compartment # 1 Piping	☒	☐	☐
Compartment # 2	☐	☐	☐	Compartment # 2 Piping	☐	☐	☐
Compartment # 3	☐	☐	☐	Compartment # 3 Piping	☐	☐	☐
Compartment # 4	☐	☐	☐	Compartment # 4 Piping	☐	☐	☐

Defects found, location and corrective action (use additional sheets if necessary)

RH/LH REAR FENDER MOUNT CRACKED

Defects corrected and released
Tank successfully retested after repair

☒ Yes ☐ No
☒ Yes ☐ No

Tank Disposition: ☐ Returned to service as no defects or damage was discovered
☒ Returned to service after retest
☐ Removed from service

Tank Marking: 04 26 VK 847

Month, year and service symbol (MMYY XXXXXX 000) after all defects are corrected.

Tank markings applied

☒ Yes ☐ No

Tank Tester Name: Gary Grant

Signature: 

Date: APRIL 28 2026



Test and Inspection Report in Accordance with CSA B620

T02-2

Facility Name:	Total Inspection Services Inc.	Work Order Number:	5281
Address:	7018 Stanley Drive PO Box 974 Dawson Creek BC V1G 4H9	Date:	APRIL 28 2026
Telephone:	250-784-7966	Transport Canada	
Tank Owner:	SWAMP DONKEY OILFIELD SERVICES	Facility Registration #:	25-0847
Address:	PO BOX 2394	331 Construction:	N/A
	DAWSON CREEK BC V1G4T8	Tank TCRN/MDIN:	6992
Telephone:	250-219-8370	Unit #:	156

Tank Serial #:	12896	Tank Spec:	TC / DOT 407
Manufacturer:	TRECMAR	Mfr. Date:	10/2013
Special Service:	N/A	Lined:	Yes ☐ No ☒
MAWP or Design	25 PSI	Insulated:	Yes ☐ No ☒
Pressure:			
Min Shell	3.277 MM	Min Head	3.429 MM
thickness:		Thickness:	

Cert. Date: 10/2024 Assembler: NORTECH

Gauge Calibration Checked: Yes ☒ No ☐ Gauge #: D3

Capacity: ☐ Total US gals ☒ Total Litres ☐ Total Imp gals

Compartments: 1. 22085 2. 3. 4.

TEST PERFORMED ☒ V – shall signify external inspection ☒ K – shall signify leakage test

EXTERNAL VISUAL INSPECTION "V"

	Complies	Reject	N/A	Complies on Retest
Data plate, present and legible	☒	☐	☐	☐
Shell & Heads, corrosion, abrasion, dents, overlay patches, leaks etc.	☒	☐	☐	☐
Structural members, outriggers, cross members, etc.	☐	☒	☐	☒
Piping and valves for leakage, damage, corrosion	☒	☐	☐	☐
Remote closures, emergency shut off decals, thermal devices	☒	☐	☐	☐
Hoses for defects, identification and test dates	☒	☐	☐	☐
Gaskets on full opening rear heads for damage or cuts	☐	☐	☒	☐
Tank attachments to frame or running gear	☒	☐	☐	☐
Ladders, walkways, etc.	☒	☐	☐	☐
Fill covers, manways and closure devices	☒	☐	☐	☐
Relief valves and vents (replace or test if tank in service where lading corrosive to relieve device)	☒	☐	☐	☐