

Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
30/08/2021	#313 - Remove tip rams. Make tool to remove cylinder collars. Disassemble LH ram
30/08/2021	#313 - Remove lift rams
31/08/2021	#313 - Remove gas from A/C and remove unit. Look up and order parts. Repairs to tip rams
31/08/2021	#313 - Disassemble tip cylinders & begin chnaging bearings and seals
01/09/2021	Assemble tip cylinders with new seals & bearings. Parts pickup
01/09/2021	8,289Hrs. Assemble tip rams and check articulation
02/09/2021	Fit tip cylinders. Order parts. Remove caps etc from tractor suspension cylinders
03/09/2021	Repairs to front suspension cylinders
06/09/2021	Refit throttle control and remove front axle pivot
06/09/2021	Bleed suspension cylinders. Organise pump & fittings to charge cylinders. Make bracket to hold reve
07/09/2021	Remove front diff frame
07/09/2021	Fit reverse camera & wiring
08/09/2021	Remove and replace a frame bellows
08/09/2021	Install bellows-seal
09/09/2021	Fit pivot bolts & cap. Remove jacks, blocks etc. Packup Equipment
09/09/2021	8,289Hrs. Refit rad rod and pipe clamps. Top up hyd oil and test run
13/09/2021	Charge suspension cylinder
14/09/2021	Charge front suspension cylinders. Remove 2 hoses for repairs
14/09/2021	Charge suspension cylinders with oil & gas systems. Return borrowed tools Westrac. Remove / remanuf
15/09/2021	Remove and replace 2 brake hoses. Remove and replace A/C hoses
15/09/2021	Fit brake cooling hoses. Remove and begin replace A/C hoses and accumulator
16/09/2021	Remove condensor for repairs. Remove broken bolts in frame
16/09/2021	Remove air on hoses. Reclaim condensor
17/09/2021	Remove and replace A/C compressor and hoses. Replace belt tensioner and belt
17/09/2021	Repairs to condensor. Fit A/C Lines
18/09/2021	Drain cooling system and replace heater hoses and tap. Refill cooling system
18/09/2021	Fit A/C hose clamps. Drain coolant to remove heater hoses. Replace. Remove rear stabliser & press o
20/09/2021	Remove seat disassemble. Check and test
21/09/2021	Remove broken bolts and refit A/C box
21/09/2021	Straighten stabilizer bar. Fit A/C on it
22/09/2021	Parts collected. Replace stabliser bushes & fit rear axle. Clamp hoses to A/C box. Seat repair
22/09/2021	Assemble A/C box and hoses. Refit radious rod
23/09/2021	Parts Pickup. Connect hydraulic hose; Retaining clamps
23/09/2021	Fit heater hoses and vac sytem. Recharge A/C and test run
24/09/2021	Clamp & Zip tie last hoses of A/C Box. Replace guards. Tap out threads of retaining bolts. Replace
24/09/2021	Refit guards and order parts for seat
25/09/2021	Make base to suite new Kab seat & weld in place. Fit to machine
25/09/2021	Check and adjust tyre pressures and test run
27/09/2021	Load empty 205 Litre drums to Jobsite. Drain diesel. Attemp to bleed fuel system
27/09/2021	Replace T/Way handpiece. Check fuel fault and replace filters. Drain fuel tank and clean. Bleed sys
27/09/2021	Assist DW with repairs - Fuel Fault
28/09/2021	Drain fuel sediment and bleed fuel system. Test run. Check and clear fault codes. Clean up site
29/09/2021	Check and drain fuel sediment and replace wiper blade
13/10/2021	Drain sediment from fuel tank. Fit rear window wiper
26/10/2021	Remove and replace 2 engine oil hoses. Test run. Refit belly guard
27/10/2021	Refit Navman. Connect aerials to control box
04/11/2021	Purchase fuel filters. Replace filters & bleed fuel sysem.
07/12/2021	Maintenance -Blow out radiator
07/12/2021	8,378Hrs. Remove guards and clean out radiator. Refit guards
09/12/2021	Check and clean out coolers. Test cooling system
10/12/2021	Remove thermostat and test operation. Replace thermostats and test

Wilde Civil Pty Ltd TWC Pty Ltd

10/12/2021	Assist DW with thermostat issues.
10/12/2021	Replace thermostat seals
17/12/2021	Travel to Jobsite. Pump up tyre
18/01/2022	Take tailgate off for repair
18/01/2022	8,406Hrs. Remove tailgate for repairs
18/01/2022	Assist with tailgate removal
08/02/2022	Fix hydraulic hoses
08/02/2022	change hyrdualic lines
09/02/2022	8441Hrs. Check over. Remove pivot shaft. Fit transfers. Change fuel filters and drain sediment
09/02/2022	service fuel system, fit stickers and prepare for trasnport
03/03/2022	Prestart
08/03/2022	FGR + Inflate tyre
12/03/2022	FGR + Inflate tyre
14/03/2022	8,500Hr Service
14/03/2022	Assist with Service
14/03/2022	500hr Service
16/03/2022	Fill out SOS Samples
24/03/2022	Change Tyres at Depot
25/03/2022	Change tyres. Repair oil leaks. Look up and order parts.Change rims and tyres and retension
25/03/2022	Assist CW with fan removal
25/03/2022	Fit new fan motor and assembly
26/03/2022	Change tyres. Repair oil leaks. Look up and order parts.Change rims and tyres and retension
26/03/2022	Fit Wheels
28/03/2022	Remove hoses. Remake hoses. Reinstall hoses
28/03/2022	Fit hydraulic hoses
28/03/2022	8544Hrs. Mke up hyd hoses. Look up and order parts
29/03/2022	Remove hoses. Remake hoses. Reinstall hoses
29/03/2022	Fit hydraulic hoses
29/03/2022	Fit steering damper, born button
29/03/2022	Look up and order parts
30/03/2022	Repairs to tailgate
30/03/2022	Make hoses
30/03/2022	Remove broken bolts.
31/03/2022	Fit tailgate to body
31/03/2022	Fit tail gate
01/04/2022	8,544Hrs. Check and adjust tail gate clearance. Make up shims
04/04/2022	Adjust brakes and general repairs
04/04/2022	Brake adjustment. Replace hand brake actuator and adjust.
04/04/2022	Fit Navman. Check brake and hand brake adjustment. Check Tub height
05/04/2022	Fit hoses and change transmission oil
06/04/2022	8544hrs. Replace 2 rear bump stops
06/04/2022	Replace suspension components
06/04/2022	Fit hoses and change transmission oil
06/04/2022	Fit hoses and brake adjustments
06/04/2022	Remove equaliser bar assembly
06/04/2022	Replace Equaliser assembly
07/04/2022	Tension equaliser assembly
08/04/2022	Blow out radiator, cab & battery box. Remove steel ends from rubber hoses
11/04/2022	Wash
11/04/2022	Reassemble
11/04/2022	8,544Hrs. Check over and refit guards
12/04/2022	Fix coolant leak.

Wilde Civil Pty Ltd TWC Pty Ltd

12/04/2022	Prestart
12/04/2022	8,457Hrs. Remove and replace coolant hose. Test
21/04/2022	Change Hoses
21/04/2022	Replace steering hoses.
22/04/2022	Fix oil leak
02/05/2022	Refit Navman and fit wiring
04/05/2022	Clean / wash down
06/05/2022	Wash down
06/05/2022	Replace coolant hoses
06/05/2022	Remove and replace fuel lines
06/05/2022	Start on new set of guard rails
09/05/2022	Run Navman wire
09/05/2022	Valve Set
09/05/2022	Replace radiator hoses
09/05/2022	Valve adjustment
10/05/2022	Valve Set
10/05/2022	Replace radiator hoses
10/05/2022	Valve adjustment
13/05/2022	8,600Hrs. Remove broken studs from guards. Tap out
13/05/2022	Fix Aerial and tidy
16/05/2022	Get bolts out. Reinstall guards. Remove oil pump
16/05/2022	Hydraulic hose replacements
17/05/2022	Clen up and dissassembly of pump - Reassemble pump
18/05/2022	Begin reassembling pump
18/05/2022	Finish off repairs. Check over
18/05/2022	8,600Hrs. Reseal trans lines and filter housing. Test.
18/05/2022	Put hand rail on
19/05/2022	Fit Signs
28/06/2022	Inspect tailgate.
29/06/2022	8,653Hrs. Refit tail gate.
29/06/2022	Refit tail gate
29/06/2022	Refit tailgate to machine
01/07/2022	8,662Hrs. Check tension on tail gate pivot bolts
05/07/2022	Assist CW with orbital valve assembly
18/08/2022	Clean down ready to Move
18/08/2022	Load onto Float
18/08/2022	Assist with loading onto float
19/08/2022	FGR
21/08/2022	Prestart
24/08/2022	8,750Hrs service
24/08/2022	DW service #313
26/08/2022	Refuel. Prestart
27/08/2022	FGR
27/08/2022	8,795Hrs. Check oil leak under cab. Shift breather hose. Top up coolant and tighten hose clamps
27/08/2022	Assist with oil leak inspection
29/08/2022	Assist with oil leak inspection
29/08/2022	Raise cab to inspect oil leak
30/08/2022	8803.7hr - Change hoses
01/09/2022	8803.7Hr. Fix exhaust leak
29/09/2022	8,884Hrs. Check light switch fault and window catch
10/10/2022	Fit new window lock/dash switch
16/11/2022	Prestart

Wilde Civil Pty Ltd TWC Pty Ltd

22/11/2022	Unload
23/11/2022	Service
23/11/2022	Assist CW with 1000hr Service
23/11/2022	9,000Hrs service
24/11/2022	8,973Hrs. Check over and top up engine and transmission oils
24/11/2022	Fill out SOS Samples
30/11/2022	Grease Machine
05/12/2022	9,028.6Hrs. Check for oil leaks. Lift cab. Remove blown hose. Make up hose
06/12/2022	Maintenance
06/12/2022	9,028.6Hrs. Fit hyd hose. Wash down. Test. Lower cab and refit guards
14/12/2022	9,074Hrs. Wash
15/12/2022	9,074hrs. Make up hyd hose and refit
16/12/2022	9,074Hrs. Remove exhaust elbow and lower aerals. Check over
24/01/2023	9,105Hrs. Prestart & check over
30/01/2023	Replace Mudguard
30/01/2023	Fuel
30/01/2023	Prestart. Fuel
13/02/2023	Prestart
13/02/2023	Remove and replace flashing light. Check and repair headlights
22/02/2023	9,128.6Hrs. Remove and replace broken mirror and head light
18/05/2023	Check parts for water tank wiring
29/05/2023	9203.1Hrs. Prestart. Check and adjust tyre pressure. Check reverse camera fault. Replace camera
06/06/2023	9250Hrs. Clean out fuel lines. Replace 2 x batteries
08/06/2023	Dismantle tail gate and load onto trailer
09/06/2023	19,253Hrs. Check and remove blown hose. Replace hose and top up hyd oil. Part wash down
14/06/2023	Load onto float. Check over and remove body
14/06/2023	Prep to remove bucket. Install water tank
15/06/2023	Prep for water tank
19/06/2023	19,254Hrs. Remove tipping body. Fit Water tank
19/06/2023	Assit DW with removal of tipping body and fitting water tank
20/06/2023	19254hrs. Fit hyd hoses and wiring for water tank
20/06/2023	Assist DW fit hyd hoses.
21/06/2023	19254hrs. Fit hyd hoses and wiring for water tank
05/07/2023	9254Hrs. Check and replace leaking seal on hyd valve
05/07/2023	Wash. Assist with re-wiring to cab
06/07/2023	9254Hrs. Refit guards. Fill with water and test spray operation. Unload water
06/07/2023	Find faults in lights - tail, stop and reverse beeper
12/07/2023	Repairs to water and oil controls
12/07/2023	Repairs to camera lead and rear valve
12/07/2023	Assist with spray valves
13/07/2023	Final check over
19/07/2023	9257Hrs. Check Navman operation. Check and replace water valve on tank. Refill with water. Test
22/07/2023	Replace T/W radio with 80 channel one. Test. Check over
05/08/2023	9286Hrs. Replace fuel filters. Drain sediment from tank. Clean fuel lines
08/08/2023	Access oil leak / water spirt
15/08/2023	Assist DW with repairs
15/08/2023	9344Hrs. Check oil leak and remove hose
16/08/2023	Assist DW with repairs
16/08/2023	9344Hrs. Get hose made and refit to machine. Lower cab. Check and adjust left and right sprays
16/08/2023	Adjust water jets
19/08/2023	9360Hrs. Remove and replace water pump. Test
21/08/2023	Build water sprout

Wilde Civil Pty Ltd TWC Pty Ltd

21/08/2023	9360Hrs. Clean up parts and assmble water valve
28/08/2023	Clean air filters. Chase exhaust rattle
09/09/2023	9500Hrs. Service
11/09/2023	9500Hrs. Complete service. Fill out SOS
16/10/2023	9718Hrs. Clean out water trap filter and line from tank. Test
17/10/2023	9728Hrs. Check E Stop and Disconnect
20/10/2023	9754hr. Part 250Hrs SService. Fit fire ext. Fill out SOS Samples
21/10/2023	Service
21/10/2023	9750Hrs. Complete service
24/10/2023	Diagnose starting / running issue
25/10/2023	Fix fuel blockage. Test
31/10/2023	Inspect. Lok at fuel line
06/11/2023	9790hr. Remove pulley and refit to new alternator. Refit to machine. Cjeck wirng. Repair hand rail.
08/11/2023	9871Hrs. Check charge fault. Clean battery terminals. Test. Refit covers
09/11/2023	Blow out fuel line. Check charge rate and batteries
10/11/2023	9871Hrs. Clean connectors. Replace batteries. remove and replace starter motor. Test
14/11/2023	Fix A/C
24/11/2023	9920Hrs. Remove water tank and hyd hoses. Fit tipping body
24/11/2023	Dissassemble water truck. Prep to swap
24/11/2023	Assist with changing bodys over
27/11/2023	Assist with removal of water body and fitting tipping body
27/11/2023	Install hyd rams, rear lights, tie up cables and hoses
27/11/2023	Remove water tank. Fit tipping body. Instal tipper rams.
06/12/2023	Service
11/12/2023	Swap ECMS with #311
14/12/2023	Service Trans & Fit ECM - Assist CW
14/12/2023	13906 - Change Trans / drop box oils ECM
18/12/2023	Inspect A/C
19/12/2023	10054Hrs. Check A/C Fault. Remove leaking hose and get replaced
08/01/2024	10055Hrs. Prestart and charge batteries. Replace A/C hose and clamps
09/01/2024	10057Hrs. Replace in line drier and Evac system. Check for leaks and charge system. Test
11/01/2024	10060Hrs. CHeck and tighten tub pivot bolts. Check tip ram pins
07/03/2024	10,250Hr Service
13/03/2024	Inspect tyre. Swap tyre
02/04/2024	10304Hrs. Remove and replace centre diff breather hose
24/07/2024	Prime. Fuel. Get going. Check over
02/08/2024	10500Hrs. Take SOS Samples and fill out. Check over
06/08/2024	10500Hrs. Service. Replace seal on fuel filter housing. Shfit hoses next to exhaust
06/08/2024	Assist DW with 10,500Hr Service.
08/08/2024	Change engine and air filters. Replace boost clamp
20/08/2024	Remove fuel line and blow out. Replace 2 x boost hose clamp
27/08/2024	10545Hrs. Check charge rate and two way and aerial
17/09/2024	Remove fuel hoses and diagnose oil leak. Drain fuel tank. Attempt to flush fuel tank. Fit new GPS a
18/09/2024	Install new fuel hoses. Disassemble clean and re-seal fuel filter housing
19/09/2024	10,590.5Hr - Swap fuel primer pump. Prime and start. Wash
19/09/2024	Clean out fuel sytem
20/09/2024	Install stereo
23/09/2024	Final Checks. Pre start. Put guards on
30/09/2024	Fit new bonnet switch. Clear rust
01/10/2024	Repair rust - Re assemble guard
07/01/2025	Check over
15/01/2025	Inspect, diganose and repair electricl fault with UHF

Wilde Civil Pty Ltd TWC Pty Ltd

15/01/2025	Assist LD with R&M
22/02/2025	10,743 Hrs - Service
07/03/2025	10812Hrs - Diagnose 12v System in cab
19/03/2025	Pre start and fuel up.
31/03/2025	10,814Hrs. Remove tail gate. Load onto float
31/03/2025	Assist remove tail gate
11/04/2025	10,869Hrs. Check oil leak under cab. Order hoses
11/04/2025	Assist DW - Leak
14/04/2025	10,869Hrs. Refit tail gate and replace 2 hyd hoses
15/04/2025	10,869Hrs. Replace 2 botls in tail gate. Refit cab pins and guards. Top up hyd oil. Check tyre pres
15/04/2025	Wash and Clean
15/04/2025	Fuel. Get ready for loading. Help load
23/05/2025	Assist CW with R&M
23/05/2025	Diagnose inconsistent 12v cab power
07/06/2025	Replace failed brake ORing
10/06/2025	11,000Hrs Service
10/06/2025	11,000Hs - Complete service
11/06/2025	11,020Hrs. Fill out SOS samples. Prestart. Load onto float
11/08/2025	11,133.3 Hrs - Put #311 ECM on to #313 - TEST.
24/11/2025	Clean
15/12/2025	Load onto float and secure
19/01/2026	11,199Hrs - Prestart. Check trans fault. Clean connectors Test
27/01/2026	Look into electrical fault
29/01/2026	Remove and refit ECM