

## Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
20/03/2025	Replace batteries. Inspect
24/03/2025	Diagnose missfire. Diagnose jakes not working. Install new stero
24/03/2025	17,815Hrs - Check over. Look up and order parts. Drain trains oil. Check screen and filter for meta
25/03/2025	Grease Machine repair grease lines
25/03/2025	Install UHF etc. Clean interior. Finish diganose misfire. General R&M
26/03/2025	Remove and install new injectors; Rocker gear, tc. Prep for valve set.
27/03/2025	Valve injector. Jake set
28/03/2025	17,815Hrs. Repairs to steering stops
28/03/2025	Assist as required with R&M
28/03/2025	Assist with R&M - Hydraulic line. Check diffs
28/03/2025	Assist with R&M
28/03/2025	Assist with R&M - steering stop
31/03/2025	Assit with replacing radiator hoses
31/03/2025	Assist with R&M - cooling system
31/03/2025	R&M - Grease system and replacing grease line
01/04/2025	17,815Hrs. Remove and replace coolant lines and cab mounts
01/04/2025	R&M - Grease system and replacing grease line
01/04/2025	Assist with R&M
02/04/2025	17,815Hrs . Remove and replace engine oil cooler and water pump
02/04/2025	Assist as required with R&M
02/04/2025	Finish fitting new coolant hoses. Finish fitting new grease line to front axle.
03/04/2025	17,815Hrs. Remove and replace R/H cab mounts. Clean up parts and tap out threads
03/04/2025	Assist with R&M
04/04/2025	Assist with R&M
04/04/2025	Assist with R&M
07/04/2025	Instal thermostats; coolant pipes; exhaust. Test. Clean
08/04/2025	Continue with R&M
09/04/2025	17,815Hrs. Check and repair coolant leak. Repair exhaust mount. Replace hoist seals. Change engine
09/04/2025	Fit folding exhuaust extension. Change ORings on hyd valve. Get oil hot for change. ID hoses for cha
10/04/2025	17,817Hrs. Prestart. Fuel. Fit belly guards and check cab mount bolts. Fit cab pins
10/04/2025	Finish exhaust. Fit cab mount safety pins. Tidy. Fit belly guards
14/04/2025	17,819Hrs. Remove and get hose made. Refit. Test. Refit cab pins
15/04/2025	17,822Hrs. Change fuel filters
16/04/2025	17,823Hrs. Drain sediment from fuel tank. Refit belly guard. Check boost pressure. Top up coolant
30/04/2025	Adjust cab door
07/05/2025	17,832Hrs. Remove and replace hyd hoses under cab
08/05/2025	17,832Hrs. Remove tipping body. Remove and replace hyd hosews
08/05/2025	Assist with R&M
09/05/2025	17,832Hrs. Remove and replace hyd hoses under cab
09/05/2025	Assist with R&M
12/05/2025	17,832Hrs. Remove and replacy hyd hoses. Fit covers.
12/05/2025	Assist with R&M
13/05/2025	17,832Hrs. Fit steering locks. Remove R/H front wheel
14/05/2025	17,832Hrs. Remove R/H wheel. Remove and make up 2 trans cooler hoses.
14/05/2025	Assist with R&M
14/05/2025	Remove R/H front tyre. Remove old hoses. Manufacture replacement hoses
15/05/2025	17,832Hrs. Remove and replace hyd hoses
15/05/2025	Removal of old trans & hydraulic hoses. Start refitting manufactured trans hoses. Get steering hose
16/05/2025	Assist with R&M
16/05/2025	Continue with hyd / trans hoses fitting. Fit RHF wheel. Test. Check for leaks. Check wheel tension
19/05/2025	Replace hoses

## Wilde Civil Pty Ltd TWC Pty Ltd

20/05/2025	Replace hoses
21/05/2025	Replace hoses
22/05/2025	Fit all new fuel lines
22/05/2025	Assist with R&M
26/05/2025	Reinstall all panels. Check fluids. Prestart
26/05/2025	Wash down. Load onto float
28/05/2025	Inflate tyres
29/05/2025	Diagnose oil leak. Diagnose low power issue. Diagnose low boost.
30/05/2025	Help unload in Depot. Remove guards to access pump
02/06/2025	17,845Hrs. Remove hyd pump and check seal. Look up and order parts
02/06/2025	Remove leaking hoist pump. Replace hoses. Replace boost clamps and hoses
03/06/2025	17,845Hrs. Repairs to cab door catch. Refit hyd and trans drain plugs
10/06/2025	Reinstall new hyd pump and hoses. Remove valve train and injectors. Clean parts
11/06/2025	Clean and install injector. Cap seals
11/06/2025	Clean parts. Organise reassembly
12/06/2025	Begin fillings oils. Install rocker / jack assembly
13/06/2025	17,845Hrs. Help Charlie turn eng for valve set
13/06/2025	Finish injector install / valve reset. Start. Test. Top up oils
14/06/2025	Re-check all fluids. Re-install guards. Remove bulk broken bolts. Fix rust in guard. Install belly
26/06/2025	Sort parts for Navman. Begin install
27/06/2025	Finish Navman install
01/07/2025	17,867Hrs. Fill with fuel, grease. Check over
10/07/2025	Flush cooling system. Remove oil cooler
15/07/2025	17,916Hrs. Prestart and fuel
30/07/2025	17,947Hrs. Remove exhaust extension and shift mirrors in. Load onto float. Fit signs and exhaust ex
31/07/2025	Change cab filter. Prestart
11/08/2025	Replace covers
11/08/2025	Assist DW with R&M
11/08/2025	17,975Hrs. Repair rear cover mounts. Refit hand rails and radiator guards
28/10/2025	17,000Hrs - Service
28/10/2025	18,000Hrs Service. Fit tail gate
28/10/2025	Servicing - Major Oil Service
29/10/2025	17,000Hrs - Service
29/10/2025	18,000Hrs Service. Fit tail gate
29/10/2025	Assist Fit tail gate.
31/10/2025	Begin electric fuel pump install
04/11/2025	Wire and plumb new fuel pump
05/11/2025	Finish fuel pump. Test. Take final drive samples
24/11/2025	Clean