

Wilde Civil Pty Ltd TWC Pty Ltd

Date	Notes
01/07/2021	40,130Hrs. Refit grease unit and test run
20/08/2021	Fit tynes and check trans oil leak
20/08/2021	Order park brake valve
20/08/2021	Prestart & Grease
20/08/2021	Load. Move Laser equipment into storage room. Move smudge bar
20/08/2021	Bolt laser onto scraper. Set up water pump trailer
21/08/2021	Remove and replace front trans filter and gasket on top of case. Fit pin to push pad
21/08/2021	Make transcover gasket. Travel to Broadbet to fit. Fit push pad pin. Return to depot
25/08/2021	Check for air leaks on brakes. Check engine fault
26/08/2021	Remove radiator and engine 40,145Hrs. Refit eng and radiator
26/08/2021	Remove engine
27/08/2021	Remove radiator and engine 40,145Hrs. Refit eng and radiator
27/08/2021	40,145Hrs, Weld muffler. Fit engine and radiator
28/08/2021	Refit air cleaner ass and bonnets. Prestart and check hyd leak
28/08/2021	Fit engine accessories, fuel lines and bonnet. Purchase engine flush and elbows and fuel hoses
29/08/2021	40,147Hrs. Remove guards and replace hydraulic hose. Refit guards and test run
30/08/2021	Thread tap stinger bolts & nuts. Fit Belly guards. Fit Navman wiring. Clean up
30/08/2021	40,147Hrs. Refit engine and belly guards. Flush cooling system and refill with elc. Prestart
31/08/2021	FGR
31/08/2021	Remove and replace rear starter motor. Repair clamp on rear air lines
31/08/2021	Load oil for tractor trans top up. Travel to Site. Check throttle linkages and change air system. R
02/09/2021	Prestart - Starter motor on back motor needs repair
02/09/2021	FGR
02/09/2021	Remove starter motor - replace
02/09/2021	Remove rear starter motor and check over. Refit and test run
03/09/2021	Prestart
04/09/2021	40,193Hrs. Check start fault. Clean battery terminals. Replace isolator and 2 bolts in starter moto
07/09/2021	40,203Hrs. Clean rear trans elect connectors. Remove and replace pressure switch
13/09/2021	Refuel
17/09/2021	40,250Hrs service. Check for air leaks and replace 1 booster
17/09/2021	40,291Hrs. 250Hr service. Replace tractor LH side brake booster
18/09/2021	Fuel. Grease
18/09/2021	40,298Hrs. Prestart
21/09/2021	Fuel. Grease
27/09/2021	Check trans oil & add
28/09/2021	Access tyre & load for Jukes & Son
29/09/2021	Remove and replace mirror
13/10/2021	Rebuild hydraulic hose (ejector)
15/10/2021	40,381Hrs. Remove and replace air compressor and test
15/10/2021	Purchase parts. Remove, disassemble, clean & reassemble compressor. Install. Connect lines etc. Fil
20/10/2021	Source hose & oils to replace blown hose.
21/10/2021	Remanufacture hose. Disassemble another. Clean & bag components
26/10/2021	Return Air comp to Hastings via Tamex. For core charge return
28/10/2021	40,400Hrs. Check A/C operation and order parts
29/10/2021	Travel to Jobsite - "The Gully". Change A/C compressor vac and charge. Remove hose for replacement.
29/10/2021	40,400Hrs. Remove and replace A/C Compressor and drier. Check for leaks and remove hose
30/10/2021	40,400Hrs. Replace A/C hose and evacuate and test for leaks. Recharge system and test
01/11/2021	40,405Hrs. Check E stop wiring. Change fuel filters. Check and adjust throttle linkage
23/02/2022	40,454Hrs. Check over for leaks. Look up and order parts. Check and charge hitch accumulators
23/02/2022	Wash scraper , degrease hitch.
23/02/2022	Start regas hitch

Wilde Civil Pty Ltd TWC Pty Ltd

24/02/2022	Replace hyd hose. Regas hitch
25/02/2022	Change throttle seal, Change seat ram
28/02/2022	Change brake booster
28/02/2022	40,455Hrs. Check for air leaks. Replace 1 booster and adjust brakes
01/03/2022	General Maintenance
27/06/2022	40,460Hrs. Prestart and check over. Order parts
28/06/2022	Remove and replace R/H front brake booster. Test air system
01/07/2022	40,500Hr Service. Check and adjust rear fan belts
05/07/2022	40,500Hr Service. Check and adjust rear fan belts
14/07/2022	40,487Hrs. Repairs to rear engine manifold. Remove rear brake
14/07/2022	Brake problem.
14/07/2022	FGR
14/07/2022	Fit brake booster
14/07/2022	Found brake failure on rear LHS
16/07/2022	Check and repair exhaust leaks. Check air leaks and order parts
18/07/2022	FGR
18/07/2022	Check front engine oil leaks
18/07/2022	Fix broken clamp on turbo front engine
19/07/2022	FGR
20/07/2022	FGR
28/07/2022	Prestart - Brake trouble
28/07/2022	FGR
01/08/2022	40,571Hrs. Dismantle and clean up parts. Inspect and order parts
03/08/2022	Diagnose power issue with headlights
03/08/2022	Glue and assemble brake boosters
03/08/2022	Check brake air system and clean out valve
10/08/2022	Change purge line. Put bash plates up
10/08/2022	Fit new Air compressor
10/08/2022	40,578Hr Refit belly guards
03/02/2023	Remove and replace blown bowl hose. Test
15/02/2023	Install new lights and put new seat covers on
20/02/2023	Prestart. Load onto Float
01/03/2023	Remove Tines, Change hyd filters
20/03/2023	40,696Hrs. Check and adjust R/H front tyre pressure. Check for leaks
03/05/2023	40,700Hrs. Make up and fit GPS cables
03/05/2023	Travel to Jobsite. Fit GPS to machine
04/05/2023	40,702Hrs. Fit GPS system and refit guards
04/05/2023	Weld mounts for GPS. Fit hose guards on arms
04/05/2023	Make mounts for GPS receiver
05/05/2023	40,702Hrs. Fit cables, guards and radio aerial. Test
05/05/2023	Fit GPS cabling
08/05/2023	Change LF brake booster
08/05/2023	40,714Hrs. Check for air leaks. Remove and replace L/H front booster. Tighten air lines
12/05/2023	40,750Hrs Service
12/05/2023	Service
13/05/2023	40,749Hrs. Blow out radiators
07/06/2023	40757Hrs. Check and repair wiring to rear E Stop
07/06/2023	Inspect rear engine - Not starting. Source problem. Repair broken wires
14/06/2023	Check hitch operation
18/06/2023	Weld bucket
19/06/2023	Weld bucket
03/07/2023	40823Hrs. Check electrical fault. Remove and replace isolator

Wilde Civil Pty Ltd TWC Pty Ltd

03/07/2023	Assist DW
07/07/2023	Remove belly guards. Replace belly guards
11/07/2023	40838Hrs. Fit laser receiver. Test
12/07/2023	40842Hrs. Remove and replace grease unit. Test. Check oil leak at articulation
14/07/2023	40842Hrs. Remove push pad and repair cracks. Refit pad. Clean dirt from machine. Fuel up and shift
14/07/2023	Repair push pad. Check over for transport
19/07/2023	40853Hrs. Check tyre pressure
26/07/2023	Assist CW with brake issue
26/07/2023	Repairs to brakes
29/07/2023	40921Hrs. Remove and replace 1 router
05/08/2023	41000Hrs Service
07/08/2023	41,000Hrs. Fill out SOS Samples. Look up and order parts.
08/08/2023	Fuel drive samples. Check machine
09/08/2023	Service
15/08/2023	Remove rear engine
15/08/2023	Assist DW with repairs
15/08/2023	41010Hrs. Remove guards. Remove drive shaft ass and fly wheel. Remove rear seal
16/08/2023	Assist CW + Fit cutting teeth
16/08/2023	Assist DW with repairs
16/08/2023	41010Hrs. Clean up pats. Refit front engine rear seal and fly wheel
16/08/2023	Install new main seal
16/08/2023	Install rear main fly wheel
16/08/2023	Fill front trans. Check over
17/08/2023	Install 12v Socket. Plus other small checks
17/08/2023	41021Hrs. Clean up parts and assemble drive
18/08/2023	Install rear main / bell housing etc
18/08/2023	41021Hrs. Fit drive to front eng. Test. Refit guards
24/08/2023	Repairs to rear engine wiring.
26/08/2023	Change rear fan belts with CW
26/08/2023	Change rear fan belts
30/08/2023	Adjust both idles
30/08/2023	Assist DW with repairs
30/08/2023	41091Hrs. Replace rear fuel pump seal. Check front and rear engines high idle. Adjust front up. Che
08/09/2023	41155Hrs. Check and repair wiring to rear start circuit. Check R/H front planetary plug for metal
12/09/2023	Change hyd hose
12/09/2023	Fit GPS radio and screen and receiver. Test. Add extender to front cooling system
23/09/2023	41221Hrs. Check rear fan belts and fit GPS bracket
28/09/2023	41250Hrs Service
07/10/2023	41269Hrs. Remove and replace 2 routers. Turn outside edges. Check over
09/10/2023	41275Hrs. Repair door stopper
10/10/2023	41281Hrs. Check rear trans drive fault
12/10/2023	41295Hrs. REplace rear window wiper
14/12/2023	Dismantle 2 brake boosters. Look up and order parts
18/12/2023	Clean up parts and assemble brake booster. Test for leaks
30/01/2024	41429Hrs. Remove and replace rear eng throttle shaft seal
30/01/2024	Replace rear throttle seal, inspect rear engine for electrical issues
31/01/2024	Finish rear throttle seal. Replace and adjust . Test
31/01/2024	Remove rear E-Stop harness
31/01/2024	Begin to remake harness
01/02/2024	Replace rear EStop harness
01/02/2024	Clean battery terminals, Prep to paint battery tray
02/02/2024	Remove battery tray. Grind and remove paint. Repaint

Wilde Civil Pty Ltd TWC Pty Ltd

06/02/2024	Fit GPS System.
07/02/2024	Fit laser receiver. Test
07/02/2024	Refit laser receiver. Check over
07/02/2024	Adjust door. Fit push pad pin
10/02/2024	41446Hrs. Remove and replace rear engine stop solenoid. Repair wiring. Seal exhaust manifold. Test
14/02/2024	41465Hrs. Adjust cab door catch and rear eng throttle control
15/02/2024	Remove ejector ram hose
21/02/2024	41500Hrs. Complete Service. Remove and replace blown hose
08/03/2024	Top up trans oil
13/03/2024	Blow out radiator and air cleaner. Grease
20/03/2024	41591Hrs. Drain and refill front diff and final drives. Adjust rear fan belts. Replace ejector hose
20/03/2024	Assist CW - Ejector hose
20/03/2024	Change final drive diff oil
21/03/2024	Prestart. Drop coolant and add additive
22/03/2024	Find oil leak. Remove blown hose
23/03/2024	4160Hrs. Make up ejector hose and refit. Repair draft arm guards and refit. Replace GPS cables
25/03/2024	41608Hrs. Refit clamps to ejector hose. Refit GPS cables and receiver
27/03/2024	41608Hrs. Make up hyd hose
28/03/2024	41608Hrs. Make up ejector hose
16/05/2024	41,666Hrs. Check trans fault. Replace rear trans card fuse. Clean connectors. Test
16/05/2024	Fix door latch
20/05/2024	Inspect rollover. Stop leaks. Recovery operation commenced
21/05/2024	Inspect. Move / Tow across farm to stand down area. Attempt to load. Fail
21/05/2024	416701 - Attempt to get running. Prep for floating. Fail
23/05/2024	Relocate in Depot. Assist with engine disassemble.
23/05/2024	Relocate in Depot
23/05/2024	Move in yard. Pull down motor. Remove bonnet, exhaust, oil cooler. Remove Air cooler. Start pull down
27/05/2024	41670Hrs. Remove 4 Injectors. Clean up parts. Turn eng over
28/05/2024	41670Hrs. Clean up parts. Clean oil from cylinders. Refit injectors
28/05/2024	Assist DW with Injectors
28/05/2024	Remove air cooler from spare motor
29/05/2024	41670Hrs. Refit injectors and lines. Clean up parts. Repairs to rocker locator
29/05/2024	Assist with injectors
31/05/2024	Replace cooler in front motor. Put front motor back together
03/06/2024	Put injector line back in. Put coolant lines and intercooler back together
04/06/2024	Prep engine
04/06/2024	Put together. Prestart.
05/06/2024	Start engine
05/06/2024	41670Hr. Start engine. Check for leaks. Remove belly guards. Find leak
06/06/2024	41670Hrs. Check front engine for leaks. Look up parts and order
06/06/2024	Repairs to leaks. Test. Run
07/06/2024	Service front and back engines
11/06/2024	Check engine oil. Remove laser frame
18/06/2024	41674Hrs. Shift breather hoses and fuel lines
20/06/2024	41674Hrs. Refit belly guards
20/06/2024	Replace belly guard.
21/06/2024	41674Hrs. Prestart and top up rear trans oil and front coolant. Test. Part wash down
24/06/2024	Wash Down
01/07/2024	416761Hr - Fit pin
01/07/2024	Remaining ejector ram shaft seal. Reseal shaft cap and refit. Test
22/07/2024	Load onto float
01/08/2024	41,695Hrs. Remove broken bolt from bowl control. Refit new bolt. Check engine operation

Wilde Civil Pty Ltd TWC Pty Ltd

01/08/2024	R&M
02/08/2024	41710Hrs. Check throttle linkage for water. Adjust linkages. Order bushers
03/08/2024	Blow out A/C filter
05/08/2024	41731Hrs. Check A/C Fault. Check wiring and reconnect loose wiring at cab. Test. Check ejector roll
05/08/2024	41500Hrs. Take SOS Samples and fill out. Part service. Look up parts for ratio control
05/08/2024	Prestart. Assist DW with R&M
05/08/2024	Assist DW with SOS Samples
07/08/2024	41500Hrs. Remove and inspect air fuel control. Replace tst operation. Make up hyd hoses
08/08/2024	Change hoses with KG
08/08/2024	Change hyd hoses
08/08/2024	Change filters etc
09/08/2024	Remove and replace throttle linkage. Remove and replace 4 hyd hose
09/08/2024	Service
09/08/2024	Linkage repairs
12/08/2024	41,500Hrs. Clean out fuel screens and change fuel filters. Drain sediment from tank. Test
12/08/2024	Assist DW with R&M
12/08/2024	Assist with fuel issues/ change filters
15/08/2024	Fit new push pad pin
15/08/2024	Install Push pad pin with CW
19/08/2024	41750Hrs. Check front engine fuel screen. Bleed system. Check cutting edges
26/08/2024	4177Hrs. Check and adjust air fuel ratio. Check engine fault and injectors
26/08/2024	Check Air and Fuel adjuster
28/08/2024	Load onto float
29/08/2024	41,774Hrs. Remove bonnets and guards. Check exhaust leaks. Remove broken pipe and clamp. Refit and
29/08/2024	Exhaust leak repairs
30/08/2024	41,774Hrs. Remove hitch cylinder for repairs
30/08/2024	Remove suspension hitch strut
30/08/2024	Dissassemble strut. Find parts
03/09/2024	Install hitch cylinder
03/09/2024	41775hrs. Assemble hitch cylinder
03/09/2024	Assist with instal hitch ram
05/09/2024	Repairs to exhaust leak. Repairs to air leak. Swap injector
06/09/2024	Remove and refit Injector #3
13/09/2024	Check over engine - over heating. Remove and replace hoses thermostat, belly pan. Add coolant
14/10/2024	41,776Hrs. Remove guards. Replace rear engine oil seal. Refit fly wheel and tensin
14/10/2024	Rear crankshaft seal replacement. Assemble Flywheel, bell housing etc.
14/10/2024	Remove tailshaft, bell housing, fly wheel. Remove and Replace rear main seal. Put back together
15/10/2024	41,776Hrs. Change front trans oil. Refit guards. Check and repair lights. Check hitch gas
15/10/2024	Drain and refill front trans oil. Check lights, and air line leaks. Fill hitch cylinder.
15/10/2024	Change trans oil. Repair lights as required. Check for airleaks. Fit RR axle brake booster
28/10/2024	Prep for Transport
29/10/2024	? Replace middle cutting edge , adaptors and points
29/10/2024	Replace teeth on tips
04/11/2024	41,830Hrs. Check air leak under cab and order parts.
14/11/2024	Dismante, clean and stack and insert ejector ram
18/11/2024	Remove throttle valve with DW
18/11/2024	41,832Hrs. Check air leaks. Remove govener control and rear batteries. Clean out battery box
19/11/2024	41,832Hrs. Refit rear batteries and 2 clamps. Test. Adjsut rear throttle linkage. Check for air lea
19/11/2024	Asssit with repairs
26/11/2024	Wash
03/12/2024	41,834Hrs. Check and remove rear engine injector. Check front engine exhaust leak. Remove muffler f
03/12/2024	Repairs to exhaust. Fix clamp

Wilde Civil Pty Ltd TWC Pty Ltd

04/12/2024	Attempt to fit exhaust.
05/12/2024	41,833Hrs. Refit exhaust pipes and clamps. Check for leaks
06/12/2024	41,833Hrs. Check A/C operation. Remove guards and check for leaks.
09/12/2024	Refit R engine injector. Test
10/12/2024	Repairs to A/C system
10/12/2024	Service A/C. Replace ORings
11/12/2024	Finish A/C seal vac down/gas
11/12/2024	Reinstall bonnets. Test
20/01/2025	Prestart. Check over
11/02/2025	Remove rear throttle
11/02/2025	41,846Hrs - Remove front and rear throttle control valve.
11/02/2025	Issue with throttle
11/02/2025	Prestart. Check over
12/02/2025	Fix valve. Source parts. Install new rebuilt valve.
12/02/2025	41,846Hrs - Refit front and rear throttle control valves. Adjust linkage and Test. Adjust rear fan
12/02/2025	Assist with R&M
12/02/2025	Try to fix throttle valve
12/02/2025	Assist with throttle issue
14/02/2025	41,859Hrs - Refit push pad pin and keeper
18/02/2025	41,674Hrs - Check air leak. Remove and replace relay valve. Test
25/02/2025	Blow out radiator
26/02/2025	Swap cutting edges over
03/03/2025	41,920Hrs Front engine Prestart. Test Injectors, Injector line crack - Test.
07/03/2025	Helicoil under cab door. Cover belts
14/03/2025	41935Hrs - Repairs to induction system. Order parts
14/03/2025	41,946Hrs - Diagnose excessive smoke / replace after cooler gasket. Test
17/03/2025	41,946Hrs - Replace apron trigger solenoid. Refuel. Prestart.
18/03/2025	41935hrs. Fit push pad pin.
19/03/2025	Blow out radiators. Air filters
20/03/2025	Repair broken bolt linkage
20/03/2025	Blow out radiators
21/03/2025	Blow out radiators
21/03/2025	41964Hr - Diagnose and repair no A/C
25/03/2025	42000Hrs - Part service. Check cutting edge
26/03/2025	41980JHrs - Turn centre cutting edge
31/03/2025	42,000Hrs Part Service. Fill out SOS samples
31/03/2025	Assist DW with Part Service
07/04/2025	42,004Hrs - Prestart. Check ejector door rollers
09/04/2025	Prestart. Clean out rear engine
10/04/2025	42,033Hrs. Remove and replace batteries and valve at air drier. Test
16/04/2025	42,040Hrs. Remove and replace rear isolator
17/04/2025	Assist DW with R&M
17/04/2025	Assist DW with service
17/04/2025	42,000Hrs - Complete Service
25/06/2025	Travel to Jobsite. Prestart. Run machine. Check tyres.
02/07/2025	Prestart. Check and inflate tyres
31/07/2025	42,114Hrs - Install new UHF
05/08/2025	42,126Hrs. Check and tighten rear fan belts. Check seat suspension oil leak and order parts
11/08/2025	Repairs to seat suspension
13/08/2025	42,129Hrs Remove seat. Bring back to depot to diagnose
13/08/2025	Fit seat
13/08/2025	Replace seat height ram.

Wilde Civil Pty Ltd TWC Pty Ltd

26/08/2025	Check engine S/N. Look up and order parts
01/09/2025	42,130Hrs. Remove bonnets, wash. Remove turbo, water pump exhaust etc
02/09/2025	42,130Hrs. Repairs to fuel system
02/09/2025	Time engine, remove fuel pump and other accessories. Begin removing injectors
04/09/2025	Replace injectors, replace rocker gear
05/09/2025	Install remaining injectors. Build and start installing fuel pump
08/09/2025	Replace core components, continue reassembling machine
08/09/2025	42,130Hrs. Time fuel pump with CW
09/09/2025	42130Hrs. Prestart. Test run engine. Check fuel knock
09/09/2025	Continue Reassembly. Run and diagnose missfire
10/09/2025	Attempt to diagnose fuel pump plunger issue. Remove fuel pump.
15/09/2025	Inspect old fuel pump
09/10/2025	Pick up pump. Fit pump
10/10/2025	42,131Hrs. Check timing. Adjust throttle linkage. Adjust high and low idle. Test
10/10/2025	Check fuel and pump timing. Re assemble exhaust. Set idles. Test
11/10/2025	42,131 Hrs - Finish and Test
20/10/2025	42,146Hrs - Prestart. Check over. Diganose R engine stalling. Blow radiators out.
20/10/2025	Remove fuel pump from spare engine
28/11/2025	Wash and clean
08/12/2025	Wash hitch. Remove power pack. Remove fuel pump
08/12/2025	Assist CW with rear engine
09/12/2025	Swap parts. Install fuel pump
10/12/2025	Continue with fuel pump installation
11/12/2025	Adjust fuel pump.
12/12/2025	Adjust fuel pump.
08/01/2026	Install powerpack
09/01/2026	Install rear engine. Replace fuel transfer pump
12/01/2026	Finish R&M. Clean. Replace bonnets.